

# PROCUREMENT PLAN

## General

### 1. Project Information

- a. **Country:** Federal Government of Somalia
- b. **Project Name:** Somali Electricity Sector Recovery Project
- c. **Project Number:** P173088
- d. **Total Finance:** USD 100 million

**2. Project Implementation Agency:** Ministry of Energy and Water Resources

**3. Date of Project Plan:** 2021

**4. Period Covered by this Procurement:** Dec 2021 – May 2023

### I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017, August 2018 and November 2020 and) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

### II. Bank’s Standard Procurement Document:

The Bank’s standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

**III. National Procurement Arrangements:** Not applicable

**IV. Prequalification:** Not applicable

**V. Leased Assets:** Not Applicable

**VI. Procurement of Second-hand Goods:** Not Applicable

**VII. Domestic Preference:** Not Applicable

**VIII. Hands on Expanded Implementation Support (HEIS):** Not applicable

**IX. Other Relevant Procurement Information:** Not Applicable

**X. Thresholds for Procurement Approaches and Method (US\$ millions)**

Based on the risks identified above, the following procurement arrangements are proposed:

**a) Approach to Market:** Based on previous experience and available local market, the following threshold will be used of open national/international and RFQ bidding (all figures in million USD)

**Table 1.2: Thresholds for procurement approaches and methods**

<b>Procurement Methods (US\$ millions)-Goods, Works, and Non-Consulting Services</b>				
<b>Category</b>	<b>Open International</b>	<b>Open National</b>	<b>Request for Quotation (RfQ)</b>	<b>Direct Selection</b>
Works	≥ 5.0	<5.0	≤ 0.2	All Values
Goods, IT, and non-consulting services	≥ 0.5	<0.5	≤ 0.1	All Values
<b>Thresholds for Procurement Approaches and Methods (US\$, millions) - Consulting Services</b>				
<b>Category</b>	<b>Short List of National Consultants</b>			
	<b>Consulting Services</b>		<b>Engineering and Construction Supervision</b>	
Consultants (Firms)	≤ 0.1		≤ 0.2	
Individual Consultants	n.a.		n.a.	
Direct Selection				
Consultants (Firms)	All Values		All Values	
Individual Consultants	All Values		All Values	

**XI. Table Packages for Goods, Works and Non-Consulting Services (At Negotiations - to be entered in STEP)**

Ref. No	Contract Title, Description and Category	Estimated Cost (US\$)	Bank Oversight	Procurement Approach (Open-National/Limited etc.)	Selection Method (RFP, RFB, RFQ etc.)	Evaluation Method	Expected date of bid/proposal opening	Expected date of Contract Signature
<b>Goods</b>								
G.1	Supply of Line Materials for existing lines rehabilitation and reinforcement (conductors, poles, cables and associated accessories- 2 Lots)	1,500,000	Prior	Open - International	RFB	Most advantageous Bid	28-Dec-22	10-Feb-23
<b>Works</b>								
W.1	Plant, Design, Supply & Installation of MV lines in Mogadishu- Lot 1	3,000,000	Prior	Open - International	RFB	Most advantageous Bid	17-Jun-22	31-Jul-22
W.3	Plant, Design, Supply of Distribution Transformers and Line Switchgear	1,500,000	Prior	Open - International	RFB	Most advantageous Bid	17-Jun-22	31-Jul-22
W.4	Plant, Design, Supply & Installation and Commission of Generator Synchronization Equipment	5,000,000	Prior	Open - International	RFB	Most advantageous Bid	28-Oct-22	11-Dec-22
W.5	Design Build, Operate and Transfer of PV and BESS (Lot 1&2)	8,500,000	Prior	Open - International	RFB	Most advantageous Bid	4-Jun-23	18-Jul-23

W.6	Plant, Design, Supply & Installation and Commission of Solar PV Systems -4 (2 Lots-Education; 2 Lots Health)) including maintenance period till the project closure.	8,600,000	Prior	Open - International	RFB	Most advantageous Bid	8-Aug-23	21-Sep-23
W.7	Construction of MV and LV line construction Works - Labour contract	1,500,000	Prior	Open - International	RFB	Most advantageous Bid	17-Jun-22	31-Jul-22
<b>Non-Consulting Services</b>								
NC1	Network Line Survey Services	750,000	Prior	Open - International	RFB	Most advantageous Bid	30-May-22	13-Jul-22

Ref No.	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/Limited etc.)	Method (QCBS, LCBCS, QBS, DS)	Expected date of bid/proposal opening	Expected date of Contract Signature
C.1	Selection of Consulting firm for Owner's Engineer (OE) for Project Management services including supervision of contracts and consultants	2,500,000	Prior	Open-International	QCBS	18-May-22	9-Aug-22
C.2	Selection of Consulting firm for providing Conceptual Design services and supervision for PV/BESS Hybrid plant	1,000,000	Prior	Open-International	QCBS	22-Jun-22	13-Sep-22
C.3	Selection of Consulting firm for Engineering and Contract Supervision services for the design, procurement and installation of Institutional Solar PV equipment Institutional Solar PV Consultant	1,095,000	Prior	Open-International	QCBS	22-Jun-22	13-Sep-22
C.4	Advisory Services to the Regulatory Agencies including providing hands-on	400,000	Prior	Open-International	INDV	5-Jun-22	27-Aug-22

	support, coaching and mentoring to the Agency Staff						
C.5	Advisory Services to the Ministries of Energy including providing hands-on support, coaching and mentoring to the Ministry key technical Staff	400,000	Prior	Open-International	INDV	5-Jun-22	27-Aug-22
C.6	Selection of Consulting firm to support ESPs in setting up Business Management Systems and Operations Procedures (BSSF)	2,000,000	Prior	Open-International	QCBS	2-Aug-22	24-Oct-22
C.7	Selection of Consulting firm for managing and facilitating the security management	300,000	Prior	Open-International	QCBS	4-Jun-22	26-Aug-22
C.8	Selection of Consulting firm as Third-party monitoring agency including procurement monitoring and Social & Environmental aspects	800,000	Prior	Open-International	QCBS	2-Aug-22	24-Oct-22
C.9	Selection of a Consulting firm to undertake the implementation of the Gender Action Plan	175,000	Prior	Open-International	QCBS	22-Jun-22	13-Sep-22
C.10	External Audit	250,000	Prior	Open-International	QCBS	22-Jun-22	13-Sep-22
<b>Individual Consultants</b>							
1 .	Project Coordinator	105,300	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
2 .	Financial Management Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
3 .	Senior Power Engineer	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
4 .	Monitoring and evaluation specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
5 .	Technical Advisor to the Minister	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
6 .	Procurement Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
7 .	Social Safeguard Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22

8 .	Technical Expert	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
9 .	Legal Advisor	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
10 .	Environmental Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
11 .	Land Management Specialist	81,900	Prior	Open International	INDV	17-Jun-22	31-Jul-22
12 .	Security Advisor	66,420	Prior	Open International	INDV	17-Jun-22	31-Jul-22

**PROCUREMENT PLAN** **Somalia : Somali Electricity Sector Recovery Project**

**General Information**  
**Country:** Somalia **Bank's Approval Date of the Original Procurement Plan:** 2022-06-20  
**Revised Plan Date(s):** (comma delineated, leave blank 2024-06-10)  
**Project ID:** P173088 **GN Date:**  
**Project Name:** Somali Electricity Sector Recovery Project  
**Loan / Credit No.:** IDA / D9310  
**Executing Agency:** Ministry of Energy and Minerals, Government of Somaliland

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
SO-MOEM-355842-GO-RFQ / purchase IT Equipment and video conference for MoEM	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	0.00	Signed								2023-04-30	2023-10-16							2023-06-05	2023-12-13	2023-09-03
SO-MOEM-355890-GO-RFQ / Office furniture	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	0.00	Signed								2023-04-30	2023-09-20							2023-06-05	2023-10-18	2023-09-03
SO-MOEM-422211-GO-RFQ / ICT Equipment for Somaliland Energy Commission -SEC-	IDA / D9310	Component 4 - Institutional development and capacity building	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		15,000.00	0.00	Pending Implementation								2024-05-11								2024-06-06		2024-12-03
SO-MOEM-422255-GO-RFQ / Office Furniture of Somaliland Energy Commission -SEC-	IDA / D9310	Component 4 - Institutional development and capacity building	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		4,440.00	0.00	Pending Implementation								2024-05-11								2024-06-05		2024-12-02
SO-MOEM-425300-GO-RFB / Purchasing for Vehicles of the OEM and SEC	IDA / D9310	Component 4 - Institutional development and capacity building	Post	Request for Bids	Open - National	Single Stage - One Envelope		180,000.00	0.00	Pending Implementation					2024-06-13			2024-06-18			2024-07-09				2024-07-24		2024-08-14	2025-02-10

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
SO-MOEM-379212-NC-RFO / SESRP Somaliland PIU office rent	IDA / D9310	Component 4 - Institutional development and capacity building	Post	Request for Quotations	Limited	Single Stage - One Envelope		48,000.00	0.00	Under Implementation								2023-09-09	2023-09-04							2023-10-01		2024-03-29

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
SO-MOEM-299347-CS-QCBS / Owners Engineer (PIU Technical Assistance Consulting Firm)	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Implementation	2022-07-14	2022-12-23	2022-07-28	2023-01-15	2022-09-15	2024-05-27			2022-09-22		2022-10-13		2022-11-06		2022-11-25		2023-11-25	
SO-MOEM-310804-CS-CQS / CONSULTANCY SERVICE FOR THE NATIONAL GENDER ENERGY ASSESSMENT (NGEA)	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Consultant Qualification Selection	Open - International		150,000.00	0.00	Signed	2022-08-24	2022-11-22	2022-09-07	2022-11-29	2022-10-17	2023-09-22							2022-11-01	2024-04-26	2022-11-09	2024-05-09		2023-05-08
SO-MOEM-313363-CS-QCBS / Business Support Services Firm (BSSF)	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Implementation	2022-10-31	2024-03-02	2022-11-14	2024-03-27	2023-01-04				2023-01-14		2023-02-04		2023-02-28		2023-03-24		2024-03-23	
SO-MOEM-393854-CS-CQS / Somaliland Electricity Sector Strategic Plan	IDA / D9310	Component 4 - Institutional development and capacity building	Post	Consultant Qualification Selection	Open - International		280,000.00	0.00	Under Implementation	2023-11-23	2024-02-19	2023-12-14	2024-03-06	2024-02-12								2024-02-26		2024-03-18		2024-09-14	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SO-MOEM-299125-CS-INDV / Energy Technical Expert	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		81,900.00	0.00	Signed	2022-06-13	2022-07-23	2022-06-23	2022-08-30	2022-07-02	2023-03-15	2022-07-12	2023-05-14		2023-07-12	
SO-MOEM-299135-CS-INDV / Procurement Specialist	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		81,900.00	0.00	Signed	2022-06-13	2022-07-21	2022-06-21	2022-08-04	2022-06-27	2023-03-20	2022-07-01	2023-05-15		2023-07-01	
SO-MOEM-299144-CS-INDV / Social Safeguard Specialist	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		81,900.00	0.00	Signed	2022-06-13	2022-07-21	2022-06-20	2022-08-04	2022-06-27	2023-08-24	2022-07-01	2023-07-02		2023-07-01	
SO-MOEM-299149-CS-INDV / Legal Advisor	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		89,980.00	0.00	Signed	2022-06-13	2023-06-15	2022-06-20	2023-07-01	2022-06-26	2023-07-25	2022-07-01	2023-07-02		2023-07-01	
SO-MOEM-299154-CS-INDV / Gender Specialist Consultant	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		81,900.00	0.00	Under Implementation	2022-06-13		2022-06-20		2022-06-26		2022-07-01				2023-07-01
SO-MOEM-299345-CS-INDV / Land Management Specialist	IDA / D9310	Component 4 - Institutional development and capacity building	Prior	Individual Consultant Selection	Open		81,900.00	0.00	Pending Implementation	2022-07-12		2022-08-07		2022-08-25		2022-09-08				2023-09-08

SO-MOEM-324928-CS-INDV / Consultancy services for Renewable Energy Expert (REE) Short term individual consultant	IDA / D9310	Component 2 -Hybridization and battery storage systems for minigrids	Prior	Individual Consultant Selection	Open - International		100,000.00	0.00	Under Implementation	2022-11-15	2022-11-22	2023-01-07		2023-01-21		2023-02-01		2024-02-01
SO-MOEM-324935-CS-INDV / Consulting services of Technical Specialist to develop preliminary designs and sizing of SPVs for Education facilities	IDA / D9310	Component 3 - Stand-alone solar off-grid access to public institutions (health and education)	Prior	Individual Consultant Selection	Open - International		100,000.00	0.00	Signed	2022-11-15	2022-11-16	2023-01-06	2023-11-27	2023-01-08	2024-01-16	2023-02-12	2024-01-27	2023-08-11
SO-MOEM-324939-CS-INDV / Consulting services for Technical Specialist to develop preliminary designs and sizing of SPVs for Health facilities	IDA / D9310	Component 3 - Stand-alone solar off-grid access to public institutions (health and education)	Prior	Individual Consultant Selection	Open - International		100,000.00	0.00	Signed	2022-11-15	2022-11-16	2023-01-13	2023-11-27	2023-01-27	2024-01-16	2023-02-15	2024-01-27	2023-08-14
SO-MOEM-324942-CS-INDV / Energy Engineer Officer for Ministry of Health, Somaliland	IDA / D9310	Component 3 - Stand-alone solar off-grid access to public institutions (health and education)	Prior	Individual Consultant Selection	Open - National		60,000.00	0.00	Signed	2022-11-15	2022-11-16	2023-01-13	2023-11-29	2023-01-27	2023-12-18	2023-02-15	2024-01-01	2024-02-15
SO-MOEM-324949-CS-INDV / Energy Engineer Officer for Ministry of Education, Somaliland	IDA / D9310	Component 3 - Stand-alone solar off-grid access to public institutions (health and education)	Prior	Individual Consultant Selection	Open - National		60,000.00	0.00	Signed	2022-11-15	2022-11-22	2023-01-13	2023-11-29	2023-01-27	2023-12-12	2023-02-15	2024-01-01	2024-02-15
SO-MOEM-330490-CS-CDS / Consultancy Services for Environmental and Social Management Firm	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Direct Selection	Direct - International		400,000.00	0.00	Signed	2022-12-12	2023-01-10	2023-01-28	2023-02-09			2023-02-21	2023-04-04	2024-02-21
SO-MOEM-342218-CS-INDV / Communication Specialist consultant	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Open - International		81,900.00	0.00	Under Implementation	2023-02-17	2023-02-27	2023-04-07				2023-05-12		2024-05-11
SO-MOEM-342685-CS-INDV / Renewable Energy Expert Individual Consultant	IDA / D9310	Component 2 -Hybridization and battery storage systems for minigrids	Prior	Individual Consultant Selection	Open - International		100,000.00	0.00	Under Implementation	2023-02-18	2023-05-08	2023-04-01			2023-04-15		2023-04-28	2024-04-27
SO-MOEM-343357-CS-INDV / Energy Economics and Finance Advisor	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Open - International		85,700.00	0.00	Signed	2023-02-19	2023-02-26	2023-03-18	2023-11-27	2023-03-25	2024-03-18	2023-04-03	2024-03-30	2023-09-30
SO-MOEM-343376-CS-INDV / Energy Legal and Regulatory Affairs Advisor	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Open - International		85,700.00	0.00	Signed	2023-02-19	2023-02-26	2023-03-20	2023-11-27	2023-03-27	2023-12-12	2023-04-09	2024-01-01	2024-04-08
SO-MOEM-343381-CS-INDV / Institution Capacity Development Advisor	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Open - International		85,700.00	0.00	Signed	2023-02-19	2023-02-26	2023-03-15	2023-11-26	2023-03-22	2023-12-12	2023-04-08	2024-01-01	2024-04-07
SO-MOEM-350954-CS-INDV / Monitoring and Evaluation Specialist of SESRP	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Open - International		81,900.00	0.00	Under Implementation	2023-03-28	2023-06-15	2023-05-13	2024-05-26	2023-05-18		2023-06-06		2024-06-05
SO-MOEM-366142-CS-CDS / CONSULTING SERVICES FOR PREPARATION OF SOMALILAND ELECTRICITY SUB- TRANSMISSION AND DISTRIBUTION IN INTEGRATED DEVELOPMENT LEAST COST INVESTMENT PLANS IN HARGEISA CITY.	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Direct Selection	Direct - International		250,000.00	0.00	Signed	2023-06-12	2023-08-01	2023-06-19	2023-10-23			2023-06-29	2023-11-15	2023-12-26
SO-MOEM-382051-CS-INDV / Security Advisor of SESRP Project -PW, Somaliland.	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Limited		81,900.00	0.00	Signed	2023-09-18	2023-09-28	2023-09-23	2023-10-02	2023-10-07	2023-11-05	2023-10-24	2023-11-05	2024-04-21
SO-MOEM-393856-CS-INDV / Gender Specialist of SESRP	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Open - International		75,000.00	0.00	Under Implementation	2023-11-27	2024-01-20	2024-02-09			2024-02-14		2024-03-04	2025-03-04
SO-MOEM-343363-CS-INDV / Energy and Technical Engineering Advisor	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Open - International		85,700.00	0.00	Canceled	2023-02-19	2023-02-26	2023-03-15		2023-03-22		2023-04-04		2024-04-03
SO-MOEM-299138-CS-INDV / Environmental Safeguard Specialist	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Direct		81,900.00	0.00	Canceled	2022-06-13	2022-07-21	2022-06-20	2022-08-04	2022-06-27		2022-07-01		2023-07-01
SO-MOEM-403487-CS-INDV / Energy Technical regulatory advisor of Somaliland Energy Commission (SEC)	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Open - International		188,120.00	0.00	Under Implementation	2024-02-29	2024-03-06	2024-04-18		2024-05-02		2024-05-23		2025-05-23
SO-MOEM-403480-CS-INDV / Environmental Specialist consultant of SESRP project, Somaliland.	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Open - International		151,160.00	0.00	Under Implementation	2024-02-29	2024-03-06	2024-04-18		2024-05-02		2024-05-23		2025-05-23
SO-MOEM-410439-CS-INDV / Power system Planning expert -SESRP- ESWG, Somaliland	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Open - International		151,160.00	0.00	Under Implementation	2024-02-29	2024-03-06	2024-04-18		2024-05-02		2024-05-23		2025-05-23
SO-MOEM-410442-CS-INDV / Economist Expert -SESRP- ESWG, Somaliland	IDA / D9310	Component 4 -Institutional development and capacity building	Post	Individual Consultant Selection	Open - International		151,160.00	0.00	Under Implementation	2024-02-29	2024-03-06	2024-04-18		2024-05-02		2024-05-23		2025-05-23
SO-MOEM-432014-CS-CDS / ENVIRONMENTAL AND SOCIAL RISK MANAGEMENT SUPPORT FOR SESRP	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Direct Selection	Direct - International		410,000.00	0.00	Pending Implementation	2024-06-12		2024-06-20				2024-07-01		2025-07-01