

UNITED REPUBLIC OF TANZANIA

Procurement Plan

General

1. Project Information

Country: Tanzania

Project Name: Roads to Inclusion and Social Economic Opportunities (RISE)

Project ID: P164920

2. Project Implementation Agency: TARURA

3. Date of the Procurement Plan: TBD

4. Period Covered by this procurement plan:

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitutes the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Bank’s Standard Procurement Documents:

The Bank’s Standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

III. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own **national open competitive procurement** arrangements as set forth in *The Public Procurement Act, 2011, The Public Procurement (Amendment) Act, 2016 and the Regulations, 2016*, such

arrangements shall be subject to paragraph 5.3 and 5.4 of the Procurement Regulations and the following conditions:

- o There should be no mandatory requirements for inclusion of local experts and firms for the consulting assignments;
- o There should be no exclusive preference based on threshold prescribed in PPA and its Regulations;
- o Negotiations with the lowest evaluated bidder to reduce price in the case of goods, works and non-consulting services where competitive methods have been used shall not be allowed;
- o The fixed budget method shall not be used for goods, works and non-consulting services;
- o Established and approved procurement standards by the government may be used, provided that they are not restrictive

When **other national procurement arrangements** other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

In accordance with paragraph 5.4(c) and 5.5 of the Procurement Regulations, the request for bids/request for proposals/request for quotations document shall require that Bidders/Proposers submitting Bids/Proposals/quotations present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

IV. Prequalification: Not Applicable

V. Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: **Not Applicable**

VI. Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

VII. Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). **Not Applicable**

Domestic preference is not applicable for National Open Competitive Procurement

VIII. Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. **Not Applicable**

IX. Other Relevant Procurement Information Not Applicable

X. Threshold for Prior Review, Procurement Approaches and Methods - Good, Works and Non-Consulting Services

| Category | Prior Review (US\$ millions) | Procurement Approaches and Methods (US\$ millions) | | |
|--|------------------------------|--|---------------|-----------------------------|
| | | Open International | Open National | Request for Quotation (RfQ) |
| Works | ≥ 5 | ≥ 15 | < 15 | ≤ 0.2 |
| Goods, IT, and non-consulting services | ≥ 1.5 | ≥ 5 | < 5 | ≤ 0.1 |

Post Review: All contracts not subject to prior review shall be subject to post review.

Summary of the procurement packages for Good, Works and Non-Consulting Services (Planned for the first 18 months after project effectiveness):

| Sr. No | Contract Description | Estimated Cost (US\$) | Review by Bank (Prior/Post) | Market Approach (Open-National / Limited etc.) | Selection Method (RFP, RFB, RFQ, DS etc.) | Evaluation Options (Most Advantageous Bid, BAFO, Rated Criteria etc.) | Procurement Process (Single stage-single envelope etc.) | Prequalification (Yes/ No) | Domestic Preference (Yes/No) | Expected date of bid/proposal opening | Expected date of Contract Signature |
|---|--|-----------------------|-----------------------------|--|---|---|---|----------------------------|------------------------------|---------------------------------------|-------------------------------------|
| GOODS | | | | | | | | | | | |
| Component 2: Institutional Strengthening, Technical Assistance and Project Management and monitoring | | | | | | | | | | | |
| 1. | Procurement of Vehicles (Lot 1) and Odometer and GPS for Inventory and Condition Survey (Lot 2). | 280,000 | Post | Open - National | RFB | Most Advantageous Bid (MAB) | Single stage One-Envelope | No | No | 20 Feb 2019 | 8 April 2019 |
| 2. | Procurement of Desktop Computers and Laptops (Lot 1) and heavy duty photocopy/printing machine (Lot 2) | 160,000 | Post | Open - National | RFB | MAB | Single stage One-Envelope | No | No | 20 Feb 2019 | 8 April 2019 |

Commented [RJM1]: Dates will be updated when finalizing the PP.

| | | | | | | | | | | | |
|--------------------|--|----------------|------|--------------------|-----|-----|---------------------------|----|----|-------------|--------------|
| 3. | Procurement of Survey Equipment | 30,000 | Post | Limited - National | RFQ | MAB | Single stage One-Envelope | No | No | 13 Feb 2019 | 1 April 2019 |
| 4. | Tender for the Supply of Video Conferencing Facilities | 100,000 | Post | Limited - National | RFQ | MAB | Single stage One-Envelope | No | No | 13 Feb 2019 | 1 April 2019 |
| Total Goods | | 570,000 | | | | | | | | | |

XI. Thresholds for Prior Review, Selection Approaches and Methods - Consulting Services

| Category | Prior Review (US\$ millions) | Short List of National Consultants | |
|------------------------|------------------------------|------------------------------------|--|
| | | Consulting Services | Engineering and Construction Supervision |
| Consultants (Firms) | ≥ 0.5 | ≤ 0.3 | ≤ 0.3 |
| Individual Consultants | ≥ 0.2 | n.a. | n.a. |

Note: Consultancy services estimated to cost equivalent to US \$ 300,000 and above per contract shall be advertised in the United Nations Development Business (UNDB) online in addition to advertising in national newspaper(s) of wide circulation and/or regional newspaper.

XII. Summary of the procurement packages for Consulting Services -Planned for the first 18 months after project effectiveness):

| Sr. No | Contract Description | Estimated Cost (US\$) | Review by Bank (Prior/Post) | Market Approach (Open - International/ National/ etc.) | Selection Method (QCBS, FBS, LCBS, QBS, CQS, DS etc.) | Shortlisting (Yes/ No) | Expected date of bid/ proposal opening | Expected date of Contract Signature | Duration (months) |
|--|--|-----------------------|-----------------------------|--|---|------------------------|--|-------------------------------------|-------------------|
| Component 1: Rural Road Development and Maintenance | | | | | | | | | |
| 1 | Consulting Services for Road Safety Specialist to (i) Carry out Road Safety audit of pilot studies and (ii) Capacity Building for Road Safety Engineering (including vulnerable groups) and Road Safety Audits; (iii) Preparation of Road Safety | 180,000 | Post | Open - National | IC | No | 11 Feb 19 | 13 March 2019 | 12 |

| | | | | | | | | | |
|--|---|---------|------|-----------------|-----|----|-------------|---------------|----|
| | Design Manuals/Guideline; (iv) Preparation of Road Safety Audit Manual | | | | | | | | |
| Component 2: Institutional Strengthening, Human Capital and Project Management and monitoring | | | | | | | | | |
| 2 | Consulting Services for Procurement and Contract Management Specialist to (i) Advise TARURA on Procurement and contract management matters (ii) Capacity Building in Procurement and Contracts Management (iii) Preparation of Procurement and (iv) Preparation of Contracts Management Manual/ Guideline | 200,000 | Post | Open - National | IC | No | 4 Feb 19 | 6 March 2019 | 12 |
| 3 | Consulting Services for (i) Review of TARURA Strategic Plan, Organization Structure and Job Analysis, (ii) Preparation of Human Resources Plan and Training Strategy (iii) Assessment of facilities required for efficient functioning of TARURA | 200,000 | Post | Open - National | CQS | No | 18 Feb 2019 | 20 March 2019 | 12 |
| 4 | Consulting Services for Communications Specialist for (i) Preparing TARURA Communication Policy and Strategy and (ii) Capacity building of TARURA Staff | 80,000 | Post | Open - National | CQS | No | 18 Feb 2019 | 20 March 2019 | 6 |
| 5 | Consulting Services for Preparation Quality Control Manuals/Guideline | 40,000 | Post | Open - National | IC | No | 11 Feb 19 | 13 March 2019 | 6 |
| 6 | Consulting Services for Updating of Low Volume Design Manual and Maintenance Manual + Training | 60,000 | Post | Open - National | IC | No | 18 Feb 2019 | 20 March 2019 | 6 |
| 7 | Consulting Services of Financial Management Expert to (i) Prepare Financial Management Manual) -(ii) Capacity building in Financial Management and | 90,000 | Post | Open - National | IC | No | 18 Feb 2019 | 20 March 2019 | 6 |

| | | | | | | | | | |
|--|--|-----------------|------|-----------------|----|----|-------------|---------------|----|
| | Auditing | | | | | | | | |
| 8 | Consulting Services for Transport Economist expert | 90,000 | Post | Open - National | IC | No | 18 Feb 2019 | 20 March 2019 | 12 |
| 9 | Consulting Services for Preparation of Project Operations Manual | 30,000 | Post | Open - National | IC | No | 18 Feb 2019 | 20 March 2019 | 6 |
| 10 | Consulting Services for Monitoring and Evaluation Specialist to Prepare Baseline for M&E, and Impact Evaluation | 80,000 | Post | Open - National | IC | No | 18 Feb 2019 | 20 March 2019 | 6 |
| 11 | Consulting Services to Update defect identification and data collection manual 2005-DROMAS | 50,000 | Post | Open - National | IC | No | 18 Feb 2019 | 20 March 2019 | 6 |
| Component 3: Community Engagement, Inclusion and Protection | | | | | | | | | |
| 12 | Consulting Services for Developing and Advising on Labor Based Road Maintenance Model for TARURA | 90,000 | Post | Open - National | IC | No | 11 Feb 19 | 13 March 2019 | 12 |
| 13. | Consulting Services for Environmental and Social safeguard specialist for (i) Preparation of Community Engagement Policy and Plan (ii) capacity Building in Gender Mainstreaming Approaches including Review of Gender, Sexual Harassment, HIV-AIDS, OHS policies. | 150,000 | Post | Open - National | IC | No | 4 Feb 19 | 6 March 2019 | 12 |
| Total Consultancy Services | | 1,340.00 | | | | | | | |
| GRAND TOTAL (Goods +Consultancy Services) | | 1,910.00 | | | | | | | |

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _

Invitation of Bids/Proposals No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of [*Insert name of Employer as per bidding document*] or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank. We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN Tanzania : Tanzania Roads to Inclusion and Socioeconomic Opportunities (RISE) Project

General Information

Country: Tanzania **Bank's Approval Date of the Original Procurement Plan:** 2022-03-08
Revised Plan Date(s): (comma delineated, leave blank) 2023-06-27
Project ID: P164920 **GPN Date:** 2021-12-07
Project Name: Tanzania Roads to Inclusion and Socioeconomic Opportunities (RISE) Project
Loan / Credit No.: IDA / 68670
Executing Agency: Tanzania National Roads Agency

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|--|-------------------|---|-------------|------------------|----------------------|-----------------------------|------------------------|------------------|--|-------------------------|----------------------|----------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|------------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| TZ-TANROADS-271376-CW-RFB / Upgrading of Iringa (Ipopolo - Kiloa Road to Bitumen Standard (33.61 Km) | IDA / 68670 | Rural Roads Development and Maintenance | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | Request for Bids - Works (without pre-qualification) SPD | 26,100,000.00 | 0.00 | Under Implementation | | | | | | | | | | | | | | | | | | 2023-09-19 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | |
|---|-------------------|---|-------------|------------------|----------------------|-----------------------------|------------------------|-------------------------|----------------------|----------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--|---------------------|--|--|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | | | | |
| TZ-TANROADS-327281-GO-RFB / Supply of Automatic Distress Measurement Equipment System | IDA / 68670 | Project Management, Monitoring and Evaluation | Post | Request for Bids | Open - International | Single Stage - One Envelope | | 600,000.00 | 0.00 | Under Implementation | | | | | | | | | | | | | | | | | | | | 2023-08-16 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--|---------------------|--|--|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | | |
|--|-------------------|---|-------------|----------------------------------|----------------------|---------------|-------------------------|----------------------|------------------------|--------------------|------------|-------------------------------|------------|--|------------|------------------------------|--------|--|--------|----------------------------------|--------|--|--------|-----------------|--------|---------------------|--------|--|--|--|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | |
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | |
| TZ-TANROADS-271375-CS-QCBS / Consultancy Services for Supervision of Upgrading of Iringa (Ipopolo) - Kiloa Road to Bitumen Standard (33.61 Km) in Iringa Region | IDA / 68670 | Rural Roads Development and Maintenance | Post | Quality And Cost-Based Selection | Open - International | | 1,000,000.00 | 0.00 | Under Implementation | 2022-02-08 | 2022-10-13 | 2022-03-01 | 2023-01-15 | 2022-04-14 | 2023-04-05 | | | | | | | | | | | | | | | |
| TZ-TANROADS-365648-CS-QCBS / CONSULTANCY SERVICES FOR FEASIBILITY STUDY, ECONOMIC EVALUATION, PRELIMINARY DESIGN, PRELIMINARY ENVIRONMENTAL AND SOCIAL IMPACT ASSESSMENT, DETAILED ENGINEERING DESIGN, PREPARATION OF BIDDING DOCUMENTS AND SUPERVISION OF WORKS FOR UPGRADE | IDA / 68670 | Rural Roads Development and Maintenance | Prior | Quality And Cost-Based Selection | Open - International | | 1,460,539.00 | 0.00 | Under Implementation | 2023-06-08 | 2023-06-07 | 2023-06-29 | 2023-06-12 | 2023-09-07 | | | | | | | | | | | | | | | | |
| TZ-TANROADS-358097-CS-QCBS / Consultancy Services for Economic Evaluation, Detailed Engineering Design, Preparation of Tender Documents and Supervision of Works for Upgrading of Mikata - Kwemsi Regional Road (38km) to Bitumen Standard | IDA / 68670 | Rural Roads Development and Maintenance | Prior | Quality And Cost-Based Selection | Open - International | | 1,126,874.46 | 0.00 | Canceled | 2023-04-30 | | 2023-05-21 | | 2023-07-04 | | | | | | | | | | | | | | | | |
| TZ-TANROADS-365786-CS-CQS / RAPS AND ESIA FOR UPGRADE OF KIWAMSI - MKATA ROAD (38KM) IN TANGANYIKA REGION - AMICHIGA-RUANGWA ROAD (20.60KM) IN LINDI, AND NTRIK ONGA BRIDGE - KASHELO JCT (10.48 KM) - KASHELO JCT - ILIOLANGULU (5.5KM) AND UGHI ROMBO - KILIMAHWA - NANIDA (15.57KM) IN GETTA REGION | IDA / 68670 | Rural Roads Development and Maintenance | Post | Quality And Cost-Based Selection | Open - National | | 413,500.00 | 0.00 | Pending Implementation | 2023-07-03 | | 2023-07-24 | | 2023-09-06 | | | | | | | | | | | | | | | | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identify/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | |
|--|-------------------|---|-------------|---------------------------------|-----------------|---------------|-------------------------|----------------------|----------------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|--------|---------------------|--------|--|------------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| TZ-TANROADS-271372-CS-INDV / Procurement of individual consultants for capacity strengthening - Procurement Specialist No. 2 | IDA / 68670 | Institutional Strengthening and Human Capital Development | Post | Individual Consultant Selection | Open | | 150,000.00 | 0.00 | Under Implementation | 2022-04-04 | 2022-04-21 | 2022-06-08 | 2022-06-23 | 2022-06-29 | 2022-07-27 | 2022-08-03 | | | | | 2025-07-18 |
| TZ-TANROADS-271387-CS-QBS / Procurement of individual consultants for capacity strengthening - Project Accountant No. 3 | IDA / 68670 | Project Management, Monitoring and Evaluation | Post | Individual Consultant Selection | Open | | 150,000.00 | 0.00 | Under Implementation | 2022-04-22 | 2022-12-19 | 2022-06-17 | | 2022-07-02 | | 2022-08-06 | | | | | 2024-08-05 |
| TZ-TANROADS-288095-CS-INDV / Procurement of individual consultants for capacity strengthening - Procurement Specialist No. 1 | IDA / 68670 | Project Management, Monitoring and Evaluation | Post | Individual Consultant Selection | Open | | 150,000.00 | 0.00 | Under Implementation | 2022-04-22 | 2022-04-21 | 2022-06-17 | 2022-08-04 | 2022-07-02 | | 2022-08-06 | | | | | 2024-08-05 |
| TZ-TANROADS-326121-CS-INDV / Procurement of individual consultant for Capacity Strengthening - Highway Engineer | IDA / 68670 | Institutional Strengthening and Human Capital Development | Post | Individual Consultant Selection | Open - National | | 150,000.00 | 0.00 | Under Implementation | 2022-11-22 | 2023-06-02 | 2023-01-26 | | 2023-02-16 | | 2023-03-23 | | | | | 2026-03-07 |

| | | | | | | | | | | | | | | | | | |
|--|-------------|---|------|---------------------------------|-----------------|--|------------|------|----------------------|------------|------------|------------|--|------------|--|------------|------------|
| TZ-TANROADS-326123-CS-INDV / Procurement of Individual Consultant for Capacity Strengthening - Social Expert | IDA / 68670 | Institutional Strengthening and Human Capital Development | Post | Individual Consultant Selection | Open - National | | 150,000.00 | 0.00 | Under Implementation | 2022-11-22 | 2023-05-29 | 2023-01-26 | | 2023-02-16 | | 2023-03-23 | 2026-03-07 |
| TZ-TANROADS-326126-CS-INDV / Procurement of Individual Consultants for Capacity Strengthening - Environmental Expert | IDA / 68670 | Institutional Strengthening and Human Capital Development | Post | Individual Consultant Selection | Open - National | | 150,000.00 | 0.00 | Under Implementation | 2022-11-22 | 2023-05-28 | 2023-01-26 | | 2023-02-16 | | 2023-03-23 | 2026-03-07 |
| TZ-TANROADS-336243-CS-INDV / Consultancy Services for TANROADS' Capacity Strengthening - Engagement of Project Accountant No. 2 - re-advertisement | IDA / 68670 | Project Management, Monitoring and Evaluation | Post | Individual Consultant Selection | Open - National | | 16,000.00 | 0.00 | Canceled | 2023-01-22 | 2023-01-19 | 2023-03-12 | | 2023-03-27 | | 2023-05-01 | 2024-04-30 |
| TZ-TANROADS-288089-CS-INDV / Procurement of Individual Consultants for Capacity Strengthening - Project Accountant No. 2 | IDA / 68670 | Project Management, Monitoring and Evaluation | Post | Individual Consultant Selection | Open | | 150,000.00 | 0.00 | Canceled | 2022-04-22 | 2022-12-19 | 2022-06-17 | | 2022-07-02 | | 2022-08-06 | 2024-08-05 |
| TZ-TANROADS-336242-CS-INDV / Consultancy Services for TANROADS' Capacity Strengthening - Engagement of Project Accountant No. 1 - re-advertisement | IDA / 68670 | Project Management, Monitoring and Evaluation | Post | Individual Consultant Selection | Open - National | | 16,000.00 | 0.00 | Canceled | 2023-01-22 | 2023-01-19 | 2023-03-12 | | 2023-04-01 | | 2023-05-06 | 2024-05-05 |