

Procurement Plan (Jal Marg Vikas Project)

I. General

1. **Project information:** [Country: India, Borrower: Ministry of Shipping, Government of India, Project Name: Capacity Augmentation of National Waterway - 1 (Jal Marg Vikas Project), Loan No.:.....; Project ID: P-149460, Project Implementing Agency (PIA): Inland Waterways Authority of India (IWAI), Ministry of Shipping]
2. **Bank's approval Date of the procurement Plan :** March 15, 2017
3. **Date of General Procurement Notice:** 15-September-2014
4. **Period covered by this procurement plan:** First 18 months of the project, including retroactive financing.

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Category	Method of Procurement	Threshold (US\$ Equivalent)
Works	International Competitive Bidding (ICB)	> 40,000,000
	National Competitive Bidding (NCB)	Up to 40,000,000 (with NCB conditions)
	Shopping	Up to 100,000
	Direct Contracting (DC)	As per paragraph 3.7 of Guidelines
	Public-Private Partnership (PPP) for Works	As per paragraph 3.14 of Guidelines
	Force Account	As per paragraph 3.9 of Guidelines
	Framework Agreement (FA)	As per paragraph 3.6 of Guidelines
Goods and non-consultant services (NCS)	International Competitive Bidding (ICB)	> 3,000,000
	Limited International Bidding (LIB)	wherever agreed by Bank
	National Competitive Bidding (NCB)	Up to 3,000,000 (with NCB conditions)
	Shopping	Up to 100,000

	Direct Contracting (DC)	As per paragraph 3.7 of Guidelines
	Public-Private Partnership (PPP) Services	As per paragraph 3.14 of Guidelines
	Force Account (only for NCS)	As per paragraph 3.9 of Guidelines
	Framework Agreement (FA) ¹	As per paragraph 3.6 of Guidelines
	Procurement from United Nations (UN) Agencies	As per paragraph 3.10 of Guidelines

World Bank review of procurement: The World Bank will prior review (thresholds are based on “Substantial” risk rating, which may be modified if risk rating is changed after assessment by Bank during implementation of the project) the following contracts:

- a) Works (Including turnkey, supply & installation of plant and equipment and PPP) : All contracts more than US\$ 10 million equivalent
- b) Goods, Information Technology and non-consulting services : All contracts more than US\$ 2 million equivalent

First contract issued by implementing agency [IA] will be subject to prior review irrespective of their value. In addition, the justifications for all contracts to be issued on the basis of LIB, single-source or direct contracting, will be subject to prior review. The above thresholds are for the initial 18 month implementation period; based on the procurement performance of the project these thresholds may be subsequently modified. **Even for Post Review cases, the inputs of Bank on Technical Specifications will be obtained by project.** The procurement plan will be updated annually (or at any other time if required) and will reflect any change in prior review thresholds. The World Bank will carry out an annual ex-post procurement review of the procurement falling below the prior review thresholds provided above. To avoid any doubts, the Bank may conduct at any time Independent Procurement Reviews (IPRs) of all the contracts financed under the grant.

¹ DGS&D rate contracts may be used as framework agreement (FA) provided:

- Use of DGS&D rate contracts as FA must be reflected on the procurement plan agreed by the Bank for particular goods.
- Before issuing the purchasing order, the implementing agency will carry out a price analysis on the specific good that is intended to be purchased. If after this due diligence the implementing agency concludes (and Bank agrees) that the DGS&D rate contracts are more advantageous, DGS&D rate contracts may be used as FA.
- To meet the Bank's requirements for right to audit and F&C, these clauses may be included in the Purchase Orders (in case the purchasers are directly placing the purchase orders to DGS&D rate contract holders). On the other hand, if indent is placed through DGS&D, the Purchaser has the option to sign a separate undertaking with DGS&D rate contract holder, where Bank's right to audit and F&C clauses could be mentioned.

2. **Prequalification.** Bidders for Least Available Depth tender for the first contract and any other contract, as per requirement, shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** N/A
5. **Any Other Special Procurement Arrangements:** Retroactive Financing as per Legal Agreement.
6. **Procurement Packages with Methods and Time Schedule**

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost (Rs. Million)	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
CANW-1/IWAI/JMV/4A	Interior Works for Office of the Project Management Unit of Jal Marg Vikas Project	7.9	Shopping	No	No	Post	24-Apr-15	The value of contract was increased to Rs. 9.1 Million
CANW-1/IWAI/JMV/4B	Furniture and other equipment for Office of the Project Management Unit of Jal Marg Vikas Project	6.6	Shopping	No	No	Post	24-Apr-15	The value of contract was increased to Rs. 7.4 Million
CANW-1/IWAI/JMV/4C	Office Interiors 2 for PMU	2.5	Shopping	No	No	Post	24-Apr-15	
CANW-1/IWAI/JMV/5	Laptops (6 Nos.)	0.46	Shopping	No	No	Post	26-Sept-14	
CANW-1/IWAI/JMV/7	Self Propelled Cutter Suction Dredger (2 Nos.)	600	ICB	No	No	Prior	May-16	
CANW-1/IWAI/JMV/8	Inspection cum Survey Vessel (2 Nos.)	100	ICB	No	Yes	Prior	22-Jan-15	The contract is awarded at Rs. 139.94 Million
CANW-1/IWAI/JMV/9	Performance based Maintenance contract for Navigation on Part of National Waterway - 1	2,034.9	ICB	Yes	No	Prior	15-Feb-16	Contract or finalized, Contract to be signed for Rs.

	(Farakka – Bhagalpur)							1589.1 Million
CANW-1/IWAI/JMV/10	Procurement of EPC Contract for Construction of Terminal at Varanasi	2,018	ICB	No	No	Prior	28-Sept-15	Contract or finalized, Contract signed for Rs. 1695.9 Million
CANW-1/IWAI/JMV/11	Procurement of EPC Contract for Construction of IWT Terminal at Sahibganj, Jharkhand	2,921	ICB	No	No	Prior	14-Mar-16	Contract or finalized, Contract signed for Rs. 2809 Million
CANW-1/IWAI/JMV/15	Procurement of EPC Contract for Construction of Multimodal IWT Terminal at Haldia, West Bengal	4,650	ICB	No	No	Prior	18-Apr-16	Contract or finalized, Contract to be signed for Rs. 5173.62 Million
CANW-1/IWAI/JMV/16	Procurement of EPC Contract for Construction of Navigation Lock at Farakka, West Bengal	3,520	ICB	No	No	Prior	May-16	Contract or finalized, Contract signed for Rs. 3591.9 Million
CANW-1/IWAI/JMV/17	Laptop (1 No.) (Apple)	0.16	Shopping	No	No	Post	03-Dec-15	Through DGS&D Rate Contract
CANW-1/IWAI/JMV/18	B&W Printer (1 No.)	0.27	Shopping	No	No	Post	03-Dec-15	Through DGS&D Rate Contract
CANW-1/IWAI/JMV/19	Color Printer (1 No.)	0.19	Shopping	No	No	Post	03-Dec-15	Through DGS&D Rate Contract
CANW-1/IWAI/JMV/20	Desktop (8 Nos.)	0.37	Shopping	No	No	Post	03-Dec-15	Through DGS&D Rate Contract
CANW-1/IWAI/JMV/21	Laptop (10 Nos.)	0.62	Shopping	No	No	Post	03-Dec-15	Through DGS&D Rate Contract
CANW-1/IWAI/JMV/22	UPS (10 Nos.)	0.24	Shopping	No	No	Post	03-Dec-15	Through DGS&D Rate Contract
CANW-1/IWAI/JMV/28	Performance based Maintenance contract for Navigation on Part of National Waterway – 1 (Barh – Ghazipur)	6,925	ICB	Yes	No	Prior	15-Apr-17	
CANW-1/IWAI/JMV/29	Performance based Maintenance contract for	2,346.6	ICB	Yes	No	Prior	15-Apr-17	

	Navigation on Part of National Waterway - 1 (Ghazipur - Varanasi)							
CANW-1/IWAI/JMV/30	Procurement of EPC Contract for Construction of IWT Terminal at third Location	600	ICB	No	No	Prior	18-Mar-17	
CANW-1/IWAI/JMV/31	Procurement of EPC Contract for Construction of IWT Terminal at Kalughat, Bihar	800	ICB	No	No	Prior	18-Feb-18	
CANW-1/IWAI/JMV/32	Procurement of EPC Contract for Construction of IWT Terminal at Ghazipur, Uttar Pradesh	600	ICB	No	No	Prior	18-Jan-17	
CANW-1/IWAI/JMV/33	Procurement of EPC Contract for Construction of Vessel Repair and Maintenance Facility, Site 1	375	ICB	No	No	Prior	18-Jul-17	
CANW-1/IWAI/JMV/34	Procurement of EPC Contract for Construction of Vessel Repair and Maintenance Facility, Site 2	375	ICB	No	No	Prior	18-Aug-17	
	Total	2,7857.81						Rs. 15,015.96 Million worth of contract awarded

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Category	Method of Procurement	Threshold (US\$ Equivalent)
Consultants' Services	Selection Based on Consultants' Qualifications (CQS)/Least-Cost Selection (LCS)	Up to 300,000
	Single-Source Selection (SSS)	As per paragraphs 3.9-3.11 of Guidelines
	Individuals	As per Section V of Guidelines
	Particular Types of Consultants	As per paragraphs 3.15-3.21 of Guidelines

	Quality- and Cost-Based Selection (QCBS)/ Quality-Based Selection (QBS)/ Selection under a Fixed Budget (FBS)	for all other cases
	(i) International shortlist (ii) Shortlist may comprise national consultants only	> 800,000 Up to 800,000

- a) Consulting Services (firms) : All contracts more than US\$ 1 million equivalent;
- b) Individual Consultants : All contracts above US\$ 300,000.

First Consultancy contract issued by implementing agency [IA] will be subject to prior review irrespective of their value. In addition, the justifications for all contracts to be issued on the basis of single-source, will be subject to prior review. The above thresholds are for the initial 18 month implementation period; based on the procurement performance of the project these thresholds may be subsequently modified. **Even for Post Review cases, the inputs of Bank on TORs will be obtained by project.** The procurement plan will be updated annually (or at any other time if required) and will reflect any change in prior review thresholds. The World Bank will carry out an annual ex-post procurement review of the procurement falling below the prior review thresholds provided above. To avoid any doubts, the Bank may conduct at any time Independent Procurement Reviews (IPRs) of all the contracts financed under the grant.

NCB Condition: National competition for the procurement of goods and works according to the established thresholds will be conducted in accordance with paragraphs 3.3 & 3.4 of Section III of the Guidelines and the following provisions:

- a) Only the model bidding documents for NCB agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding;
- b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the submission of bids;
- c) No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprises from any given State;

- d) Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- e) Extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstances beyond the control of the Purchaser/Employer);
- f) Re-bidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a pre-determined margin or "bracket" of prices shall not be used in the project;
- g) Rate contracts entered into by Directorate General of Supplies and Disposals (DGS&D) will not be acceptable as a substitute for NCB procedures unless agreed with the Bank on case to case basis. Such contracts will be acceptable however for any procurement under the Shopping procedures;
- h) Two or three envelope system will not be used (except when using e-procurement system assessed and agreed by the Bank).

2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Any Other Special Selection Arrangements: Retroactive Financing as per Legal Agreement

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (Rs. Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
CANW-1/IWAI/JMV/1	Detailed Feasibility Study for Capacity Augmentation of National Waterway-1 and Detailed Engineering for its Ancillary Works and processes	454.34	QCBS	Prior	22-Apr-15	Contract awarded at Rs. 188.1 Million + GBP 0.74 Million (excluding applicable taxes)
CANW-1/JMV/IWAI/2	Consultancy for Environmental and Social Impact	57.57	QCBS	Prior	30-Jan-15	Contract awarded at Rs. 28.61 Million

	Assessment (ESIA), Environmental Management Plan (EMP) and Resettlement Action Plan (RAP) for Capacity Augmentation of National Waterway-1 (Jal Marg Vikas)					(excluding applicable taxes)
CANW-1/JMV/IWAI/4	Consultant for IWT Sector Development Strategy and Market Development Study for Capacity Augmentation of National Waterway-1	66.79	QCBS	Prior	13-Mar-15	Contract awarded at Euro 0.84 Million + Rs. 0.62 Million (excluding all applicable taxes)
CANW-1/JMV/IWAI/12	Supporting Services for Design of Inland Vessels for Capacity Augmentation of National Waterway - 1 (Jal Marg Vikas Project)	23.84	QCBS	Prior	04-Apr-16	Contract awarded at Euro 0.28 Million (excluding all applicable taxes)
CANW-1/JMV/IWAI/13	Consultancy for Communications Needs Assessment, Development and Implementation of Communications Strategy and Strategic Communications Support for 'Capacity augmentation of navigational infrastructure of National Waterway-1' between Haldia to Allahabad (Jal Marg Vikas Project)	6.5	QCBS	Post	21-Mar-16	Contract awarded at Rs. 2.16 Million (excluding all applicable taxes)
CANW-1/JMV/IWAI/14	Implementation of Resettlement Action Plan (RAP) for Jal Marg Vikas Project for the Capacity Augmentation of Navigation on National Waterway -1	3.34	QCBS	Post	04-Apr-16	
CANW-1/JMV/IWAI/23	Consultancy for Inland Waterways Transport	42.49	QCBS	Post	May-16	

	Institutional Strengthening and Capacity Building					
CANW-1/JMV/IWAI/24	Technical Support Services Consultancy – Cluster 1 for MMT at Varanasi and Sahibganj (located at Patna)	97.22	QCBS	Prior	Jun-16	
CANW-1/JMV/IWAI/25	Technical Support Services Consultancy – Cluster 2 for MMT at Haldia and Navigation Lock at Farakka (located at Kolkata)	117.96	QCBS	Prior	Jun-16	
CANW-1/JMV/IWAI/26	Consultancy Services for Project Preparatory and Definition Study for Development of Ferry services on NW-1	37.41	QCBS	Prior	Jun-16	Contract awarded at Rs. 14.31 Million + USD 0.47 Million (excluding all applicable taxes)
CANW-1/JMV/IWAI/27	Consultancy Services for Plan and Implementation support for commercialization of NW-1	34.42	QCBS	Prior	Jun-16	Contract awarded at Euro 0.5 Million (excluding all applicable taxes)
	Total	941.88				Rs. 233.8 Million + GBP 0.74 Million + Euro 1.62 Million + USD 0.47 Million worth of contract awarded

IN-WAI-5298-GO-RFB / VOI P- Voice Over Internet Protocol of systems to be installed at NOIDA, Varanasi, Patna, Sahibganj, Kolkata & Farakka.	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	67,700.00	0.00	Canceled	2018-03-12	2018-05-01	2018-03-17	2018-05-16	2018-04-28	2018-06-08	2018-07-11	2018-08-15	2019-02-11		
IN-WAI-79679-GO-RFB / Procurement of Equipment for Solid & Liquid waste Collection & Transportation at MMT Varnasi	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Request for Bids	Open - National	Single Stage - Two Envelope	318,461.54	0.00	Canceled	2018-09-26	2018-09-27	2018-10-01		2018-11-12	2018-10-12	2019-01-25	2019-03-01	2020-02-29		
IN-WAI-96103-GO-RFO / Supply and Installation of CCTV Surveillance system at Sahibganj Terminal, Farakka Lock and Haldia Terminal	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Request for Quotations	Open - National	Single Stage - One Envelope	57,292.31	48,530.97	Signed			2019-01-28					2019-03-25	2019-01-02	2019-05-09	
IN-WAI-121793-GO-RFB / Procurement of Waste Receptacle facility including collection, storage, treatment and disposal of solid and liquid waste at MMT Varanasi, MMT Sahibganj and MMT Haldia	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Request for Bids	Open - National	Single Stage - Two Envelope	987,652.43	606,327.56	Signed	2019-07-15	2021-12-02	2019-07-20	2022-03-21	2019-08-31	2022-01-03	2019-11-13	2022-02-28	2019-12-18	2022-03-11	2020-12-17
IN-WAI-104973-GO-RFB / Floating Debris Collector Work Boat and Twin Skipper Barge	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Prior	Request for Bids	Open - International	Single Stage - Two Envelope	3,321,428.57	0.00	Canceled	2019-03-08	2019-05-03	2019-03-13	2019-05-24	2019-04-24		2019-07-07	2019-08-11	2020-08-10		
IN-WAI-228578-GO-RFB / Procurement of FRP (12 Nos.) and HDPE (04 Nos.) boats on NW-1 under JMW Phase-II (Arth Ganga)	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Request for Bids	Open - National	Single Stage - Two Envelope	653,333.33	387,841.58	Signed	2021-05-03	2021-10-01	2021-05-08	2021-11-11	2021-06-19	2021-11-26	2021-09-01	2022-04-06	2021-10-06	2022-08-06	2022-04-04
IN-WAI-270123-GO-RFB / Supply & installation of AIS Equipment (22 Nos.) on NW-1 under JMW-II (Arth Ganga)	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	100,331.44	0.00	Canceled	2022-02-10	2022-02-11	2022-02-15	2022-04-21	2022-03-29	2022-06-17	2022-06-11	2022-07-16	2023-01-12		
IN-WAI-276051-GO-RFB / SUPPLY & MAINTENANCE OF 12 NOS. COMMUNITY JETTIES ON NATIONAL WATERWAY - 1 (RIVER GANGA) IN UTTAR PRADESH	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,943,893.33	440,501.92	Signed	2022-02-08	2022-01-21	2022-02-13	2022-03-31	2022-03-27	2022-03-31	2022-06-09	2022-05-19	2022-07-14	2022-08-02	2023-01-10
IN-WAI-288458-GO-RFO / Procurement of All in One Computers, Laptop including Software for PMU Staff at JMW	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Quotations	Limited	Single Stage - One Envelope	17,172.00	0.00	Pending Implementation			2022-05-24					2022-06-29	2022-08-13		
IN-WAI-295764-GO-RFB / SUPPLY & MAINTENANCE OF 09 NOS. HDPE COMMUNITY JETTIES ON NATIONAL WATERWAY - 1 (RIVER GANGA) IN UTTAR PRADESH	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,460,266.67	0.00	Under Implementation	2022-06-01	2022-06-08	2022-06-06	2022-06-09	2022-07-18	2022-08-11	2022-09-30	2022-11-28	2022-11-04	2023-05-03	
IN-WAI-295765-GO-RFB / SUPPLY & MAINTENANCE OF 13 NOS. STEEL PONTON COMMUNITY JETTIES ON NATIONAL WATERWAY - 1 (RIVER GANGA) IN UTTAR PRADESH	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	1,594,666.67	0.00	Under Implementation	2022-06-01	2022-06-08	2022-06-06	2022-06-09	2022-07-18	2022-09-16	2022-09-30	2023-02-15	2022-11-04	2023-05-03	
IN-WAI-270120-GO-RFB / Procurement of various survey equipment under JMW- II (Arth Ganga)	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,313,130.58	0.00	Canceled	2022-01-28	2022-01-13	2022-02-02	2022-03-07	2022-03-16	2022-04-19	2022-05-29	2022-07-03	2022-12-30		
IN-WAI-314747-GO-RFB / THE PROCUREMENT OF VARIOUS SURVEY EQUIPMENT UNDER JMW- II (Arth Ganga)	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,313,130.58	0.00	Under Implementation	2022-09-20	2022-09-23	2022-09-25	2022-09-28	2022-11-06	2022-11-10	2023-01-19	2023-02-08	2023-02-23	2023-08-22	
IN-WAI-317033-GO-RFO / Providing boarding/ de-boarding facilities of cruise vessels scheduled to be sailed from October 2022 to March 2023	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Quotations	Open - National	Single Stage - One Envelope	84,426.67	0.00	Under Implementation			2022-10-05	2022-11-03				2022-11-30	2023-05-29		
IN-WAI-320097-GO-DIR / Procurement of Hydrographic Survey equipment's under JMW-II (Arth Ganga Project) through GeM portal.	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Quotations	Open - National	Single Stage - One Envelope	87,138.67	0.00	Under Implementation			2022-11-02					2022-12-28	2023-06-26		
IN-WAI-328228-GO-RFB / Supply & Installation of AIS Equipment on NW-1 under JMW-II (Arth Ganga)	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	100,331.44	0.00	Under Implementation	2022-12-05	2022-12-06	2022-12-10	2022-12-07	2023-01-21	2023-01-13	2023-04-05	2023-03-06	2023-05-10	2023-11-06	
IN-WAI-334381-GO-RFB / Design, Construction, Supply, Transportation, Installation, Testing and Commissioning of HDPE pontoons (11 nos.) along with HDPE gangways for providing floating terminal facilities at various locations on NW - 1 in West Bengal	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	880,000.00	0.00	Canceled	2023-01-30	2023-01-23	2023-02-04	2023-01-24	2023-03-18	2023-03-01	2023-05-31	2023-07-05	2024-01-01		
IN-WAI-332937-GO-RFB / Procurement of Inland Vessels	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Prior	Request for Bids	Open - International	Single Stage - Two Envelope	9,000,000.00	0.00	Pending Implementation	2023-01-31		2023-02-05		2023-03-22		2023-05-21	2023-06-26	2024-01-31		
IN-WAI-341909-GO-RFB / Fabrication, Transportation, Installation, Testing, and Commissioning of Quick Mechanical Opening Mechanism for gate on Kulf system in the state of Uttar Pradesh and Bihar	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	2,616,000.00	0.00	Under Implementation	2023-03-10	2023-03-28	2023-03-15	2023-04-28	2023-04-26	2023-06-16	2023-07-09	2023-08-13	2024-02-09		
IN-WAI-334381-GO-RFB-2 / Design, Construction, Supply, Transportation, Installation, Testing and Commissioning of HDPE pontoons (11 nos.) along with HDPE gangways for providing floating terminal facilities at various locations on NW - 1 in West Bengal	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Request for Bids	Open - National	Single Stage - Two Envelope	825,000.00	0.00	Under Implementation	2023-04-04	2023-03-24	2023-04-09	2023-04-13	2023-05-21	2023-05-11	2023-08-03	2023-06-23	2023-09-07	2024-03-05	

IN-WAI-188-CS-QCBS / Consultancy Services for Project Preparatory and Definition Study for Development of Ferry services on NW-1. The scope of work includes a detailed strategic planning, design, and techno-economic feasibility study that sets out a broad planning framework.	IBRD / P4740	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	575,587.04	864,232.68	Signed	2016-09-20	2017-01-01	2016-09-20	2016-09-20	2017-01-13	2016-10-07	2017-01-13	2016-11-06	2017-01-13	2016-12-21	2016-11-04	2017-01-25	2016-12-21	2018-04-25	
CANW-1JMW/JM/24 / Technical Support Services Consultant, Cluster 1 for Capacity Augmentation of Navigational Infrastructure of National Waterway-1 between Haldia to Allahabad (Jal Marg Vikas Project)	IBRD / P4740	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Prior	Quality And Cost-Based Selection	Open - International	2,907,692.32	0.00	Canceled	2017-01-12	2017-01-13	2017-02-02	2017-01-13	2017-03-18	2017-04-11	2017-04-15	2017-05-19	2017-05-15	2017-06-29	2017-06-19		2017-07-24	2018-07-24	
CANW-1JMW/JM/25 / Technical Support Services Consultant, Cluster 2 for Capacity Augmentation of Navigational Infrastructure of National Waterway-1 between Haldia to Allahabad (Jal Marg Vikas Project)	IBRD / P4740	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	1,927,692.30	3,505,301.31	Signed	2017-01-12	2017-01-13	2017-02-02	2017-01-13	2017-03-18	2017-06-28	2017-04-15	2017-05-19	2017-05-15	2017-06-29	2017-06-19	2017-11-02	2017-07-24	2017-11-08	2018-07-24
IWAI/WB/NW-1/11/3/8/2016 / Consultancy for Communication Needs Assessment Study for Capacity Augmentation of National Waterways -1	IBRD / P4740	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	30,525.00	36,531.36	Signed	2017-01-16		2017-02-06		2017-03-22	2017-10-24	2017-04-19	2017-11-15	2017-05-19	2016-12-01	2017-06-23	2016-12-06	2017-07-28	2017-01-05	2018-07-28
CANW-1JMW/JM/24 / Consultant for IWT Sector Development Strategy and Market Development Study for Capacity Augmentation of National Waterway-1	IBRD / P4740	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	1,027,490.00	1,023,147.66	Signed	2017-03-21	2017-04-10	2017-04-11		2017-05-25	2017-06-01	2017-06-22	2015-03-13	2017-07-22	2017-06-22	2017-08-26	2017-06-30	2017-09-30	2015-04-24	2018-09-30
CANW-1JMW/JM/36 / Consultancy Services for Risk Assessment and Disaster Management Plan for National Waterway-1	IBRD / P4740	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	384,838.06	102,190.58	Signed	2017-04-11	2017-04-07	2017-04-26	2017-08-16	2017-06-09	2017-11-14	2017-07-07	2017-12-12	2017-08-06	2018-02-09	2017-09-10	2018-02-27	2017-10-15	2018-04-04	2018-04-13
CANW-1JMW/JM/37 / Consultancy for Asset Management Framework Development of National Waterway-1	IBRD / P4740	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	469,676.11	0.00	Canceled	2017-04-11	2017-06-07	2017-05-02		2017-06-15		2017-07-13		2017-08-12		2017-09-16		2017-10-21		2018-06-30
IN-WAI-26064-CS-LCS / Ship Model Testing - Consultancy for Supporting Services for Ship Model Testing of Design of Inland Vessels for Capacity Augmentation of National Waterways-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Least Cost Selection	Open - National	237,000.00	592,711.37	Signed	2017-08-24	2017-08-25	2017-09-14			2017-10-28	2017-11-25	2017-10-25	2017-12-25	2017-11-08	2018-01-29	2017-11-10	2018-03-05	2017-11-28	2018-09-01
IN-WAI-27893-CS-QCBS / Varanasi - Sahibganj - TSSC - Technical support services.	IBRD / P4740	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	1,456,840.00	1,289,831.05	Signed	2017-09-08		2017-09-29			2017-11-12	2017-12-13	2018-01-09	2018-01-08	2018-02-13	2018-01-19	2018-03-20	2018-01-22	2019-03-20	
IN-WAI-28980-CS-QCBS / 5 maritime Based Geo-spatial Technology Tool for Enhancing Monitoring & Execution capability of JWP for NW-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	100,000.00	100,000.00	Signed	2017-09-18	2017-04-07	2017-10-09			2017-11-22	2017-11-30	2018-01-19	2018-01-15	2018-02-23	2018-02-07	2018-03-30	2018-02-23	2019-03-30	
IN-WAI-29587-CS-QCBS / ESIA, EMP, RAP for additional interventions of JWP	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	737,450.00	0.00	Canceled	2017-10-04	2017-10-09	2017-10-25	2017-11-03	2017-12-08	2018-03-06	2018-01-05	2018-05-02	2018-02-04	2018-06-05	2018-03-11		2018-04-15		2019-04-15
IN-WAI-31158-CS-QCBS / Asset Management & Operational Framework development for NW-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	1,953,788.00	0.00	Under Implementation	2017-10-05		2017-10-05		2017-10-05	2017-10-06	2017-11-04	2017-11-27	2017-11-06	2018-01-18	2017-11-07		2017-11-10		2018-11-10
IN-WAI-25121-CS-QCBS / Asset Management - Consultancy Services for Asset Management & Operational Framework development for NW-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	608,624.00	0.00	Canceled	2017-08-24	2017-08-25	2017-09-14	2017-08-28	2017-10-28	2017-09-05	2017-11-25		2017-12-25		2018-01-29		2018-03-05		2019-03-05
IWAI/TEST/06102017 / Test - Consultancy services for IWAI	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	1,000,000.00	0.00	Canceled	2017-10-06		2017-10-20		2017-12-19		2018-01-16		2018-02-15		2018-03-22		2018-04-26		2019-04-26
CANW-1JMW/JM/35 / Consultancy Services for Study on the effect of navigational activities on Dolphin in the National Waterway - 1	IBRD / P4740	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - International	227,570.85	0.00	Canceled	2017-04-07	2017-03-06	2017-04-18		2017-06-01		2017-06-29		2017-07-29		2017-09-02		2017-10-07		2018-10-07
CANW-1JMW/JM/27 / Plan and Implementation support for Commercialization of NW-1	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - International	529,578.95	0.00	Pending Implementation	2018-03-28		2018-04-18		2018-06-01		2018-06-29		2018-07-29		2018-09-02		2018-10-07		2019-10-07
IN-WAI-67912-CS-QCBS / Procurement of Consultancy Services for ESIA, EMP and RAP for additional interventions on NW-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	737,450.00	193,080.66	Signed	2018-06-29	2018-07-31	2018-07-20	2018-08-23	2018-09-02	2018-10-05	2018-09-30	2018-11-05	2018-10-30	2018-12-12	2018-12-04	2019-02-15	2019-01-08	2019-02-27	2019-07-07
IN-WAI-29231-CS-QCBS / RAP - Sahibganj - Resettlement Action Plan for the Multi-Modal Terminal at Sahibganj for Jal Marg Vikas Project for Capacity Augmentation of Navigation on National Waterways	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	54,500.00	0.00	Canceled	2017-09-20	2017-11-07	2017-10-11	2018-05-24	2017-11-24	2018-05-24	2017-12-22		2018-01-21		2018-02-25		2018-04-01		2019-04-01
IN-WAI-64340-CS-QCBS / TSSC - Technical Supervisory Support Consultancy for Dredging Contracts	IBRD / 87520	Component A: Improving the navigability of NW-1 (Hadi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	3,847,700.00	0.00	Canceled	2018-07-19		2018-08-09		2018-09-22		2018-10-20		2018-11-19		2018-12-24		2019-01-28		2020-01-28
IN-WAI-55634-CS-QCBS / Setting up of Digital Control Centre (War Room) for Real Time monitoring for Project under Capacity Augmentation of NW-1	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - National	36,881.17	0.00	Canceled	2018-03-28	2018-04-12	2018-04-18	2018-06-04	2018-06-01		2018-06-29		2018-07-29		2018-09-02		2018-10-07		2019-10-07

IN-WAI-71540-CS-QCBS / NI Development of Guidelines to Develop National Inland Navigation Institute (NIWI) to be Centre of Excellence in IWT Sector	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - International	109,891.62	0.00	Canceled	2018-08-01	2018-08-10	2018-08-22	2018-10-05	2018-11-02	2018-12-02	2019-01-06	2019-02-10	2019-06-10							
IN-WAI-64340A -CS-QCBS / TSSC-3, Technical Support Services Consultant, Cum Project Management Consultant for Management and Supervision of Contract on Assured LAD by Dredging / Bandalling as well as Erection and Maintenance of Navigation Aids in N W-1 (River Ganga)	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	7,883,361.00	8,650,936.89	Signed	2018-09-26	2018-09-27	2018-10-17	2018-11-02	2018-11-20	2019-02-19	2018-12-18	2019-05-31	2019-01-17	2019-07-09	2019-02-21	2019-12-12	2019-03-28	2020-01-06	2024-03-26	
IN-WAI-31158A-CS-QCBS / Development Asset Management Consultancy - operational framework	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Prior	Quality And Cost-Based Selection	Open - International	1,953,788.00	2,135,709.17	Signed	2018-10-16	2018-10-16	2018-10-16	2018-10-16	2018-11-15	2018-11-17	2018-11-18	2018-10-16	2018-11-21	2018-02-18	2019-06-30					
IN-WAI-68596-CS-QCBS / Implementation of RUP for MWT at Sahibganj	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	54,356.23	0.00	Canceled	2018-07-09	2018-07-30	2018-07-30	2018-08-23	2018-09-12	2018-10-10	2018-11-09	2018-12-14	2019-01-18	2019-07-17						
IN-WAI-68596-CS-QCBS-2 / Hiring of NGO for implementation of Resettlement Action Plan (RAP) for the Multimodal Terminal at Sahibganj for Jal Marg Vikas Project for the Capacity Augmentation of National Waterway -1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	71,898.00	45,390.23	Signed	2019-07-10	2019-08-07	2019-07-31	2019-08-13	2019-09-13	2019-10-01	2019-10-11	2019-11-18	2019-11-29	2019-12-15	2019-12-09	2020-01-19	2019-12-16	2021-01-18		
IN-WAI-88532-CS-QCBS / Digitization- designing an End to End Digital Solution to enable Seamless and efficient trade through National Waterway-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - International	670,293.00	0.00	Canceled	2018-11-30	2019-01-08	2018-12-21	2019-01-10	2019-02-07	2019-03-09	2019-04-13	2019-05-18	2019-11-14							
IN-WAI-205136-CS-QCBS / Project Management Consultancy Services for JMVP including Arth Ganga Program	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Prior	Quality And Cost-Based Selection	Open - International	1,415,000.00	1,464,667.75	Signed	2020-11-24	2020-12-04	2020-12-15	2020-12-22	2021-01-28	2021-05-19	2021-02-25	2021-10-14	2021-03-27	2021-12-02	2021-05-01	2022-01-24	2021-06-05	2022-02-01	2024-06-04	
IN-WAI-211551-CS-QCBS / Comprehensive Consultancy Services for preparation of Detailed Project Report (DPR) for IWT sector development for enhancement of socio-economic activities in and around Ganga-Bhagirathi-Hooghly river system (NW-1)	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - International	338,666.67	0.00	Canceled	2021-01-07	2021-01-18	2021-01-28	2021-02-11	2021-03-13	2021-06-08	2021-04-10	2021-07-09	2021-05-10	2021-07-09	2021-06-14	2021-07-19	2022-03-19			
IN-WAI-215458-CS-QCBS / Consultancy Service for preparation of Detailed Project Report (DPR) for the work of renovation / modernization of existing navigation lock at Farakka	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	344,000.00	270,805.46	Signed	2021-01-27	2021-01-27	2021-02-17	2021-02-24	2021-04-02	2021-05-04	2021-04-30	2021-06-18	2021-05-30	2021-07-28	2021-07-04	2021-09-16	2021-08-08	2022-01-12	2022-04-05	
IN-WAI-227401-CS-QCBS / Consultancy Service for Institutional Strengthening and Capacity Building of Inland Waterways Transport Sector in India	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - International	706,719.30	0.00	Under Implementation	2021-04-12	2021-04-09	2021-05-03	2021-06-16	2021-07-31	2021-08-30	2021-10-04	2021-11-08	2023-11-08							
IN-WAI-235475-CS-QCBS / Engagement of an Organization for providing Consultancy Services for Stakeholder Engagement, Livelihood Support and Communication for IWT Promotion on NW-1 under the Arth Ganga Program of JMVP	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - National	709,333.33	586,581.58	Signed	2021-06-01	2021-06-14	2021-06-22	2021-07-22	2021-08-05	2021-11-02	2021-09-02	2021-12-21	2021-10-02	2022-02-11	2021-11-06	2022-03-29	2021-12-11	2022-04-28	2022-12-11	
IN-WAI-246165-CS-QCBS / Engagement of a professional Communications Agency to develop and implement a strategic communications approach for the Jal Marg Vikas Projects	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - National	313,268.56	0.00	Canceled	2021-08-02	2021-08-09	2021-08-23	2021-11-11	2021-10-06	2021-11-12	2021-11-03	2021-12-20	2021-12-03	2022-07-05	2022-01-07	2022-02-11	2023-02-11			
IN-WAI-246888-CS-QCBS / Direct RFP - Comprehensive Consultancy Services for preparation of Detailed Project Report (DPR) for IWT Sector Development for enhancement of Socio-economic activities in and around Ganga - Bhagirathi - Hooghly river system (N	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	640,000.00	653,128.41	Signed	2021-08-09	2021-08-13	2021-08-30	2021-09-08	2021-10-13	2021-08-09	2021-11-10	2021-09-17	2021-12-10	2021-10-26	2022-01-14	2021-12-08	2022-02-18	2022-02-24	2023-02-18	
IN-WAI-255177-CS-QCBS / Direct RFP - TSSC cum PMC for managing and supervising the EPC Contract for IMT Kalughat for Capacity Augmentation of National Waterway-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	740,568.00	466,318.62	Signed	2021-09-27	2021-09-20	2021-10-18	2021-10-27	2021-12-01	2021-10-28	2021-12-29	2021-12-17	2022-01-28	2022-03-29	2022-03-04	2022-05-05	2022-04-08	2022-05-22	2023-04-08	
IN-WAI-336176-CS-QCBS / Consultancy Services for vessel procurement and their operationalization.	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldi a to Varanasi)	Post	Quality And Cost-Based Selection	Open - National	389,375.00	0.00	Pending Implementation	2023-02-24	2023-03-17	2023-04-30	2023-05-28	2023-06-27	2023-08-01	2023-09-05	2026-08-28								
IN-WAI-348223-CS-QCBS / Engagement of Technical Support Services Consultant TSSC for Renovation and Modernization of Existing Navigational Lock at Farakka under JMVP (Arth Ganga) program	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Post	Quality And Cost-Based Selection	Open - National	537,866.67	0.00	Under Implementation	2023-03-09	2023-03-27	2023-03-30	2023-05-09	2023-06-15	2023-07-13	2023-08-12	2023-09-16	2023-10-21	2024-10-20						
IN-WAI-363715-CS-QCBS / Comprehensive Study for the development of the Regional Waterways Grid (RWG) Project	IBRD / 87520	Component B: Institutional 5 strengthening and improving the investment climate, vessel design and construction framework	Prior	Quality And Cost-Based Selection	Open - International	2,827,616.38	0.00	Under Review	2023-06-21	2023-06-21	2023-07-06	2023-08-19	2023-09-18	2023-10-18	2023-11-15	2023-12-20	2024-08-16							

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-WAI-27888-CS-CDS / Selection of consultant for study on the effect of navigational activities on Dolphin in National Waterway-1.	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Direct Selection	Direct		74,310.00	75,439.29	Signed	2017-11-29	2017-11-29	2017-12-10	2017-12-01			2018-02-13	2017-12-20	2018-09-30	
IN-WAI-68596-CS-CDS / Implementation of RAP for MMT at Sahibganj	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Direct Selection	Direct		54,356.23	0.00	Canceled	2019-03-29		2019-04-08				2019-06-12		2019-12-09	
IN-WAI-158167-CS-CDS / Consultancy Services for Messaging Workshop for IWA office	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Direct Selection	Direct		5,000.00	4,631.21	Signed	2020-02-26	2020-02-02	2020-03-07	2020-02-07			2020-05-11	2020-03-04	2020-11-07	
IN-WAI-162537-CS-CDS / Independent Quality Inspection of the works of New Navigational lock at Farakka, MMT Haldia, MMT Varanasi & MMT Sahibganj by NITCPWC	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Direct Selection	Direct		28,571.73	27,406.90	Signed	2020-03-11	2020-01-03	2020-03-21	2020-01-10			2020-05-25	2020-07-14	2020-11-21	
IN-WAI-208579-CS-CDS / Engagement of Ms PwC for one resource person	IBRD / 87520	Component B: Institutional Strengthening and improving the investment climate, vessel design and construction framework	Post	Direct Selection	Direct		24,000.00	14,697.87	Signed	2020-12-14	2020-12-02	2020-12-24	2020-12-03			2021-02-27	2021-01-21	2021-03-31	
IN-WAI-230396-CS-CDS / Study/consultancy for implementation of self-propelled pontoon technique in floating pontoon bridges installed across river Ganga in NW-1 for smooth passage of inland vessels on a pilot project basis as a replacement to the conventional kullfi system.	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Direct Selection	Direct		20,000.00	19,984.41	Signed	2021-04-26	2021-07-08	2021-05-06	2021-08-06			2021-07-10	2021-12-02	2022-01-06	
IN-WAI-245524-CS-CDS / EIA Study and preparation of EMP for carrying out Channel Stabilization Works at 07 locations on NW-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Direct Selection	Direct		27,953.33	28,175.16	Signed	2021-08-10	2021-07-29	2021-08-20	2021-08-09			2021-10-24	2021-12-16	2022-04-22	
IN-WAI-248582-CS-CDS / Technical Assistance for Channel stabilization Works for development of Navigational Channel with Eco-friendly techniques at 17 Locations on NW-1	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Direct Selection	Direct		680,000.00	669,515.25	Signed	2021-09-07	2021-09-24	2021-09-17	2021-06-15			2021-11-21	2021-12-09	2022-05-20	
IN-WAI-274583-CS-CDS / Stability Analysis of the Approach Channel to MMT - Haldia - Short Term and Long Term Measures.	IBRD / 87520	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Direct Selection	Direct		77,100.00	0.00	Pending Implementation	2022-02-11		2022-02-21				2022-03-20		2022-06-18	