

## PROCUREMENT PLAN (Textual Part)

**Project information: *Nepal- Strategic Road Connectivity and Trade Improvement Project (P170409)***

**Project Implementation agency: *Department of Roads***

**Date of the Procurement Plan: *2020/03/16***

**Period covered by this Procurement Plan: *2020/03/16 - 2021/09/15***

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

***National Procurement Arrangements:*** *In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used with applicable caveats as follows.*

***National Procurement Procedures:*** *These procedures are applicable for the procurement of goods, works and non-consulting services only. In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan tables in STEP, the country’s own procurement procedures may be used. When the Borrower uses its own national open competitive procurement arrangements as set forth in Nepal’s Public Procurement Act, 2007, as amended by Amendment 2073 (2016) – (1st Amendment) and the Public Procurement Regulation, 2007, as amended by Amendment 2076 (2019) – (9th Amendment), such arrangements shall be subject to paragraph 5.4 of the Bank’s Procurement Regulations and the following conditions:*

- 1) *Model bidding documents, including contract conditions agreed with the Bank (as amended from time to time), shall be used. Bidding documents shall be made available, by mail or in person, or through e-GP portal to all who are willing to pay the required fee.*
- 2) *The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations;*
- 3) *The request for bids / request for proposals document shall require that Bidders / Proposers submitting Bids / Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.*
- 4) *Qualification criteria (in case pre-qualifications were not carried out) shall be stated in the bidding documents for all contracts, irrespective of the value, and if a registration process is required, a foreign firm declared as the lowest evaluated bidder shall be given a reasonable opportunity to register, without let or hindrance.*
- 5) *Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.*
- 6) *Performance security should be an amount of five (5) to ten (10) percent of the contract price and shall not be increased merely based on comparison of the bid price of awarded bidders with the pre-bid cost estimate.*
- 7) *If a contract is terminated because of fundamental breach of contract by the contractor, the amount to be recovered from the contractor representing the employer's additional costs for completing the contract shall be provisioned as agreed with the Bank in model bidding documents.*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable.*

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – *Not Applicable*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: *is applicable for those contracts identified in the Procurement Plan tables;*

Works: *is applicable for those contracts identified in the Procurement Plan tables*

**PROCUREMENT PLAN** Nepal : Nepal Strategic Road Connectivity and Trade Improvement Project

**General Information**  
**Country:** Nepal **Bank's Approval Date of the Original Procurement Plan:** 2020-04-24  
**Revised Plan Date(s):** (comma delineated, leave blank) 2023-06-28  
**Project ID:** P170409 **GNP Date:** 2020-06-01  
**Project Name:** Nepal Strategic Road Connectivity and Trade Improvement Project  
**Loan / Credit No.:** / , IDA / 66730  
**Executing Agency:** Ministry of Industry, Commerce and Supplies

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
SRCTIP/PCU/DOLSW/NCB-2-2078/79 / Construction of Holding Yard at Nepalgari quarantine checkpoint	IDA / 66730	Trade Facilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	125,000.00	0.00	Pending Implementation																		2023-12-04	
SRCTIP/PCU/DOLSW/SHOPPING-01/2078/79 / Laboratory Refurbishment of Kristinaagar quarantine checkpoint	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	5,000.00	0.00	Pending Implementation																		2023-05-14	
SRCTIP/PCU/DOLSW/SHOPPING-02/2078/79 / Laboratory Refurbishment of Bhadrapur Quarantine checkpoint	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	5,000.00	0.00	Pending Implementation																		2023-05-06	
SRCTIP/PCU/DOLSW/SHOPPING-03/2078/79 / Laboratory Refurbishment of Bhairahawa Quarantine checkpoint	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	6,000.00	0.00	Pending Implementation																			2023-05-11
SRCTIP/PCO/POPMC/WRFQ-1 / Lab refurbishment at Biratnagar	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope			Other (with field for explanation)	4,165.00	0.00	Pending Implementation																			2022-12-25
SRCTIP/PCO/POPMC/WRFB-1 / Construction of SPS Laboratory building cum Office in Katharitta	IDA / 66730	Trade Facilitation	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	251,251.00	0.00	Under Implementation																			2024-07-08
SRCTIP/PCU/DOLSW/NCB-03-2078/79 / Construction of Holding Yard and office building at Biratnagar Quarantine	IDA / 66730	Trade Facilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	125,000.00	0.00	Canceled																			2023-12-04
SRCTIP/PCU/DOLSW/NCB-01/078/79 / Construction of Holding Yard at Motihawa quarantine check Post	IDA / 66730	Trade Facilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	165,000.00	0.00	Canceled																			2023-12-04
SRCTIP/PCO/DOLSW/NCB-01/2079/80 / Construction of Animal Holding Yards for the Department of Livestock Services at Motihawa (Bars)	IDA / 66730	Trade Facilitation	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	550,300.00	0.00	Pending Implementation																			2024-12-07
SRCTIP/POPMC/WRFQ-01/2079/80 / Minor Repair and maintenance works of the Furnigation Facility at Kritpur, Kathmandu	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	3,900.00	0.00	Pending Implementation																			2023-07-19

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
SRCTIP/PCU/DOLSG/SHOPPING-01/2078/79 / Procurement of Laptops	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,000.00	0.00	Pending Implementation																					
SRCTIP/PCU/DOLSG/SHOPPING-02/2078/79 / Procurement of Airconditioners	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		4,200.00	0.00	Pending Implementation																					
SRCTIP/PCU/DOLSG/SHOPPING-03/2078/79 / Procurement of Rapid Test kits	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		4,300.00	0.00	Pending Implementation																					
SRCTIP/PCO/POPMC/G/RFO-1 / Lab equipment for Quarantine office, Biratnagar and Birju	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,700.00	0.00	Pending Implementation																					
SRCTIP/PCO/POPMC/G/RFO-2 / Printer and Laptop for PQPM C	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,750.00	0.00	Pending Implementation																					
SRCTIP/PCO/DFTOC/G/NCB-3 / Supply, Installation & Operation of Cold Storage at Kathmandu Office	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,450.00	0.00	Pending Implementation																					
SRCTIP/PCO/DFTOC/G/RFO-4 / Supply and Installation of water treatment plant with deionization unit to Kathmandu	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		16,555.00	0.00	Pending Implementation																					
SRCTIP/PCO/DFTOC/G/RFO-5 / Supply and Installation of water treatment plant with deionization unit to Bhairahawa	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		12,100.00	0.00	Pending Implementation																					
SRCTIP/PCO/DFTOC/G/RFO-6 / Supply and Installation of water treatment plant with deionization unit to Biratnagar	IDA / 66730	Trade Facilitation	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,150.00	0.00	Pending Implementation																					



SRCTP/PCO/CS/IND-06 / Hiring of Procurement and Contract Management Specialist	IDA / 66730	Trade Facilitation	Prior	Individual Consultant Selection	Open - National		55,000.00	0.00	Under Implementation	2022-07-26	2022-07-26	2022-08-18	2022-09-04	2022-08-23	2022-09-15	2022-08-31		2025-07-15
SRCTP/PQPMC/CS/IND-01/2079/80 / Supervision Consultant for building SPS cum office building of Jhapa - PQPMC	IDA / 66730	Trade Facilitation	Post	Individual Consultant Selection	Limited		4,660.00	0.00	Under Implementation	2023-01-20	2023-01-23	2023-01-27		2023-02-03		2023-02-23		2024-08-26
SRCTP/PCO/DOC/CS/IND-01 / Consulting Services for assessing requirements and finalizing the list of Equipment, Specification, Cost Estimate, and commissioning support for the Customs laboratories of Nepal	IDA / 66730	Trade Facilitation	Post	Individual Consultant Selection	Limited		5,420.00	0.00	Under Review	2023-02-03	2023-02-03	2023-02-08		2023-03-01		2023-04-05		2024-04-04
SRCTP/PQPMC/CS/IND-02/2079/80 / Environment Toxicologist to perform Initial Environment Examination	IDA / 66730	Trade Facilitation	Post	Individual Consultant Selection	Direct - National		2,600.00	0.00	Under Implementation	2023-06-04	2023-06-13	2023-06-08		2023-06-11		2023-06-21		2023-07-06
SRCTP/PQPMC/CS/IND-03/2079/80 / Fumigation Technician to support the Fumigation Facility.	IDA / 66730	Trade Facilitation	Post	Individual Consultant Selection	Direct - National		1,320.00	0.00	Under Implementation	2023-06-04	2023-06-13	2023-06-09		2023-06-16		2023-06-26		2023-07-26
SRCTP/DFTQC/CS/IND-01/2079/80 / Individual Consultant Laboratory Refurbishment Expert.	IDA / 66730	Trade Facilitation	Post	Individual Consultant Selection	Limited		3,805.00	0.00	Under Implementation	2023-06-23	2023-06-22	2023-06-25		2023-06-27		2023-07-07		2023-07-27
SRCTP/DFTQC/CS/IND-02/2079/80 / Individual Consultant Mechanical Engineer (MEP Expert).	IDA / 66730	Trade Facilitation	Post	Individual Consultant Selection	Limited		3,515.00	0.00	Under Implementation	2023-06-23	2023-06-22	2023-06-25		2023-06-27		2023-07-07		2023-07-27
SRCTP/DFTQC/CS/IND-03/2079/80 / Individual Consultant CIVIL ENGINEER.	IDA / 66730	Trade Facilitation	Post	Individual Consultant Selection	Limited		3,440.00	0.00	Under Implementation	2023-06-23	2023-06-22	2023-06-25		2023-06-27		2023-07-07		2023-07-27