

Procurement Plan is under preparation.

PROCUREMENT PLAN **Kyrgyz Republic : Climate Resilient Water Services Project**

General Information

Country: Kyrgyz Republic **Bank's Approval Date of the Original Procurement Plan:** 2022-12-10
Revised Plan Date(s): (comma delineated, leave blank) 2023-06-29
Project ID: P173734 **GN Date:** 2023-01-31
Project Name: Climate Resilient Water Services Project
Loan / Credit No.: IDA / E0090, IDA / 70810
Executing Agency(i): The Water Resources Service under the Ministry of Agriculture of the Kyrgyz Republic

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CREWSP/CW/C1.2/RFB/3 / Modernization Kara-Unkur Irrigation Scheme - Jalpa-Abad	IDA / 70810	Infrastructure Investments and Service Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Pending Implementation						2024-07-16		2024-08-03			2024-10-02		2024-11-16		2024-12-28		2027-11-13	
REWSP/CW/C1.2/RFB/3 / Modernization of Shakhimardan Irrigation Scheme - Batkan	IDA / 70810	Infrastructure Investments and Service Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Pending Implementation						2024-07-16		2024-08-03			2024-10-02		2024-11-16		2024-12-28		2027-11-13	
CREWSP/CW/C1.2/RFB/3 / Modernization of Kurshab-Sai Irrigation Scheme - Osh	IDA / 70810	Infrastructure Investments and Service Improvements	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Pending Implementation						2024-06-17		2024-07-04			2024-09-02		2024-10-17		2024-11-28		2027-10-14	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
CREWSP/GC.2.3/CB/1 / Creation of biochemical laboratories in Bishkek and on the territory of the USA basin (Department of Environmental Monitoring (MONRETS))	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Cancelled					2024-01-03		2024-01-22					2024-03-04		2024-05-30		2024-07-01		2026-06-01	
CREWSP/GC.2.3/NCB/1 / Instrumentation for KSA	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2023-01-03		2023-01-08					2023-02-19		2023-03-21		2023-04-25		2023-06-15	
CREWSP/GC.2.3/RFB/1 / Laboratory modernization for the Department of Environmental Monitoring	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Review					2023-05-15		2023-05-28					2023-07-09		2023-09-07		2023-10-19		2024-02-16	
CREWSP/GC.3.1/RFO/3 / IT equipment and furniture for PIU	IDA / E0090	Project Management, M&E and Professional Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2023-04-24								2023-05-26		2023-06-25		
CREWSP/GC.2.3/RFO/1 / Installation of a fire alarm system for the Department of Environmental Monitoring	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2023-04-15								2023-06-12		2023-07-12		
CREWSP/GC.2.3/RFB/2 / Vehicles for the Department of Environmental Monitoring for laboratory research	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2023-06-26		2023-06-28					2023-07-14		2023-07-28		2023-08-14		2023-09-28	
CREWSP/GC.2.3/RFO/2 / Procurement of a graphic attachment for the Department of Environmental Monitoring	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Request for Quotations	Open - International	Single Stage - One Envelope		0.00	Cancelled							2023-04-21								2023-06-01		2023-07-31		
CREWSP/GC.2.3/RFO/3 / Procurement of a spectrophotometer and graphic attachment for the Department of Environmental Monitoring	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Request for Quotations	Open - International	Single Stage - One Envelope		0.00	Pending Implementation							2023-07-04								2023-08-19		2023-10-18		
CREWSP/GC.2.4/RFB/2 / Equipment for remote sensing and control of dams	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2025-07-03		2025-07-08					2025-08-19		2025-09-16		2025-10-28		2026-01-26	
CREWSP/GC.2.4/RFB/1 / Purchase of electro mobile cars for WRS and PIU (4 units)	IDA / E0090	Institutional Strengthening of or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2023-07-02		2023-07-07					2023-08-04		2023-08-18		2023-08-30		2023-10-29	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
CREWSP/CS/C.3.3/COS/1 / Selection of a consulting company for the preparation of feasibility studies for future projects	IDA / E0090	Project Management, M&E and Professional Development	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-03		2023-01-24		2023-03-29								2023-04-28		2023-06-23		2024-06-04			
CREWSP/CS/C.3.3/COS/1 / Selection of a monitoring and evaluation consulting company	IDA / E0090	Project Management, M&E and Professional Development	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-01-03		2023-01-24		2023-03-29								2023-04-28		2023-06-04		2027-12-31			
CREWSP/CS/C.3.2/LCS/1 / Audit	IDA / E0090	Project Management, M&E and Professional Development	Post	Least Cost Selection	Open - International		0.00	Under Implementation	2023-01-21	2023-03-17	2023-02-09	2023-03-30	2023-03-27	2023-05-05							2023-04-24		2023-05-24		2023-06-28		2027-12-31	

CREWSP/CS/C.1.2/QCBS/4 / Consulting company for engineering services	IDA / E0090	Infrastructure Investments and Service Improvements	Prior	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2023-03-02		2023-03-23		2023-05-06			2023-06-03	2023-06-23	2023-07-28		2023-08-23		2027-12-31
CREWSP/CS/C.1.2/QCBS/2 / Design and estimate documentation of the Shakhmardan river	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2022-02-14		2022-03-07		2022-04-20			2022-05-18	2022-06-17	2022-07-22		2022-08-26		2023-03-01
CREWSP/CS/C.1.2/QCBS/3 / Design and estimate documentation of the Kara-Ujgur river (Levaya Vетка)	IDA / E0090	Infrastructure Investments and Service Improvements	Post	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2022-02-14		2022-03-07		2022-04-20			2022-05-18	2022-06-17	2022-07-22		2022-08-26		2023-08-26
CREWSP/CS/C.1.2/QCBS/1 / Design and estimate documentation of the Kurshab river	IDA / E0090	Infrastructure Investments and Service Improvements	Prior	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2023-01-22		2023-02-12		2023-03-28			2023-04-25	2023-05-25	2023-06-29		2023-08-03		2027-12-31
CREWSP/CS/C.1.2/QCBS/01 / Preparation of Detailed Design, Assistance in procurement and Supervision of civil works	IDA / E0090	Infrastructure Investments and Service Improvements	Prior	Quality And Cost-Based Selection	Open - International			0.00	Under Review	2023-02-22	2023-03-06	2023-03-08	2023-03-13	2023-04-19	2023-05-29		2023-05-26	2023-06-25	2023-08-26		2023-09-24		2028-10-31
CREWSP/CS/C.2.2/QCBS/1 / Consulting company for implementation of an existing digital information system	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2025-01-15		2025-02-03		2025-03-20			2025-05-04	2025-06-03	2025-07-04		2025-08-15		2028-10-31
CREWSP/CS/C.2.3/QCBS/1 / Institutional Strengthening of the database of the Department of Environmental Monitoring	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2023-12-05		2023-12-19		2024-01-16			2024-03-01	2024-03-15	2024-03-30		2024-04-27		2025-04-22

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CREWSP/CS/C.2.3/IC/1 / Local consultant lawyer to update the regulatory and legal documents in terms of calculating the tariff for the DEM	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2023-03-20	2023-04-12	2023-04-26	2023-05-15	2023-05-01	2023-05-30	2023-05-20		2023-11-16	
CREWSP/CS/C.2.3/IC/2 / Local consultant economist to review the tariff of EMS services	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2023-03-14	2023-03-28	2023-04-21		2023-04-21		2023-05-01		2023-10-28	
CREWSP/CS/C.2.3/IC/3 / International consultant to prepare the roadmap and to prepare the monitoring plan for the DEM	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - International		0.00	Pending Implementation	2023-04-17		2023-05-09		2023-05-09		2023-05-18		2023-11-14	
CREWSP/CS/C.2.3/IC/4 / International consultant to modernize the DEM information system	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - International		0.00	Pending Implementation	2023-03-20		2023-04-23		2023-04-28		2023-05-04		2023-10-31	
KG-DWR/L-354158-CS-CDS / International Short-term Procurement Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Direct Selection	Direct - International		0.00	Under Implementation	2023-04-05	2023-04-03	2023-04-06	2023-04-06			2023-04-09		2023-08-30	
CREWSP/CS/C.2.3/IC/B / Local consultant quality and accreditation consultant for DEM	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2023-06-26		2023-07-20		2023-07-20		2023-08-05		2024-02-01	
CREWSP/CS/C.2.2/IC/2 / Short-term Consultant on the permitting system	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2023-11-05		2023-12-15		2023-12-23		2024-01-03		2024-12-31	
CREWSP/CS/C.2.2/IC/3 / Short-term Consultant on monitoring and quality of water	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2023-11-05		2023-11-27		2023-11-30		2023-12-03		2027-11-28	
CREWSP/CS/C.2.4/IC/2 / International Consultant for Development of Technical Guidelines for Dams (Group of independent experts)	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - International		0.00	Pending Implementation	2023-11-06		2023-12-02		2023-12-12		2024-01-02		2024-10-31	
CREWSP/CS/C.2.4/IC/4 / Republican Dam Management Supervision Consultant (Group of independent experts)	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2023-11-05		2023-12-24		2023-12-26		2024-01-01		2028-12-31	
CREWSP/CS/C.2.2/DS/3 / Website and PR Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Direct Selection	Direct - National		0.00	Pending Implementation	2023-01-21		2023-01-21				2024-04-01		2028-12-31	
CREWSP/CS/C.2.2/DS/4 / GIS Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Direct Selection	Direct - National		0.00	Pending Implementation	2023-01-21		2023-01-21				2023-01-23		2028-12-26	
CREWSP/CS/C.2.2/DS/6 / IT-IA Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Direct Selection	Direct - National		0.00	Pending Implementation	2023-06-22		2023-06-22				2024-04-01		2028-12-31	
CREWSP/CS/C.2.2/DS/5 / CAD Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Direct Selection	Direct - National		0.00	Pending Implementation	2023-06-22		2023-06-22				2024-08-31		2028-12-31	
CREWSP/CS/C.2.2/IC/4 / Institutional Development Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent	Post	Individual Consultant Selection	Open - National		0.00	Canceled	2024-01-03		2024-02-24		2024-02-29		2024-03-04		2027-12-31	

CREWSP/CS/C.2.2/DS/2 / Sociology and Feedback Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Direct Selection	Direct - National		0.00	Canceled	2023-01-21		2023-01-21			2023-01-23		2028-12-31	
CREWSP/CS/C.2.4/IC/1 / Database filling out Consultant (Group of independent experts)	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Individual Consultant Selection	Open - National		0.00	Canceled	2023-11-05		2023-12-24	2023-12-25		2024-01-01		2028-12-31	
CREWSP/CS/C.2.4/IC/3 / Lawyer for the development of the regulatory legal framework (Group of independent experts)	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Individual Consultant Selection	Open - National		0.00	Canceled	2022-11-05		2022-12-25	2022-12-28		2023-01-01		2028-12-31	
CREWSP/CS/C.2.2/DS/1 / Environmental Specialist	IDA / E0090	Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management	Post	Direct Selection	Direct - National		0.00	Canceled	2023-01-21		2023-01-31			2023-04-06		2028-12-31	