

PROCUREMENT PLAN (Textual Part)

Project information: *[Ethiopia] [Accelerating Distributed Electricity and Lighting in Ethiopia] [P171742]*

Project Implementation agency: *[Ministry of Water and Energy (MOWE), Ethiopia Electric Utility (EEU) and Development Bank of Ethiopia (DBE)]*

Date of the Procurement Plan: *[November 2021]*

Period covered by this Procurement Plan: *[November 2021 – November 2023]*

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *[Federal Government Procurement Proclamation]*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables.

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables.

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is applicable for those contracts identified in the Procurement Plan tables

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. *Not Applicable.*

Other Relevant Procurement Information.

Not Applicable.

ET-EU-262023-CS-QCBS / C consultancy Service for Project Management and Supervision for Distribution Network Strengthening to improve the reliability of power supply in Ten Towns (Jimbo, Nisient, Assosa, Bishoftu, Sululta, Debreberhan, Dilla, Hosaena, Assefa and Jijja)	IDA / 68570	1. Network strengthening for improved reliability of supply in urban areas	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Under Review	2022-01-17	2022-03-09	2022-02-07	2022-03-23	2022-03-23	2022-10-21			2022-05-07	2023-01-16	2022-06-06	2022-07-11	2022-08-22	2024-08-11
EEU-PPMO-OGUI/ADELE/ICB-016 / Procurement of consultancy service - for the delivery of a comprehensive strategy focused on enhancing gender equality in the off-grid sector at the enterprise, employee and customer level.	IDA / 68570	5. Capacity building, technical assistance and implementation support	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Pending Implementation	2022-09-05		2022-09-26		2022-11-09				2022-12-07	2023-01-06	2023-02-10		2023-03-17	2024-03-16
EEU-PPMO-OGUI/ADELE/ICB-012 / Procurement of consultancy service (Component 4) - to Conduct a market survey of existing private sector solar contractors, identify job opportunities along the solar value chain, and a sustainability plan - to conduct survey of site selection	IDA / 68570	4. Standalone solar systems for health and education facilities	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Implementation	2022-01-24	2023-01-23	2022-02-14	2023-02-06	2022-03-30	2023-07-12			2022-04-27	2022-05-27	2022-07-01		2022-08-05	2024-02-01
EEU-PPMO-OGUI/ADELE/ICB-001 / Procurement of consultancy service (ADELE Component 2) - for the preparation of EP bidding documents, bids evaluation and contract negotiation. - to ensure quality of works	IDA / 68570	2. Solar-hybrid mini grids for rural economic development	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Under Implementation	2022-01-17	2022-08-03	2022-02-07	2022-08-12	2022-03-23	2023-05-31			2022-04-20	2022-05-20	2022-06-24		2022-07-29	2024-01-25
EEU-PPMO-OGUI/ADELE/ICB-014 / Procurement of consultancy service for the development of additional capacity of EEU staff around core functions, including financial management, procurement, safeguards, information and technology	IDA / 68570	5. Capacity building, technical assistance and implementation support	Prior	Quality And Cost-Based Selection	Open - International		1,900,000.00	0.00	Pending Implementation	2022-06-09		2022-06-30		2022-08-13				2022-09-10	2022-10-10	2022-11-14		2022-12-19	2023-12-19
EEU-PPMO-ADELE-CS/ICB-020 / Consultancy service for development of off grid planning, tracking and remote monitoring software platform service for mini grids and standalone solar systems.	IDA / 68570	5. Capacity building, technical assistance and implementation support	Prior	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Pending Implementation	2022-07-18		2022-08-08		2022-09-21				2022-10-19	2022-11-18	2022-12-23		2023-01-27	2027-03-26

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual