

PROCUREMENT PLAN (Textual Part)

Project information: Pakistan Punjab Rural Sustainable Water Supply and Sanitation Project (P169071)

Project Implementation agency: Local Government Department

Date of the Procurement Plan: April 15, 2022

Period covered by this Procurement Plan: April 2022- December 2025

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, Revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in Public Procurement Rules 2004 Revised 2020, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- 1) The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
- 2) For national open competitive procurement, only the model procurement documents acceptable to the World Bank, shall be used.

- 3) The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- 4) *Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts*
- 5) Access to procurement opportunities shall not be restricted to firms that have pre-registered and/or paid a registration fee.
- 6) No preference of any kind shall be given to national bidders in the bidding process.
- 7) Procurement methods that use two-envelope process and rated criteria shall be subject to Bank's prior concurrence

When other national procurement arrangements (other than national open competitive procurement) are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework¹

Date: _____

Invitation of Bids/Proposals
No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines² in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;

¹[Drafting note: This document shall be signed by bidders/proposers/consultants and submitted as part of their bids/proposals. In addition, this document shall be signed by the winning bidder/consultant and incorporated as part of the contract.]

²*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;³ (ii) to be a nominated⁴ sub-contractor, sub-consultant, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁵ all accounts, records, and other documents relating to

³ For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification or initial selection), expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

⁴A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the bidding document) is one which has been: (i) included by the bidder in its pre-qualification or initial selection application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁵Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific

the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Proposer/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Proposer/ Consultant:

Title of the person signing the Letter: _____

matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN Pakistan : Punjab Rural Sustainable Water Supply and Sanitation Project

General Information
Country: Pakistan **Bank's Approval Date of the Original Procurement Plan:** 2022-04-15
Revised Plan Date(s): (comma delineated, leave blank) 2024-07-29
Project ID: P169071 **GPN Date:** 2021-04-22
Project Name: Punjab Rural Sustainable Water Supply and Sanitation Project
Loan / Credit No: IBRD / 92670, IDA / 69250
Executing Agency: Local Government and Community Development Department, Government of Punjab

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Closure				
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual		
PK-LG& CD-289259-CW-RFB / Pilot Scheme Provision of Water Supply & Sanitation (North) / W	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,000,000.00	0.00	Canceled																			2024-10-15		
PK-LG& CD-289261-CW-RFB / Pilot Scheme Provision of Water Supply & Sanitation (Central) / W	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,000,000.00	0.00	Canceled																			2024-10-18		
PK-LG& CD-289264-CW-RFB / Pilot Scheme Provision of Water Supply & Sanitation (South) / W	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,000,000.00	0.00	Canceled																			2024-10-19		
PK-LG& CD-315561-GO-RFO / Rehabilitation of Water Supply Schemes	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Request for Quotations - Small Works (Emergency) SPD - Competitive	330,000.00	0.00	Pending Implementation																			2023-05-13		
PK-LG& CD-349521-CW-RFB / Procurement of Civil Works of Priority Villages Central I (Tehsil Bhowana)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	3,200,000.00	0.00	Signed																			2024-03-21		
PK-LG& CD-349557-CW-RFB / Procurement of Civil Works of Priority Villages Central I (Tehsil Pakpattan)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,800,000.00	0.00	Signed																				2024-03-21	
PK-LG& CD-349583-CW-RFB / Procurement of Civil Works of Priority Villages South-I (Tehsil Bahawalnagar)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,100,000.00	0.00	Signed																				2024-03-21	
PK-LG& CD-349597-CW-RFB / Procurement of Civil Works of Priority Villages South-I (Tehsil Khairpur Tamewali)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,000,000.00	0.00	Signed																				2024-03-21	
PK-LG& CD-349608-CW-RFB / Procurement of Civil Works of Priority Villages South-II (Tehsil Kahror Pakka)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,200,000.00	0.00	Signed																				2024-03-21	
PK-LG& CD-349614-CW-RFB / Procurement of Civil Works of Priority Villages South-III (Tehsil Liaquatpur)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,700,000.00	0.00	Canceled																					2024-03-21
PK-LG& CD-349619-CW-RFB / Procurement of Civil Works of Priority Villages North (Tehsil Kahror and Kot Momin)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,500,000.00	0.00	Signed																					2024-03-21
PK-LG& CD-359416-CW-RFB / Procurement of Civil Works of Priority Villages (Tehsil Bhowana 02)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	3,300,000.00	0.00	Signed																					2024-05-05
PK-LG& CD-359417-CW-RFB / Procurement of Civil Works of Priority Villages (Khanpur Tamewali 02)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	3,600,000.00	0.00	Signed																					2024-05-05
PK-LG& CD-359419-CW-RFB / Procurement of Civil Works of Priority Villages (Tehsil Kahror Pakka 02)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	4,200,000.00	0.00	Signed																					2024-05-05
PK-LG& CD-359420-CW-RFB / Procurement of Civil Works of Priority Villages (Tehsil Liaquatpur 02)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	7,600,000.00	0.00	Under Implementation																					2024-05-05
PK-LG& CD-359421-CW-RFB / Procurement of Civil Works of Priority Villages (Tehsil Kot Momin 02)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,200,000.00	0.00	Signed																					2024-05-05
PK-LG& CD-366683-CW-RFB / Procurement of Civil Works, Central-I, Tehsil Ahmedpur Siyal (APS-01)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,250,000.00	0.00	Signed																					2024-06-25
PK-LG& CD-366693-CW-RFB / Procurement of Civil Works, Central-I, Tehsil Ahmedpur Siyal (APS-02)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,510,000.00	0.00	Signed																					2024-06-25
PK-LG& CD-366694-CW-RFB / Procurement of Civil Works, South-III, Tehsil Rohan (RO-03)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,050,000.00	0.00	Canceled																					2024-06-25
PK-LG& CD-366695-CW-RFB / Procurement of Civil Works, South-III, Tehsil Rohan (RO-02)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	600,000.00	0.00	Canceled																					2024-06-25
PK-LG& CD-366696-CW-RFB / Procurement of Civil Works, South-III, Tehsil Rohan (RO-03)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	960,000.00	0.00	Under Implementation																					2024-06-25
PK-LG& CD-366697-CW-RFB / Procurement of Civil Works, South-III, Tehsil Liaquatpur (LQ-01)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,360,000.00	0.00	Signed																					2024-06-25

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PK-LG& CD-332020-NC-DR / Water & Waste Water Quality Monitoring	IDA / 69250	Service Delivery Improvement	Prior	Direct Selection	Direct - National			3,000,000.00	0.00	Signed					2023-03-15	2023-02-24	2023-03-20	2023-04-07									2023-04-24	2023-05-26	2028-04-22			
PK-LG& CD-289231-NC-RFB / Procurement of the Services of Implementation Partners for Behavioral Change Communications & Capacity Building (South)/NCS	IBRD / 92670	Behavior Change and Capacity Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope		3,500,000.00	0.00	Canceled					2022-12-02		2022-12-07					2023-01-18		2023-02-17			2023-03-24		2028-06-30			
PK-LG& CD-289205-NC-RFB / Procurement of the Services of Implementation Partners for Behavioral Change Communications & Capacity Building (Central)/NCS	IBRD / 92670	Behavior Change and Capacity Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope		3,500,000.00	0.00	Canceled					2022-12-02		2022-12-07					2023-01-18		2023-02-17			2023-03-24		2023-10-02			
PK-LG& CD-289107-NC-RFB / Procurement of the Services of Implementation Partners for Behavioral Change Communications & Capacity Building (North)/NCS	IBRD / 92670	Behavior Change and Capacity Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope		3,500,000.00	0.00	Canceled					2022-12-02		2022-12-07					2023-01-18		2023-02-17			2023-03-24		2028-06-30			
PK-LG& CD-316926-NC-RFB / Behavior Change and Capacity Development Program	IBRD / 92670	Behavior Change and Capacity Development Program	Prior	Request for Bids	Open - National	Single Stage - One Envelope		3,500,000.00	0.00	Signed					2022-12-26	2023-02-26	2022-12-31	2023-03-02				2023-02-05	2023-04-07	2023-02-20	2023-05-16	2023-03-20	2023-07-27	2025-03-19				
PK-LG& CD-332746-NC-RFB / Procurement of the Services of Implementation Partners for Behavioral Change Communications & Capacity Building (Multiple Lots)	IDA / 69250	Behavior Change and Capacity Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope		9,000,000.00	0.00	Pending Implementation					2023-07-20		2023-07-25					2023-09-05		2023-10-05		2023-11-09		2026-11-13				
PK-LG& CD-332015-NC-RFB / Impact Evaluation of PRSSWP (Baseline and Midline)	IDA / 69250	Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,200,000.00	0.00	Canceled					2023-01-26		2023-01-31					2023-02-28		2023-03-15		2023-04-06		2025-05-25				

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PK-LG& CD-289348-CS-OCBS / TPV (Baseline, midline and end line)/CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Prior	Quality And Cost-Based Selection	Open - National		1,500,000.00	0.00	Pending Implementation	2022-09-30	2022-10-21		2022-12-04					2023-01-01		2023-01-31		2023-03-07		2023-04-11		2028-06-30					
PK-LG& CD-289968-CS-COS / Pilot Services for Engineering , Design and Supervision South	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Signed	2022-04-25	2022-06-27	2022-05-16	2023-05-24	2022-06-06	2022-08-12							2022-06-13	2022-09-23	2022-07-11	2022-10-25	2023-04-07					
PK-LG& CD-289097-CS-COS / Pilot Services for Engineering , Design and Supervision Central/CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Signed	2022-04-26	2022-06-27	2022-05-17	2023-05-23	2022-06-07	2022-08-01							2022-07-07	2022-10-24	2022-08-11	2022-10-24	2023-05-08					
PK-LG& CD-289966-CS-COS / Pilot Services for Engineering , Design and Supervision North/CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Signed	2022-04-18	2022-06-27	2022-05-09	2023-05-23	2022-05-30	2022-08-12							2022-06-29	2022-09-23	2022-08-03	2022-10-28	2023-04-30					
PK-LG& CD-292584-CS-COS / Pilot Services for Engineering , Design and Supervision North/ACS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Signed	2022-05-10	2022-06-27	2022-05-31	2023-05-23	2022-06-21	2022-08-12							2022-07-21	2022-09-23	2022-08-11	2022-10-31	2023-05-08					
PK-LG& CD-292585-CS-COS / Pilot Services for Engineering , Design and Supervision Central/ACS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Signed	2022-05-11	2022-06-27	2022-06-01	2023-05-23	2022-06-22	2022-08-12							2022-07-22	2022-09-23	2022-08-12	2022-10-26	2023-05-09					
PK-LG& CD-292587-CS-COS / Pilot Services for Engineering , Design and Supervision South/ACS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Signed	2022-05-12	2022-06-27	2022-06-02	2023-05-23	2022-06-23	2022-08-01							2022-07-23	2022-09-23	2022-08-13	2022-10-25	2023-05-10					
PK-LG& CD-289349-CS-OCBS / Internal Audit Firm/CS	IBRD / 92670	Project Management	Prior	Quality And Cost-Based Selection	Open - National		1,000,000.00	0.00	Canceled	2022-07-05		2022-07-26		2022-09-08					2022-10-06		2022-11-05		2022-12-10		2023-01-14		2028-06-30				
PK-LG& CD-289099-CS-COS / Procurement of Services for Development of Punjab BCC WASH Strategy	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Canceled	2022-05-06		2022-05-27		2022-06-17								2022-06-24		2022-07-08		2023-01-04					
PK-LG& CD-333387-CS-OCBS / Impact Evaluation Firm/ End line	IDA / 69250	Project Management	Post	Quality And Cost-Based Selection	Open - National		400,000.00	0.00	Canceled	2026-03-12		2026-04-02		2026-05-16					2026-06-13		2026-07-13		2026-08-17		2026-09-21		2027-09-21				
PK-LG& CD-334176-CS-COS / Procurement for Hiring of Firm for Tariff Appraisal Study I or PRSSWP	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Consultant Qualification Selection	Open - National		250,000.00	0.00	Signed	2023-01-04	2023-01-09	2023-01-19	2023-02-27	2023-02-02	2023-03-30							2023-02-09	2023-04-12	2023-02-23	2023-05-09	2024-02-23					
PK-LG& CD-346557-CS-COS / Consultancy Services for Communication/PR/Marketing of PRSSWP	IDA / 69250	Project Management	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2023-03-07	2023-06-22	2023-03-28	2023-07-11	2023-04-11								2023-05-11		2023-05-25		2024-05-24					
PK-LG& CD-289246-CS-OCBS / Services for Engineering, Design and Supervision North / CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Prior	Quality And Cost-Based Selection	Open - National		3,500,000.00	0.00	Under Implementation	2023-04-14	2023-05-16	2023-05-05	2023-06-17	2023-05-27	2024-03-30				2023-06-24	2024-06-10	2023-07-09		2023-07-31		2023-08-22		2028-08-25				
PK-LG& CD-289251-CS-OCBS / Services for Engineering, Design and Supervision Central / CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Prior	Quality And Cost-Based Selection	Open - National		3,750,000.00	0.00	Under Implementation	2023-04-14	2023-05-16	2023-05-05	2023-06-17	2023-05-27	2024-03-30				2023-06-24	2024-06-10	2023-07-09		2023-07-31		2023-08-22		2028-08-23				
PK-LG& CD-289253-CS-OCBS / Services for Engineering, Design and Supervision South / CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Prior	Quality And Cost-Based Selection	Open - National		3,000,000.00	0.00	Under Implementation	2023-04-14	2023-05-16	2023-05-05	2023-06-17	2023-05-27	2024-03-30				2023-06-24	2024-06-10	2023-07-09		2023-07-31		2023-08-22		2028-08-21				

PK-LG& CD-353899-CS-QCBS / Services for Engineering, Design and Supervision South-II /CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Prior	Quality And Cost-Based Selection	Open - National		3,500,000.00	0.00	Under Implementation	2023-04-14	2023-05-16	2023-05-05	2023-06-17	2023-05-27	2024-03-30		2023-06-24	2024-06-10	2023-07-09		2023-07-31		2023-08-22		2028-08-25
PK-LG& CD-353901-CS-QCBS / Services for Engineering, Design and Supervision South-III /CS	IBRD / 92670	Water Supply and Sanitation Infrastructure Development	Prior	Quality And Cost-Based Selection	Open - National		3,500,000.00	0.00	Under Implementation	2023-04-14	2023-05-16	2023-05-05	2023-06-17	2023-05-27	2024-03-30		2023-06-24	2024-06-10	2023-07-09		2023-07-31		2023-08-22		2028-08-25
PK-LG& CD-359704-CS-LCS / Consultancy Services for Impact Evaluation of PRSWSWP	IDA / 69250	Project Management	Prior	Least Cost Selection	Open - National		3,600,000.00	0.00	Canceled	2023-05-10	2023-05-19	2023-05-31	2023-05-26	2023-06-17			2023-07-15		2023-07-22		2023-08-03		2023-08-31		2028-01-17
PK-LG& CD-364852-CS-QCBS / Impact Evaluation of PRSWSWP	IDA / 69250	Project Management	Prior	Quality And Cost-Based Selection	Open - National		3,600,000.00	0.00	Under Implementation	2023-06-06	2023-06-09	2023-06-27	2023-06-24	2023-07-14	2024-02-19		2023-08-11	2024-04-29	2023-08-21		2023-09-05		2023-09-29		2028-02-15
PK-LG& CD-383323-CS-CQS / Consultant Qualification/Marketing of PRSWSWP	IDA / 69250	Project Management	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2023-09-25	2023-09-25	2023-10-09	2023-12-12	2023-10-23							2023-11-22		2023-12-06		2024-12-05

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify /Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
PK-LG& CD-316922-CS-INDV / MIS System Architect	IDA / 69250	Project Management	Post	Individual Consultant Selection	Open - National		30,000.00	0.00	Under Implementation	2022-09-26	2022-09-15	2022-10-22		2022-10-29		2022-11-08		2023-11-08							
PK-LG& CD-316924-CS-INDV / Principal Technology Advisor (IBRD)	IDA / 69250	Project Management	Post	Individual Consultant Selection	Open - National		25,000.00	0.00	Under Implementation	2022-09-27	2022-09-15	2022-10-23		2022-10-28		2022-11-07		2023-11-07							
PK-LG& CD-289361-CS-INDV / Safeguard Specialist /IC	IBRD / 92670	Project Management	Post	Individual Consultant Selection	Open		250,000.00	0.00	Canceled	2022-05-03		2022-06-07		2022-06-14		2022-06-21		2028-06-30							
PK-LG& CD-289357-CS-INDV / Procurement Specialist /IC/ Sr. Procurement & Contract Specialist	IBRD / 92670	Project Management	Post	Individual Consultant Selection	Open		250,000.00	0.00	Canceled	2022-04-30		2022-06-04		2022-06-11		2022-06-18		2028-06-30							
PK-LG& CD-325078-CS-INDV / Individual Consultant for Baseline, Midline and Endline Survey	IDA / 69250	Project Management	Post	Individual Consultant Selection	Open - National		20,000.00	0.00	Canceled	2022-11-16		2022-11-30		2022-12-28		2023-01-05		2023-07-04							
PK-LG& CD-289359-CS-INDV / M& E Specialist/IC	IBRD / 92670	Project Management	Post	Individual Consultant Selection	Open		250,000.00	0.00	Canceled	2022-07-07		2022-08-11		2022-08-18		2022-08-25		2028-06-30							
PK-LG& CD-289356-CS-INDV / Project Coordinator /IC	IBRD / 92670	Project Management	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Canceled	2022-04-30		2022-06-04		2022-06-11		2022-06-18		2028-06-30							
PK-LG& CD-289360-CS-INDV / Environmental specialist/IC	IBRD / 92670	Project Management	Post	Individual Consultant Selection	Open		250,000.00	0.00	Canceled	2022-05-10		2022-06-14		2022-06-21		2022-06-28		2028-06-30							
PK-LG& CD-289358-CS-INDV / Financial Management Specialist /IC	IBRD / 92670	Project Management	Post	Individual Consultant Selection	Open		250,000.00	0.00	Canceled	2022-05-03		2022-06-07		2022-06-14		2022-06-21		2028-06-30							
PK-LG& CD-332736-CS-INDV / Procurement Specialist	IDA / 69250	Project Management	Post	Individual Consultant Selection	Limited		13,000.00	0.00	Signed	2022-12-23	2023-04-03	2022-12-24	2023-03-20	2022-12-26	2023-04-10	2023-01-14	2023-04-18	2023-04-14							
PK-LG& CD-332737-CS-INDV / Contract Management Specialist	IDA / 69250	Project Management	Post	Individual Consultant Selection	Limited		12,000.00	0.00	Pending Implementation	2022-12-23		2022-12-25		2022-12-28		2023-01-07		2023-04-07							
PK-LG& CD-332740-CS-INDV / Legal Expert	IDA / 69250	Project Management	Post	Individual Consultant Selection	Limited		20,000.00	0.00	Signed	2022-12-25	2023-03-27	2022-12-27	2023-03-01	2023-01-17	2023-03-31	2023-02-21	2023-04-09	2023-08-20							
PK-LG& CD-362799-CS-INDV / Engineering Design Review Consultant for 200 Villages	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Signed	2023-05-22	2023-06-20	2023-05-25	2023-07-06	2023-05-30	2023-07-16	2023-06-09	2023-07-18	2023-10-07							
PK-LG& CD-414202-CS-INDV / Individual Consultant (Structures)	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Individual Consultant Selection	Limited - National		10,000.00	0.00	Signed	2024-03-06	2024-03-11	2024-03-09	2024-03-11	2024-03-10	2024-03-19	2024-03-14	2024-04-01	2024-06-12							
PK-LG& CD-414203-CS-INDV / GIS Specialist	IDA / 69250	Water Supply and Sanitation Infrastructure Development	Post	Individual Consultant Selection	Limited - National		10,000.00	0.00	Pending Implementation	2024-03-06		2024-03-09		2024-03-10		2024-03-14		2024-09-10							
PK-LG& CD-436648-CS-INDV / Legal Advisor for PRSWSWP	IDA / 69250	Project Management	Post	Individual Consultant Selection	Limited - National		45,000.00	0.00	Under Review	2024-06-28	2024-07-01	2024-06-28		2024-06-30		2024-07-01		2026-06-30							
PK-LG& CD-438518-CS-INDV / Policy and Research Expert	IDA / 69250	Project Management	Post	Individual Consultant Selection	Limited - National		20,000.00	0.00	Pending Implementation	2024-07-22		2024-07-29		2024-08-01		2024-08-06		2025-08-06							