

TEXTUAL PART OF THE PROCUREMENT PLAN

Project information:	Turkey Earthquake, Floods and Wildfires Emergency Reconstruction Project (P176608)
Project Implementation Agency:	General Directorate of ILBANK
Date of the Procurement Plan:	19 June 2024
Period covered by this Procurement Plan:	19 June 2024 - 19 June 2025

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project. Any procurement activity under the Project shall not be initiated before it is approved by the Bank through STEP.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Project Implementing Agency will select in STEP if the relevant procurement activity’s cost estimate will be published or not in the external web-site of the World Bank.

II. Goods, Works and Non-Consulting Services

Procurement Method	Procurement Method Threshold	Prior Review Threshold (at or above the threshold)
RFB/Open International Works	No procurement method threshold	US\$25,000,000
RFB/Open National Works	Contracts valued less than US\$ 50,000,000	US\$25,000,000
RFB/Open International Goods, Information Technology and Non-consulting Services	No procurement method threshold	US\$10,000,000
RFB/Open National Goods, Information Technology and Non-consulting Services	Contracts valued less than US\$ 5,000,000	No prior review

RFQ-Works	Contracts less than US\$500,000	No prior review
RFQ-Goods, Information Technology /Non-consulting Services	Contracts less than US\$200,000	No prior review

III. Selection of Consultants

Selection Method	Selection Method Threshold	Prior Review Threshold (at or above the threshold)
Quality and Cost Based Selection (QCBS)	No selection method threshold	US\$2,000,000
Selection Based on Consultants Qualification (CQS)	Contracts valued less than \$500,000	No prior review
Individual Consultants (INDV)	No selection method threshold	US\$500,000

The terms of references of any financial management, audit, procurement or legal consultants financed by the project shall be sent to the Bank for its comments.

IV. Special Arrangements

- 1. The Bank's Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan Tables in STEP. For the procurements not subject to international competitive selection the procurement documents agreed by the Bank shall be used. When approaching the national market, bidding documents accepted by the World Bank shall be used.
- 2. Advance Procurement:** Advance procurement will be considered under the project, subject to the conditions defined in paragraph 5.1 of the Procurement Regulations for Borrowers.
- 3. Review Procedure:** The procurements under the project are subject to the Bank's prior review as stipulated in above Paragraphs II and III and also as specified in the procurement schedule given below in Section V, and in STEP.
- 4. Procurement of Second-Hand Goods:** Not Applicable.
- 5. Domestic preference** (as specified under paragraph 5.51 of the Procurement Regulations): Not applicable.
- 6. Operational costs** will not be considered under World Bank procurement implementation.

V. Procurement Packages with Methods and Time Schedule

The estimated costs in the attached tables (sheets) (including VAT)

PROCUREMENT PLAN Türkiye : Türkiye Earthquake, Floods and Wildfires Emergency Reconstruction Project

General Information

Country: Türkiye **Bank's Approval Date of the Original Procurement Plan:** 2023-01-23
Revised Plan Date(s): (comma delineated, leave blank) 2024-07-31
Project ID: P176608 **GPN Date:** 2022-12-27
Project Name: Türkiye Earthquake, Floods and Wildfires Emergency Reconstruction Project
Loan / Credit No.: IBRD / 94300
Executing Agency: ilbank PMU

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ANTALYA-G1 / PROCUREMENT OF ANTALYA FIRE BRIGADE VEHICLE AND EQUIPMENTS	IBRD / 94300	Contingent Emergency Response Component	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Under Implementation					2024-04-30		2024-05-28					2024-07-09		2024-09-24		2024-11-05		2025-11-05
TRABZON-G1 / Procurement of Multi-Purpose Firefighting Vehicle, Aerial Ladder Firefighting Vehicle (28 m), Aerial Ladder Firefighting Vehicle (32 m) and Rescue Vehicle	IBRD / 94300	Green and Resilient Rehabilitation, Reconstruction and Construction of Municipal Infrastructure and Actions to Strengthen Municipal Resilience	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2024-06-28		2024-07-03					2024-07-31		2024-08-20		2024-09-24		2025-09-19
TRABZON-G2 / Procurement of Goods and Equipment	IBRD / 94300	Green and Resilient Rehabilitation, Reconstruction and Construction of Municipal Infrastructure and Actions to Strengthen Municipal Resilience	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2024-06-28	2024-07-10	2024-07-03					2024-07-31		2024-08-20		2024-09-24		2024-12-23
SAMSUN-G2 / Procurement of Excavators	IBRD / 94300	Green and Resilient Rehabilitation, Reconstruction and Construction of Municipal Infrastructure and Actions to Strengthen Municipal Resilience	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2024-07-31		2024-08-05					2024-09-02		2024-09-22		2024-10-27		2025-02-24
BURSA-G1 / Procurement of Fire Department Multi-Purpose Vehicle	IBRD / 94300	Green and Resilient Rehabilitation, Reconstruction and Construction of Municipal Infrastructure and Actions to Strengthen Municipal Resilience	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2024-07-31		2024-08-05					2024-09-02		2024-09-22		2024-10-27		2025-08-23

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IB-NCS-01 / Opening Meeting of ILBANK Environmental and Social Management System (ESMS)	IBRD / 94300	Technical Assistance to Support Green, Resilient and Inclusive Cities	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Signed							2024-01-31	2024-02-02							2024-02-06	2024-02-09	2024-03-07	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
									IB-ESMS-C1 / Consultancy Services for Capacity Building of ILBANK in Environmental and Social Management of Internationally Financed Projects	IBRD / 94300	Technical Assistance to Support Green, Resilient and Inclusive Cities	Post	Consultant Qualification Selection	Open - International		0.00	Signed	2023-01-16	2023-02-06	2023-01-25	2023-02-06	2023-03-21	2023-03-02			
RIZE-C1 / Consultancy Services for Construction Supervision for Environmental Infrastructure Project	IBRD / 94300	Green and Resilient Rehabilitation, Reconstruction and Construction of Municipal Infrastructure and Actions to Strengthen Municipal Resilience	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2024-02-07	2024-02-23	2024-02-21	2024-03-11	2024-04-05					2024-05-03		2024-06-02		2024-07-07		2024-08-11		2026-04-03
KASTAMONU-C1 / Consultancy Services for Construction Supervision of Kastamonu (Central) Drinking Water Distribution Network and Sewerage Network Projects	IBRD / 94300	Green and Resilient Rehabilitation, Reconstruction and Construction of Municipal Infrastructure and Actions to Strengthen Municipal Resilience	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2024-05-08	2024-05-06	2024-05-22		2024-07-05					2024-08-02		2024-09-01		2024-10-06		2024-11-17		2025-03-05
IZSU-C1 / Consultancy Services for Construction Supervision Services for Environmental Infrastructure Projects	IBRD / 94300	Green and Resilient Rehabilitation, Reconstruction and Construction of Municipal Infrastructure and Actions to Strengthen Municipal Resilience	Prior	Consultant Qualification Selection	Open - National		0.00	Under Review	2024-07-23		2024-08-06		2024-09-19							2024-10-19		2024-11-23		2027-07-11		

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
									IB-IND-TC-01 / Selection of Individual Technical Consultant to Support ILBANK PMU	IBRD / 94300	Project Management and Operations	Post	Individual Consultant Selection	Direct - National		0.00	Under Implementation	2024-01-15
IB-IND-FC-01 / Selection of Individual Finance Consultant to Support ILBANK PMU	IBRD / 94300	Project Management and Operations	Post	Individual Consultant Selection	Direct - National		0.00	Under Implementation	2024-01-15	2024-01-24	2024-01-20		2024-01-24		2024-01-28		2026-09-30	
IB-IND-UDC-01 / Selection of Individual Urban Development Consultant to Support ILBANK PMU	IBRD / 94300	Project Management and Operations	Post	Individual Consultant Selection	Direct - National		0.00	Under Implementation	2024-01-15	2024-01-23	2024-01-20		2024-01-24		2024-01-28		2026-09-30	

IB-IND-EM-01 / Selection of Monitoring and Evaluation (M&E) Consultant	IBRD / 94300	Project Management and Operations	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-15	2024-01-16	2024-01-26	2024-02-06	2024-01-28		2024-02-01		2026-09-30	
IB-ESMS-C2 / Consultancy Services for ESMS Implementation on Support to ILBANK during the ESMS Roll-out Period	IBRD / 94300	Technical Assistance to Support Green, Resilient and Inclusive Cities	Post	Direct Selection	Direct - National		0.00	Under Implementation	2024-01-16	2024-01-16	2024-01-23				2024-01-31		2024-07-29	
IB-IND-SC-01 / Selection of Individual Social Consultant	IBRD / 94300	Project Management and Operations	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-02-12	2024-02-13	2024-03-06		2024-03-08		2024-03-12		2026-09-30	
IB-IND-EC-01 / Selection of Individual Environmental Consultant	IBRD / 94300	Project Management and Operations	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-02-12	2024-02-19	2024-03-06		2024-03-08		2024-03-12		2026-09-30	
IB-IND-TC-02 / Selection of Individual Technical Consultant	IBRD / 94300	Project Management and Operations	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2024-02-12		2024-03-06		2024-03-08		2024-03-12		2026-09-30	