

PROCUREMENT PLAN

General

1. Project Information

- a. **Country: Federal Republic of Somalia**
- b. **Project Name: Horn of Africa - Ground Water for Resilience - Somalia Component**
- c. **Project Number: P174867**
- d. **Total Finance: USD 30 million**

2. Project Implementation Agency: Ministry of Energy and Water Resources (MoEWR)

3. Date of Project Plan: January 2022

4. Period Covered by this Procurement: April 2021 - Nov 2023

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” November 2020 (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Bank’s Standard Procurement Document:

The Bank’s standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

III. National Procurement Arrangements: Not applicable

IV. Prequalification: Not applicable

V. Leased Assets: Not Applicable

VI. Procurement of Second-hand Goods: Not Applicable

VII. Domestic Preference: Not Applicable

- VIII. **Hands on Expanded Implementation Support (HEIS): Not applicable**
- IX. **Other Relevant Procurement Information:** Not Applicable
- X. **Thresholds for Procurement Approaches and Method (US\$ millions)**

Based on the risks identified above, the following procurement arrangements are proposed:

a) **Approach to Market:** Based on previous experience and available local market, the following threshold will be used of open national/international and RFQ bidding (all figures in million USD)

Table 1.2:

Thresholds for procurement approaches and methods

Procurement Methods (US\$ millions)-Goods, Works, and Non-Consulting Services				
Category	Open International	Open National	Request for Quotation (RfQ)	Direct Selection
Works	≥ 5.0	<5.0	≤ 0.2	All Values
Goods, IT, and non-consulting services	≥ 0.5	<0.5	≤ 0.1	All Values
Thresholds for Procurement Approaches and Methods (US\$, millions) - Consulting Services				
Category	Short List of National Consultants			
	Consulting Services		Engineering and Construction Supervision	
Consultants (Firms)	≤ 0.1		≤ 0.2	
Individual Consultants	N/A		N/A	
Direct Selection				
Consultants (Firms)	All Values		All Values	
Individual Consultants	All Values		All Values	

XI. Table Packages for Goods, Works and Non-Consulting Services (At Negotiations - to be entered in STEP)

Ref. No	Contract Title, Description and Category	Estimated Cost (US\$)	Bank Oversight	Procurement Approach (Open-National/Limited etc.)	Selection Method (RFP, RFB, RFQ etc.)	Evaluation Method
G1	Water Quality Testing kits for 5 states - FGS	37,500.00	Prior	Limited	RFQ	Most advantageous Bid
G2	Vehicles (1 per MS, 2 for FGS/MoEWR) - FGS & 5 states	315,000.00	Prior	Open-National	RFB	Most advantageous Bid
G3	GW office furniture and equipment - FGS & 5 states	144,000.00	Prior	Open-National	RFB	Most advantageous Bid
G4	Hydromet center data, information and national monitoring equipment - FGS	30,000.00	Prior	Limited	RFQ	Most advantageous Bid
		526,500.00				
Works						
W1	Design new/rehabilitate FGS MoEWR office - FGS	100,000.00	Prior	Limited	RFQ	Most advantageous Bid
W2	Build new offices - 5 states	250,000.00	Prior	Open-National	RFB	Most advantageous Bid
W3	Establish GW-data and information office section within National Hydromet Center - FGS	10,000.00	Prior	Limited	RFQ	Most advantageous Bid

Ref. No	Contract Title, Description and Category	Estimated Cost (US\$)	Bank Oversight	Procurement Approach (Open-National/Limited etc.)	Selection Method (RFP, RFB, RFQ etc.)	Evaluation Method
W4	Engage construction engineering firm in water point development / investments - 5 state	600,000.00	Prior	Open-International	RFB	Most advantageous Bid
W5	Develop the manually drilling technique	320,000	Prior	Open-International	RFB	Most advantageous Bid
Sub-Total		1,280,000				

Ref No.	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/Limited etc.)	Method (QCBS, LCBCS, QBS, DS)
Consulting Services					
C1	Consultancy Services for back-stopping engineers - FGS	528,000.00	Prior	Open-International	QCBS
C2	Consultancy - Comprehensive hydrogeological survey - FGS	600,000.00	Prior	Open International	QCBS
C3	Consultancy - Study and development of Merti aquifer water - FGS	200,000.00	Prior	Open - National	CQS

Ref No.	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/Limited etc.)	Method (QCBS, LCBCS, QBS, DS)
C4	Consultancy - Study on resilient water supply for densely populated rural/peri-urban areas - FGS & 5 States	480,000.00	Prior	Open-International	QCBS
C5	Consultancy Services - Rapid assessment of existing GW-governance condition (incl standards, guidelines) and (i) arrange interim project system and (ii) present to government national comprehensive system - FGS (50% of project total)	200,000.00	Prior	Open - National	CQS
C6	Consultancy Services - Develop national GW-strategy - FGS	75,000.00	Prior	Limited	CQS
C7	Arrange water quality testing in Nairobi - FGS	10,000.00	Prior	TBD	TBD
C8	Consultancy Services - Develop business models for private sector engagement in GW development, distribution and management - FGS	210,000.00	Prior	Open-National	CQS
C9	Consultancy Services - Develop transboundary water management models and engage in cooperation - FGS	150,000.00	Prior	Open-National	CQS
C10	Develop national GW data and information management system - FGS	25,000.00	Prior	Open-National	CQS
C11	Consultancy Services - Transfer of knowledge and method development (incl manual well-drilling, sustainable gw-management; reduce cost of investments) - FGS	250,000.00	Prior	Open-National	QCBS
C12	Consultancy Services - Develop academic BSc education in GW development, management and monitoring - FGS	150,000.00	Prior	Open-National	QCBS

Ref No.	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/Limited etc.)	Method (QCBS, LCBCS, QBS, DS)
C13	Consultancy Services - Arrange and deliver 1 year long "learning by doing & organized training" package in groundwater development and management.	40,000.00	Prior	Limited	INDV
C14	Consultancy Services - Assess capacity development status/needs, develop linked strategy, prepare project training and curriculum in selected GW capacity development topics - FGS	70,000.00	Prior	Limited	INDV
C15	Consultancy Services - Develop, establish and support project monitoring, evaluation and internal learning system - FGS	60,000.00	Prior	Limited	INDV
C16	Consultancy Services - Arrange and deliver GW capacity development (a package) - FGS	75,000.00	Prior	Limited	INDV
C17	Consultancy Services - Arrange and deliver GW capacity development (a package) - 5 states	400,000.00	Prior	Open-International	QCBS
C18	Project Coordinator NPCU (18 month) - FGS	126,000.00	Prior	Open-National	INDV
C19	Groundwater Engineer NPCU (18 month) - FGS	99,000.00	Prior	Open-National	INDV
C20	Social & Environmental Safeguard Specialist NPCU (18 month) - FGS	63,000.00	Prior	Open-National	INDV
C21	Finance Specialist NPCU (18 month) - FGS	63,000.00	Prior	Open-National	INDV
C22	Procurement Specialist for NPCU (18 months) - FGS	63,000.00	Prior	Open-National	INDV
C23	Security Specialist for NPCU (18 months) - FGS	63,000.00	Prior	Open-National	INDV
C24	Gender and Social Safeguard Specialist for NPCU (18 months) - FGS	63,000.00	Prior	Open-National	INDV
C25	Community Development Specialist for NPCU (18 months) - FGS	63,000.00	Prior	Open-National	INDV
C26	Office Manager for NPCU - FGS	18,000.00	Prior	Open-National	INDV

Ref No.	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/Limited etc.)	Method (QCBS, LCBCS, QBS, DS)
C27	Consultancy Services - Arrange a project website and develop information strategy - FGS	18,000.00	Prior	Open-National	INDV
C28	Security and Safeguard arrangements - FGS and 5 states	450,000.00	Prior	Open-National	QCBS
C29	Water Engineer PIUs (18 month) - for 5 States	270,000.00	Prior	Open-National	QCBS
C31	Consultancy Services - Annual audit Services - FGS	50,000.00	Prior	Open-National	LCS
	Sub-total	4,932,000			
	Grand Total	6,738,500			

PROCUREMENT PLAN Eastern and Southern Africa : Horn of Africa - Groundwater for Resilience Project

General Information

Country: Eastern and Southern Africa **Bank's Approval Date of the Original Procurement Plan:** 2022-10-05
Revised Plan Date(s): (comma delineated, leave blank) 2024-07-31
Project ID: P174867 **GPN Date:** 2022-11-22
Project Name: Horn of Africa - Groundwater for Resilience Project
Loan / Credit No.: IDA / E0120, IDA / 70820
Executing Agency: Ministry of Water and Energy

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
ET-MOWE-366748-CW-RFB / Procurement of contractor for Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction in 3 Woredas for 3 sites in 5 NRRI: Gurage, Ababa Liyoyu/Wete ulo and Humbo Woredas)	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	2,580,000.00	0.00	Canceled					2023-07-13		2023-07-23					2023-08-22		2023-09-21		2023-10-26	2024-10-25	
ET-MOWE-366020-CW-RFB / Procurement of Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction in Aleb-Wilag of Bidu Woreda in Afar Region)	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Limited	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	860,000.00	0.00	Canceled					2023-09-28	2023-11-21	2023-10-03	2023-11-22					2023-11-02	2023-12-22	2023-11-27		2024-01-01	2024-12-31
ET-MOWE-366703-CW-RFP / Procurement of Design and Bidding of Two Boreholes in Moyale and Miyo Woredas of Oromia region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Limited	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	800,000.00	0.00	Canceled					2024-01-25		2024-02-04						2024-03-05		2024-03-30		2024-05-04	2025-05-04
ET-MOWE-366019-CW-RFB / Procurement of Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction in 2 Woredas for 2 sites(Sukul & Miyal) in Harar by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,720,000.00	0.00	Under Implementation					2024-02-09	2024-03-04	2024-02-14						2024-03-15	2024-04-09	2024-04-04		2024-05-12	2025-05-12
ET-MOWE-366018-CW-RFB / Procurement of Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction in-Hadubas Ab. Mimbasha woreda of Southwest Ethiopia by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	860,000.00	0.00	Under Implementation					2024-02-09	2024-03-03	2024-02-14						2024-03-15		2024-04-04		2024-05-12	2025-05-12
ET-MOWE-398355-CW-RFB / Procurement of contractor for Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction for Mekoror Site, Murhakilli Woreda, Gurage zone, Central Ethiopia Region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	860,000.00	0.00	Under Implementation					2024-01-29	2024-01-26	2024-02-03						2024-03-04		2024-03-24		2024-05-01	2025-05-01
ET-MOWE-398358-CW-RFB / Procurement of contractor for Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction for Fresteffo site, Aleba ulo Woreda, Aleba Zone Central Ethiopia by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	860,000.00	0.00	Under Implementation					2024-01-30	2024-03-04	2024-02-04						2024-03-17	2024-04-08	2024-04-06		2024-05-14	2025-05-14
ET-MOWE-398361-CW-RFB / Procurement of contractor for Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction for Hobocha site, Humbo woreda, Welayita zone, Southern Ethiopia Region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	860,000.00	0.00	Under Implementation					2024-01-29	2024-01-26	2024-02-03						2024-03-04		2024-03-24		2024-05-01	2025-05-01
ET-MOWE-366013-CW-RFB / Procurement of Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction in 1 Woreda for 1 sites (Gabbia site) by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	860,000.00	0.00	Under Implementation					2024-01-17	2024-01-23	2024-01-22						2024-02-21		2024-03-22		2024-04-26	2025-04-26
ET-MOWE-402225-CW-RFB / Procurement of contractor Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction in 7 Woredas for Tades (Dara, Arero, Tettele, Dillo, Moyale and Tabelle, Miyo Woredas) in t	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	6,020,000.00	0.00	Under Implementation					2024-01-17	2024-01-23	2024-01-22						2024-02-21	2024-03-06	2024-03-07		2024-03-27	2025-03-27
ET-MOWE-366017-CW-RFB / Procurement of Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction in Dara Woreda for 2 sites in Sidama	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,720,000.00	0.00	Under Implementation					2024-01-24	2024-01-31	2024-01-29						2024-02-28	2024-04-13	2024-03-29		2024-05-03	2025-05-03
ET-MOWE-402310-CW-RFB / Procurement of Rural water supply system Construction (Civil work, Pipe laying, EM supply and installation, water point construction for 4 sites in 4 Woreda of Somalia Region in two lots by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	3,440,000.00	0.00	Under Implementation					2024-01-29	2024-02-02	2024-02-03						2024-03-04		2024-03-14		2024-04-03	2025-04-03

ET-MOWE-398585-CS-QCBS / Selection of consultant for Rural water supply system Study and Design and Drilling Supervision in 4 sites Dima and Gog Woredas of Gambela region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	320,000.00	0.00	Canceled	2024-01-11	2024-02-01	2024-03-16			2024-04-13	2024-05-03	2024-05-20	2024-06-27	2025-06-27
ET-MOWE-398601-CS-QCBS / Selection of consultant for Rural water supply system Study and Design and Drilling Supervision in 4 sites of Hasallo and Jedessa woredas of Dire Dawa Region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	240,000.00	0.00	Canceled	2024-01-24	2024-02-14	2024-03-15			2024-04-12	2024-05-02	2024-05-22	2024-06-29	2025-06-29
ET-MOWE-398607-CS-QCBS / Selection of consultant for Rural water supply system Study and Design and Drilling Supervision in 4 sites of Dasenech and Mirab Abaya Woredas of Southern Ethiopia region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	320,000.00	0.00	Canceled	2024-01-23	2024-02-13	2024-03-09			2024-04-06	2024-04-21	2024-05-11	2024-06-18	2025-06-18
ET-MOWE-398641-CS-QCBS / Procurement of Consultancy Services for Construction Supervision and Contract Administration of (Civil work, Pipe laying, EM supply and installation, water point construction) in 2 Woredas for 4 sites in Sidama by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	160,000.00	0.00	Canceled	2024-01-10	2024-01-31	2024-02-20			2024-03-19	2024-04-03	2024-04-23	2024-05-18	2025-05-18
ET-MOWE-398369-CS-QBS / Selection of consultant for Rural water supply system Study and Design and Drilling Supervision in 3 sites of Sheko and Mint Shasha Woredas of South West Ethiopia region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	240,000.00	0.00	Canceled	2024-01-30	2024-02-20	2024-03-20			2024-04-17	2024-04-24	2024-05-08	2024-05-28	2026-05-28
ET-MOWE-398634-CS-QCBS / Selection of Consultants for Rural water supply system Study and Design, and Drilling Supervision in 5 sites in Dire Dawa, Tellele, Dillo and Yabello Woredas of Oromia region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	300,000.00	0.00	Canceled	2024-01-30		2024-02-09				2024-03-10		2024-03-30	2025-03-30
ET-MOWE-366895-CS-CQS / Selection of consultant for Contract Administration and Supervision Services for Two Rural water supply systems Study and Design handling with drilling in Moyale and Myio Woredas of Oromia region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	210,000.00	0.00	Canceled	2024-01-30		2024-02-20				2024-03-06		2024-04-10	2025-04-10
ET-MOWE-404346-CS-QCBS / Selection of Consultant firm for National Groundwater Monitoring System Assessment and Design and Strengthening regional and national GW institutions	IDA / E0120	Component two: Generating groundwater information and strengthening regional and national GW institutions	Post	Quality And Cost-Based Selection	Open - International	500,000.00	0.00	Under Implementation	2024-01-29	2024-01-30	2024-02-19	2024-04-03		2024-05-01	2024-05-31	2024-07-05	2024-08-09	2026-07-30
ET-MOWE-405814-CS-CQS / Design Review, Construction Supervision and Contract Administration of Mekorror Rural Water Supply Project Site of CENTRAL ETHIOPIA Region	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	181,398.00	0.00	Under Implementation	2024-02-15	2024-02-14		2024-03-07	2024-04-19			2024-03-17	2024-04-03	2025-04-03
ET-MOWE-405816-CS-CQS / Design Review Checking, Construction Supervision and Contract Administration of Gebila Rural Water Supply Project Site, Amhara Region	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	184,685.00	0.00	Under Implementation	2024-02-14	2024-02-14		2024-03-06				2024-03-21	2024-04-07	2025-04-07
ET-MOWE-405819-CS-CQS / Design Review, Construction Supervision and Contract Administration of KUMATO ADAME TESO - Medium Size Rural Water Supply Project, Darla woreda, SIDAMA Region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	184,684.00	0.00	Under Implementation	2024-02-16	2024-02-14		2024-03-08	2024-04-19			2024-03-18	2024-04-04	2025-04-04
ET-MOWE-405820-CS-CQS / Design Review, Construction Supervision and Contract Administration of HOBICHA - Medium Size Rural Water Supply Project Site, Walayita zone, SOUTH ETHIOPIA Region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	181,184.00	0.00	Under Implementation	2024-02-19	2024-02-21		2024-03-11	2024-04-19			2024-03-21	2024-04-07	2025-04-07
ET-MOWE-408377-CS-CQS / Supervision and Contract Administration for the construction of Civil work, Pipe laying, EM supply and installation, water point construction for Dida Yabello, Golele and Kawa Water supply and Sanitation	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	327,164.00	0.00	Under Implementation	2024-02-11	2024-02-21		2024-03-03	2024-04-19			2024-03-18	2024-04-04	2025-04-04
ET-MOWE-408381-CS-CQS / Supervision and contract administration for the Civil work, Pipe laying, EM supply and installation, water point construction for Ramo and Gora WS projects by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	294,445.00	0.00	Under Implementation	2024-02-12	2024-02-21		2024-03-04				2024-03-19	2024-04-05	2025-04-05
ET-MOWE-408383-CS-CQS / Supervision and Contract Administration for the Construction of Civil work, Pipe laying, EM supply and installation, water point construction for Meti and Endar WS projects	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	294,446.00	0.00	Under Implementation	2024-02-13	2024-02-21		2024-03-05	2024-04-19			2024-03-20	2024-04-06	2025-04-06

ET-MOWE-408387-CS-QC5 / Supervision and contract Administration for the construction of Afar-Rood RPS in Bokh Woreda and Misa-Fararag RPS in Gessadi Woreda, Dolo zone by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	302,038.00	0.00	Under Implementation	2024-02-13	2024-02-21		2024-03-05	2024-04-19			2024-03-15	2024-04-01	2025-04-01
ET-MOWE-408392-CS-QC5 / Supervision and contract Administration for the construction of Derwajaje RPS in Harawa Woreda - Fafem zone & Maygagge RPS in Gelhamur Woreda, Dolo zone	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Consultant Qualification Selection	Limited	302,038.00	0.00	Under Implementation	2024-02-13	2024-02-21		2024-03-05				2024-03-20	2024-04-06	2025-04-06
ET-MOWE-410449-CS-QCB5 / Consultancy Service for "Development and Commissioning of Tools for Groundwater Monitoring System and Integration with the Existing Web-Based Groundwater Databases"	IDA / E0120	Component two: Generating groundwater information and strengthening regional and national GW institutions	Post	Quality And Cost-Based Selection	Open - National	250,000.00	0.00	Under Implementation	2024-02-26	2024-03-15	2024-03-12		2024-05-16	2024-05-21	2024-06-30	2024-07-25	2024-08-23	2025-02-19
ET-MOWE-398593-CS-QCB5 / Selection of consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract administration of 2 sites of Tembaro Woreda and 1 sites of Muhur Akilli Woreda of Central Ethiopia Region	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	240,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12			2024-10-13	2024-11-10	2024-12-01	2024-12-25	2025-01-14	2026-03-10
ET-MOWE-403288-CS-QCB5 / Selection of consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract administration of 2 sites in Beyseda Woreda and 2 Sites in Telemt Woreda of Amhara region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	280,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12			2024-10-13	2024-11-10	2024-12-01	2024-12-21	2025-01-10	2026-03-06
ET-MOWE-402218-CS-QCB5 / Selection of consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract administration for 2 sites in Abergele, and 2 sites Argoba Liyu Woreda of Amhara region by MoWE	IDA / E0120	Component two: Generating groundwater information and strengthening regional and national GW institutions	Post	Quality And Cost-Based Selection	Open - National	280,000.00	0.00	Pending Implementation	2024-08-20	2024-09-10			2024-10-11	2024-11-08	2024-11-29	2024-12-19	2025-01-12	2026-03-08
ET-MOWE-432081-CS-QCB5 / Selection of Consultants for Rural water supply system Study and Design, Drilling Supervision, Construction Supervision and Contract administration of 1 site in Chigga woreda and 2 sites in Metama Woreda of Amhara region by MoWE of Amhara region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	240,000.00	0.00	Pending Implementation	2024-08-20	2024-09-10			2024-10-11	2024-11-08	2024-11-29	2024-12-19	2025-01-12	2026-03-08
ET-MOWE-402324-CS-QCB5 / Selection of Consultants for Rural water supply system Study and Design, Drilling Supervision, Construction supervision and Contract administration of 2 sites in Eldar Woreda, 1 site in Dubti Woreda and 1 site in Bida Woreda of Afar Region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	280,000.00	0.00	Pending Implementation	2024-08-20	2024-09-10			2024-10-24	2024-11-21	2024-12-12	2025-01-01	2025-01-21	2026-03-17
ET-MOWE-432260-CS-QCB5 / Selection of Consultant for Feasibility Study of Drilling Wells, Supervision of Drilling and Study and Design of Rural Water Supply system of 1 site in Teltele Woreda 1 sites in Yabelo Woreda and 1 sites in Arero Woreda of Oromia Region	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	240,000.00	0.00	Pending Implementation	2024-08-15	2024-09-05			2024-10-06	2024-11-03	2024-11-24	2024-12-14	2025-01-07	2026-03-03
ET-MOWE-432306-CS-QCB5 / Selection of consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract administration of 2 sites in Gidami Woredas of Oromia Region, by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	160,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12			2024-10-13	2024-11-10	2024-12-01	2024-12-21	2025-01-10	2026-03-06
ET-MOWE-432309-CS-QCB5 / Selection of Consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract 2 sites in Liben Woreda, 2 sites in Gelana Woreda Oromia Region, by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	280,000.00	0.00	Pending Implementation	2024-08-15	2024-09-05			2024-10-06	2024-11-03	2024-11-24	2024-12-18	2025-01-07	2026-03-03
ET-MOWE-432311-CS-QCB5 / Selection of consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract administration of 2 sites in Gog Woreda and 2 sites in Dimia Woreda of Gambella Region by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	280,000.00	0.00	Pending Implementation	2024-08-15	2024-09-05			2024-10-06	2024-11-03	2024-11-24	2024-12-14	2025-01-03	2026-02-27
ET-MOWE-432312-CS-QCB5 / Selection of consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract administration of 2 sites in Wantwa Woreda and 2 sites in Lare Woreda of Gambella Region, by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	280,000.00	0.00	Pending Implementation	2024-08-15	2024-09-05			2024-10-06	2024-11-03	2024-11-24	2024-12-14	2025-01-03	2026-02-27
ET-MOWE-432316-CS-QCB5 / Selection of consultant for Rural water supply system Study and Design, Drilling and Construction Supervision and contract administration of 2 sites in Guba Koricha Woreda of Oromia Region, by MoWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National	160,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12			2024-10-13	2024-11-10	2024-12-01	2024-12-21	2025-01-10	2026-03-06

ET-MOWE-432317-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 2 sites in Guna Woreda of Oromia Region, by MOWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		160,000.00	0.00	Pending Implementation	2024-08-15	2024-09-05	2024-10-06		2024-11-03	2024-11-24	2024-12-14	2025-01-03	2026-02-27
ET-MOWE-436840-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 2 sites in Surma Woreda and 1 Site in Maiti Shawa Woreda of South West Ethiopia by	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		240,000.00	0.00	Pending Implementation	2024-08-20	2024-09-10	2024-10-08		2024-11-05	2024-11-26	2024-12-21	2025-01-14	2026-03-10
ET-MOWE-432319-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 2 sites in Hasalsio Woreda and 2 sites in Jaldessa Woreda of Dire Dawa Administration, b	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		280,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12	2024-10-13		2024-11-10	2024-12-01	2024-12-21	2025-01-10	2026-03-06
ET-MOWE-432322-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 1 site in Guba Woreda and 2 sites in Sedal Woreda Benishangul Gumuz Region, by MO	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		240,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12	2024-10-13		2024-10-23	2024-11-13	2024-12-03	2024-12-23	2026-02-16
ET-MOWE-432329-CS-QCBS / Selection of Consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 2 sites in Biladgu Woreda and 2 sites in Hombasha of Benishangul Gumuz Region, by MOWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		280,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12	2024-10-13		2024-11-10	2024-12-01	2024-12-21	2025-01-10	2026-03-06
ET-MOWE-432339-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 1 sites in Hobicha Woreda and 2 Sites in Uba Debre Toseha Woreda of Southern Ethiopia Region, by MOWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		240,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12	2024-10-13		2024-11-10	2024-12-01	2024-12-21	2025-01-10	2026-03-06
ET-MOWE-436845-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 1 Site in Myo, 1 site in Moyale, 1 site in Dire and 1 site in Dito Woredas, Oromia Region,	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		280,000.00	0.00	Pending Implementation	2024-08-22	2024-09-12	2024-10-13		2024-11-10	2024-12-01	2024-12-21	2025-01-10	2026-03-06
ET-MOWE-437872-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 1 site in Mihrab Abeya Woreda and 2 Site in Basanech Woreda of South Ethiopia by	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		240,000.00	0.00	Pending Implementation	2024-08-20	2024-09-10	2024-10-11		2024-11-08	2024-11-29	2024-12-19	2025-01-17	2026-03-13
ET-MOWE-438848-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 2 sites in Mao-Koma Woreda of Benishangul Gumuz Region, b	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		160,000.00	0.00	Pending Implementation	2024-08-26	2024-09-16	2024-10-17		2024-11-14	2024-12-05	2024-12-29	2025-01-22	2026-03-18
ET-MOWE-438849-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 1 site in Dire Tiyera Woreda of Harar Region, by MOWE	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		80,000.00	0.00	Pending Implementation	2024-08-26	2024-09-16	2024-10-26		2024-11-23	2024-12-14	2025-01-03	2025-01-27	2026-03-23
ET-MOWE-438850-CS-QCBS / Selection of consultant for Rural water supply system Study and Design, Drilling and construction Supervision and contract administration of 1 site in Mubarak and Bakh Woreda and 2 sites in Dhabowayn Woreda of Somali Region, b	IDA / E0120	Component one: Delivery of inclusive groundwater services to priority areas	Post	Quality And Cost-Based Selection	Open - National		280,000.00	0.00	Pending Implementation	2024-08-26	2024-09-16	2024-10-17		2024-11-14	2024-12-05	2024-12-29	2025-01-22	2026-03-18

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify / Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-MOWE-318477-CS-INDV / Selection and Employment of Project Management Coordinator individual Consultant for Water Supply PIT to be implemented by Ministry of Water and Energy	IDA / E0120	Component three: Support for project management, knowledge & operations.	Post	Individual Consultant Selection	Direct - National		30,000.00	0.00	Signed	2022-10-06	2022-10-25	2022-10-12	2022-11-02	2022-10-22	2022-11-14	2022-11-16	2022-12-02	2023-11-16	
ET-MOWE-318496-CS-INDV / Selection and Employment of Financial Management Individual Consultant for PMCU to be implemented by MOWE	IDA / E0120	Component three: Support for project management, knowledge & operations.	Post	Individual Consultant Selection	Direct - National		28,000.00	0.00	Signed	2022-10-06	2022-10-12	2022-10-12	2022-11-02	2022-10-22	2022-12-01	2022-11-16	2022-12-04	2023-11-16	

ET-MOWE-318502-CS-INDV / Selection and Employment of Monitoring and Evaluation Individual consultant for PMCU to be implemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Direct - National	28,000.00	0.00	Signed	2022-10-06	2022-10-25	2022-10-16	2022-11-02	2022-10-31	2022-12-01	2022-12-06	2022-12-18	2023-12-06
ET-MOWE-318489-CS-INDV / Selection and Employment of Procurement Management Individual Consultant for PMCU to be implemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Prior	Individual Consult ant Selection	Direct - National	28,000.00	0.00	Signed	2022-10-10	2022-11-08	2022-10-29	2022-11-23	2022-11-13	2022-12-22	2022-12-08	2023-01-11	2023-12-08
ET-MOWE-318554-CS-INDV / Selection and Employment of Hydro geologist Individual Co nsultant for PMCU to be impl emented by MoWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-10-10	2022-12-08	2022-11-13	2023-02-19	2022-11-28	2023-05-29	2023-01-03	2023-06-21	2024-01-03
ET-MOWE-318548-CS-INDV / Selection And Employment of Social Safeguards Individual Consultant for PMCU to be im plemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-10-10	2022-12-12	2022-11-13	2023-05-25	2022-11-28	2023-05-29	2023-01-03	2023-06-21	2024-01-03
ET-MOWE-318546-CS-INDV / Selection And Employment of Gender based Violence indivi dual consultant for PMCU to be implemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-10-10	2022-12-12	2022-11-13	2023-05-25	2022-11-28	2023-05-29	2023-01-03	2023-06-21	2024-01-03
ET-MOWE-318553-CS-INDV / Selection and Employment of Environmental Individual Con sultant for PMCU to be Imple mented by MoWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Under Implement ation	2022-10-10	2022-12-08	2022-11-13	2023-03-06	2022-11-28	2023-05-29	2023-01-03		2024-01-03
ET-MOWE-319875-CS-INDV / selection and employment of social safeguards individual c onsultant for WSPRT to be im plemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-10-14	2023-01-17	2022-11-17	2023-05-15	2022-12-02	2023-05-29	2023-01-07	2023-06-21	2024-01-07
ET-MOWE-319971-CS-INDV / selection and employment of gender based violence indivi dual consultant for WSPRT to be implemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Under Implement ation	2022-10-09	2023-01-17	2022-11-12		2022-11-17		2022-12-23		2023-12-23
ET-MOWE-319991-CS-INDV / selection and employment of water supply engineer individual consultant for WSPRT to b e implemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-10-10	2023-01-17	2022-11-13	2023-05-24	2022-11-28	2023-05-29	2023-01-03	2023-06-21	2024-01-03
ET-MOWE-319998-CS-INDV / selection and employment of environmental individual con sultant for WSPRT to be imple mented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-10-10	2023-01-17	2022-11-13	2023-06-14	2022-11-28	2023-06-29	2023-01-03	2023-06-21	2024-01-03
ET-MOWE-320008-CS-INDV / selection and employment of financial management indivi dual consultant for WSPRT to be implemented by MOWE	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-10-10	2023-01-17	2022-11-13	2023-05-25	2022-11-28	2023-06-14	2023-01-03	2023-06-21	2024-01-03
ET-MOWE-333537-CS-INDV / Selection and Employment of Financial Management Team leader for Water Supply PIT o f HoA GWRRP	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Canceled	2022-12-27		2023-01-30		2023-02-14		2023-03-22		2024-03-21
ET-MOWE-333541-CS-INDV / selection and employment of monitoring and evaluation sp ecialistic for water supply PI T of HoA GWRRP	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2022-12-27	2023-01-17	2023-01-30	2023-05-25	2023-02-14	2023-05-29	2023-03-22	2023-06-21	2024-03-21
ET-MOWE-333540-CS-INDV / Selection and Employment of Procurement specialist IC for Water Supply PIT of HoA GW RRP	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Prior	Individual Consult ant Selection	Open - National	28,000.00	0.00	Signed	2023-01-13	2023-01-24	2023-02-16	2023-08-02	2023-03-03	2023-09-06	2023-04-08	2023-09-18	2024-04-07
ET-MOWE-381855-CS-INDV / Selection of Gender Individua l consultant for HoA GWRR Pr oject WSPRT	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Open - National	28,000.00	0.00	Pending Impleme ntation	2023-09-25		2023-11-13		2023-12-04		2024-01-08		2025-01-07
ET-MOWE-401835-CS-INDV / Selection of Deputy Coordin ator INDIVIDUAL CONSULTAN T (IC) of HoA GWRR PROJECT PMCU	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Limited	60,000.00	0.00	Under Implement ation	2024-01-15	2024-01-23	2024-01-25		2024-02-15		2024-03-21		2025-03-21
ET-MOWE-397471-CS-INDV / Selection of Contract Adminis tration Individual Consultant for HoA GWRR Projects	IDA / E0120	Component three: Support f or project management, kno wledge & operations.	Post	Individual Consult ant Selection	Limited	50,000.00	0.00	Under Implement ation	2024-01-19	2024-01-23	2024-01-29		2024-02-19		2024-03-25		2025-03-25