

## PROCUREMENT PLAN (Textual Part)

**Project information: Nepal- Strategic Road Connectivity and Trade Improvement Project (P170409)**

**Project Implementation agency: Department of Roads**

**Date of the Procurement Plan: 2020/03/16**

**Period covered by this Procurement Plan: 2020/03/16 - 2021/09/15**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** *In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used with applicable caveats as follows.*

**National Procurement Procedures:** *These procedures are applicable for the procurement of goods, works and non-consulting services only. In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan tables in STEP, the country’s own procurement procedures may be used. When the Borrower uses its own national open competitive procurement arrangements as set forth in Nepal’s Public Procurement Act, 2007, as amended by Amendment 2073 (2016) – (1st Amendment) and the Public Procurement Regulation, 2007, as amended by Amendment 2076 (2019) – (9th Amendment), such arrangements shall be subject to paragraph 5.4 of the Bank’s Procurement Regulations and the following conditions:*

- 1) *Model bidding documents, including contract conditions agreed with the Bank (as amended from time to time), shall be used. Bidding documents shall be made available, by mail or in person, or through e-GP portal to all who are willing to pay the required fee.*
- 2) *The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations;*
- 3) *The request for bids / request for proposals document shall require that Bidders / Proposers submitting Bids / Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.*
- 4) *Qualification criteria (in case pre-qualifications were not carried out) shall be stated in the bidding documents for all contracts, irrespective of the value, and if a registration process is required, a foreign firm declared as the lowest evaluated bidder shall be given a reasonable opportunity to register, without let or hindrance.*
- 5) *Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.*
- 6) *Performance security should be an amount of five (5) to ten (10) percent of the contract price and shall not be increased merely based on comparison of the bid price of awarded bidders with the pre-bid cost estimate.*
- 7) *If a contract is terminated because of fundamental breach of contract by the contractor, the amount to be recovered from the contractor representing the employer's additional costs for completing the contract shall be provisioned as agreed with the Bank in model bidding documents.*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable.*

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – *Not Applicable*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: *is applicable for those contracts identified in the Procurement Plan tables;*

Works: *is applicable for those contracts identified in the Procurement Plan tables*

**PROCUREMENT PLAN**  
**Nepal : Nepal Strategic Road Connectivity and Trade Improvement Project**

**General Information**  
**Country:** Nepal **Bank's Approval Date of the Original Procurement Plan:** 2020-03-26  
**Revised Plan Date(s):** (comma delineated, leave blank) 2024-08-01  
**Project ID:** P170409 **GPN Date:** 2020-06-01  
**Project Name:** Nepal Strategic Road Connectivity and Trade Improvement Project  
**Loan / Credit No.:** IDA / 66730, /  
**Executing Agency:** Department of Roads

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SRCTIP-DOR-W-NM-ICB-1 / Improvement of Nagdhunga-Naubise - Mugling Road and Bridges [CH: 0+000 Km to C H: 12+260 Km, Tribhuban Highway]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				20,000,000.00	10,876,546.30	Under Review	2020-03-30	2020-05-18	2020-07-14	2021-07-29	2020-08-11	2021-09-22	2020-04-15	2020-10-21			2020-10-10	2021-11-25	2020-11-09	2022-03-12	2021-01-16	2022-04-25	2029-01-16
SRCTIP-DOR-W-NM-ICB-2 / Improvement of Nagdhunga-Naubise - Mugling Road and Bridges [CH: 0+000 Km to C H: 43+540 Km, Prithvi Highway]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				84,000,000.00	43,987,346.00	Signed	2020-03-30	2020-05-18	2020-07-14	2021-07-29	2020-08-11	2021-09-22	2020-04-15	2020-10-21			2020-10-10	2021-11-25	2020-11-09	2022-03-12	2021-01-16	2022-05-10	2029-01-16
SRCTIP-DOR-W-NM-ICB-3 / Improvement of Nagdhunga-Naubise - Mugling Road and Bridges [CH: 43+542 Km to C H: 82+403 Km, Prithvi Highway]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				72,300,000.00	0.00	Under Implementation	2020-05-31	2021-03-06	2020-09-14	2022-04-12	2020-10-12	2022-05-05	2020-06-16	2021-03-23			2020-12-11	2022-07-04	2021-01-10	2022-09-21	2021-03-19		2029-03-19
SRCTIP-DOR-WPM-RDBKT-NC B-01 / Periodic Maintenance of Khawa-Lamidanda Road, NH34-011, Bhaktapur Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,140,000.00	1,140,739.75	Signed					2021-01-24	2021-03-05	2021-01-25	2021-03-05			2021-02-25	2021-04-08	2021-04-06	2021-05-07	2021-05-05	2021-05-31	2022-07-29
SRCTIP-DOR-WPM-RDBRT-NC B-02 / Periodic Maintenance of Mawa-Harichand NH01-006, Budhi Khola-Itahari NH01-008, Itahari-Sakhawa Gachhi NH01-009, Baga Camp - Bhesetar NH02-007, Biratnagar Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,180,000.00	779,881.01	Signed					2021-01-24	2021-03-16	2021-01-25	2021-03-16			2021-02-25	2021-04-18	2021-04-10	2021-06-20	2021-05-09	2021-07-24	2022-08-02
SRCTIP-DOR-WPM-RDCHN-NC B-03 / Periodic Maintenance of Banke-Nawalpur NH01-024, Nawalpur-Bagmati NH01-025, Bagmati-Chandranigahpur NH01-026, Chandranigahpur Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,060,000.00	862,667.17	Signed					2021-01-24	2021-04-16	2021-01-25	2021-04-20			2021-02-25	2021-05-17	2021-04-10	2021-06-25	2021-05-09	2021-07-15	2022-08-02
SRCTIP-DOR-WPM-RDCHR-NC B-04 / Periodic Maintenance of Dolghat - Chaudara NH31-001, Charikot Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				910,000.00	901,985.77	Signed					2021-01-24	2021-03-01	2021-01-25	2021-03-01			2021-02-25	2021-04-04	2021-04-10	2021-04-25	2021-05-09	2021-05-14	2022-08-02
SRCTIP-DOR-WPM-RDONG-NC B-05 / Periodic Maintenance of Lamahi-Ameliya, NH01-057, Dang Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,020,000.00	654,835.57	Signed					2021-01-24	2021-03-07	2021-01-25	2021-03-07			2021-02-25	2021-04-08	2021-04-10	2021-05-24	2021-05-09	2021-06-29	2022-08-02
SRCTIP-DOR-WPM-RDOSB-NC B-06 / Periodic Maintenance of Khurket - Bankhe Khola, NH13-005, Dhulikel Bardibas Road	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,220,000.00	978,900.31	Signed					2021-01-24	2021-03-08	2021-01-25	2021-03-16			2021-02-25	2021-04-09	2021-04-06	2021-05-16	2021-05-05	2021-07-04	2022-07-29
SRCTIP-DOR-WPM-RDKTM-NC B-07 / Periodic Maintenance of Bambari-Budhanikanta F02503, Tinkune-Koteswar NH34-002, Koteswar-Manohara bridge NH34-003, Kathmandu Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,260,000.00	998,979.53	Signed					2021-01-24	2021-03-03	2021-01-25	2021-03-03			2021-02-25	2021-04-04	2021-04-06	2021-05-20	2021-05-05	2021-06-21	2022-07-29
SRCTIP-DOR-WPM-RDMHN-NC B-08 / Periodic Maintenance of Sukhad Choraha-Atariya NH01-066, Atariya-Mohana River NH01-067, Mohana River-Dajji NH01-068, Mahendranagar Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,370,000.00	810,057.38	Signed					2021-01-24	2021-04-13	2021-01-25	2021-04-20			2021-02-25	2021-05-20	2021-04-06	2021-06-22	2021-05-05	2021-07-08	2022-07-29
SRCTIP-DOR-WPM-RDNPX-NC B-09 / Periodic Maintenance of Khari Khola-Kohalpur NH01-060, Nepalgunj Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				870,000.00	666,130.11	Signed					2021-01-24	2021-03-16	2021-01-25	2021-03-16			2021-02-25	2021-04-16	2021-04-10	2021-05-24	2021-05-09	2021-06-30	2022-08-02
SRCTIP-DOR-WPM-RDSRK-NC B-11 / Periodic Maintenance of Kalakholi Gaun (DB) - Saini NH58-012, Saini - Tilapaha NH58-013, Gurase (DB) - Chupra (NH02) NH60-002, Dalesh - Pallo Kalimati NH60-003, Surkhet Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,120,000.00	934,336.45	Signed					2021-01-24	2021-03-30	2021-01-25	2021-03-30			2021-02-25	2021-04-30	2021-04-10	2021-08-05	2021-05-09	2021-09-15	2022-08-02
SRCTIP-DOR-WPM-RDPKR-NC B-10 / Periodic Maintenance of Bindebasini-Yamdi bridge F04202, Waling-Syangja NH47-010, Syangja-Kubinde NH47-011, Syangja-Kubinde NH47-011, Pokhara municipality boundary-Prithvichok NH47-013, Pokhara Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,330,000.00	0.00	Canceled					2021-01-24	2021-03-03	2021-01-25	2021-03-03			2021-02-25	2021-04-04	2021-04-10		2021-05-09		2022-08-02
SRCTIP-DOR-WPM-RDPKR-NC B-10-RE / Periodic Maintenance of Bindebasini-Yamdi bridge F04202, Waling-Syangja NH47-010, Syangja-Kubinde NH47-011, Syangja-Kubinde NH47-011, Pokhara municipality boundary-Prithvichok NH47-013, Pokhara Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,330,000.00	1,151,413.21	Signed					2021-08-20	2021-08-24	2021-08-21	2021-08-24			2021-09-21	2021-09-24	2021-11-04	2022-01-04	2021-12-03	2022-03-07	2023-02-26







SRCTIP-DOR-CS-QCBS-7 / Procurement of Consulting Service for Detailed Design and Technical Support Consultant for Research and Training Centre at Gajuri	IDA / 66730	Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - National		80,000.00	26,434.15	Signed	2020-07-27	2020-07-28	2020-08-03	2020-08-11	2020-09-16	2021-01-29			2020-10-14	2021-02-28	2020-11-13	2021-04-19	2020-12-18	2021-04-29	2021-01-29	2021-06-16	2024-01-29
SRCTIP-DOR-CS-QCBS-11 / Consulting Service to carry out Road User Satisfaction Survey and Preparation of Necessary Reports	IDA / 66730	Regional Road Connectivity Improvement	Post	Quality And Cost-Based Selection	Open - National		100,000.00	0.00	Under Implementation	2020-12-24	2020-12-22	2020-12-29	2020-12-25	2021-02-26	2021-04-16			2021-03-28	2021-07-06	2021-04-27	2021-07-28	2021-06-01	2021-08-18	2021-07-13		2027-04-13
SRCTIP-MOPIT-CS-QCBS-19 / Procurement of Consultancy Services of Project Management Consultants (PMC) for Road Safety Management (MOPIT) under SRCTIP	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		1,186,000.00	0.00	Signed	2021-08-11	2021-08-24	2021-08-21	2021-08-30	2021-11-04	2022-04-19			2022-01-03	2022-07-08	2022-02-07	2022-10-31	2022-04-01	2023-01-06	2022-05-23	2023-02-18	2025-05-07
SRCTIP-DOR-CS-QCBS-28 / T ransaction Advisory Services under SRCTIP	IDA / 66730	Regional Road Connectivity Improvement	Post	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Under Implementation	2022-07-07	2022-07-08	2022-08-06	2022-08-23	2022-09-19	2023-02-16			2022-10-31	2023-04-06	2022-11-30	2023-07-23	2023-01-04	2023-09-13	2023-02-08		2025-07-27
SRCTIP-DOR-RAMS-CS-QCBS-29 / Project Management Consultant for Road Asset Management System development	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		1,654,611.91	0.00	Canceled	2022-07-13	2022-07-21	2022-07-28	2022-07-25	2022-09-11	2023-02-07			2022-10-23	2023-04-04	2022-11-22		2022-12-27		2023-02-09		2028-02-08
SRCTIP-DOR-TESP-CS-QCBS-30 / Procurement of Training and Employment Service Provider Under SRCTIP	IDA / 66730	Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - National		350,000.00	0.00	Under Implementation	2022-09-26	2022-12-18	2022-10-17	2023-01-02	2023-11-30	2023-02-24			2022-12-28	2023-04-05	2023-01-27	2023-07-11	2023-03-03	2023-09-05	2023-04-07		2024-10-06
SRCTIP-DOR-KDP-CS-QCBS-31 / Procurement of Consulting Service for Construction Supervision of Improvement/Up grading of Kamala - Dhalkebi - Basmat Road Section (7.6.702Km) of Mahendra High	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		5,990,000.00	0.00	Signed	2023-01-15	2023-01-31	2023-01-22	2023-03-01	2023-04-07	2023-06-28			2023-05-19	2023-08-28	2023-06-18	2024-01-11	2023-08-04	2024-05-09	2023-09-08	2024-06-04	2031-09-07
SRCTIP-DOR-TESP-CS-QCBS-37 / Procurement of Training and Employment Service Provider Under SRCTIP	IDA / 66730	Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - National		350,000.00	0.00	Pending Implementation	2024-01-15		2024-02-05		2024-03-20				2024-04-17		2024-05-17		2024-06-21		2024-07-26		2026-01-07

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SRCTIP-DOR-NM-CS-IND-4 / Procurement Evaluation Panel Expert - 1	/	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		110,000.00	0.00	Canceled	2020-04-07	2020-04-29	2020-05-04		2020-05-25		2020-05-31		2021-05-31	
SRCTIP-DOR-NM-CS-IND-5 / Procurement Panel Expert - 2	/	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		110,000.00	0.00	Canceled	2020-04-07	2020-04-30	2020-05-04		2020-05-25		2020-05-31		2021-05-31	
SRCTIP-DOR-NM-CS-IND-4 / Procurement of Individual Consultant: Procurement Evaluation Panel Expert-1	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		123,000.00	98,281.75	Signed	2020-07-16	2020-07-21	2020-09-19	2021-01-08	2020-09-28	2021-02-23	2020-10-29	2021-03-24	2021-10-29	
SRCTIP-DOR-NM-CS-IND-5 / Procurement of Individual Consultant: Procurement Evaluation Panel Expert - 2;	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		123,000.00	0.00	Under Implementation	2020-07-16	2020-07-21	2020-09-19		2020-09-28		2020-10-29		2021-10-29	
SRCTIP-DOR-S-IND-8 / Procurement of Individual Consultant (Technical Advisor for Road Asset and Road Maintenance Management Specialist)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited		30,000.00	30,218.02	Signed	2020-08-10	2020-08-10	2020-08-13	2020-09-11	2020-09-03	2020-11-26	2020-09-22	2020-12-18	2021-09-22	
SRCTIP-DOR-CS-IND-9 / Procurement of Individual Consultant: Occupational Health and Safety Specialist [OHSS]	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2020-11-05	2020-11-02	2020-12-22		2021-01-12		2021-02-05		2024-07-19	
SRCTIP-DOR-CS-IND-10 / Procurement of Individual Consultant: Gender Specialist [GS]	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2020-11-05	2020-11-02	2020-12-22		2021-01-12		2021-02-05		2024-07-19	
SRCTIP-DOR-CS-IND-10 / Procurement of Individual Consultant: Gender Specialist [GS]	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open		105,000.00	0.00	Under Implementation	2021-01-25	2021-01-29	2021-03-03		2021-03-24		2021-04-28		2026-04-28	
SRCTIP-MOPIT-CS-IND-12 / Consulting Service of Individual Consultant [TECHNICAL ADVISOR (ROAD SAFETY)]	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited		100,000.00	0.00	Under Implementation	2021-02-17	2021-03-07	2021-02-22		2021-03-15		2021-03-28		2024-03-27	
SRCTIP-DOR-CS-IND-13 / Procurement of Individual Consultant - Financial Management Consultant (FMC)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open		18,500.00	16,237.14	Signed	2021-04-05	2021-04-08	2021-05-10	2021-09-21	2021-05-20	2021-10-03	2021-06-10	2021-11-07	2024-06-09	
SRCTIP-DOTM-CS-IND-14 / Transport Safety Activities under DOTM and NRSC	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open		67,000.00	0.00	Under Implementation	2021-04-16	2021-04-21	2021-05-27		2021-05-31		2021-06-18		2023-06-18	
SRCTIP-DOR-CS-IND-15 / Social Development Advisor (SDA) for Planning and Implementation of Social Safeguard Activities as Capacity Enhancement of GESU, DoR	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open		37,000.00	31,369.90	Signed	2021-04-25	2021-04-21	2021-06-15	2021-12-23	2021-06-19	2022-01-06	2021-07-07	2022-02-05	2023-07-07	
SRCTIP-DOR-CS-IND-16 / Environmental Advisor (EA) for Planning and Implementation of Environmental Safeguard Activities as Capacity Enhancement of GESU, DoR	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open		37,000.00	31,392.56	Signed	2021-04-25	2021-04-21	2021-06-15	2021-11-24	2021-06-19	2021-12-14	2021-07-07	2022-02-18	2023-07-07	



SRCTIP-DOR-CS-IND-20 / Procurement of Individual Consultant: Procurement Specialist [PS]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Direct	12,500.00	9,754.33	Signed	2021-07-27	2021-07-28	2021-07-31	2021-07-29	2021-08-03	2021-08-06	2021-08-09	2021-08-12	2021-08-16	2021-08-16
SRCTIP-DOR-CS-IND-21 / Geotechnical Engineering Expert (GEE) at DOR-GESU	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open	50,000.00	44,544.16	Signed	2021-07-29	2021-08-02	2021-09-16	2021-11-01	2021-10-07	2021-11-02	2021-11-11	2021-12-03	2022-05-10	
SRCTIP-DOR-CS-IND - 9 / Procurement of Individual Consultant: Occupational Health and Safety Specialist [OHSS]	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	105,000.00	0.00	Canceled	2021-01-25	2021-01-29	2021-03-03		2021-03-24		2021-04-28		2026-04-28	
SRCTIP-DOR-CS-IND - 9-2 / Procurement of Individual Consultant: Occupational Health and Safety Specialist [OHSS]	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	105,000.00	0.00	Under Implementation	2021-08-11	2021-08-11	2021-10-02		2021-10-23		2021-11-20		2026-11-20	
SRCTIP-DOR-CS-IND-22 / Procurement of Individual Consultant - Procurement and Contract Management Specialist	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open	200,000.00	103,211.78	Signed	2021-10-26	2021-10-31	2021-11-20	2021-12-28	2021-11-22	2022-01-03	2021-12-08	2022-02-10	2027-07-15	
SRCTIP-DOR-CS-IND-23 / Procurement of Individual Consultant - Social Development Expert/ Consultant	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	170,000.00	0.00	Under Implementation	2021-10-25	2021-10-31	2021-11-19		2021-11-22		2021-12-12		2027-07-15	
SRCTIP-DOR-CS-IND-24 / Procurement of Individual Consultant - Environmental Safety and Consultant	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	170,000.00	69,591.15	Signed	2021-10-25	2021-10-31	2021-11-19	2022-01-10	2021-11-24	2022-01-24	2021-12-13	2022-02-24	2027-07-15	
SRCTIP-DOR-S-IND-25 / Procurement of Individual Consultant: Technical Advisor for Road Asset and Road Maintenance Management Specialist (National)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	70,000.00	57,566.54	Signed	2021-11-19	2021-11-21	2021-11-24	2021-12-09	2021-12-15	2022-01-13	2022-01-19	2022-02-05	2024-01-19	
SRCTIP-DOR-CS-IND-25 / Procurement of Individual Engineer for Slope Assessment. Works in Nagdhumaga- Naubise-Mugling Road	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Limited	15,000.00	58,000.48	Signed	2022-01-04	2022-01-06	2022-01-04	2021-12-09	2022-01-06	2022-01-13	2022-01-17	2022-02-17	2022-06-16	
SRCTIP-DOR-CS-IND-26 / Procurement of Individual Consultant: Junior Engineer for Site Assessment. Works in Nagdhumaga- Naubise-Mugling Road	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Limited	5,000.00	0.00	Under Implementation	2022-01-04	2022-01-06	2022-01-05		2022-01-06		2022-01-17		2022-06-16	
SRCTIP-MOPIT-CS-IND-27 / CONSULTANCY SERVICES OF ROAD SAFETY ENGINEER FOR THE NATIONAL ROAD SAFETY COUNCIL	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	13,000.00	0.00	Canceled	2022-03-13	2022-03-22	2022-03-18		2022-04-08		2022-05-13		2023-03-13	
SRCTIP-MOPIT-CS-IND-27-2 / ROAD SAFETY SUPPORT ENGINEER FOR NATIONAL ROAD SAFETY COUNCIL	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	12,300.00	0.00	Under Implementation	2022-04-07	2022-04-15	2022-04-12	2022-04-20	2022-05-03	2022-05-10	2022-06-07		2023-06-07	
SRCTIP-DOR-CS-IND-32 / Procurement of Individual Consultant: Procurement Specialist [PS]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Direct - National	12,500.00	0.00	Signed	2023-02-16	2023-02-22	2023-02-18	2023-02-28	2023-02-23	2023-03-16	2023-03-03	2023-06-14	2023-03-18	
SRCTIP-MOPIT-CS-IND-33 / ROAD SAFETY SUPPORT ENGINEER FOR NATIONAL ROAD SAFETY COUNCIL	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	11,230.00	0.00	Under Implementation	2023-05-26	2023-05-24	2023-05-31	2023-06-02	2023-06-15	2023-07-03	2023-06-29		2024-06-28	
SRCTIP-DOR-CS-IND-35 / Geotechnical Engineering Expert (GEE) at DOR-GESU	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open - National	50,000.00	0.00	Under Implementation	2023-07-14	2023-07-21	2023-08-17		2023-08-22		2023-09-12		2025-03-11	
SRCTIP-DOR-CS-IND-36 / Procurement of Individual Consultant: Technical Advisor & Procurement Specialist [TAPS]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Limited	28,000.00	0.00	Under Implementation	2023-08-01	2023-08-08	2023-08-06	2023-08-16	2023-08-27	2023-08-21	2023-10-01		2024-09-30	
SRCTIP-DOR-S-IND-26 / Procurement of Individual Consultant: Technical Advisor for Road Asset and Road Maintenance Management Specialist (National)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	55,000.00	0.00	Signed	2023-11-26	2023-11-28	2023-12-03	2023-12-11	2023-12-28	2024-01-30	2024-02-01	2024-02-12	2026-01-31	
SRCTIP-DOR-CS-IND-38 / Procurement of Individual Consultant - Financial Management Consultant (FMC)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open - National	35,000.00	0.00	Under Implementation	2024-02-08	2024-02-07	2024-03-12		2024-03-27		2024-04-17		2027-04-16	
SRCTIP-MOPIT/DOR-CS-IND-39 / Procurement of Individual Consultant - Technical Advisor (Road Safety)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open - National	49,500.00	0.00	Under Implementation	2024-02-15	2024-02-12	2024-03-14		2024-03-29		2024-04-19		2027-04-18	