

PROCUREMENT PLAN (Textual Part)

| | | |
|---|---|--|
| Project information | Country: | Kyrgyz Republic |
| | Full Project Name: | Climate Resilient Water Services Project |
| | Total Finance (\$): | USD 100.0 Mln |
| | Project Number: | P173734 |
| Project Implementation agency | THE WATER RESOURCES SERVICE UNDER THE MINISTRY OF AGRICULTURE OF THE KYRGYZ REPUBLIC DEPARTMENT FOR DEVELOPMENT OF DRINKING WATER SUPPLY AND WASTEWATER DISPOSAL | |
| Date of the Procurement Plan | 15 March 22, 2022 | |
| Period covered by this Procurement Plan: | 15 March 22, 2022 - 31-Dec-2028 | |

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements:

In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), Borrower may use the procedures of “Unrestricted” and “Request for Quotations” methods as set forth in the Public Procurement Law dated April 14, 2022 № 27 with amendments dated January 30, 2023 N19 and July 25 2023 N147.

When using the Unrestricted method the arrangements shall be subject to the provisions of the paragraph 5.4 of the Procurement Regulations and the following conditions:

- The request for bids/request for proposals document shall require that bidders/proposers submitting bids/proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, Bank Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- The request for bids/request for proposals document for civil works and supervision consultants shall require that Bidders/Proposers submitting Bids/Proposals present a signed Code of conduct form, Environmental and Social Performance Declaration and Management Strategies and Implementation Plans. Procurement Documents shall include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.
- Bidding documents, including contract forms, acceptable to the Bank shall be used. Bidding documents including contract forms should include appropriate requirements for price adjustment (when applicable), insurance and contract termination. The contract conditions shall provide an appropriate allocation of responsibilities, risks, and liabilities informed by an analysis of which party is best placed to manage the risks, considering the costs and incentives of risk allocation.
 - Goods: Requirements to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts, including child labor standards, should be added to country' own procurement documents.
 - All Unrestricted Bidding for civil works will be conducted using the Standard Procurement Document for Small Works (SPD) issued by the Bank until the country' own procurement documents are revised and found acceptable.
- The bidding process shall not be cancelled solely on the reason that the bid price of the lowest evaluated bidder is larger than the amount allocated by the Borrower for this procurement.
- There shall be no preference of any kind applied during procurement of goods and civil works.
- Banking support requirement shall not be applied for contracts under World Bank Project.
- During the bidding process for civil works, the borrower shall require bidders to submit bids using the format of the Bill of Quantities acceptable to the Bank and provided in the bidding documents issued by the Borrower. The bidders shall use market prices for calculating the unit rates and the bid price.

- Foreign bidders shall be allowed to participate in Unrestricted Bidding without restrictions of any kind.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations. Other national procurement method such as “Request for Quotation” may be applied on the same conditions stated above for procuring limited quantities of readily available off-the-shelf goods and for simple works (current repairs, finishing repairs of premises, including existing utilities). Not less than three quotations shall be requested to ensure competition and adequate time should be provided to the participants to prepare their quotations.

Use of the Direction Selection method may be appropriate when there is only one suitable firm or there is a justification in line with circumstances included in paragraph 6.9 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: *“Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations *“Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement *“Not Applicable”*

PROCUREMENT PLAN **Kyrgyz Republic : Climate Resilient Water Services Project**

General Information

Country: Kyrgyz Republic **Bank's Approval Date of the Original Procurement Plan:** 2022-12-10
Revised Plan Date(s): (comma delineated, leave blank) 2024-08-27
Project ID: P173734 **GPN Date:** 2023-01-31
Project Name: Climate Resilient Water Services Project
Loan / Credit No.: IDA / E0090, IDA / 70810
Executing Agency(i): The Water Resources Service under the Ministry of Agriculture of the Kyrgyz Republic

WORKS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|--|-------------------|---|-------------|------------------|----------------------|-----------------------------|------------------------|------------------|---|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|--------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|--|
| | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| CREWSP/CW/C1.2/RFB/2 / Renovation of the Head Office and Water Center WSS | IDA / 70810 | Infrastructure Investments and Service Improvements | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Works (without prequalification) SPD | 0.00 | Signed | | | | | | 2023-07-10 | 2023-12-11 | 2023-07-15 | 2023-12-13 | | | 2023-08-26 | 2024-01-09 | 2023-09-09 | 2024-01-24 | 2023-10-21 | 2024-02-13 | 2024-02-18 | |
| CREWSP/CW/C1.2/RFB/1 / Modernization of Kurshab-Sai irrigation scheme - Osh | IDA / 70810 | Infrastructure Investments and Service Improvements | Prior | Request for Bids | Open - International | Single Stage - Two Envelope | | | Request for Bids - Works (without prequalification) SPD | 0.00 | Under Review | | | | | | 2024-08-28 | | 2024-09-02 | | | | 2024-10-14 | | 2024-12-23 | | 2025-01-29 | | 2029-06-07 | |
| CREWSP/CW/C1.2/RFB/3 / Modernization Kara-Imkur irrigation Scheme - Jalal-Abad | IDA / 70810 | Infrastructure Investments and Service Improvements | Prior | Request for Bids | Open - International | Single Stage - Two Envelope | | | Request for Bids - Works (without prequalification) SPD | 0.00 | Under Review | | | | | | 2024-08-28 | | 2024-09-02 | | | | 2024-10-14 | | 2024-12-23 | | 2025-01-29 | | 2027-10-16 | |
| REWSP/CW/C1.2/RFB/2 / Modernization of Shakhimardan irrigation Scheme - Batken | IDA / 70810 | Infrastructure Investments and Service Improvements | Prior | Request for Bids | Open - International | Single Stage - Two Envelope | | | Request for Bids - Works (without prequalification) SPD | 0.00 | Pending Implementation | | | | | | 2024-08-28 | | 2024-09-02 | | | | 2024-10-14 | | 2024-12-23 | | 2025-01-29 | | 2026-07-23 | |

GOODS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|--|-------------------|--|-------------|------------------------|----------------------|-----------------------------|------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|------------|--|------------|--|--------|--------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|--------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| CREWSP/GC.2.3/CB/1 / Creation of biochemical laboratories in Bishkek and on the territory of the KSA basin (Department of Environmental Monitoring (MONRETS)) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 0.00 | Canceled | | | | 2024-01-03 | | 2024-01-22 | | | | | 2024-03-04 | | 2024-05-30 | | 2024-07-01 | | 2026-06-01 | |
| CREWSP/GC.2.3/CB/1 / Instrumentation for KSA | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | 2023-01-03 | | 2023-01-08 | | | | | 2023-02-19 | | 2023-03-21 | | 2023-04-25 | | 2023-06-15 | |
| CREWSP/GC.2.3/RFB/1 / Laboratory modernization for the Department of Environmental Monitoring | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 0.00 | Signed | | | | 2023-05-15 | 2023-06-30 | 2023-05-28 | 2023-07-07 | | | | 2023-07-09 | 2023-08-21 | 2023-09-07 | 2023-09-12 | 2023-10-19 | 2023-10-19 | 2024-02-16 | |
| CREWSP/GC.3.1/RFQ/3 / IT equipment and furniture for PIU | IDA / E0090 | Project Management, M&E and Professional Development | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 0.00 | Canceled | | | | | | 2023-04-24 | | | | | | | | 2023-05-26 | | 2023-06-25 | | |
| CREWSP/GC.2.3/RFO/1 / Installation of a fire alarm system for the Department of Environmental Monitoring | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 0.00 | Under Implementation | | | | | | 2023-04-15 | | | | | | | | 2023-06-12 | | 2023-07-12 | | |
| CREWSP/GC.2.3/RFB/2 / Vehicles for the Department of Environmental Monitoring for laboratory research | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Under Implementation | | | | 2023-06-26 | 2023-07-02 | 2023-06-28 | 2023-07-07 | | | | 2023-07-14 | 2023-07-27 | 2023-07-28 | | 2023-08-14 | | 2023-09-28 | |
| CREWSP/GC.2.3/RFO/2 / Procurement of a graphite attachment for the Department of Environmental Monitoring | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Quotations | Open - International | Single Stage - One Envelope | | 0.00 | Canceled | | | | | | 2023-04-21 | | | | | | | | 2023-06-01 | | 2023-07-31 | | |
| CREWSP/GC.2.3/RFO/3 / Procurement of a spectrophotometer and graphite attachment for the Department of Environmental Monitoring | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Quotations | Open - International | Single Stage - One Envelope | | 0.00 | Signed | | | | | | 2023-07-04 | 2023-07-07 | | | | | | 2023-08-19 | 2023-09-05 | 2023-10-18 | | | |
| CREWSP/GC.2.4/RFB/2 / Equipment for remote sensing and control of dams | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Bids | Open - International | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | 2025-07-03 | | 2025-07-08 | | | | | 2025-08-19 | | 2025-09-16 | | 2025-10-28 | | 2026-01-26 | |
| CREWSP/GC.2.4/RFB/1 / Purchase of electric mobility cars for WRS and PIU (4 units) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Signed | | | | 2023-07-02 | 2023-07-02 | 2023-07-07 | 2023-07-07 | | | | 2023-08-04 | 2023-07-27 | 2023-08-18 | 2023-08-15 | 2023-08-30 | 2023-09-15 | 2023-10-29 | |
| CREWSP/GC.2.3/RFB/5 / Procurement of laboratory auxiliary materials, overalls and measuring instruments for the Environmental Monitoring Department (Lot #1 - measuring instruments; Lot #2 - auxiliary equipment and materials; Lot #3 - laboratory clothing.) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Bids | Open - National | Single Stage - Two Envelope | | 0.00 | Under Implementation | | | | 2024-01-15 | 2024-03-13 | 2024-01-20 | 2024-05-14 | | | | 2024-02-04 | 2024-04-09 | 2024-02-25 | 2024-05-13 | 2024-03-17 | | 2024-05-16 | |
| CREWSP/GC.2.3/RFO/4 / Procurement of water pollution measuring devices for the Environmental Monitoring Department | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Quotations | Open - International | Single Stage - One Envelope | | 0.00 | Canceled | | | | | | 2024-04-03 | 2024-04-23 | | | | | | | 2024-05-28 | | 2024-07-27 | | |
| CREWSP/GC.2.3/RFB/6 / Procurement of water pollution measuring devices, laboratory auxiliary equipment and materials for the Environmental Monitoring Department (Lot 1: Water pollution measuring devices; Lot 2: Auxiliary equipment and materials; Lot 3: Measurement equipment.) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources Management and Dam Management | Post | Request for Bids | Open - International | Single Stage - One Envelope | | 0.00 | Under Implementation | | | | 2024-07-15 | 2024-08-13 | 2024-07-19 | 2024-08-12 | | | | 2024-06-30 | | 2024-09-30 | | 2024-11-11 | | 2025-04-10 | |

NON CONSULTING SERVICES

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|-------------------|--|-------------|------------------|------------------------|---------------------|------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|------------|-----------------|------------|---------------------|--|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| CREWSP/NC1/G/SS/01 / For overseas tour to study international experience in irrigation water management | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - International | | | 0.00 | Canceled | | | | | 2024-01-15 | | 2024-01-20 | | | | | | | 2024-02-24 | | 2024-03-25 | | |

CONSULTING FIRMS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|--|-------------------|--|-------------|------------------------------------|----------------------|---------------|----------------------|------------------------|--------------------|------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|------------|----------------------------------|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| CREWSP/CS/C.3.3/COS/1 / Selection of a monitoring and evaluation consulting company | IDA / E0990 | Project Management, M&E and Professional Development | Post | Consultant Qualification Selection | Open - National | | 0.00 | Under Implementation | 2023-01-03 | 2023-07-07 | 2023-01-24 | | 2023-03-29 | | | | | | | | | 2023-04-28 | | 2023-06-04 | | 2027-12-31 |
| CREWSP/CS/C.3.2/LCS/1 / Audit | IDA / E0990 | Project Management, M&E and Professional Development | Post | Least Cost Selection | Open - International | | 0.00 | Signed | 2023-01-21 | 2023-03-17 | 2023-02-09 | 2023-03-30 | 2023-03-27 | 2023-05-05 | | | 2023-04-24 | 2023-06-19 | 2023-05-24 | 2023-06-27 | 2023-06-28 | 2023-07-17 | 2023-08-01 | 2023-08-19 | 2027-12-31 | |
| CREWSP/CS/C.1.2/QCBS/4 / Consulting company for engineering services | IDA / E0990 | Infrastructure Investments and Service Improvements | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Canceled | 2023-03-02 | | 2023-03-23 | | 2023-05-06 | | | | 2023-06-03 | | 2023-06-23 | | 2023-07-28 | | 2023-08-23 | | 2027-12-31 | |
| CREWSP/CS/C.1.2/QCBS/2 / Design and estimate documentation of the Shakhmardan river | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Quality And Cost-Based Selection | Open - International | | 0.00 | Canceled | 2022-02-14 | | 2022-03-07 | | 2022-04-20 | | | | 2022-05-18 | | 2022-06-17 | | 2022-07-22 | | 2022-08-26 | | 2023-03-01 | |
| CREWSP/CS/C.1.2/QCBS/3 / Design and estimate documentation of the Kara-Ungur river (Levaya Vетка) | IDA / E0990 | Infrastructure Investments and Service Improvements | Post | Quality And Cost-Based Selection | Open - International | | 0.00 | Canceled | 2022-02-14 | | 2022-03-07 | | 2022-04-20 | | | | 2022-05-18 | | 2022-06-17 | | 2022-07-22 | | 2022-08-26 | | 2023-08-26 | |
| CREWSP/CS/C.1.2/QCBS/1 / Design and estimate documentation of the Kurshab river | IDA / E0990 | Infrastructure Investments and Service Improvements | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Canceled | 2023-01-22 | | 2023-02-12 | | 2023-03-28 | | | | 2023-04-25 | | 2023-05-25 | | 2023-06-29 | | 2023-08-03 | | 2027-12-31 | |
| CREWSP/CS/C.1.2/QCBS/01 / Preparation of Detailed Design, Assistance in procurement and Supervision of civil works | IDA / E0990 | Infrastructure Investments and Service Improvements | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Review | 2023-02-22 | 2023-03-06 | 2023-03-08 | 2023-03-13 | 2023-04-19 | 2023-05-29 | | | 2023-05-26 | 2023-08-02 | 2023-06-25 | 2023-10-03 | 2023-08-26 | 2023-10-03 | 2023-09-24 | 2023-10-18 | 2028-10-31 | |
| CREWSP/CS/C.3.3/COS/3 / Selection of a monitoring and evaluation consulting company | IDA / 70810 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Consultant Qualification Selection | Open - National | | 0.00 | Under Implementation | 2023-09-18 | 2024-08-06 | 2023-10-02 | | 2023-11-06 | | | | | | | | 2023-11-11 | | 2023-11-30 | | 2028-12-21 | |
| CREWSP/CS/C.2.2/QCBS/1 / Consulting company for implementation of an existing digital information system | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Pending Implementation | 2025-01-15 | | 2025-01-29 | | 2025-03-03 | | | | 2025-04-17 | | 2025-05-17 | | 2025-05-25 | | 2025-06-22 | | 2028-10-31 | |
| CREWSP/CS/C.2.3/QCBS/1 / Modernization of the database of the Department of Environmental Monitoring | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Quality And Cost-Based Selection | Open - International | | 0.00 | Pending Implementation | 2024-07-15 | | 2024-07-29 | | 2024-08-26 | | | | 2024-09-25 | | 2024-10-09 | | 2024-10-24 | | 2024-11-21 | | 2025-11-16 | |
| CREWSP/CS/C.3.5/COS/1 / Selection of a consulting company for the preparation of feasibility studies for future projects | IDA / E0990 | Project Management, M&E and Professional Development | Post | Consultant Qualification Selection | Open - National | | 0.00 | Pending Implementation | 2024-10-15 | | 2024-10-29 | | 2024-11-18 | | | | | | | | 2024-11-23 | | 2025-01-12 | | 2025-04-12 | |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Teams of Reference | | Invitation to Identify/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|--|-------------------|--|-------------|---------------------------------|------------------------|---------------|----------------------|------------------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| CREWSP/CS/C.2.3/C1 / Local consultant lawyer to update the regulatory and legal documents in terms of calculating the tariff for the DEM | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consultant Selection | Open - National | | 0.00 | Signed | 2023-03-20 | 2023-04-12 | 2023-04-26 | 2023-05-15 | 2023-05-01 | 2023-05-30 | 2023-05-20 | 2023-06-01 | | 2023-11-16 |
| CREWSP/CS/C.2.3/C2 / Local consultant economist to review the tariff of EMS services | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consultant Selection | Open - National | | 0.00 | Under Implementation | 2023-03-14 | 2023-03-28 | 2023-04-21 | | 2023-04-21 | | 2023-05-01 | | | 2023-10-28 |
| KG-DWR/L-354158-CS-CDS / International Short-term Procurement Specialist | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - International | | 0.00 | Signed | 2023-04-05 | 2023-04-03 | 2023-04-06 | 2023-04-06 | | | 2023-04-09 | 2023-04-17 | | 2023-08-30 |
| CREWSP/CS/C.2.3/CB / Local consultant quality and accreditation consultant for DEM | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consultant Selection | Open - National | | 0.00 | Under Implementation | 2023-06-26 | 2023-06-29 | 2023-07-20 | 2023-07-19 | 2023-07-20 | | 2023-08-05 | | | 2024-02-01 |
| CREWSP/CS/C.2.2/C2 / Short-term Consultant on the permitting system | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consultant Selection | Open - National | | 0.00 | Pending Implementation | 2023-11-05 | | 2023-12-15 | | 2023-12-23 | | 2024-01-03 | | | 2024-12-31 |
| CREWSP/CS/C.2.2/C3 / Short-term Consultant on monitoring and quality of water | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consultant Selection | Open - National | | 0.00 | Pending Implementation | 2023-11-05 | | 2023-11-27 | | 2023-11-30 | | 2023-12-03 | | | 2027-11-28 |
| CREWSP/CS/C.2.2/DS/6 / IT-LAN Specialist | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - National | | 0.00 | Canceled | 2023-06-22 | 2024-04-01 | 2023-06-22 | | | | 2024-04-01 | | | 2028-12-31 |
| CREWSP/CS/C.2.2/DS/5 / CAD Specialist | IDA / E0990 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - National | | 0.00 | Canceled | 2023-06-22 | 2024-03-28 | 2023-06-22 | | | | 2024-08-31 | | | 2028-12-31 |

| | | | | | | | | | | | | | |
|--|-------------|--|------|----------------------------------|------------------------|------|-------------------------|------------|------------|------------|------------|------------|------------|
| CREWSP/CS/C.2.2/IC1 / Institutional Development Specialist | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Canceled | 2024-01-03 | 2024-02-24 | 2024-02-29 | 2024-03-04 | 2027-12-31 | |
| CREWSP/CS/C.2.2/DS2 / Sociology and Feedback Specialist | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - National | 0.00 | Canceled | 2023-01-21 | 2023-01-21 | | 2023-01-23 | 2028-12-31 | |
| CREWSP/CS/C.2.4/IC1 / Data base filling out Consultant (G roup of independent experts) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Canceled | 2023-11-05 | 2023-12-24 | 2023-12-25 | 2024-01-01 | 2028-12-31 | |
| CREWSP/CS/C.2.4/IC3 / Lawyer for the development of th e regulatory legal framework (Group of independent exper ts) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Canceled | 2022-11-05 | 2022-12-25 | 2022-12-28 | 2023-01-01 | 2028-12-31 | |
| CREWSP/CS/C.2.2/DS1 / Environmental Specialists | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - National | 0.00 | Canceled | 2023-01-21 | 2023-01-31 | | 2023-04-06 | 2028-12-31 | |
| CREWSP/CS/C.2.4/IC2 / International Consultant for Developm ent of Technical Guidelines for Dams (Group of indepe ndent experts) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - International | 0.00 | Canceled | 2023-11-06 | 2023-12-02 | 2023-12-12 | 2024-01-02 | 2024-10-31 | |
| CREWSP/CS/C.2.4/IC7 / Local consultant to supervise the management of dams and levees for th WRS | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Under Review | 2023-12-25 | 2024-08-13 | 2024-01-24 | 2024-01-26 | 2024-02-11 | 2025-06-10 |
| CREWSP/CS/C.2.4/IC8 / Local legal counsel for the WRS Dam and Levee Authority | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Under Review | 2023-12-25 | 2024-08-13 | 2024-01-17 | 2024-01-19 | 2024-02-04 | 2025-06-03 |
| CREWSP/CS/C.2.4/IC9 / Local Consultant Hydrogeologist f or the WRS Dam and Dams Authority | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Under Implement ation | 2023-12-25 | 2024-04-30 | 2024-01-17 | 2024-01-19 | 2024-02-04 | 2025-06-03 |
| CREWSP/CS/C.2.4/IC10 / Local Consultant hydraulic engineering consultant for the WRS Dam and Dams Authority | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Under Review | 2023-12-25 | 2024-08-13 | 2024-01-17 | 2024-01-19 | 2024-02-04 | 2025-06-03 |
| CREWSP/CS/C.2.4/IC14 / Republican Dam Management Supervision Consultant (Group of independent experts) | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Canceled | 2023-11-05 | 2023-12-24 | 2023-12-26 | 2024-01-01 | 2028-12-31 | |
| CREWSP/CS/C.2.4/DS5 / International Consultant for Development of Technical Guidelines for Dams | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Direct - International | 0.00 | Under Implement ation | 2024-03-13 | 2024-03-18 | 2024-03-21 | 2024-03-23 | 2024-05-09 | 2025-10-30 |
| CREWSP/CS/C.2.2/DS4 / Information Technology Consultant | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - National | 0.00 | Canceled | 2023-01-21 | 2023-01-21 | | 2023-01-23 | 2028-12-31 | |
| CREWSP/CS/C.2.2/DS3 / Content administrator and web designer | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Direct Selection | Direct - National | 0.00 | Canceled | 2024-04-22 | 2024-04-26 | | 2024-04-28 | 2028-12-30 | |
| CREWSP/CS/C.2.3/IC3 / International consultant to prepare the roadmap and to prepare the monitoring plan for the DEM | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - International | 0.00 | Pending Implement ation | 2024-05-15 | 2024-06-06 | 2024-06-06 | 2024-06-15 | 2024-12-12 | |
| CREWSP/CS/C.2.3/IC4 / National consultant to modernize the DEM information system | IDA / E0090 | Institutional Strengthening f or Climate Resilient Service Delivery, Water Resources M anagement and Dam Managem ent | Post | Individual Consult ant Selection | Open - National | 0.00 | Pending Implement ation | 2024-08-29 | 2024-10-17 | 2024-11-07 | 2024-12-12 | 2026-06-05 | |