

PROCUREMENT PLAN (Textual Part)

Project information: Comoros [*National Water Resilience Project*] [P-504691]

Project Implementation agency: Direction Générale de l’Energie, des Mines et de l’Eau

Date of the Procurement Plan: 16 mai 2024

Period covered by this Procurement Plan: du 16 mai 2024 au 30 novembre 2025

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in [*insert appropriate references to the national procurement legislation*], such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

List only the applicable conditions required to ensure consistency with paragraph 5.4 of the Procurement Regulations. If no conditions apply, delete the phrase “and the following conditions”.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Otherwise state "Not Applicable"*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *Otherwise state "Not Applicable"*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *Specify for each*

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. *[Include this sentence only if the Bank has formally agreed to provide the Borrower with HEIS. Otherwise delete]*

Other Relevant Procurement Information.

Provide any other relevant procurement information such as procedures for CDD components, Procurement in Situations of Urgent Need of Assistance or Capacity Constraints etc.

: PLAN DE PASSATION DES MARCHES

Généralités

1. Information sur le projet :

Pays : Comores ;

Emprunteur : Unions des Comores ;

Nom de projet : PROJET NATIONAL DE RÉSILIENCE DU SECTEUR DE L'EAU DES COMORES

Numéro du Crédit :

Agence d'exécution du Projet : UGP

Améliorer l'accès aux et la qualité des services d'approvisionnement de l'eau potable à Grand Moroni et renforcer la g

Le Projet comporte trois composantes :

- Composante 1 : Infrastructure résiliente d'approvisionnement en eau pour Grand Moroni
- Composante 2 : Renforcement de la gouvernance sectorielle, Renforcement des capacités et Stratégies sectorielle
- Composante 3 : Gestion du projet
- Composante 4 : CERC

2. Date d'approbation du Plan de passation de marchés par la Banque :

Approbation initiale : ...

Mise à jour : ...

3. Date de notification du Plan Général de Passation de marchés : ...

4. Période couverte par le Plan de Passation de marchés : ...

: PLAN DE PASSATION DES MARCHES

Généralités

1. Information sur le projet :

Pays : Comores ;

Emprunteur : Unions des Comores ;

Nom de projet : PROJET NATIONAL DE RÉSILIENCE DU SECTEUR DE L'EAU DES COMORES

Numéro du Crédit :

Agence d'exécution du Projet : UGP

Améliorer l'accès aux et la qualité des services d'approvisionnement de l'eau potable à Grand Moroni et renforcer la gouvernance du secteur.

Le Projet comporte trois composantes :

- Composante 1 : Infrastructure résiliente d'approvisionnement en eau pour Grand Moroni
- Composante 2 : Renforcement de la gouvernance sectorielle, Renforcement des capacités et Stratégies sectorielles
- Composante 3 : Gestion du projet
- Composante 4 : CERC

2. Date d'approbation du Plan de passation de marchés par la Banque :

- Approbation initiale : ...
- Mise à jour : ...

3. Date de notification du Plan Général de Passation de marchés : ...

4. Période couverte par le Plan de Passation de marchés : ...

CONSULTANTS

Seuils d'examen préalable : contrats qui seront soumis à l'examen préalable de la Banque conformément aux dispositions du Règlement de Passation des Marchés pour les Emprunteurs sollicitant le Financement de Projets d'Investissement (FPI).

Le niveau de risque peut être mis à jour suite à une évaluation de la Banque. Pour l'instant, il est à élevé.

Sélection de consultants

	Méthode de sélection	Seuil de revue à priori	Commentaires
1.	Toute méthode confondue pour une firme	>300 000	
3.	Consultation individuelle	> 200 000	

Liste restreinte composée entièrement de Consultants Nationaux : N/A

Autres arrangements spécifiques pour la passation de marchés : N/A

#	Composante	Description	Revue préalable de la Banque Mondiale	Montant (USD)	Stratégie préférentielle préconisée	Préférence Nationale Oui/Non
2	1	APS/APD pour la construction d'un nouveau réservoir et protection des sources d'eau existantes	NON	200 000	SFQC Ouverte Internationale	NON
8	1	Contrôle des travaux à Grand Moroni	OUI	577 000	SFQC Ouverte Internationale	NON
1 2	2	Consultants individus comme stagiaires au niveau du DGEME/DGEAH	NON	100 000	CI Ouverte Nationale	OUI
1 3	2	Étude technique pour l'extension du bâtiment de la DGEME	NON	20 000	CI Ouverte Nationale	OUI
1 6	2	Développement d'une politique et d'une stratégie nationale pour l'assainissement, qui inclut le plan d'action	NON	100 000	SQC Ouverte Internationale	NON

17	2	Assistance technique attachée à la SONEDE	OUI	1 200 000	SFQC Ouverte Internationale	NON
19	2	APS/APD/DAO pour un nouveau bâtiment de la SONEDE siège	NON	60 000	CI Ouverte Nationale	OUI
21	2	Enquête des clients de la SONEDE	NON	180 000	SQC Ouverte Nationale	OUI
22	2	Campagnes de sensibilisation à Moroni	OUI	300 000	SFQC Ouverte Nationale	OUI
23	2	Développement d'un schéma directeur pour Grand Moroni	OUI	1 000 000	SFQC Ouverte Internationale	NON
24	2	APS/APD pour une future STBV à Moroni	NON	150 000	SFQC Ouverte Internationale	NON
25	3	Recrutement d'un coordonnateur de l'UGP	NON	144 000	CI Ouverte Nationale	OUI
26	3	Recrutement d'un expert E&S	NON	96 000	CI Ouverte Nationale	OUI
27	3	Recrutement d'un responsable administratif et financière (RAF)	NON	96 000	CI Ouverte Nationale	OUI
28	3	Recrutement d'un comptable	NON	60 000	CI Ouverte Nationale	OUI
29	3	Recrutement d'un Responsable de Passation de Marché	NON	96 000	CI Ouverte Nationale	OUI
30	3	Recrutement d'un expert S&E	NON	96 000	CI Ouverte Nationale	OUI
31	3	Recrutement d'un expert en communication	NON	96 000	CI Ouverte Nationale	OUI
32	3	Audits annuels	NON	20 000	SMC Ouverte International	NON
34	3	Recrutement de 2 stagiaires en PDM	NON	12 000	CI Ouverte Nationale	OUI
35	3	Recrutement de 2 stagiaires en Finance	NON	12 000	CI Ouverte Nationale	OUI

FOURNITURES & SERVICES

Seuils d'examen préalable : marchés qui seront soumis à l'examen préalable de la Banque conformément aux dispositions du Règlement de Passation des Marchés pour les Emprunteurs sollicitant le Financement de Projets d'Investissement (FPI).

Biens et Travaux et Services hors consultants

Seuil de Revue préalable :

	Méthode de Passation de marchés	Seuil de revue à priori	Commentaires
Fournitures, Système d'information, et Services autres que les services de consultant			
1.	AOI	>2 000 000	
2.	AON	[100 000 ; 2 000 000[
3.	Cotation	<100 000	
Travaux			
4.	AOI	>= 5 000 000	
5.	AON	[200 000 ; 5 000 000[
6.	Demande de cotation	<200 000	

Préqualification : N/A

Référence (si nécessaire) au Manuel opérationnel de passation de marchés :

Autres arrangements spécifiques pour la passation de marchés :

Plan de passation de marchés :

#	Composante	Description	Revue préalable de la Banque Mondiale	Montant (USD)	Stratégie préférentielle préconisée	Préférence Nationale Oui/Non
4	1	Acquisition des compteurs prépayés	NON	875 000	AO Ouverte	NON
6	1	Acquisitions des équipements/matériaux pour la réparation des branchements existants	NON	1 400 000	AO Ouverte	NON
9	1	Acquisition des équipements pour l'entretien des réseaux de la SONEDE	NON	125 000	AO Ouverte Nationale	NON
10	1	Acquisition des kits pour faire des tests rapides sur la qualité d'eau	NON	90 000	AO Ouverte	NON
15	2	Acquisition des équipements pour les bureaux pour la DGEAH	NON	20 000	DC Ouverte Nationale	NON
20	2	Acquisition d'un logiciel commercial/financière/RH pour la SONEDE	NON	600 000	AO Ouverte	NON
33	3	Equipements pour le bureau de l'UGP	NON	10 000	DC Ouverte Nationale	NON

PROCUREMENT PLAN Comoros : Comoros National Water Resilience Project

General Information
Country: Comoros **Bank's Approval Date of the Original Procurement Plan:** 2024-08-26
Revised Plan Date(s): (comma delineated, leave blank) 2024-08-28
Project ID: P504691 **GPN Date:**
Project Name: Comoros National Water Resilience Project
Loan / Credit No: IDA / E3400
Executing Agency: Comoros National Water Resilience Project

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
KM-CNWRP-446110-CW-RFQ / Construction d'une solution pour l'eau potable à Et. Masaru (option raccordement/branchement au réseau existant)	IDA / E3400		Post	Request for Quotations	Open - National	Single Stage - One Envelope		199,000.00	0.00	Pending Implementation								2024-09-07								2024-11-02	2025-05-01

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
KM-CNWRP-446117-GO-RFQ / Equipements pour le bureau de l'UGP	IDA / E3400		Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation								2024-09-07								2024-11-02	2025-05-01
KM-CNWRP-446116-GO-RFB / Acquisition d'un logiciel commercial/financier/RI pour la SONEDE	IDA / E3400		Post	Request for Bids	Open - National	Single Stage - Two Envelope		600,000.00	0.00	Pending Implementation	2024-12-11		2025-02-26		2025-02-26		2024-12-16				2025-05-07		2025-07-20		2025-08-24		2027-02-15

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest / Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
KM-CNWRP-446119-CS-QCBS / Contrôle des travaux à Grand Moroni	IDA / E3400		Post	Quality And Cost-Based Selection	Open - National		577,000.00	0.00	Pending Implementation	2025-05-14		2025-06-04		2025-07-18			2025-08-15		2025-09-14		2025-10-19		2025-11-23		2026-11-23	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify / Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
KM-CNWRP-446270-CS-INDV / Coordinateur du projet	IDA / E3400		Post	Individual Consultant Selection	Open - National		144,000.00	0.00	Pending Implementation	2024-09-05		2024-10-24		2024-11-14		2024-12-19		2029-06-29
KM-CNWRP-446273-CS-INDV / Responsable Passation des Marchés	IDA / E3400		Post	Individual Consultant Selection	Open - National		96,000.00	0.00	Pending Implementation	2024-08-22		2024-10-10		2024-10-31		2024-12-05		2029-06-29
KM-CNWRP-446282-CS-INDV / Responsable Administratif et Financier	IDA / E3400		Post	Individual Consultant Selection	Open - National		96,000.00	0.00	Pending Implementation	2024-08-22		2024-10-10		2024-10-31		2024-12-05		2029-06-29
KM-CNWRP-446299-CS-INDV / Spécialiste en Suivi-évaluation	IDA / E3400		Post	Individual Consultant Selection	Open - National		96,000.00	0.00	Pending Implementation	2024-08-22		2024-10-10		2024-10-31		2024-12-05		2029-06-29
KM-CNWRP-446295-CS-INDV / Spécialiste Social et en Engagement des Parties Prenantes	IDA / E3400		Post	Individual Consultant Selection	Open - National		96,000.00	0.00	Pending Implementation	2024-08-22		2024-10-10		2024-10-31		2024-12-05		2029-06-29
KM-CNWRP-446288-CS-INDV / Expert en communication	IDA / E3400		Post	Individual Consultant Selection	Open - National		96,000.00	0.00	Pending Implementation	2024-08-22		2024-10-10		2024-10-31		2024-12-05		2029-06-29
KM-CNWRP-446300-CS-INDV / Comptable	IDA / E3400		Post	Individual Consultant Selection	Open - National		60,000.00	0.00	Pending Implementation	2024-08-22		2024-10-10		2024-10-31		2024-12-05		2029-06-29