

## PROCUREMENT PLAN (Textual Part)

**Project information: *Nepal- Strategic Road Connectivity and Trade Improvement Project (P170409)***

**Project Implementation agency: *Department of Roads***

**Date of the Procurement Plan: *2020/03/16***

**Period covered by this Procurement Plan: *2020/03/16 - 2021/09/15***

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

***National Procurement Arrangements:*** *In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used with applicable caveats as follows.*

***National Procurement Procedures:*** *These procedures are applicable for the procurement of goods, works and non-consulting services only. In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan tables in STEP, the country’s own procurement procedures may be used. When the Borrower uses its own national open competitive procurement arrangements as set forth in Nepal’s Public Procurement Act, 2007, as amended by Amendment 2073 (2016) – (1st Amendment) and the Public Procurement Regulation, 2007, as amended by Amendment 2076 (2019) – (9th Amendment), such arrangements shall be subject to paragraph 5.4 of the Bank’s Procurement Regulations and the following conditions:*

- 1) *Model bidding documents, including contract conditions agreed with the Bank (as amended from time to time), shall be used. Bidding documents shall be made available, by mail or in person, or through e-GP portal to all who are willing to pay the required fee.*
- 2) *The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations;*
- 3) *The request for bids / request for proposals document shall require that Bidders / Proposers submitting Bids / Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.*
- 4) *Qualification criteria (in case pre-qualifications were not carried out) shall be stated in the bidding documents for all contracts, irrespective of the value, and if a registration process is required, a foreign firm declared as the lowest evaluated bidder shall be given a reasonable opportunity to register, without let or hindrance.*
- 5) *Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.*
- 6) *Performance security should be an amount of five (5) to ten (10) percent of the contract price and shall not be increased merely based on comparison of the bid price of awarded bidders with the pre-bid cost estimate.*
- 7) *If a contract is terminated because of fundamental breach of contract by the contractor, the amount to be recovered from the contractor representing the employer's additional costs for completing the contract shall be provisioned as agreed with the Bank in model bidding documents.*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable.*

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – *Not Applicable*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: *is applicable for those contracts identified in the Procurement Plan tables;*

Works: *is applicable for those contracts identified in the Procurement Plan tables*

**PROCUREMENT PLAN**  
**Nepal : Nepal Strategic Road Connectivity and Trade Improvement Project**

**General Information**  
**Country:** Nepal **Bank's Approval Date of the Original Procurement Plan:** 2020-03-26  
**Revised Plan Date(s):** (comma delineated, leave blank) 2024-09-01  
**Project ID:** P170409 **GPN Date:** 2020-06-01  
**Project Name:** Nepal Strategic Road Connectivity and Trade Improvement Project  
**Loan / Credit No.:** IDA / 66730, /  
**Executing Agency:** Department of Roads

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SRCTIP-DOR-W-NM-ICB-1 / Improvement of Nagdhunga-Naubise - Mugling Road and Bridges [CH: 0+000 Km to C H: 12+260 Km, Tribhuban Highway]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				20,000,000.00	10,876,546.30	Signed	2020-03-30	2020-05-18	2020-07-14	2021-07-29	2020-08-11	2021-09-22	2020-04-15	2020-10-21			2020-10-10	2021-11-25	2020-11-09	2022-03-12	2021-01-16	2022-04-25	2029-01-16
SRCTIP-DOR-W-NM-ICB-2 / Improvement of Nagdhunga-Naubise - Mugling Road and Bridges [CH: 0+000 Km to C H: 43+540 Km, Prithvi Highway]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				84,000,000.00	43,987,346.00	Signed	2020-03-30	2020-05-18	2020-07-14	2021-07-29	2020-08-11	2021-09-22	2020-04-15	2020-10-21			2020-10-10	2021-11-25	2020-11-09	2022-03-12	2021-01-16	2022-05-10	2029-01-16
SRCTIP-DOR-W-NM-ICB-3 / Improvement of Nagdhunga-Naubise - Mugling Road and Bridges [CH: 43+542 Km to C H: 82+403 Km, Prithvi Highway]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				72,300,000.00	0.00	Under Implementation	2020-05-31	2021-03-06	2020-09-14	2022-04-12	2020-10-12	2022-05-05	2020-06-16	2021-03-23			2020-12-11	2022-07-04	2021-01-10	2022-09-21	2021-03-19		2029-03-19
SRCTIP-DOR-WPM-RDBKT-NC B-01 / Periodic Maintenance of Khawa-Lamidanda Road, NH34-011, Bhaktapur Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,140,000.00	1,140,739.75	Signed					2021-01-24	2021-03-05	2021-01-25	2021-03-05			2021-02-25	2021-04-08	2021-04-06	2021-05-07	2021-05-05	2021-05-31	2022-07-29
SRCTIP-DOR-WPM-RDBRT-NC B-02 / Periodic Maintenance of Mawa-Harichand NHO1-006, Budhi Khola-Itahari NHO 1-008, Itahari-Sakhawa Gachhi NHO1-009, Baga Camp - Bhesetar NHO1-007, Biratnagar Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,180,000.00	779,881.01	Signed					2021-01-24	2021-03-16	2021-01-25	2021-03-16			2021-02-25	2021-04-18	2021-04-10	2021-06-20	2021-05-09	2021-07-24	2022-08-02
SRCTIP-DOR-WPM-RDCHN-NC B-03 / Periodic Maintenance of Banke-Nawalpur NHO1-024, Nawalpur-Bagmati NHO1-025, Bagmati-Chandranigahpur NHO1-026, Chandranigahpur Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,060,000.00	862,667.17	Signed					2021-01-24	2021-04-16	2021-01-25	2021-04-20			2021-02-25	2021-05-17	2021-04-10	2021-06-25	2021-05-09	2021-07-15	2022-08-02
SRCTIP-DOR-WPM-RDCHR-NC B-04 / Periodic Maintenance of Dolghat - Chaudara NH31-001, Charikot Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				910,000.00	901,985.77	Signed					2021-01-24	2021-03-01	2021-01-25	2021-03-01			2021-02-25	2021-04-04	2021-04-10	2021-04-25	2021-05-09	2021-05-14	2022-08-02
SRCTIP-DOR-WPM-RDONG-NC B-05 / Periodic Maintenance of Lamahi-Ameliya, NHO1-057, Dang Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,020,000.00	654,835.57	Signed					2021-01-24	2021-03-07	2021-01-25	2021-03-07			2021-02-25	2021-04-08	2021-04-10	2021-05-24	2021-05-09	2021-06-29	2022-08-02
SRCTIP-DOR-WPM-RDOSB-NC B-06 / Periodic Maintenance of Kharkot - Bankhe Khola, NH13-005, Dhulikel Bardibas Road	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,220,000.00	978,900.31	Signed					2021-01-24	2021-03-08	2021-01-25	2021-03-16			2021-02-25	2021-04-09	2021-04-06	2021-05-16	2021-05-05	2021-07-04	2022-07-29
SRCTIP-DOR-WPM-RDKTM-NC B-07 / Periodic Maintenance of Bambari-Budhanikanta F02503, Tinkune-Koteswar NH34-002, Koteswar-Manohara bridge NH34-003, Kathmandu Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,260,000.00	998,979.53	Signed					2021-01-24	2021-03-03	2021-01-25	2021-03-03			2021-02-25	2021-04-04	2021-04-06	2021-05-20	2021-05-05	2021-06-21	2022-07-29
SRCTIP-DOR-WPM-RDMHN-NC B-08 / Periodic Maintenance of Sukhad Choraha-Atariya NHO1-066, Atariya-Mohana River NHO1-067, Mohana River-Dajji NHO1-068, Mahendranagar Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,370,000.00	810,057.38	Signed					2021-01-24	2021-04-13	2021-01-25	2021-04-20			2021-02-25	2021-05-20	2021-04-06	2021-06-22	2021-05-05	2021-07-08	2022-07-29
SRCTIP-DOR-WPM-RDNPL-NC B-09 / Periodic Maintenance of Khari Khola-Kohalpur NHO 1-060, Nepalgunj Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				870,000.00	666,130.11	Signed					2021-01-24	2021-03-16	2021-01-25	2021-03-16			2021-02-25	2021-04-16	2021-04-10	2021-05-24	2021-05-09	2021-06-30	2022-08-02
SRCTIP-DOR-WPM-RDSRK-NC B-11 / Periodic Maintenance of Kalakholi Gaun (DB) - Saini NHO1-012, Saini - Tilapale NHO1-013, Gurase (DB) - Chupra (NHO1) NHO1-002, Dalesh - Pallo Kalimati NHO1-003, Surkhet Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,120,000.00	934,336.45	Signed					2021-01-24	2021-03-30	2021-01-25	2021-03-30			2021-02-25	2021-04-30	2021-04-10	2021-08-05	2021-05-09	2021-09-15	2022-08-02
SRCTIP-DOR-WPM-RDPKR-NC B-10 / Periodic Maintenance of Bindebasini-Yardi bridge F04202, Waling-Syangja NH47-010, Syangja-Kubinde NH47-011, Syangja-Kubinde NH47-011, Pokhara municipality boundary-Prithvichok NH47-013, Pokhara Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,330,000.00	0.00	Canceled					2021-01-24	2021-03-03	2021-01-25	2021-03-03			2021-02-25	2021-04-04	2021-04-10		2021-05-09		2022-08-02
SRCTIP-DOR-WPM-RDPKR-NC B-10-RE / Periodic Maintenance of Bindebasini-Yardi bridge F04202, Waling-Syangja NH47-010, Syangja-Kubinde NH47-011, Syangja-Kubinde NH47-011, Pokhara municipality boundary-Prithvichok NH47-013, Pokhara Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,330,000.00	1,151,413.21	Signed					2021-08-20	2021-08-24	2021-08-21	2021-08-24			2021-09-21	2021-09-24	2021-11-04	2022-01-04	2021-12-03	2022-03-07	2023-02-26

SRCTIP-DOR-WPM-RDBHT-N CB-12 / Periodic Maintenance of Lothar-Tikauli (km 457.78 0 to km 461.780) of Mahendra Highway (NH01_034). Nara yanghat-Aanglari (km 30.450 to km 32.800) of Narayanghat - Mugling Highway (NH044 02), Bharatpur Division DOR.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	450,000.00	0.00	Pending Imp lementation			2021-12-15	2021-12-16				2022-01-16	2022-03-01	2022-03-30	2023-03-3 0			
SRCTIP-DOR-WPM-RDBRT-N CB-13 / Periodic Maintenance of Duhabi (KRM)-Inraua (km 0.000 to km 8.000 of F054_0 1, Barabahi (MRA) (km 0.000 to km 19.35 of F060-01), Mawa-Harchamod (km 54.750 to km 63.450 of N H01-006), Biratnagar Divisio	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	1,160,000.00	0.00	Under Imple mentation			2021-12-15	2021-12-29	2021-12-16	2021-12-29		2022-01-16	2022-01-30	2022-03-01	2022-02-18	2022-03-30	2023-03-3 0	
SRCTIP-DOR-WPM-RDBTW-N CB-14 / Periodic Maintenance of Sonwal-Parasi-Maheshour (km 0.000 to km 8.950 of F0 09_01_02), Bahuya-Siddhar thanagar, Butwal Municipali ty Boundary - Rajmarga Chaura ha (km 0.750 to km 4.800, k m 22.110 to km24.040 of N H47_001_003), Butwal Divisi	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	2,233,000.00	0.00	Under Imple mentation			2021-12-15	2022-01-01	2021-12-16	2022-01-01		2022-01-16	2022-03-01	2022-03-30	2023-03-3 0			
SRCTIP-DOR-WPM-RDHRK-N CB-15 / Periodic Maintenance of Hilepani-Harkapur (km 46 6.34 to 473.34 of NH03_017) 1, Hilepani-Madhunga (km 102.13 to 116.33 of NH20_00 6), Chhaubunga-Muthheban a-Salleri (km 137.330 to 195. 04 of of NH20_007 and 008), Harkapur Division DOR.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	1,182,000.00	1,130,787.1 6	Signed			2021-12-15	2021-12-20	2021-12-16	2021-12-20		2022-01-16	2022-01-21	2022-03-01	2022-02-13	2022-03-30	2022-03-01	2023-03-3 0
SRCTIP-DOR-WPM-RDLHM-N CB-16 / Periodic Maintenance of Koshi Barrage- Bhardaha f (km 13.000 to km140.950) NH01_012), Bhardaha-Rupan f (km 161.74 km171.740 of N H01_013), Lahan Division DO R.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	450,000.00	0.00	Under Imple mentation			2021-12-15	2021-12-26	2021-12-16	2021-12-26		2022-01-16	2022-03-01	2022-03-30	2023-03-3 0			
SRCTIP-DOR-WPM-RDPL-NC B-17 / Periodic Maintenance of Khatkhat-Bharati (km 5. 200 to km 55.590 of NH47 005), Palpa Division, DOR.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	450,000.00	405,483.86	Signed			2021-12-15	2022-02-03	2021-12-16	2022-02-02		2022-01-16	2022-03-06	2022-03-01	2022-04-25	2022-03-30	2022-05-22	2023-03-3 0
SRCTIP-DOR-WPM-RDSRK-N CB-18 / Periodic Maintenance of Hare-Chhichu (km 74.0 00 to 80.600 of NHB5_007), Bangesimal-Baddichaur (km 112.140.100 of NHB5 _8_010), Kalakholgaun-Saini ( km 165.990-174.990 of NHB5 _8_011), Surkhet Division, DO	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	750,000.00	0.00	Canceled			2021-12-15	2022-01-04	2021-12-16	2022-01-04		2022-01-16	2022-02-04	2022-03-01	2022-03-30	2023-03-3 0		
SRCTIP-DOR-WPM-RDBHT-N CB-19 / Periodic Maintenance of Lothar-Tikauli (km 438.55 0-440.000, km 442.800-444. 800, km 457.200-458.750)of Mahendra Highway Link NH0 1_034), Bharatpur Division D	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	558,125.04	0.00	Signed			2022-07-19	2022-07-22	2022-07-22	2022-07-24		2022-08-22	2022-08-22	2022-09-16	2022-09-14	2022-10-23	2022-10-06	2023-06-2 0
SRCTIP-DOR-WPM-RDSSB-N CB-21 / Periodic Maintenance of Bankhe Khola-Dhulikhel(k m 149.000-156.000 of BP Highway link NH13-006),Dhulikh el Bardibas Road Project, DO R.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	397,922.48	0.00	Signed			2022-07-19	2022-09-14	2022-07-22	2022-09-28		2022-08-22	2022-10-17	2022-09-16	2022-12-04	2022-10-23	2023-01-12	2023-06-2 0
SRCTIP-DOR-WPM-RDDMK-N CB-22 / Periodic Maintenance of Gauradaha-Digajaurigan j (km 10.560-21.960 of link F 002-02),Damak Division, DO R.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	619,706.72	0.00	Signed			2022-07-19	2022-07-22	2022-07-22	2022-08-02		2022-08-22	2022-08-22	2022-09-16	2022-11-07	2022-10-23	2022-12-01	2023-06-2 0
SRCTIP-DOR-WPM-RDHTD-N CB-23 / Periodic Maintenance of Sirsiya Border-Junction of Old Alignment(km 0.000-1.3 30 of link H02-01 Tribhuvan Rajpath Old),Ratamte-Metau nda (km391.360-396.700 of link NH01-031 Tribhuvan Raj path) Hetaunda Division, DO	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	477,051.68	0.00	Signed			2022-07-19	2022-07-22	2022-07-22	2022-07-22		2022-08-22	2022-08-22	2022-09-16	2022-10-16	2022-10-23	2022-12-03	2023-06-2 0
SRCTIP-DOR-WPM-RDKTN-N CB-24 / Periodic Maintenance of Kalank-Balkhu link NH39 -011(km 18.95-21.95), Manoh ara-Koleswa link NH39-001 (0.000-1.000),Lainchaur-Ring road-Babau Bypass link F021 -02 (km 4.38-5.34), Lainchaur -Maharajgunj link F05-01(k m 0.00 to 1.00), Sankhu-Sapa	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	3,125,164.64	0.00	Signed			2022-07-19	2022-08-26	2022-07-22	2022-08-25		2022-08-22	2022-09-25	2022-09-16	2022-10-13	2022-10-23	2022-11-23	2023-06-2 0
SRCTIP-DOR-WPM-RDLTP-NC B-25 / Periodic Maintenance of Balkhu-Ekantakuna (KTM R ing Road) link NH39-012 (km 21.95-23.95), Ekantakuna-Ku santi-Satobato link NH39-01 3 ( km 23.95-25.95), Satobato to-Gwarko link NH39-014 (k m 25.95-27.45), Gwarko-Ma nzara (Balkumari), link NH3	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	2,518,017.92	0.00	Signed			2022-07-19	2022-08-26	2022-07-22	2022-08-25		2022-08-22	2022-09-25	2022-09-16	2022-10-13	2022-10-23	2022-11-16	2023-06-2 0
SRCTIP-DOR-WPM-RDNPL-NC B-26 / Periodic Maintenance of Man River Bhuregaun link NH01-062 ( km 842.91-869.4 - 875-878.04 ), Bhuregaun-Ka rmasi link NH01-063 ( km 878.04 00.75), of Mahendra Highway -Kohapur-Deurali link NHB5- 005 (km 22.24-42.93),Deurali -Harre link NHB5-006 ( km 45	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope				National Procure ment Document - 2 Envelope proce ss (Non Bank-SPD )	1,773,948.32	0.00	Signed			2022-07-19	2022-07-25	2022-07-22	2022-07-28		2022-08-22	2022-08-24	2022-09-16	2022-09-15	2022-10-23	2022-11-10	2023-06-2 0

SRCTIP-DOR-WPM-RDSRK-N CB-18-2 / Periodic Maintenance of Harre-Chinchur (km 74.000 to 80.600 of NH58_007), Bangesimal-Baddichaur (km 12.990 to km140.100 of NH5 8.010), Kalakholagaun-Saini (km 165.990-174.990 of NH 5 8.012), Surkhet Division, DO	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	750,000.00	0.00	Canceled						2022-03-10	2022-04-01	2022-03-11	2022-04-04			2022-04-11	2022-05-25	2022-06-23	2023-06-23		
SRCTIP-DOR-WPM-RDSRK-N CB-18-3 / Periodic Maintenance of Harre-Chinchur (km 74.000 to 80.600 of NH58_007), Bangesimal-Baddichaur (km 12.990 to km140.100 of NH5 8.010), Kalakholagaun-Saini (km 165.990-174.990 of NH 5 8.012), Surkhet Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	777,656.00	0.00	Canceled						2022-07-19	2022-07-22	2022-07-22	2022-07-24			2022-08-22	2022-09-16	2022-10-23	2023-06-20		
SRCTIP-DOR-WPM-RDBTW-N CB-20 / Periodic Maintenance of Bama Kola-Koti River ( km 598.23-614.45, link NH0 1-04E, of Mahendra Highway), Ramgram-Lumbini (km 532.240-538.88, km 539.88-555.15, of Postal Highway Link N H05-026), Butwal Division DO	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,405,970.08	0.00	Canceled						2022-07-19	2022-07-25	2022-07-22			2022-08-22	2022-09-16	2022-10-23	2023-06-20			
SRCTIP-DOR-WPM-RDBTW-N CB-20-2 / Periodic Maintenance of Parasi-Bhairahawa road (KM 532.240 to KM 555.19) of FH05_026, and Bama Kola-Koti River road (KM 598.21 to KM 615.45) of NH01-04	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,405,970.08	0.00	Signed						2022-09-30	2022-09-30	2022-10-03	2022-10-11		2022-11-03	2022-11-02	2022-11-28	2022-12-01	2023-01-04	2023-01-10	2023-09-01
SRCTIP-DOR-WPM-RDSRK-N CB-18-4 / Periodic Maintenance of Harre-Chinchur (km 74.000 to 80.600 of NH58_007), Bangesimal-Baddichaur (km 12.990 to km140.100 of NH5 8.010), Kalakholagaun-Saini (km 165.990-174.990 of NH 5 8.012), Surkhet Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	777,656.00	0.00	Canceled						2022-11-13	2022-11-16				2022-12-17	2023-01-11	2023-02-17	2023-10-15			
SRCTIP-DOR-WPM-RDSRK-N CB-18-4-2 / Periodic Maintenance of Harre-Chinchur (km 74.000 to 80.600 of NH58_007), Bangesimal-Baddichaur (km 12.990 to km140.100 of NH 58_010), Kalakholagaun-Saini (km 165.990-174.990 of NH 58_012), Surkhet Division, DO	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	777,656.00	0.00	Canceled						2023-02-12	2023-02-15				2023-03-18	2023-04-12	2023-05-19	2024-01-14			
SRCTIP-DOR-WPM-RDSRK-N CB-34 / Periodic Maintenance Works along Ratna Rajmarg ( Harre - Chinchu Section) (Ch 74+000 to 80+400) and Surkhet Road (Ch 112+990 to 140+100 and Ch 165+900 to 174+990 of NH58-012), Surkhet and Datedh.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	797,053.00	0.00	Signed						2023-06-24	2023-06-16	2023-06-29	2023-08-17		2023-07-30	2023-08-11	2023-08-25	2023-09-15	2023-09-16	2023-10-02	2024-06-12
SRCTIP-DOR-WPM-RDBKT-NC B-28 / Periodic Maintenance of a) Ch (0 to 0.4) 0.4km of 265UR0001 b. Ch (0 to 2) 2 km of 265UR00301, c. Ch (0 to 0.5) km of F07101, d. Ch (0 to 4.4) 4.4 km of F0201, e. Ch (1 to 2) 1 km of F09201, f. Ch (0 to 22.25) 3.25 km of F0902 Bhaktapur Division, D	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	1,325,190.84	0.00	Signed						2023-07-25	2023-08-14	2023-08-01	2023-08-17		2023-09-01	2023-09-14	2023-10-01	2023-11-09	2023-10-31	2023-12-06	2024-06-27
SRCTIP-DOR-WPM-RDBTW-N CB-29 / Periodic Maintenance of a) Shigadiya (Lumbini-Circumambulatory) - Saljhadi (km 11.29 to 36.8) length 25.51 km of NH52-003, Butwal Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	519,083.97	0.00	Signed						2023-07-25	2023-08-04	2023-08-01	2023-08-17		2023-09-01	2023-09-05	2023-10-01	2023-10-18	2023-10-31	2023-11-10	2024-06-27
SRCTIP-DOR-WPM-RDCHR-N CB-30 / Periodic Maintenance of a) Bhechaur - Chhapeli Junction To Sindhu Access Road (km 25.43 to 35.85) length 10.42 km Charkot Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	701,526.72	0.00	Canceled						2023-07-25		2023-08-01			2023-09-01	2023-10-01	2023-10-31	2024-06-27			
SRCTIP-DOR-WPM-RDDML-N CB-31 / Periodic Maintenance of a) Damauli (PRM) - Jaynitar (Byas Marg) (km 10 to 16.1) length 6.1 km of F1201, b) Marsyangdi River - Gorkha (km 67.46 to 90.97) length 23.51 km of NH4-006 Damauli Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	631,297.71	0.00	Canceled						2023-07-25	2023-07-30	2023-08-01	2023-08-17		2023-09-01	2023-09-01	2023-10-01	2023-10-31	2024-06-27		
SRCTIP-DOR-WPM-RDDNG-N CB-32 / Periodic Maintenance of a) Bhalubang - Ganaha Kola bridge (km 0 to 8) length 8 km of NH53-001, b) Arjun Kola - Behera (km 36.5 to 5.05) length 14 km of NH54-002 Dang Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	554,198.47	0.00	Signed						2023-07-25	2023-07-16	2023-08-01	2023-08-31		2023-09-01	2023-09-01	2023-10-01	2023-10-20	2023-10-31	2023-11-03	2024-06-27
SRCTIP-DOR-WPM-RDKTM-N CB-33 / Periodic Maintenance of a) Ch (0 to 11) km of 275UR01801, b) Ch (1 to 1.5) 0.5 km of 275UR0301, c. Ch (0 to 0.4) 4 km of 275UR05001 d. Ch (0 to 0.28) 0.28 km of F0 8801, e. CH5 to 8.3) 3.3 km of F09202 Kathmandu Divisi	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	383,206.11	0.00	Signed						2023-07-25	2023-08-22	2023-08-11	2023-09-24		2023-09-11	2023-09-25	2023-10-11	2023-10-30	2023-11-10	2023-11-23	2024-07-07
SRCTIP-DOR-WPM-RDDML-N CB-31-2 / Periodic Maintenance of a) Damauli (PRM) - Jya meter (Byas Marg) (km 10 to 16.13) length 6.13 km of F12801 b) Marsyangdi River - Gorkha (km 67.46 to 90.97)) length 23.51 km of NH4-006 Damauli Division, DOR	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	631,297.71	0.00	Signed						2023-10-02	2023-10-12	2023-10-06	2023-11-02		2023-11-06	2023-11-20	2023-12-06	2023-12-06	2024-01-05	2023-12-28	2024-09-01

SRCTIP-DOR-W-KDB-ICB-4 / Upgrading of Kamala-Dhalkebar-Bagmati Road Section (Km 238+030to km 260+100) of Mahendra Highway	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				Request for Bids - Works (without pre-qualification) SPD	73,840,416.78	0.00	Canceled					2023-08-11	2023-08-16							2023-09-27	2023-11-16	2023-12-21	2031-11-09	
SRCTIP-DOR-W-KDB-ICB-5 / Upgrading of Kamala-Dhalkebar-Bagmati Road Section (Km 260+100 to Km 289+840) of Mahendra Highway	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				Request for Bids - Works (without pre-qualification) SPD	84,639,613.30	0.00	Canceled					2023-08-11	2023-08-16							2023-09-27	2023-11-16	2023-12-21	2031-11-09	
SRCTIP-DOR-W-KDB-ICB-6 / Upgrading of Kamala-Dhalkebar-Bagmati Road Section (Km 289+840 to km 312+785) of Mahendra Highway	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				Request for Bids - Works (without pre-qualification) SPD	89,571,664.03	0.00	Canceled					2023-08-11	2023-08-16							2023-09-27	2023-11-16	2023-12-21	2031-11-09	
SRCTIP-DOR-W-KDP-ICB-4 (L, OTS 1, 2 AND 3) / Upgrading of Mahendra Highway, Kamala-Dhalkebar, Bagmati Road Section (Km 238+030 to km 312+785)	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				Request for Bids - Works (without pre-qualification) SPD	249,505,459.46	0.00	Under Implementation					2023-11-08	2024-02-13	2023-11-13	2024-03-24				2023-12-25	2024-05-10	2024-01-24	2024-08-16	2024-02-28	2024-08-26
SRCTIP-DOR-WPM-RDBKT-NCB-35 / Periodic maintenance of all roads under the jurisdiction of Biratnagar-12 Municipal Ward 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100. Length 12.09km	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	916,666.67	0.00	Under Implementation					2024-07-31	2024-08-06	2024-08-15	2024-08-14				2024-09-15	2024-10-10	2024-11-01		2025-06-29	
SRCTIP-DOR-WPM-RDBTW-NCB-36 / Periodic maintenance of Beldhiya (B) - Sidarthnagar - Butwal municipality boundary (NNH047_001_002, from 0.8 to 22.11, length 17.31km)	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	4,090,909.09	0.00	Under Implementation					2024-07-31	2024-08-13	2024-08-15	2024-08-14				2024-09-15	2024-10-10	2024-11-01		2025-11-01	
SRCTIP-DOR-WPM-RDPCR-NCB-37 / Periodic maintenance of Kubinde-Chiore Patan(NNH 047_012, from 164.71 to 176.8 km, length 12.09km)	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	674,242.42	0.00	Under Implementation					2024-07-31	2024-08-06	2024-08-15	2024-08-14				2024-09-15	2024-10-10	2024-11-01		2025-06-29	
SRCTIP-DOR-WPM-RDSVP-NCB-38 / Periodic maintenance of a) 1137_01_02, Ch 0.00 to 27.00 km, b) NH001_052, Ch 669.000 to 676.29 km, c) NH 050_001, Ch 0.000 to 18.000 km, NH050_002, Ch 18.000 to 22.19 km, NH050_003, Ch 2.190 to 25.210 km.	IDA / 66730	Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				National Procurement Document - 2 Envelope process (Non Bank-SPD)	1,337,045.46	0.00	Under Implementation					2024-07-31	2024-08-06	2024-08-15	2024-08-14				2024-09-15	2024-10-10	2024-11-01		2025-06-29	
SRCTIP-DOR-W (D&B) - KDP-ICB-05 / Construction of Kamala Bridge (Design and Build) at Km 237+022) along Kamala-Dhalkebar - Bagmati Section of Mahendra Highway	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope				Request for Proposal Design and Build - Works SPD (Single-stage)	15,550,877.13	0.00	Pending Implementation					2024-09-10		2024-09-15					2024-10-27		2025-02-08	2025-03-15		2033-03-13
SRCTIP-DOR-W (D&B) - KDP-ICB-06 / Construction of Bagmati Bridge (Design and Build) at Km 33+127) along Kamala-Dhalkebar - Bagmati Section of Mahendra Highway	IDA / 66730	Regional Road Connectivity Improvement	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope				Request for Proposal Design and Build - Works SPD (Single-stage)	23,991,038.46	0.00	Pending Implementation					2024-09-10		2024-09-15					2024-10-27		2025-02-08	2025-03-15		2033-03-13

### GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

### NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SRCTIP-DOR-NC-17 / Procurement of Non-Consulting Services For GBV Service Provider under SRCTIP in NNM Road	IDA / 66730	Trade Facilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		89,600.00	0.00	Under Implementation					2021-10-06	2021-10-31	2021-10-11	2021-11-19			2021-11-25	2021-12-20	2021-12-25		2022-01-29		2025-01-13	
SRCTIP-DOR-NC-18 / Procurement of Non-Consulting Services For Training Service Provider under SRCTIP in NNM Road	IDA / 66730	Trade Facilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation					2021-11-01		2021-11-08				2021-12-23		2022-02-06		2022-03-13		2025-02-25	

### CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SRCTIP-DOR-CS-NM-QCBS-1 / Procurement of Consulting Services for Construction Supervision of Improvement/Widening of Nagdhunga - Naulise - Mugling Road and Bridges	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		8,000,000.00	4,840,361.52	Signed	2020-04-08	2020-06-29	2020-04-18	2020-10-09	2020-07-01	2021-04-30			2020-08-30	2021-07-15	2020-10-09	2021-10-29	2020-11-24	2022-03-09	2020-12-20	2022-04-29	2028-12-20	
SRCTIP-DOR-CS-KDP-QCBS-2 / Detailed engineering Design of Upgradation of Kamala-Dhalkebar - Pathalya Section of Mahendra Highway and associated Bridges	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		2,850,000.00	1,865,504.59	Signed	2020-03-27	2020-04-21	2020-04-06	2020-06-18	2020-06-19	2021-01-26			2020-08-18	2021-03-23	2020-09-22	2021-06-25	2020-11-14	2021-08-12	2021-01-05	2021-10-01	2022-01-05	

SRCTIP-DOR-CS-KDP-QCBS-3 / Environmental Social Impact Assessment (ESIA), RAP and VCDP of Kamala-Dhalkebar-Pabbaya	IDA / 66730	Regional Road Connectivity Improvement	Post	Quality And Cost-Based Selection	Open - National		600,000.00	367,695.91	Signed	2020-03-27	2020-03-19	2020-04-06	2020-06-11	2020-06-20	2021-02-15			2020-07-20	2021-04-01	2020-09-18	2021-09-13	2020-11-02	2021-09-30	2021-01-01	2021-12-13	2022-01-01
SRCTIP-DOR-PMC-CS-QCBS-6 / Program Management Consultant for Periodic Maintenance	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - National		1,300,000.00	809,493.63	Signed	2020-04-09	2020-08-13	2020-04-30	2020-11-09	2020-07-13	2021-04-26			2020-08-17	2021-07-28	2020-10-01	2021-11-12	2020-11-12	2022-01-03	2020-12-31	2022-02-21	2025-12-31
SRCTIP-DOR-CS-QCS-7 / Procurement of Consulting Service for Detailed Design and Technical Support Consultant for Research and Training Centre at Gajuri	/	Institutional Strengthening	Post	Consultant Qualification Selection	Open - National		20,000.00	0.00	Canceled	2020-06-05	2020-07-17	2020-06-12		2020-07-26								2020-09-09		2020-10-21		2021-01-19
SRCTIP-DOR-CS-QCBS-7 / Procurement of Consulting Service for Detailed Design and Technical Support Consultant for Research and Training Centre at Gajuri	IDA / 66730	Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - National		80,000.00	26,434.15	Signed	2020-07-27	2020-07-28	2020-08-03	2020-08-11	2020-09-16	2021-01-29			2020-10-14	2021-02-28	2020-11-13	2021-04-19	2020-12-18	2021-04-29	2021-01-29	2021-06-16	2024-01-29
SRCTIP-DOR-CS-QCBS-11 / Consulting Service to carry out Road User Satisfaction Survey and Preparation of Necessary Reports	IDA / 66730	Regional Road Connectivity Improvement	Post	Quality And Cost-Based Selection	Open - National		100,000.00	0.00	Under Implementation	2020-12-24	2020-12-22	2020-12-29	2020-12-25	2021-02-26	2021-04-16			2021-03-28	2021-07-06	2021-04-27	2021-07-28	2021-06-01	2021-08-18	2021-07-13		2027-04-13
SRCTIP-MOPIT-CS-QCBS-19 / Procurement of Consultancy Services of Project Management Consultants (PMC) for Road Safety Management (MOPIT) under SRCTIP	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		1,186,000.00	0.00	Signed	2021-08-11	2021-08-24	2021-08-21	2021-08-30	2021-11-04	2022-04-19			2022-01-03	2022-07-08	2022-02-07	2022-10-31	2022-04-01	2023-01-06	2022-05-23	2023-02-18	2025-05-07
SRCTIP-DOR-CS-QCBS-28 / Transaction Advisory Services under SRCTIP	IDA / 66730	Regional Road Connectivity Improvement	Post	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Signed	2022-07-07	2022-07-08	2022-08-06	2022-08-23	2022-09-19	2023-02-16			2022-10-31	2023-04-06	2022-11-30	2023-07-23	2023-01-04	2023-09-13	2023-02-08	2023-09-27	2025-07-27
SRCTIP-DOR-RAMS-CS-QCBS-29 / Project Management Consultant for Road Asset Management System development	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		1,654,611.91	0.00	Canceled	2022-07-13	2022-07-21	2022-07-28	2022-07-25	2022-09-11	2023-02-07			2022-10-23	2023-04-04	2022-11-22		2022-12-27		2023-02-09		2028-02-08
SRCTIP-DOR-TESP-CS-QCBS-30 / Procurement of Training and Employment Service Provider Under SRCTIP	IDA / 66730	Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - National		350,000.00	0.00	Under Implementation	2022-09-26	2022-12-18	2022-10-17	2023-01-02	2022-11-30	2023-02-24			2022-12-28	2023-04-05	2023-01-27	2023-07-11	2023-03-03	2023-09-05	2023-04-07		2024-10-06
SRCTIP-DOR-KDP-CS-QCBS-31 / Procurement of Consulting Service for Construction Supervision of Improvement/Upgrading of Kamala - Dhalkebar - Bagmati Road Section (7.6702km) of Mahendra Highway	IDA / 66730	Regional Road Connectivity Improvement	Prior	Quality And Cost-Based Selection	Open - International		5,990,000.00	0.00	Signed	2023-01-15	2023-01-31	2023-01-22	2023-03-01	2023-04-07	2023-06-28			2023-05-19	2023-08-28	2023-06-18	2024-01-11	2023-08-04	2024-05-09	2023-09-08	2024-06-04	2031-09-07
SRCTIP-DOR-TESP-CS-QCBS-37 / Procurement of Training and Employment Service Provider Under SRCTIP	IDA / 66730	Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - National		350,000.00	0.00	Pending Implementation	2024-01-15		2024-02-05		2024-03-20				2024-04-17		2024-05-17		2024-06-21		2024-07-26		2026-01-07

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SRCTIP-DOR-NM-CS-IND-4 / Procurement Evaluation Panel Expert - 1	/	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		110,000.00	0.00	Canceled	2020-04-07	2020-04-29	2020-05-04		2020-05-25		2020-05-31		2021-05-31		
SRCTIP-DOR-NM-CS-IND-5 / Procurement Panel Expert - 2	/	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		110,000.00	0.00	Canceled	2020-04-07	2020-04-30	2020-05-04		2020-05-25		2020-05-31		2021-05-31		
SRCTIP-DOR-NM-CS-IND-4 / Procurement of Individual Consultant, Procurement Evaluation Panel Expert-1	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		123,000.00	98,281.75	Signed	2020-07-16	2020-07-21	2020-09-19	2021-01-08	2020-09-28	2021-02-23	2020-10-29	2021-03-24		2021-10-29	
SRCTIP-DOR-NM-CS-IND-5 / Procurement of Individual Consultant, Procurement Evaluation Panel Expert - 2.	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open		123,000.00	0.00	Under Implementation	2020-07-16	2020-07-21	2020-09-19		2020-09-28		2020-10-29		2021-10-29		
SRCTIP-DOR-S-IND-8 / Procurement of Individual Consultant (Technical Advisor for Road Asset and Road Maintenance Management Specialist)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited		30,000.00	30,218.02	Signed	2020-08-10	2020-08-10	2020-08-13	2020-09-11	2020-09-03	2020-11-26	2020-09-22	2020-12-18		2021-09-22	
SRCTIP-DOR-CS-IND-9 / Procurement of Individual Consultant; Occupational Health and Safety Specialist (OHSS)	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2020-11-05	2020-11-02	2020-12-22		2021-01-12		2021-02-05		2024-07-19		
SRCTIP-DOR-CS-IND-10 / Procurement of Individual Consultants; Gender Specialist (GS)	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2020-11-05	2020-11-02	2020-12-22		2021-01-12		2021-02-05		2024-07-19		
SRCTIP-DOR-CS-IND-10 / Procurement of Individual Consultants; Gender Specialist (GS)	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open		105,000.00	0.00	Under Implementation	2021-01-25	2021-01-29	2021-03-03		2021-03-24		2021-04-28		2026-04-28		
SRCTIP-MOPIT-CS-IND-12 / Consulting Service of Individual Consultant (TECHNICAL ADVISOR (ROAD SAFETY))	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited		100,000.00	0.00	Under Implementation	2021-02-17	2021-03-07	2021-02-22		2021-03-15		2021-03-28		2024-03-27		
SRCTIP-DOR-CS-IND-13 / Procurement of Individual Consultant - Financial Management Consultant (PMC)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open		18,500.00	16,237.14	Signed	2021-04-05	2021-04-08	2021-05-10	2021-09-21	2021-05-20	2021-10-03	2021-06-10	2021-11-07		2024-06-09	



SRCTIP-DOTM-CS-IND-14 / Technical Advisor for Road Transport Safety Activities under DOTM and NRSK	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open	67,000.00	0.00	Under Implementation	2021-04-16	2021-04-21	2021-05-27	2021-05-31	2021-06-18	2023-06-18			
SRCTIP-DOR-CS-IND-15 / Social Development Advisor (SDA) for Planning and Implementation of Social Safeguard Activities as Capacity Enhancement of GESU, DoR	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open	37,000.00	31,369.90	Signed	2021-04-25	2021-04-21	2021-06-15	2021-12-23	2021-06-19	2022-01-06	2021-07-07	2022-02-05	2023-07-07
SRCTIP-DOR-CS-IND-16 / Environmental Advisor (EA) for Planning and Implementation of Environmental Safeguard Activities as Capacity Enhancement of GESU, DoR	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open	37,000.00	31,392.56	Signed	2021-04-25	2021-04-21	2021-06-15	2021-11-24	2021-06-19	2021-12-14	2021-07-07	2022-02-18	2023-07-07
SRCTIP-DOR-CS-IND-20 / Procurement of Individual Consultant; Procurement Specialist [PS]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Direct	12,500.00	9,754.33	Signed	2021-07-27	2021-07-28	2021-07-31	2021-07-29	2021-08-03	2021-08-06	2021-08-09	2021-08-12	2022-01-06
SRCTIP-DOR-CS-IND-23 / Geotechnical Engineering Expert (GEE) at DOR-GESU	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open	50,000.00	44,544.16	Signed	2021-07-29	2021-08-02	2021-09-16	2021-11-01	2021-10-07	2021-11-02	2021-11-11	2021-12-03	2022-05-10
SRCTIP-DOR-CS-IND - 9 / Procurement of Individual Consultant; Occupational Health and Safety Specialist [OHSS]	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	105,000.00	0.00	Canceled	2021-01-25	2021-01-29	2021-03-03		2021-03-24		2021-04-28		2026-04-28
SRCTIP-DOR-CS-IND - 8-2 / Procurement of Individual Consultant; Occupational Health and Safety Specialist [OHSS]	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	105,000.00	0.00	Under Implementation	2021-08-11	2021-08-11	2021-10-02		2021-10-23		2021-11-20		2026-11-20
SRCTIP-DOR-CS-IND-22 / Procurement of Individual Consultant; Procurement and Contract Management Specialist	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Open	200,000.00	103,211.78	Signed	2021-10-26	2021-10-31	2021-11-20	2021-12-28	2021-11-22	2022-01-03	2021-12-08	2022-02-10	2027-07-15
SRCTIP-DOR-CS-IND-23 / Procurement of Individual Consultant; Social Development Expert/ Consultant	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	170,000.00	0.00	Under Implementation	2021-10-25	2021-10-31	2021-11-19		2021-11-22		2021-12-12		2027-07-15
SRCTIP-DOR-CS-IND-24 / Procurement of Individual Consultant; Environmental Safeguard Consultant	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Open	170,000.00	69,591.15	Signed	2021-10-25	2021-10-31	2021-11-19	2022-01-10	2021-11-24	2022-01-24	2021-12-13	2022-02-24	2027-07-15
SRCTIP-DOR-S-IND-25 / Procurement of Individual Consultant; Technical Advisor for Road Asset and Road Maintenance Management Specialist (National)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	70,000.00	57,566.54	Signed	2021-11-19	2021-11-21	2021-11-24	2021-12-09	2021-12-15	2022-01-13	2022-01-19	2022-02-05	2024-01-19
SRCTIP-DOR-CS-IND-25 / Procurement of Individual Engineer for Slope Assessment Works in Naqthunaga- Naubise-Mugling Road	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Limited	15,000.00	58,000.48	Signed	2022-01-04	2022-01-06	2022-01-04	2021-12-09	2022-01-06	2022-01-13	2022-01-17	2022-02-17	2022-06-16
SRCTIP-DOR-CS-IND-26 / Procurement of Individual Consultant; Junior Engineer for Slope Assessment Works in Naqthunaga- Naubise-Mugling Road	IDA / 66730	Regional Road Connectivity Improvement	Post	Individual Consultant Selection	Limited	5,000.00	0.00	Under Implementation	2022-01-04	2022-01-06	2022-01-05		2022-01-06		2022-01-17		2022-06-16
SRCTIP-MOPIT-CS-IND-27 / CONSULTANCY SERVICES OF ROAD SAFETY ENGINEER FOR THE NATIONAL ROAD SAFETY COUNCIL	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	13,000.00	0.00	Canceled	2022-03-13	2022-03-22	2022-03-18		2022-04-08		2022-05-13		2023-05-13
SRCTIP-MOPIT-CS-IND-27-2 / ROAD SAFETY SUPPORT ENGINEER FOR NATIONAL ROAD SAFETY COUNCIL	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	12,300.00	0.00	Under Implementation	2022-04-07	2022-04-15	2022-04-12	2022-04-20	2022-05-03	2022-05-10	2022-06-07		2023-06-07
SRCTIP-DOR-CS-IND-32 / Procurement of Individual Consultant; Procurement Specialist [PS]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Direct - National	12,500.00	0.00	Signed	2023-02-16	2023-02-22	2023-02-18	2023-02-28	2023-02-23	2023-03-16	2023-03-03	2023-06-14	2023-03-18
SRCTIP-MOPIT-CS-IND-33 / ROAD SAFETY SUPPORT ENGINEER FOR NATIONAL ROAD SAFETY COUNCIL	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	11,230.00	0.00	Under Implementation	2023-05-26	2023-05-24	2023-05-31	2023-06-02	2023-06-15	2023-07-03	2023-06-29		2024-06-28
SRCTIP-DOR-CS-IND-35 / Geotechnical Engineering Expert (GEE) at DOR-GESU	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open - National	50,000.00	0.00	Under Implementation	2023-07-14	2023-07-21	2023-08-17		2023-08-22		2023-09-12		2025-03-11
SRCTIP-DOR-CS-IND-36 / Procurement of Individual Consultant; Technical Advisor & Procurement Specialist [TAPS]	IDA / 66730	Regional Road Connectivity Improvement	Prior	Individual Consultant Selection	Limited	28,000.00	0.00	Under Implementation	2023-08-01	2023-08-08	2023-08-06	2023-08-16	2023-08-27	2023-08-21	2023-10-01		2024-09-30
SRCTIP-DOR-S-IND-26 / Procurement of Individual Consultant; Technical Advisor for Road Asset and Road Maintenance Management Specialist (National)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Limited	55,000.00	0.00	Signed	2023-11-26	2023-11-28	2023-12-03	2023-12-11	2023-12-28	2024-01-30	2024-02-01	2024-02-12	2026-01-31
SRCTIP-DOR-CS-IND-38 / Procurement of Individual Consultant; Financial Management Consultant (FMC)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open - National	35,000.00	0.00	Under Implementation	2024-02-08	2024-02-07	2024-03-12		2024-03-27		2024-04-17		2027-04-16
SRCTIP-MOPIT/DOR-CS-IND-39 / Procurement of Individual Consultant - Technical Advisor (Road Safety)	IDA / 66730	Institutional Strengthening	Post	Individual Consultant Selection	Open - National	49,500.00	0.00	Under Implementation	2024-02-15	2024-02-12	2024-03-14		2024-03-29		2024-04-19		2027-04-18