



EGENCO LTD

18 MONTHS PROCUREMENT PLAN- MALAWI EMERGENCY POWER RESTORATION PROJECT

I. General

1. Project information

Country: Malawi

Project Name: Malawi Emergency Power Restoration Project (MEPRP)

Project ID: P178914

2. Project Implementation Agency: EGENCO Limited

3. Date of the Procurement Plan: May 17, 2022

4. Period covered by this Procurement Plan: May 2022 to October 2023

II. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

III. *The Bank’s Standard Procurement Documents:* shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

IV. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own **national open competitive procurement arrangements as** set forth in the **Public Procurement and Disposal of Public Assets Act, 2017 of the Republic of Malawi**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations as follows:

- Provision of “set-asides” contracts for small enterprises shall not be applied.
- Criteria such as environmental aspect, extent of local content, technology transfer, and managerial, scientific & operational skills development shall not be used in the evaluation of bids unless specifically agreed by the Bank on case to case basis.
- Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety (“ESHS”) risks and practices.

When **other national procurement arrangements** other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

V. Prequalification. Not expected for the works/goods packages in the procurement plan.

VI. Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable**

VII. Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables. **Not Applicable.**

VIII. Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

(a) Goods: **Not Applicable for those contracts identified in the Procurement Plan tables.**

(b) Works: **Not Applicable for those contracts identified in the Procurement Plan tables.**

IX. Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: **If requested by the Recipient, the World Bank will provide procurement hands-on expanded implementation support (HEIS) to help expedite preparation of bidding documents.**

X. Other Relevant Procurement Information: -

(a) Proposed Procedures for CDD Components: Not Applicable

(b) Reference to (if any) Project Operational/Procurement Manual:
EGENCO and ESCOM will prepare a Procurement Manual which will be part of the Project Implementation Manual (PIM) to elaborate procurement arrangements under the proposed Project. The Procurement Plan will also form part of the PIM.

XI. Any Other Special Procurement Arrangements:

Being emergency project, simple and fast procurement and selection processes fit for purpose in an emergency will be used including the following streamlined procurement arrangements: (i) increased thresholds for Requests for Quotations (RFQ) to US\$1 million for goods and services and US\$5 million for works; (ii) direct contracting of firms as appropriate; (iii) Limited Competition with identified manufacturers and suppliers for other items; (iv) Use of procurement agents; (v) Force account, as needed; (vi) Bid Securing Declaration may be used instead of the bid security; (vii) Advance payment may be increased to 40 percent, while secured with the advance payment guarantee; (viii) The time for submission of bids/proposal can be shortened to seven - 15 days in competitive national and international procedures, and to three days for the Request for Quotations, however if bidders request an extension, it should be granted, and (ix) The retroactive financing may be applied to the contracts procured in advance for the purpose of this Project objective using procurement procedures consistent with Sections I, II and III of the World Bank's Procurement Regulations and consistent with the Financing Agreement of this Project.

XII. Procurement Approach and Prior Review Thresholds:

Based on the overall procurement risk rating of "**Substantial**", the thresholds for the Bank's prior review and procurement method threshold are provided in the table below:

Prior-review Thresholds		Thresholds for Procurement Methods							
Procurement Type	Substantial Risk (\$'000)	Works			Goods, IT & Non-Consulting Services			Shortlist of National Consultants	
		Open International or ICB (\$'000)	Open National or NCB (\$'000)	Request for Quotation or National Shopping (\$'000)	Open International or ICB (\$'000)	Open National or NCB (\$'000)	Request for Quotation or National Shopping (\$'000)	Consulting Services (\$'000)	Engineering & Construction Supervision (\$'000)
Works	10,000								
Goods, IT & Non-Consulting Services	2,000	≧	<	≧	≧	<	≧	<	≧
Consultants (Firms)	1,000								
Individual Consultants	300	7,000	7,000	200	1,000	1,000	100	200	300

Note

Given that the project will finance a combination of goods, services, and works for emergency response as per OP 8.00, there is normally no prior review, and there will be no Standstill Period, provided that utilities will informally share documentation for quality assurance purposes before contractual commitments.

XIII. Procurement Packages/Plan with Procurement Arrangements and Time Schedule: as per the table below:

PROCUREMENT PLAN

A. Works

1	2	3	4	5	6	7	8	9	10
Ref. No.	Contract Description	Estimated Cost US\$	Market Approach	Selection Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected bid opening date	Expected Contract Signature Date
1	Reconstruction of Chilala Bridge	193,000.00	Limited	RFQ	No	No	Post	01-Jul-22	30-Jul-22
2	Extension of Stoplog guides and repair of slabs	500,000.00	Limited	RFQ	No	No	Post	01-Jul-22	30-Jul-22
3	Maintenance of Spillway (Supply of wire ropes for 5 Gates)	400,000.00	Limited	RFQ	No	No	Post	01-Aug-22	31-Aug-22
4	Desilting of River Left Bank Channel	1,100,000.00	Limited	RFB	No	No	Post	01-Jul-22	30-Jul-22
5	Rehabilitation or upgrade of the Dam	28,876,769.00	Limited	RFB	Yes	No	Prior	01-Apr-23	01-Aug-23
6	Supply, delivery and installation of Cooling Water System	600,000.00	Limited	RFQ	No	No	Post	01-Oct-22	31-Oct-22

B. Goods and Non-Consulting Services

1	2	3	4	5	6	7	8	9	10
---	---	---	---	---	---	---	---	---	----

Ref. No.	Contract Description	Estimated Cost US\$	Market Approach	Selection Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected bid opening date	Expected Contract Signature Date
1.	Motor Vehicles (4 x 4 D/Cab)	240,000.00	Limited	RFQ	No	No	Post	20-May-22	31-May-22
2.	Office Furniture & Equipment	25,000.00	Limited	RFQ	No	No	Post	20-May-22	31-May-22

C. Consultancy Services

1	2	3	4	5	6	7	8	9
Ref. No.	Contract Description	Estimated Cost US\$	Market Approach	Selection Method	Shortlisting (Yes/No)	Review by Bank (Prior / Post)	Expected proposal opening date	Expected Contract Signature Date
1.	ESIA for Dam Rehabilitation Assessment and Prep of Safeguard Studies and Plans	1,200,000.00	Limited	CQS	No	Post	01-Aug-22	30-Aug-22
2.	Engineering Consultancy Services OE Phase 2 for the Assessment of the Rehabilitation or Upgrade for the dam	4,200,000.00	Limited	CQS	No	Post	30-Jun-22	15-Jul-22
3.	Dam Expert - dam safety panel	240,000.00	Direct	DIR	No	Post	01-Aug-22	30-Aug-22
4.	Geotechnical Expert - dam safety panel	240,000.00	Direct	DIR	No	Post	01-Aug-22	30-Aug-22
5.	Hydro-mechanical Expert - dam safety panel	120,000.00	Direct	DIR	No	Post	01-Aug-22	30-Aug-22
6.	Hydrological Expert - dam safety panel	240,000.00	Direct	DIR	No	Post	01-Aug-22	30-Aug-22
7.	Environmental Engineer on Panel of Experts	50,000.00	Direct	DIR	No	Post	01-Aug-22	30-Aug-22
7.	Social Expert on Panel of Expert	50,000.00	Direct	DIR	No	Post	01-Aug-22	30-Aug-22
8.	Hiring of Environmental. Safeguard Specialist for the PIU	168,000.00	Limited	INDV	Yes	Post	27-May-22	01-Jun-22
9.	Hiring of Procurement Specialist for the PIU	168,000.00	Limited	INDV	Yes	Post	27-May-22	01-Jun-22
10.	Hiring of Social Specialist for the PIU	168,000.00	Limited	INDV	Yes	Post	27-May-22	01-Jun-22
11	Hiring of a Dam Engineer for the PIU. (To review design and construction supervision of cofferdam done by SVTP consultant during Phase I)	40,000.00	Limited	INDV	Yes	Post	20-Jun-22	01-Jul-22

RFB - Request for Quotations; **RFB** - Request form Bids; **CQS**- Consultant's Based Qualifications; **INDV** - Individual Consultant Selection and **DIR**- Direct Selection.

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _____

Invitation of Bids/Proposals No. _____

To:

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of [*Insert name of Employer as per bidding document*] or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MW-EGENCO-324251-NC-RFQ / Hiring of 50-ton mobile crane and tipper trucks, and Excavators for Spillways	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Request for Quotations	Limited	Single Stage - One Envelope		145,000.00	0.00	Pending Implementation								2022-09-20								2022-09-24		2023-03-23
MW-EGENCO-324253-NC-RFQ / Hiring of Tipper trucks, Bulk Dossers, Dampers and Excavators for Dredging of five left bank channel	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Request for Quotations	Limited	Single Stage - One Envelope		995,000.00	0.00	Signed								2022-07-29	2022-07-28							2022-08-02	2022-09-09	2023-01-29

CONSULTING FIRMS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MW-EGENCO-324258-CS-CO S / Consultancy Services for ESIA for Dam Rehabilitation Assessment and Preparation of Safeguards Studies and plans - supervision of implementation of E&S plans.	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Consultant Qualification Selection	Limited		1,200,000.00	0.00	Cancelled	2022-11-28	2023-03-31			2022-12-12											2023-01-11	2023-02-15	2023-08-14		
EGCO9/WBP178914/S/RFP/Y 2022-24 / Engineering Consultancy Services for upgrade of the Dam, Design, procurement support, supervision, up grade operation manuals, dam break analysis, prepare emergency preparedness plan, dam safety report and Sediment Management Plan	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Consultant Qualification Selection	Limited		4,200,000.00	0.00	Signed	2022-08-11	2022-08-11			2022-08-11	2022-08-11										2022-11-09	2022-10-23	2022-11-12	2023-05-14	2023-05-11
MW-EGENCO-324256-CS-CO S / Recruitment of consultant (firm) for capacity building in OHS and working in fast flowing water	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Consultant Qualification Selection	Limited		50,000.00	0.00	Cancelled	2023-01-23				2023-02-06											2023-03-08	2023-04-12	2023-10-09		
MW-EGENCO-362145-CS-CO S / Consultancy Services for the Environmental and Social Impact Assessment (ESIA) for Dam Rehabilitation Assessment and Preparation of Safeguards Studies and Plans - Supervision of implementation of E&S Plans	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Prior	Consultant Qualification Selection	Open - International		1,200,000.00	0.00	Signed	2023-05-19	2023-05-18	2023-05-19	2023-05-23	2023-06-18	2023-07-31										2023-07-03	2024-01-03	2023-08-07	2024-02-19	2024-02-03
MW-EGENCO-324260-CS-CO S / Consultancy Services for Disaster Risk analysis and Emergency preparedness for the project life cycle	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Consultant Qualification Selection	Limited		100,000.00	0.00	Pending Implementation	2023-08-28				2023-09-11											2023-10-11	2023-11-15	2024-05-13		

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MW-EGENCO-314823-CS-IND V / Hiring of Dam Expert on Panel of Experts	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - National		240,000.00	0.00	Signed	2022-10-01	2023-06-26	2022-10-11	2023-10-06	2022-11-01	2024-01-17	2022-12-06	2024-02-29	2023-06-04	
MW-EGENCO-314816-CS-IND V / Hiring of an Hydrological Expert on Panel of Experts	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - National		240,000.00	0.00	Signed	2022-10-01	2023-06-26	2022-10-11	2023-10-06	2022-11-01	2024-01-18	2022-12-06	2024-03-06	2023-06-04	
EGCO6/WBP178914/S/RFP/Y 2022-23 / Design and Construction Supervision Services for construction of the Cofferdam	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - International		168,000.00	0.00	Under Implementation	2022-08-02	2022-08-02	2022-08-02		2022-08-19		2022-09-10		2023-03-09	
EGCO11/WBP178914/S/RFP/Y 2022-23 / Geological Services for CSD Cofferdam Design and Foundation Construction	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - International		20,000.00	0.00	Under Implementation	2022-08-30	2022-08-29	2022-09-01		2022-09-02		2022-09-19		2023-03-18	
MW-EGENCO-324248-CS-IND V / Aerial Photography and Mapping (Drone Survey)	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Under Implementation	2022-10-26	2022-10-26	2022-10-28		2023-01-22		2023-02-26		2023-08-25	
EGCO7/WBP178914/S/RFP/Y 2022-23 / Hiring of Sediment Management Expert	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - International		168,000.00	0.00	Under Implementation	2022-07-18	2022-07-15	2022-07-20		2022-08-05		2022-08-16		2023-02-12	
MW-EGENCO-324250-CS-IND V / Hiring of Monitoring and Evaluation Specialist	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Limited		144,000.00	0.00	Cancelled	2022-11-28		2022-12-03		2022-12-24		2023-01-28		2023-07-27	
EGCO23/WBP178914/S/RFP/Y 2022-33 / Hiring of Social and Gender Safeguards Specialist for PIU	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Limited		216,000.00	0.00	Pending Implementation	2022-05-27		2022-06-01		2022-06-08		2022-06-27		2022-12-24	
MW-EGENCO-314790-CS-IND V / Hiring of a Social Development Specialist on Panel of Experts	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - National		240,000.00	0.00	Cancelled	2023-07-31		2023-08-13		2023-09-03		2023-10-08		2024-04-05	
EGCO23/WBP178914/S/RFP/Y 2022-32 / Hiring of Procurement Specialist for PIU	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Open - National		216,000.00	0.00	Under Implementation	2022-05-23	2022-05-23	2022-06-06		2022-06-27		2022-07-10		2025-05-25	
MW-EGENCO-366924-CS-IND V / Hiring of Geotechnical Expert on Dam Safety Panel of Experts	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - National		240,000.00	0.00	Signed	2023-06-16	2023-06-26	2023-06-26	2023-11-01	2023-07-17	2024-01-18	2023-08-21	2024-02-29	2024-02-17	

MW-EGENCO-366926-CS-IND V / Hiring of Hydromechanical Expert on Dam Safety Panel of Experts	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - National		240,000.00	0.00	Signed	2023-06-16	2023-06-26	2023-06-26	2023-11-01	2023-07-17	2024-01-19	2023-08-21	2024-03-06	2024-02-17	
MW-EGENCO-314833-CS-IND V / Hiring of an Environmental and Social Management Specialist on Panel of Experts	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Direct - National		240,000.00	0.00	Signed	2023-07-31	2023-06-26	2023-08-10	2023-11-28	2023-08-31	2023-11-01	2023-10-05	2024-03-06	2024-04-02	
MW-EGENCO-314824-CS-IND V / Hiring of Environmental Safeguards Specialist in PIU	IDA / E0970	Component 1: Kapichira Dam Rehabilitation and Strengthening	Post	Individual Consultant Selection	Limited		216,000.00	0.00	Canceled	2022-10-01		2022-10-06		2022-10-27		2022-12-01		2023-05-30	