

## PROCUREMENT PLAN (Textual Part)

**Project information:** *Log - In Georgia Project (P169896)*

**Project Implementation agency:** *Open Net N(N)LE, Georgia*

**Date of the Procurement Plan:** *November 11, 2020*

**Period covered by this Procurement Plan:** *November 11, 2020 - May 11, 2022*

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

***National Procurement Arrangements:*** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *Law of Georgia on Public Procurement*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable.*

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations: *Not Applicable*.

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). Specify for each

Goods: *Not Applicable*

Works: *Not Applicable*

**Hands-on Expanded Implementation Support (HEIS)** as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: *Not Applicable*

**Other Relevant Procurement Information.**

*Not Applicable*

**PROCUREMENT PLAN** Georgia : Log-In Georgia

**General Information**

Country: Georgia Bank's Approval Date of the Original Procurement Plan: 2020-11-12  
 Revised Plan Date(s): (comma delineated, leave blank) 2024-09-03  
 Project ID: P169698 GPN Date: 2020-09-21  
 Project Name: Log-In Georgia  
 Loan / Credit No: IBRD / 91610  
 Executing Agency: Open Net NNLE

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GE-OPEN NET-199350-CW-RFB / Phase 1 of the passive infrastructure building	IBRD / 91610	Increasing access to broadband	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled						2021-04-01		2021-04-06			2021-04-21		2021-05-05		2021-05-19		2021-06-06	
GE-OPEN NET-226026-CW-RFP / Fiber optic (passive) infrastructure deployment: phase 1	IBRD / 91610	Increasing access to broadband	Post	Request for Proposals	Open - National	Single Stage - Two Envelope			Request for Proposal Design and Build - Works SPD (Single-stage)	0.00	Canceled						2021-05-01		2021-05-06			2021-06-17		2021-07-29		2021-08-20		2022-02-16	
GE-OPEN NET-256405-CW-RFB / Fiber optic (passive) infrastructure deployment: phase 1 (Racha)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	2,028,282.42	Completed						2021-10-15	2021-11-05	2021-10-20	2021-11-16		2021-12-01	2021-12-28	2021-12-31	2022-02-08	2022-02-04	2022-04-02	2022-10-02	2023-11-24
GE-OPEN NET-256409-CW-RFB / Fiber optic (passive) infrastructure deployment: phase 1 (Lechkhumi)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	2,955,888.34	Completed						2021-10-15	2021-11-05	2021-10-20	2021-11-16		2021-12-01	2021-12-27	2021-12-31	2022-03-17	2022-02-04	2022-04-21	2022-10-02	2023-12-27
GE-OPEN NET-276543-CW-RFB / Fiber optic (passive) infrastructure deployment: phase 1 (Chokhatauri-Samtredia)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Completed						2022-02-07	2022-02-08	2022-02-12	2022-02-14		2022-03-26	2022-03-29	2022-04-25	2022-04-08	2022-05-30	2022-06-01	2023-01-25	2023-02-28
GE-OPEN NET-279085-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 1 (Kobuleti-Khvelvachauri)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Completed						2022-02-16	2022-02-18	2022-02-21	2022-02-23		2022-04-04	2022-04-05	2022-05-04	2022-05-05	2022-06-08	2022-07-01	2023-02-03	2023-11-16
GE-OPEN NET-293188-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 2 (Vartsikhe-Tskaltubo)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Canceled						2022-11-04	2022-12-28	2022-11-09	2022-12-28		2022-12-21	2023-02-10	2023-01-20		2023-02-24		2023-10-22	
GE-OPEN NET-293192-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 2 (Mestia)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Signed						2022-08-15	2022-09-27	2022-08-20	2022-09-29		2022-10-01	2022-11-11	2022-10-31	2023-01-04	2022-12-05	2023-02-25	2023-08-02	
GE-OPEN NET-300882-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 2 (Khobi)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Canceled						2022-09-23		2022-09-28			2022-11-09		2022-12-09		2023-01-13		2023-09-10	
GE-OPEN NET-293191-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 2 (Zugdidi)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Canceled						2022-09-02		2022-09-07			2022-10-19		2022-11-18		2022-12-23		2023-08-20	
GE-OPEN NET-322291-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: phase 2 (Zugdidi-Khobi)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Signed						2022-11-10	2022-11-09	2022-11-13	2022-11-09		2022-12-25	2022-12-22	2023-01-14	2023-01-04	2023-02-18	2023-02-26	2024-01-14	
GE-OPEN NET-293189-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 2 (Abasha-Senaki)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Canceled						2022-10-14	2022-11-11	2022-10-19	2022-11-11		2022-11-30	2022-12-26	2022-12-30	2023-01-27	2023-02-03		2023-10-01	
GE-OPEN NET-343669-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 2 (Tskaltubo-Vartsikhe-Khobi)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Signed						2023-02-24	2023-03-30	2023-03-01	2023-03-30		2023-04-12	2023-05-17	2023-05-12	2023-08-29	2023-06-16	2023-09-20	2024-02-11	
GE-OPEN NET-353800-CW-RFB / Fiber Optic (passive) Infrastructure Development: Phase 2 (Abasha-Senaki)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Signed						2023-03-31	2023-04-04	2023-04-05	2023-04-05		2023-05-17	2023-05-22	2023-06-07	2023-08-29	2023-07-08	2023-10-11	2024-06-02	
GE-OPEN NET-373772-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: phase 3 (Chiatura-Sachkhere)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Signed						2023-08-18	2023-09-01	2023-08-23	2023-09-04		2023-10-04	2023-10-16	2023-11-03	2023-11-10	2023-12-08	2023-12-06	2024-12-02	
GE-OPEN NET-391951-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: phase 3 (Zestaponi-Kharagauli)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Under Implementation						2023-11-10	2023-11-20	2023-11-15	2023-11-20		2023-12-27	2024-01-05	2024-01-26	2024-01-23	2024-03-01		2025-01-25	
GE-OPEN NET-410679-CW-RFB / Fiber Optic (passive) Infrastructure Development: Phase 3 (Opda-Shuakhevi)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Under Implementation						2024-02-23	2024-02-23	2024-02-23	2024-02-23		2024-04-03	2024-04-08	2024-05-03		2024-05-31		2025-05-26	
GE-OPEN NET-424472-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 3 (Khulo-Adigeni)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Under Implementation						2024-04-29	2024-05-02	2024-04-29	2024-05-02		2024-06-08	2024-06-18	2024-06-29		2024-07-27		2025-07-22	
GE-OPEN NET-430400-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 2 (Mestia)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Under Implementation						2024-05-29	2024-06-04	2024-06-03	2024-06-05		2024-07-15	2024-07-16	2024-08-05		2024-09-02		2025-06-29	
GE-OPEN NET-446019-CW-RFB / Fiber Optic (passive) Infrastructure Deployment: Phase 3 (Shida Kartli)	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	0.00	Under Implementation						2024-08-19	2024-08-20	2024-08-24	2024-08-21		2024-10-05		2024-10-26		2024-11-03		2025-11-03	

GOODS																																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GE-OPEN-NET-25229-GO-DI R / Access Desktop Standard Single Use License	IBRD / 91610	Increasing access to broadband	Post	Direct Selection	Direct			10,315.00	Completed					2021-03-17	2021-03-23	2021-03-22	2021-03-25									2021-04-05	2021-04-07	2021-06-04	2021-04-23				
GE-OPEN-NET-200950-GO-R FB / Active Infrastructure for Open Net program (including IP/Transport network build) / or all phases	IBRD / 91610	Increasing access to broadband	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope		0.00	Canceled					2021-04-05		2021-04-10					2021-05-01					2021-06-28		2025-06-30					
GE-OPEN-NET-293185-GO-R FB / Active Infrastructure for Open Net program (including IP/Transport network build) / or Phase 1	IBRD / 91610	Increasing access to broadband	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Completed					2022-05-10	2022-06-20	2022-05-15	2022-06-21				2022-06-26	2022-08-01	2022-07-26	2022-08-29	2022-08-30	2022-09-12	2023-05-27	2023-08-10					
GE-OPEN-NET-293187-GO-R FB / Active Infrastructure for Open Net program (including IP/Transport network build) / or all phases except phase 1	IBRD / 91610	Increasing access to broadband	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2022-11-25		2022-11-30					2023-01-11		2023-02-10		2023-03-17		2025-06-04						
GE-OPEN-NET-325920-GO-R FB / DWDM Transport Network Infrastructure for Open Net Program	IBRD / 91610	Increasing access to broadband	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2023-06-15		2023-06-20					2023-08-01		2023-08-31		2023-10-05		2025-06-16						
GE-OPEN-NET-361107-GO-R FO / Car for PIE	IBRD / 91610	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Signed							2023-05-16	2023-06-09							2023-06-27	2023-07-06	2023-07-27							
GE-OPEN-NET-421403-GO-R FB / Active Infrastructure for Open Net Program (including IP/Transport network build) / or Phase 2	IBRD / 91610	Increasing access to broadband	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2024-04-12		2024-04-12					2024-05-22		2024-07-10		2024-07-31		2025-07-06						
GE-OPEN-NET-421406-GO-R FB / Active Infrastructure for Open Net Program (including IP/Transport network build) / or Phase 3	IBRD / 91610	Increasing access to broadband	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2024-11-22		2024-11-22					2025-01-01		2025-02-19		2025-03-12		2025-12-27						
GE-OPEN-NET-429614-GO-R FP / Operations and Business Support System (OSS-BSS), Network Analyzer, Optical Measurement Tools, Billing, ETC	IBRD / 91610	Increasing access to broadband	Post	Request for Proposals	Open - National			0.00	Pending Implementation					2024-05-24		2024-05-29					2024-06-03		2024-08-12		2024-09-09		2025-08-05						
GE-OPEN-NET-448767-GO-R FP / DEVELOPMENT OF GEO-INFORMATION SYSTEM (GIS) PLATFORM FOR SIP AND BROADBAND MAP PORTALS FOR GEORGIAN NATIONAL COMMUNICATIONS COMMISSION	IBRD / 91610	Increasing access to broadband	Post	Request for Proposals	Open - International			0.00	Pending Implementation					2024-09-06		2024-09-11					2024-10-23		2024-12-25		2025-01-05		2025-12-31						

NON CONSULTING SERVICES																																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GE-OPEN-NET-200951-CS-FB S / Community Needs Assessment for 49 settlements (Pilot Program in Ozurgeti)	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Fixed Budget Selection	Open - National		0.00	Canceled	2021-01-31		2021-02-14		2021-03-10					2021-03-24		2021-04-07		2021-04-27		2021-05-17		2021-09-14				
GE-OPEN-NET-213928-CS-CQS / Community Needs Assessment for 49 settlements (Pilot Program in Ozurgeti)	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Consultant Qualification Selection	Open - National		18,866.24	Completed	2021-01-31	2021-01-14	2021-02-21	2021-04-29	2021-03-21	2021-06-16							2021-04-04	2021-07-02	2021-05-09	2021-07-22	2021-09-06	2022-01-06				
GE-OPEN-NET-200253-CS-QCBS / Creation of SIP (consulting services for development of regulatory, legal and operational aspects of SIP) as well as Active Equipment for SIP	IBRD / 91610	Increasing access to broadband	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2021-02-01		2021-02-22		2021-04-07					2021-05-05		2021-06-04		2021-07-09		2021-08-13		2022-07-09				
GE-OPEN-NET-205027-CS-QBS / Business Support System (BSS)	IBRD / 91610	Increasing access to broadband	Post	Quality Based Selection	Open - National		0.00	Canceled	2021-11-01		2021-11-15		2021-12-06					2021-12-20		2021-12-30		2022-01-09		2022-01-29		2022-12-25				
GE-OPEN-NET-205026-CS-QBS / Operations Support System (OSS), Network Analyzer, Optical measurement tools, ETC	IBRD / 91610	Increasing access to broadband	Post	Quality Based Selection	Open - National		0.00	Canceled	2021-11-01		2021-11-15		2021-12-06					2021-12-20		2021-12-30		2022-01-09		2022-01-29		2022-12-25				
GE-OPEN-NET-274966-CS-LCS / Engineer Consultancy Services for Civil Works of Fiber Optic infrastructure rollout (Lekhumi and Racha)	IBRD / 91610	Increasing access to broadband	Post	Least Cost Selection	Open - International		0.00	Signed	2022-01-25	2022-02-03	2022-02-15	2022-02-17	2022-03-31	2022-03-17				2022-04-28	2022-03-30	2022-05-28	2022-04-08	2022-07-02	2022-04-14	2022-08-06	2023-04-17	2023-03-04				
GE-OPEN-NET-200242-CS-QCBS / Community needs assessment for 1012 settlements	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2021-05-01		2021-05-11		2021-05-28					2021-06-07		2021-06-17		2021-07-07		2021-07-27		2024-06-01				
GE-OPEN-NET-199358-CS-FB S / Advisory services for investment attraction for international connectivity (including the digital hub and regional data center in Georgia)	IBRD / 91610	Increasing access to broadband	Post	Fixed Budget Selection	Open - International		0.00	Canceled	2021-02-01		2021-02-22		2021-03-29					2021-04-26		2021-05-26		2021-06-11		2021-07-16		2022-04-12				
GE-OPEN-NET-250479-CS-CQS / Introduction of Universal Service Obligation in Georgia	IBRD / 91610	Increasing access to broadband	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2021-08-26	2021-08-31	2021-09-16	2021-09-28	2021-10-30								2021-11-29		2022-01-03		2022-06-22					

GE-OPEN NET-296200-CS-LC S / Engineer Consultancy Services for Civil Works of Fiber Optic infrastructure rollout (Sambra, Chokhauri and Kobilet-Khelvachauri)	IBRD / 91610	Increasing access to broadband	Post	Least Cost Selection	Open - International	0.00	Signed	2022-05-23	2022-05-30	2022-06-13	2022-06-03	2022-07-27	2022-06-28		2022-08-24	2022-07-12	2022-09-23	2022-07-15	2022-10-28	2022-07-22	2022-12-02	2023-04-15	2023-07-30
GE-OPEN NET-300878-CS-CQ5 / Digital Inclusion Programs	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Consultant Qualification Selection	Open - National	0.00	Signed	2022-06-23	2022-06-29	2022-07-14		2022-08-27	2022-10-31						2022-09-26	2023-01-26	2022-10-31	2023-02-05	2023-03-30
GE-OPEN NET-321796-CS-CQ5 / Feasibility Study for Last-mile Connectivity	IBRD / 91610	Increasing access to broadband	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2022-12-05		2022-12-26		2023-02-08									2023-03-10	2023-04-14	2023-10-11
GE-OPEN NET-321798-CS-CQ5 / Communication Strategy Development and Implementation	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Consultant Qualification Selection	Open - International	0.00	Canceled	2022-12-05		2022-12-26		2023-02-08									2023-03-10	2023-04-14	2025-12-19
GE-OPEN NET-343663-CS-LC S / Engineer Consultancy Services for Civil Works of Fiber Optic infrastructure rollout (Mestia and Zugdidi-Khobi)	IBRD / 91610	Increasing access to broadband	Post	Least Cost Selection	Open - International	0.00	Signed	2023-02-20	2023-03-02	2023-03-13	2023-03-02	2023-04-26	2023-03-31		2023-05-24	2023-04-21	2023-06-23	2023-04-24	2023-07-28	2023-05-16	2023-09-01	2023-06-01	2024-06-27
GE-OPEN NET-344803-CS-CQ5 / Communication Campaign Development and Implementation	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2023-03-06	2023-03-06	2023-03-27	2023-05-18	2023-04-13			2023-05-04		2023-05-14		2023-06-07		2023-06-28		2024-06-27
GE-OPEN NET-346946-CS-LC S / Annual Audit	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Least Cost Selection	Open - National	0.00	Under Implementation	2023-03-07	2023-03-13	2023-03-21	2023-03-29	2023-04-04	2023-04-20		2023-04-18		2023-04-28		2023-05-19		2023-06-02		2023-08-01
GE-OPEN NET-383342-CS-LC S / Engineer Consultancy Services for Civil Works of Fiber Optic infrastructure rollout (Abasha-Senaki and TskaRubbvartskhe-Khobi)	IBRD / 91610	Increasing access to broadband	Post	Least Cost Selection	Open - International	0.00	Signed	2023-09-22	2023-09-27	2023-10-13	2023-10-05	2023-11-26	2023-11-01		2023-12-10	2023-12-01	2023-12-24	2023-12-01	2024-01-21	2023-12-06	2024-01-29	2023-12-13	2024-12-14
GE-OPEN NET-396980-CS-LC S / Engineer Consultancy Services for Civil Works of Fiber Optic infrastructure rollout (Chiatura-Sachkhere)	IBRD / 91610	Increasing access to broadband	Post	Least Cost Selection	Open - National	0.00	Canceled	2023-12-08	2023-12-12	2023-12-29		2024-01-19			2024-01-26		2024-02-02		2024-02-16		2024-02-26		2024-12-22
GE-OPEN NET-398281-CS-LC S / Engineer Consultancy Services for Civil Works of Fiber Optic infrastructure rollout (Chiatura-Sachkhere and Zestaponi-Kharagauli)	IBRD / 91610	Increasing access to broadband	Post	Least Cost Selection	Open - National	0.00	Canceled	2023-12-14	2023-12-18	2024-01-04	2024-01-15	2024-02-17	2024-02-07		2024-03-16	2024-02-29	2024-04-15	2024-04-08	2024-05-20		2024-06-24		2025-05-20
GE-OPEN NET-403701-CS-CQ5 / Business Modeling Consultancy	IBRD / 91610	Increasing access to broadband	Post	Consultant Qualification Selection	Open - International	0.00	Under Implementation	2024-01-22	2024-02-08	2024-02-12	2024-02-09	2024-03-04							2024-03-18		2024-04-08		2024-07-07
GE-OPEN NET-421387-CS-LC S / Engineer Consultancy Services for Civil Works of Fiber Optic infrastructure rollout (Chiatura-Sachkhere and Zestaponi-Kharagauli)	IBRD / 91610	Increasing access to broadband	Post	Least Cost Selection	Open - National	0.00	Under Review	2024-04-12	2024-04-02	2024-05-03		2024-05-24			2024-06-07		2024-06-21		2024-07-12		2024-08-09		2025-08-04

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GE-OPEN NET-199359-CS-IN DV / Legal updates to support development of advanced connectivity services (e.g. 5G)	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-10-24		2021-11-12		2021-11-26		2021-12-18			2022-05-15		
GE-OPEN NET-199366-CS-IN DV / Digital Ambassador	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Individual Consultant Selection	Open	6,157.79	Signed	2021-01-22	2021-05-17	2021-02-10	2021-08-16	2021-02-24	2021-08-16	2021-03-16	2021-09-03	2022-03-11	2022-03-13		
GE-OPEN NET-199373-CS-IN DV / Procurement Specialist or P/E	IBRD / 91610	Project implementation support	Post	Individual Consultant Selection	Open	16,331.47	Signed	2020-10-21	2020-10-21	2020-11-09	2020-12-14	2020-11-23	2020-12-18	2020-12-13	2021-01-03	2026-01-01			
GE-OPEN NET-199374-CS-IN DV / Environmental and Social specialist for P/E	IBRD / 91610	Project implementation support	Post	Individual Consultant Selection	Open	16,331.47	Signed	2020-10-21	2020-10-21	2020-11-09	2020-12-14	2020-11-23	2020-12-22	2020-12-13	2021-01-07	2026-01-01			
GE-OPEN NET-199363-CS-IN DV / Consultancy services for Synchronization of existing electromagnetic emission (EMF) Framework with EU, considering wireless broadband network deployment (5G)	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	23,600.00	Signed	2021-01-31	2021-05-27	2021-02-19	2021-09-02	2021-03-05	2021-09-02	2021-03-25	2021-10-17	2021-09-21			
GE-OPEN NET-198838-CS-IN DV / HLD Consultant service	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-01-17	2021-01-14	2021-03-07		2021-03-28		2021-05-02		2021-08-30			
GE-OPEN NET-199365-CS-IN DV / Digital Adoption Program Coordinator	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Individual Consultant Selection	Open	21,167.42	Signed	2020-10-30	2021-05-17	2020-11-18	2021-08-24	2020-12-02	2021-08-24	2020-12-22	2021-09-18	2021-12-17	2022-09-19		
GE-OPEN NET-230383-CS-IN DV / HLD Consultant service or PIU	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	106,200.00	Signed	2021-04-22	2021-01-14	2021-06-10	2021-03-02	2021-07-01	2021-03-05	2021-08-05	2021-03-14	2022-03-03			
GE-OPEN NET-199356-CS-IN DV / Legal updates to promote universal telecom services	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-11-01		2020-11-20		2020-12-04		2020-12-24		2021-02-22			
GE-OPEN NET-199371-CS-IN DV / Inclusion program design	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-11-20	2022-03-30	2020-12-09		2020-12-23		2021-01-12		2021-06-11			
GE-OPEN NET-199372-CS-IN DV / Communications, citizen engagement specialist	IBRD / 91610	Promoting the use of broadband and-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-10-30		2020-11-18		2020-12-02		2020-12-22		2021-02-20			
GE-OPEN NET-245468-CS-CD S / FIDIC Contract Consultant	IBRD / 91610	Project implementation support	Post	Direct Selection	Direct	2,874.40	Completed	2021-07-26	2021-07-26	2021-08-05	2021-07-29			2021-10-02	2021-08-03	2021-12-01	2021-10-04		

GE-OPEN NET-259949-CS-IN DV / IFLD Consultant: active part of broadband network	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-11-22	2021-11-09	2022-01-10		2022-01-31		2022-03-07		2022-09-03	
GE-OPEN NET-272609-CS-IN DV / IFLD Consultant: active part of broadband network	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Completed	2022-01-12	2022-01-12	2022-02-21	2022-02-08	2022-03-14	2022-02-18	2022-04-18	2022-03-13	2022-06-17	2022-08-18
GE-OPEN NET-199354-CS-IN DV / Field Supervision of Civil Works (2 people) for 1 phase	IBRD / 91610	Project implementation support	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-03-28		2021-04-23		2021-05-07		2021-05-24		2022-02-18	
GE-OPEN NET-203069-CS-IN DV / Digital Ambassador	IBRD / 91610	Promoting the use of broadband-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-01-22		2021-02-10		2021-02-24		2021-03-16		2022-03-11	
GE-OPEN NET-199367-CS-IN DV / Trainers/community mobilizers for 5 sectors (including for persons with disabilities and ethnic minorities)	IBRD / 91610	Promoting the use of broadband-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-01-22		2021-02-10		2021-02-24		2021-03-16		2022-03-11	
GE-OPEN NET-199355-CS-IN DV / Development of legal and technical framework for broadband cost reduction	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-11-01	2021-11-12	2020-11-23		2020-12-07		2020-12-27		2021-09-23	
GE-OPEN NET-203066-CS-IN DV / Digital Ambassador	IBRD / 91610	Promoting the use of broadband-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-01-22		2021-02-10		2021-02-24		2021-03-16		2022-03-11	
GE-OPEN NET-203067-CS-IN DV / Digital Ambassador	IBRD / 91610	Promoting the use of broadband-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-01-22		2021-02-10		2021-02-24		2021-03-16		2022-03-11	
GE-OPEN NET-203068-CS-IN DV / Digital Ambassador	IBRD / 91610	Promoting the use of broadband-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-01-22		2021-02-10		2021-02-24		2021-03-16		2022-03-11	
GE-OPEN NET-199362-CS-IN DV / Consultancy services for Cybersecurity at broadband wireless networks (5G)	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-10-30		2020-11-18		2020-12-02		2020-12-22		2021-06-20	
GE-OPEN NET-199360-CS-IN DV / Legal updates to support development of advanced connectivity services (e.g. 5G)	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-10-24		2021-11-12		2021-11-26		2021-12-16		2022-05-15	
GE-OPEN NET-200252-CS-IN DV / Consultancy services for small cell regulation/framework	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-11-01		2020-11-20		2020-12-04		2020-12-24		2021-06-22	
GE-OPEN NET-199357-CS-IN DV / Development of investment guide for connectivity infrastructure	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-09-26		2021-10-15		2021-10-29		2021-11-18		2022-02-16	
GE-OPEN NET-199364-CS-IN DV / Development of e-commerce	IBRD / 91610	Promoting the use of broadband-enabled digital services	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-06-30		2021-07-19		2021-08-02		2021-08-22		2022-02-18	
GE-OPEN NET-306999-CS-IN DV / Procurement Advisor	IBRD / 91610	Project implementation support	Post	Individual Consultant Selection	Open - International	0.00	Signed	2022-08-01	2022-08-03	2022-09-19	2022-09-20	2022-10-10	2022-09-20	2022-11-14	2022-10-05	2023-11-14	
GE-OPEN NET-325912-CS-IN DV / OSS-BSS Consultancy	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open - International	0.00	Under Implementation	2022-11-14	2022-11-14	2022-12-15		2022-12-29		2023-01-19		2023-04-19	
GE-OPEN NET-368607-CS-IN DV / GIS Online Portal Development	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open - International	0.00	Under Implementation	2023-06-27	2023-06-23	2023-08-15		2023-09-05		2023-10-10		2024-01-08	
GE-OPEN NET-385133-CS-CD 5 / Procurement Advisor	IBRD / 91610	Project implementation support	Post	Direct Selection	Direct - National	0.00	Signed	2023-10-05	2023-10-26	2023-10-15	2023-10-30			2023-11-05	2023-11-01	2024-02-03	
GE-OPEN NET-396989-CS-IN DV / Business Modeling consultant	IBRD / 91610	Increasing access to broadband	Post	Individual Consultant Selection	Open - International	0.00	Canceled	2023-12-11	2023-12-18	2024-01-13		2024-01-20		2024-02-03		2024-06-02	