

## PROCUREMENT PLAN (Textual Part)

**Project information:** Enhancing Sierra Leone Energy Access Project (P171059)

**Project Implementation agency:** Electricity Distribution and Supply Authority; Ministry of Energy

**Date of the Procurement Plan:** September 2, 2021

**Period covered by this Procurement Plan:** September 2, 2021 to March 2, 2022

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in Public Procurement Act, Act 2016, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables.

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables.

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**. *Specify for each*

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]

**PROCUREMENT PLAN** Sierra Leone : Enhancing Sierra Leone Energy Access

**General Information**  
**Country:** Sierra Leone **Bank's Approval Date of the Original Procurement Plan:** 2019-07-13  
**Revised Plan Date(s):** (comma delineated, leave blank) 2024-09-04  
**Project ID:** P171059 **GPN Date:** 2021-02-03  
**Project Name:** Enhancing Sierra Leone Energy Access  
**Loan / Credit No.:** IDA / 64110, IDA / D7690, TF / B4793, IDA / E1810  
**Executing Agency:** Electricity Distribution and Supply Authority

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (USD)	Actual Amount (USD)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
SL-EDSA-119827-CW-RFB / S Supply and Installation of 110 kV Distribution Networks and Customer Connections	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope				15,000,000.00	13,471,620.35	Signed						2019-08-05	2020-08-07	2019-08-10	2020-09-22			2019-09-21	2020-11-25	2019-10-21	2021-06-08	2019-11-25	2021-11-01	2020-05-23
SL-EDSA-432330-CW-RFB / Design, Supply & Installation of 33 kV distribution lines and associated Substations to connect Kabala and Pujehun distribution networks to the Grid	IDA / D7690	Electrification through of towns and communities through grid extension	Post	Request for Bids	Open - International	Single Stage - Two Envelope				8,700,000.00	0.00	Cancelled						2024-06-26	2024-07-17	2024-07-01					2024-08-12		2024-10-25		2024-11-29	2025-05-28
SL-EDSA-442574-CW-RFB / Procurement of Design, Supply and Installation of 33 kV sub transmission lines and associated Substations to connect Faduju to Kabala and Pototutu Pujehun to the Grid	IDA / D7690	Electrification through of towns and communities through grid extension	Post	Request for Bids	Open - International	Single Stage - Two Envelope				8,700,000.00	0.00	Pending Implementation						2024-08-09		2024-08-14					2024-09-25		2024-12-08		2025-01-12	2025-07-11

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (USD)	Actual Amount (USD)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
SL-EDSA-166445-GO-RFB / S Supply and Installation of Pre-Paid Meters and Accessories	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope		6,000,000.00	3,417,734.00	Signed					2020-03-31	2020-09-01	2020-04-05	2020-09-16			2020-05-17	2020-11-17	2020-06-16	2021-07-27	2020-07-21	2022-02-13	2021-01-17		
SL-EDSA-366793-GO-RFO / S Supply and installation of 100 kVA UPS with batteries & IP telephony system at Electricity House and Blackhall Road Disaster Recovery Site	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		98,000.00	0.00	Signed							2023-07-15	2023-07-11							2023-09-09	2023-07-22	2024-03-07		
SL-EDSA-366794-GO-RFO / S Supply and installation of 60Kva UPS with batteries & IP telephony system at Bo & Kema	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		97,500.00	0.00	Signed							2023-07-15	2023-07-11							2023-09-09	2023-01-27	2024-03-07		
SL-EDSA-366796-GO-RFO / S Supply and installation of 60Kva (2) UPS with batteries & IP telephony system at Makeni and Lungi	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		97,500.00	0.00	Signed							2023-07-15	2023-07-11							2023-09-09	2023-01-27	2024-03-07		
SL-EDSA-368219-GO-RFO / S Supply and installation of 35 kVA UPS with Batteries & IP telephony system at EDSA Call Centre	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		95,000.00	0.00	Completed							2023-07-15	2023-07-11							2023-09-09	2023-07-22	2024-03-07	2023-10-02	
SL-EDSA-369677-GO-RFB / S Supply and delivery of 20 Laptop Computers, 51 Tablets, and 53 Desktop Computers	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Bids	Open - National	Single Stage - One Envelope		159,036.00	0.00	Under Implementation					2023-08-10	2023-10-02	2023-08-15	2023-10-05			2023-09-26			2023-10-26		2023-11-30		2024-05-28	
SL-EDSA-368613-GO-RFB / P Procurement of Firewall and Licenses for 3 years, Subscriptions for 1 year Office 365 Licenses, and Procurement of Windows Perpetual Licenses and Antivirus with Licenses for 3	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Bids	Open - National	Single Stage - One Envelope		278,068.00	0.00	Cancelled					2023-08-01		2023-08-06			2023-09-17			2023-10-17		2023-11-21		2024-05-19		
SL-EDSA-366803-GO-RFO / S Supply and installation of 60 kVA UPS with Batteries & IP telephony system at Falcon Bridge	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		96,000.00	0.00	Cancelled							2023-07-15	2023-07-11							2023-09-09		2024-03-07		
SL-EDSA-379893-GO-RFO / P Procurement of 2 Firewalls and Licenses for 3 years	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		98,426.00	0.00	Cancelled							2023-09-13	2023-10-02							2023-11-08		2024-05-06		
SL-EDSA-394121-GO-RFO / S Supply and installation of 60 kVA UPS with Batteries & IP telephony system at Falcon Bridge	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		96,000.00	0.00	Under Implementation							2023-12-04	2023-07-11							2024-01-29		2024-07-27		
SL-EDSA-394898-GO-RFO / P Procurement of 2 Firewalls and Licenses for 3 years	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Quotations	Limited	Single Stage - One Envelope		98,426.00	0.00	Signed							2023-11-28	2023-09-29							2024-01-23	2023-10-13	2024-07-21		
SL-EDSA-396086-GO-RFB / P Procurement of Distribution Transformers, LV Panels, and 4 15/240V 4-Pole Circuit Breakers	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,415,000.00	0.00	Cancelled					2024-01-23		2024-01-28			2024-03-10			2024-04-09		2024-05-14		2024-11-10		
SL-EDSA-396099-GO-RFB / P Procurement of Medium Voltage & Low Voltage Cables, Aluminium Conductors, Jointing & Termination Kits and Insulators	IDA / E1810	Emergency Support to Electricity Sector	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,085,000.00	0.00	Cancelled					2024-01-29		2024-02-03			2024-03-16			2024-04-15		2024-05-20		2024-11-16		



SL-EDSA-307960-CS-COS / E nergy Sector Feasibility Studies at Ministry of Energy	IDA / D7690	Human capital development and implementation support	Post	Consultant Quali cation Selection	Limited		700,000.00	0.00	Signed	2022-08-24	2023-03-13		2022-09-07	2023-08-04					2022-10-07	2023-12-15	2022-11-11	2023-12-20	2023-05-10			
SL-EDSA-348987-CS-COS / C onsulting Services for Preparation of Resettlement Action Plan (RAP)	IDA / D7690	Electrification through of towns and communities through grid extension	Post	Consultant Quali cation Selection	Open - National		150,000.00	0.00	Under Review	2023-04-04	2023-10-11	2023-04-25							2023-07-08		2023-08-12		2024-02-08			
SL-EDSA-350439-CS-LCS / C onsultancy Services for Withness NGO with respect to Implementation of Resettlement Action Plan	IDA / D7690	Human capital development and implementation support	Post	Least Cost Selection	Open - National		15,000.00	0.00	Canceled	2023-04-28		2023-05-19				2023-07-02		2023-07-30		2023-08-29		2023-10-03	2023-11-07	2024-05-05		
SL-EDSA-352098-CS-LCS / C onsulting Services for the Audit of the Financial Statements for the Enhancing Sierra Leone Energy Access Project I or the Financial Year Ended 31st December, 2022.	IDA / D7690	Human capital development and implementation support	Post	Least Cost Selection	Open - National		15,000.00	0.00	Signed	2023-03-31	2023-03-31	2023-04-21	2023-04-19	2023-06-04	2023-05-26			2023-07-02	2023-05-03	2023-08-01	2023-05-31	2023-09-05	2023-06-12	2023-10-10	2023-06-14	2024-04-07
SL-EDSA-388191-CS-COS / Hiring of Technical Assistance HR consultancy firm for selection of COO at EDSA	IDA / E1810	Emergency Support to Electricity Sector	Post	Consultant Quali cation Selection	Limited		60,000.00	0.00	Signed	2023-10-24	2023-11-14			2023-11-07	2023-12-20							2023-12-07	2024-05-09	2024-01-11	2024-05-14	2024-07-09
SL-EDSA-287618-CS-COS / C onsultancy Services for Gender Disparity Policy at MoE	TF / B4793	Electrification through of towns and communities through grid extension	Post	Consultant Quali cation Selection	Open - National		240,000.00	0.00	Canceled	2022-05-31	2022-04-25	2022-06-21	2022-10-03						2022-09-03			2022-10-08			2023-04-06	
SL-EDSA-413587-CS-COS / Hiring of a Consultancy Firm to carry out the Audit of ESLEAP Project	IDA / E1810	Emergency Support to Electricity Sector	Post	Consultant Quali cation Selection	Limited - National		40,000.00	0.00	Canceled	2024-05-30					2024-06-13						2024-07-13		2024-08-17		2025-02-13	
SL-EDSA-413608-CS-QCBS / Consultancy Services for Gender Disparity Policy at MoE	IDA / E1810	Emergency Support to Electricity Sector	Post	Quality And Cost-Based Selection	Open - International		240,000.00	0.00	Pending Implementation	2024-08-30		2024-09-20						2024-12-01		2024-12-31		2025-02-04		2025-03-11	2026-03-11	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SL-EDSA-254614-CS-INDV / Consulting Services for Development of GRM Digital Platform	TF / B4793	Human capital development and implementation support	Post	Individual Consultant Selection	Open		100,000.00	0.00	Signed	2021-09-30	2021-10-14	2021-11-18	2023-03-14	2021-12-09	2024-02-20	2022-01-13	2024-02-20			2022-07-12
SL-EDSA-279173-CS-INDV / Environment and Social Management Specialist at Ministry of Energy	TF / B4793	Electrification through mini-grids and standalone solar systems	Post	Individual Consultant Selection	Open		54,000.00	0.00	Under Implementation	2022-02-22	2022-03-29	2022-04-12		2022-05-03			2022-06-07			2022-12-04
SL-EDSA-279383-CS-INDV / Consulting Services for the Preparation of Environmental and Social Management Plan (ESMP)	TF / B4793	Electrification through of towns and communities through grid extension	Post	Individual Consultant Selection	Open		75,000.00	0.00	Signed	2022-02-21	2022-03-14	2022-04-11	2022-12-09	2022-05-02	2022-12-09	2022-06-06	2022-12-21			2022-12-03
SL-EDSA-287270-CS-INDV / Monitoring and Evaluation Specialist at Ministry of Energy	TF / B4793	Electrification through of towns and communities through grid extension	Post	Individual Consultant Selection	Open		36,000.00	0.00	Canceled	2022-04-20	2022-08-15	2022-06-08	2023-03-02	2022-06-29			2022-08-03			2023-01-30
SL-EDSA-287611-CS-INDV / Consultancy Services for Clean Cooking Investment at MoE	TF / B4793	Electrification through of towns and communities through grid extension	Post	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2022-05-31	2022-07-29	2022-07-19		2022-08-09			2022-09-13			2023-03-12
SL-EDSA-159723-CS-CDS / A / Adviser to the Director of Distribution and Technical Service and Project Coordinator of ESURP and ESLEAP	TF / B4793	Electrification through of towns and communities through grid extension	Post	Direct Selection	Direct		360,000.00	360,000.00	Signed	2022-04-04	2022-04-06	2022-04-14	2022-02-15			2022-06-18	2022-04-13			2022-12-15
SL-EDSA-293931-CS-CDS / D escription Project Manager and Coordinator for Enhancing Sierra Leone Electrification Project at MoE	TF / B4793	Electrification through mini-grids and standalone solar systems	Post	Direct Selection	Direct		119,700.00	159,600.00	Signed	2022-05-13	2022-05-18	2022-05-23	2022-06-30			2022-07-27	2022-08-05			2023-01-23
SL-EDSA-293935-CS-CDS / T he National Electrification Strategy (NES) Through WDA, S oftware	TF / B4793	Human capital development and implementation support	Post	Direct Selection	Direct		300,000.00	0.00	Signed	2022-05-27	2022-06-29	2022-06-06	2022-08-03			2022-08-10	2022-10-10			2023-02-06
SL-EDSA-109620-CS-INDV / F inancial Management Specialist at EDSA	IDA / D7690	Electrification through of towns and communities through grid extension	Post	Direct Selection	Direct		108,000.00	116,040.00	Signed	2022-05-25	2022-05-25	2022-06-04	2022-05-26			2022-08-08	2022-06-07			2023-02-04
SL-EDSA-321440-CS-CDS / C onsultancy Services for Preparation of Environmental and Social Impact Assessment (ESIA) for the Regional Emergency Solar Power Intervention (RESPTIE) Project	IDA / D7690	Electrification through mini-grids and standalone solar systems	Post	Direct Selection	Direct - National		150,000.00	0.00	Signed	2022-10-24	2022-10-28	2022-11-03	2022-11-04			2023-01-07	2023-01-05			2023-07-06
SL-EDSA-396034-CS-INDV / Hiring of an IMS and ICT Specialist at EDSA Project Implementation Unit	IDA / E1810	Emergency Support to Electricity Sector	Post	Individual Consultant Selection	Limited		72,000.00	0.00	Signed	2023-12-04	2023-12-19	2023-12-09	2024-01-09	2023-12-30	2024-04-25	2024-02-03	2024-05-01			2024-08-01
SL-EDSA-417956-CS-CDS / C onsulting Services for the Audit of the Financial Statements for the Enhancing Sierra Leone Energy Access Project I or the Financial Year Ended 31st December 2023	IDA / E1810	Emergency Support to Electricity Sector	Post	Direct Selection	Direct - National		40,000.00	0.00	Under Implementation	2024-03-27	2024-03-26	2024-04-06				2024-06-10				2024-12-07
SL-EDSA-434873-CS-CDS / C onsultancy Services to Support the Development of a National Clean Cooking Strategy for Sierra Leone at MoE	IDA / E1810	Emergency Support to Electricity Sector	Post	Direct Selection	Direct - International		100,000.00	0.00	Under Implementation	2024-06-26	2024-06-25	2024-07-06				2024-09-09				2025-03-08
SL-EDSA-438378-CS-INDV / Hiring of Consultancy Services for Monitoring and Evaluation Specialist at Ministry of Energy	TF / B4793	Electrification through mini-grids and standalone solar systems	Post	Individual Consultant Selection	Open - National		36,000.00	0.00	Under Implementation	2024-07-12	2024-07-16	2024-08-30		2024-09-20		2024-10-25				2025-04-23

