

PROCUREMENT PLAN (Textual Part)

Project information: INDIA, West Bengal Inland Water Transport, Logistics and Spatial Development Project (P166020)

Project Implementation agency: West Bengal Transport Infrastructure Development Corporation Limited

Date of the Procurement Plan (Textual Part): February 03, 2022

Period covered by this Procurement Plan (textual part): From February 03, 2022 till publication of next version of the Procurement Plan.

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, Revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

Procurement for the project will be carried out in accordance with the World Bank’s Procurement Regulations for IPF Borrowers, July 2016, Revised November 2017 and August 2018 and applicable to Investment Project Financing (IPF). The project will be subject to the World Bank’s Anticorruption Guidelines, dated October 15, 2006, as revised in January 2011 and July 2016.

The table below describes various procurement methods to be used for activities financed by the loan. The thresholds (Table 1) indicated will govern the procurement approach and methods;

Table 1: Procurement Thresholds

Procurement Approaches and Methods	Thresholds (US\$ equivalent)
Open international (works - including turnkey, supply and installation of plant and equipment and PPP)	Any value activity
Open national (works - including turnkey, supply and installation of plant and equipment and PPP)	> 100,000 and up to 40 million
Open international (goods, IT system, and non-consulting services)	Any value activity
Open national (goods, IT system, and non-consulting services)	> 100,000 and up to 10 million
National request for quotation (goods and works)	Up to 100,000
Direct selection	No threshold; For works, goods, non-consulting services and IT system procurement: According to paragraphs 6.8-6.10 of the Regulations; For consultants: According to paragraphs 7.13-7.15 of the Regulations
Shortlist of national consultants	Up to 2000,000

Procurement prior-review thresholds. The World Bank will prior review the following contracts:

1. Works (including turnkey, supply and installation of plant and equipment and PPP): All contracts more than US\$ 10 million equivalent
2. Goods, IT system and Non-consulting services: All contracts more than US\$2 million equivalent
3. Consultants: All contracts >US\$1 million equivalent for firms and >US\$300,000 equivalent for individuals
4. There is no automatic requirement to undertake prior review for direct selection for value less than these thresholds

5. Additional provisions as mentioned at paragraph 2.2, 2.3, 2.4 & 2.5 of Annex I (Mandatory Procurement Prior Review Thresholds) under Bank Procedure (Effective August 01, 2018), “Procurement in IPF and Other Operational Procurement Matters” will also apply.

National Procurement Arrangements: National competition for the procurement of works, goods, IT system procurement and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3–5.5 of Section V of the Regulations and the following provisions:

1. Only the model bidding documents for National Competitive Procurement (NCP) agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding.
2. Invitations to bid shall be advertised on a widely used website or electronic portal with free open access at least 30 days prior to the deadline for the submission of bids, unless otherwise agreed in the approved procurement plan.
3. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprises from any given State.
4. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder.
5. Government e-Marketplace (GeM) set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations (RFQ) method.
6. At the Borrower’s request, the Bank may agree to the Borrower’s use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
7. Procurement will be open to eligible firms from any country. This eligibility shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
8. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals include a signed acceptance in the bid, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights.
9. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
10. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety (“ESHS”) risks and impacts.

Domestic preference- The provision of domestic preference for goods will be applied in the evaluation of bids in accordance with Annex VI of the Regulations.

Procurement of Works, Goods (Supply and Installation; and IT Equipment), Non-Consultancy Services and Consultancy Services - As per procurement plan approved in STEP.

PROCUREMENT PLAN India : West Bengal Inland Water Transport, Logistics and Spatial Development Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2019-08-22
Revised Plan Date(s): (comma delineated, leave blank) 2024-09-04
Project ID: P166020 **GNP Date:** 2019-11-15
Project Name: West Bengal Inland Water Transport, Logistics and Spatial Development Project
Loan / Credit No.: / , IBRD / 91760
Executing Agency: West Bengal Transport Infrastructure Development Corporation Limited

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
IN-WBTIDCL-145628-CW-RFB / Reconstruction / Renovation of jetties	/	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				18,000,000.00	13,118,322.44	Signed					2019-11-18	2020-01-22	2019-11-21	2020-02-19			2019-12-21	2020-02-28	2020-01-25	2020-09-24	2020-02-22	2021-01-24	2021-02-21		
IN-WBTIDCL-145628-CW-RFB / 2ND CALL / Construction / Reconstruction of Gangway cum Pontoon Jetty at Chandrapur Ghat-2 Kolkata and Noorpur Ferry Ghat in the District of South 24 Pargana on the river NW-1	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	1,116,208.00	1,050,880.78	Signed					2021-11-21	2022-02-09	2021-11-26	2022-02-09			2021-12-26	2022-03-09	2022-01-17	2022-06-06	2022-02-01	2022-06-24	2023-04-27		
WBWTLSDP/2023/713 / Construction of the link pathway/road in connection with the Gangway cum Pontoon Jetty at Kharsani Ferry Ghat in the District of North 24 Parganas under WBWTLSD Project.	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	690,000.00	0.00	Under Implementation					2023-02-12	2023-07-19	2023-02-17	2023-07-21			2023-03-31	2023-08-09	2023-05-07	2023-09-05	2023-05-29		2024-01-24		
IN-WBTIDCL-379989-CW-RFB / Construction / Re-construction of Gangway cum Pontoon Jetty satisfying shipbuilding practices & Statutory authority requirements including R.C.C Cast in situ bored pile / rail pile, in the tidal condition of the river for 15 Locations.	IBRD / 91760	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	11,650,000.00	0.00	Under Implementation					2023-09-03	2023-10-28	2023-09-08	2024-01-09			2023-10-08	2024-02-03	2023-11-19	2024-03-13	2023-12-24		2025-06-16		
IN-WBTIDCL-384437-CW-RFB / Smart Gate Area Development and allied works.	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,485,800.00	0.00	Canceled					2023-10-20	2023-12-23	2023-10-25	2023-12-26			2023-11-29		2024-01-03		2024-01-29		2025-04-23		
IN-WBTIDCL-399912-CW-RFB / Construction of gangway cum Pontoon Jetty at Kularabati New Ferry Ghat in District of Purba Medinipur	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	1,162,000.00	0.00	Under Implementation					2023-12-26	2024-01-11	2023-12-31	2024-01-15			2024-01-21	2024-02-01	2024-02-08	2024-02-16	2024-02-28		2025-05-23		
IN-WBTIDCL-384437-CW-RFB / 2ND CALL / Smart Gate Area Development and allied works.	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,500,000.00	0.00	Under Implementation					2024-02-09	2024-02-10	2024-02-11	2024-02-24			2024-03-03	2024-03-04	2024-03-25	2024-06-12	2024-04-08		2025-09-30		
IN-WBTIDCL-379989-CW-RFB / 2ND CALL / Design, fabrication, installation and commissioning of the floating passenger jetties with passenger facilities and amenities on the Hooghly River at 4 Locations (2 Lots) 2nd Call.	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,800,000.00	0.00	Under Implementation					2024-03-15	2024-03-16	2024-03-16	2024-03-18			2024-04-06	2024-04-15	2024-05-03		2024-05-31		2024-07-15		
IN-WBTIDCL-423188-CW-RFB / Construction of conference hall with MS structural work on the existing two-storied project office building and setting up a conference hall, chambers, pantry & toilets, interior works Civil and Electrical including AC works at Kesba	IBRD / 91760	Support to Implementation	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	114,000.00	0.00	Pending Implementation					2024-06-08		2024-06-09				2024-06-30		2024-07-21		2024-08-05		2025-04-02		
IN-WBTIDCL-426863-CW-RFB / Repair/ Renovation & Infrastructural development of area surrounding the WBWTLSD Project office.	IBRD / 91760	Support to Implementation	Post	Request for Bids	Open - National	Single Stage - Two Envelope			Request for Bids - Small Works SPD (2 envelope process)	31,500.00	0.00	Pending Implementation					2024-06-02		2024-06-12				2024-06-26		2024-07-12		2024-07-22		2025-01-18		
IN-WBTIDCL-379989-CW-RFB / 2ND CALL 2LOTS / Design, fabrication, installation and commissioning of the floating passenger jetties with passenger facilities and amenities on the Hooghly River at 4 Locations (2 Lots) 2nd Call.	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,800,000.00	0.00	Under Implementation					2024-06-24	2024-03-16	2024-06-26	2024-06-26			2024-07-17	2024-06-26	2024-07-23	2024-06-27	2024-07-30		2025-10-23		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-WBTIDCL-145618-GO-RFB / Procurement of 22 Nos. of 5 feet Hull Ferry Vessel	/	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		9,100,000.00	7,721,385.49	Signed					2019-11-16	2019-12-12	2019-11-18	2020-02-20			2019-12-18	2020-02-28	2020-01-22	2020-09-27	2020-02-19	2021-01-21	2021-02-18	
IN-WBTIDCL-146926-GO-RFB / Smart Ferry Ticketing System	/	Support to Implementation	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		8,850,000.00	0.00	Canceled					2019-11-28		2019-11-28				2019-12-28		2020-01-17		2020-03-22		2020-10-02	
IN-WBTIDCL-180101-GO-RFB / Smart Ticketing Gate	/	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		6,300,000.00	4,791,306.13	Signed					2020-06-17	2020-06-26	2020-06-19	2020-06-29			2020-07-10	2020-07-22	2020-07-18	2020-09-24	2020-07-30	2021-01-28	2025-06-30	
WBWTLSDP/2022/414 / Procurement of Desktop Computers, Photocopier Machines, printers along with other computer Accessories for the Project Office	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		15,700.00	0.00	Canceled					2022-07-10	2022-08-03	2022-07-15	2022-08-03			2022-07-29	2022-09-22	2022-08-15		2022-08-25		2022-09-24	

IN-WBTIDCL-358214-CS-QCB S / Direct RFP for Urban Design and Upgradation of Areas around Jetties in the Kolkata Metropolitan Area	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - National	1,250,000.00	0.00	Signed	2023-04-24	2023-05-16	2023-05-15	2023-05-22	2023-06-24	2023-09-07		2023-06-29	2023-07-03	2023-07-14	2023-09-21	2023-07-31	2023-11-07	2023-08-25	2023-12-04	2023-09-03
WBWTLSDP/2022/467 / Direct RFP for Appointment Agency for Training Coordinator for Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Quality And Cost-Based Selection	Open - National	975,000.00	0.00	Canceled	2023-05-15	2023-05-28	2023-06-14		2023-07-13			2023-07-23		2023-08-12		2023-09-06		2023-09-30		2026-09-30
IN-WBTIDCL-377444-CS-QCB S / Direct RFP for Selection of Consultant for Systems Integration, Modernization and Digital Transformation of West Bengal Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Prior	Quality And Cost-Based Selection	Open - National	1,770,000.00	0.00	Canceled	2023-08-17	2023-09-04	2023-09-16	2023-10-08	2023-10-08			2023-10-18		2023-10-28		2023-11-09		2023-12-10		2028-11-13
IN-WBTIDCL-381126-CS-QCB S / Direct RFP for Engagement of an agency for deployment of consultants (Key and non key experts) for strengthening the PMU of West Bengal Inland Water Transport, Logistics & Spatial Development Project (WBWTLSDP)	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Prior	Quality And Cost-Based Selection	Open - National	1,160,000.00	0.00	Under Implementation	2023-09-08	2023-09-19	2023-09-10	2024-02-02	2023-09-14	2024-02-09		2023-10-12	2023-12-19	2023-10-27	2024-02-13	2023-11-11	2024-03-04	2023-12-10		2025-11-29
WBWTLSDP/2022/467/2ND CALL / Direct RFP for Appointment Agency for Training Coordinator for Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Quality And Cost-Based Selection	Open - National	975,000.00	0.00	Canceled	2023-09-15	2023-09-10	2023-09-19	2023-10-19	2023-09-29			2023-10-20		2023-10-30		2023-11-17		2023-11-29		2026-11-29
IN-WBTIDCL-396539-CS-QCB S / Direct RFP for Feasibility Study and DPR to Develop Ro-Ro Services in the Kolkata Metropolitan Area	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - National	1,270,000.00	0.00	Canceled	2023-12-08	2023-12-09	2023-12-13		2023-12-28			2024-01-27		2024-02-11		2024-02-25		2024-03-25		2025-01-19
IN-WBTIDCL-406959-CS-QCB S / Direct RFP for Feasibility Study and DPR to Develop Ro-Ro Services in the Kolkata Metropolitan Area	IBRD / 91760	Infrastructure investments to improve water transport	Prior	Quality And Cost-Based Selection	Open - National	1,915,000.00	0.00	Under Implementation	2024-02-03	2024-02-04	2024-03-04	2024-02-28	2024-03-24			2024-03-29		2024-04-13		2024-04-23		2024-05-18		2024-05-28
WBWTLSDP/2022/467/3RD CALL / Direct RFP for Appointment Agency for Training Coordinator for Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Quality And Cost-Based Selection	Open - National	975,000.00	0.00	Canceled	2024-02-09	2024-02-19	2024-02-24	2024-02-23	2024-03-10	2024-02-23		2024-04-09	2024-04-02	2024-04-19	2024-05-24	2024-04-29		2024-05-14		2027-05-15
IN-WBTIDCL-377444-CS-QCB S/2ND CALL / Direct RFP for Selection of Consultant for Systems Integration, Modernization and Digital Transformation of West Bengal Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Prior	Quality And Cost-Based Selection	Open - National	1,770,000.00	0.00	Under Implementation	2024-02-09	2024-02-19	2024-02-19	2024-02-28	2024-02-29	2024-06-04		2024-03-30	2024-04-22	2024-04-14	2024-06-18	2024-04-24		2024-05-14		2029-04-18
IN-WBTIDCL-410438-CS-QCB S / Direct RFP for Engagement of a consultant to conduct a study on the causes of bank erosion and to evaluate required specification of bank protection works at the stretch of river Hooghly between Trivish to Gopinoli.	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - National	1,469,000.00	0.00	Under Implementation	2024-02-19	2024-04-08	2024-03-20	2024-07-29	2024-04-14			2024-04-24		2024-05-09		2024-05-19		2024-06-13		2025-08-07
IN-WBTIDCL-441211-CS-QCB S / Logistics Master Plan for the Kolkata Metropolitan Area (LMP)	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Quality And Cost-Based Selection	Open - National	903,000.00	0.00	Under Implementation	2024-07-25	2024-08-02	2024-08-15		2024-09-28			2024-10-26		2024-11-25		2024-12-30		2025-02-03		2025-12-30

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
WBLTR/2019/018 / Hiring of Individual Consultant for Preparation of Project Procurement Strategy for Development	/	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Individual Consultant Selection	Open		8,500.00	0.00	Canceled	2019-09-06	2019-09-07	2019-09-25	2019-09-25	2019-09-26		2019-09-30		2019-11-29	
WBWTLSDP/2020/80 / Consulting Services for Verification of Disbursement Linked Indicators (DLIs) by Independent Verification Agency for West Bengal Inland Water Transport, Logistics and Spatial Development Project.	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Direct Selection	Direct		50,000.00	41,184.66	Signed	2020-12-06	2020-12-07	2020-12-08	2020-12-16			2020-12-16	2021-03-08	2024-12-15	
IN-WBTIDCL-358876-CS-CDS / Study of Ganga River Dolphin	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Direct Selection	Direct - National		432,000.00	0.00	Under Implementation	2023-05-15	2023-08-02	2023-06-04	2023-11-09			2023-07-19		2026-07-03	
IN-WBTIDCL-373137-NC-DIR / Expeditious trainings for IW T employees/ Transport Department staff and other related organizations supporting IWT services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Direct Selection	Direct - National		18,500.00	0.00	Under Implementation	2023-07-22	2023-08-03	2023-07-29	2023-09-04			2023-08-28		2024-02-24	
IN-WBTIDCL-379986-CS-CDS / Appointment of Consultant for conducting Baseline Survey	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Direct Selection	Direct - National		242,000.00	0.00	Under Implementation	2023-09-01	2023-09-01	2023-09-10	2023-09-05			2023-10-02		2026-09-16	
IN-WBTIDCL-415285-CS-CDS / Proposal for conducting Training for IWT manpower in Kolkata	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Direct Selection	Direct - National		18,000.00	0.00	Under Implementation	2024-03-11	2024-03-01	2024-03-18	2024-03-12			2024-03-28		2024-04-27	
WBWTLSDP/IDR-2/2024/336 / APPOINTMENT OF AGENCY FOR PREPARATION OF REPORT ON RIVERBANK PROTECTION WORKS FOR THE PROPOSED HOWRAH TERMINAL UNDER REDEVELOPMENT	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Direct Selection	Direct - National		11,100.00	0.00	Pending Implementation	2024-06-11		2024-06-14				2024-07-03		2024-09-01	

IN-WBTIDCL-448711-CS-CDS / Direct Selection of Institute (IEST) for Feasibility Study, DPR, Design and Tender Documents For Ro-Ro Terminals Infrastructure Garden Reach (G) Jetty And Shalimar, for WBWTLSO Project	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Direct Selection	Direct - National		446,000.00	0.00	Pending Implementation	2024-09-04						2024-10-14	2025-04-12
IN-WBTIDCL-448712-CS-CDS / Direct Selection of Institute (II) for Feasibility Study, DPR, Design and Tender Documents For Ro-Ro Terminals Infrastructure Kankarhali And Raichak, for WBWTLSO Project	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Direct Selection	Direct - National		343,300.00	0.00	Pending Implementation	2024-09-04						2024-10-19	2025-04-17
IN-WBTIDCL-448753-CS-CDS / Direct Selection of National Inland Navigation Institute (NINI) for Drafting & Formulation of N. Rules and Ferries act for the State of West Bengal.	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Direct Selection	Direct - National		42,300.00	0.00	Pending Implementation	2024-09-08						2024-10-28	2025-04-26