

PROCUREMENT PLAN

(Mandatory Requirements)

Project information: [Bangladesh] [BD Rural Water, Sanitation and Hygiene for Human Capital Development Project] [P169342]

Project Implementation agency: [Department of Public Health Engineering (DPHE)]

Period covered by this Procurement Plan: Entire Project Period

Preamble

In accordance with paragraph 5.9 of the World Bank Procurement Regulations for IPF Borrowers, July 2016 [Revised in November, 2017] (“Procurement Regulations”), the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to record all procurement actions for the Project, including preparing, updating and clearing its Procurement Plan, and seeking and receiving the Bank’s review and No-objection to procurement actions as required.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: The Bank’s Standard Procurement Documents (SPDs) shall be used for goods, works and non-consulting services where international competition is required and for all consulting services, including their respective forms of contract.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Public Procurement Act 2006 and the Public Procurement Rules 2008, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- i. Lottery in award of contracts shall not be allowed;
- ii. Bidders’ qualification[s]/experience requirement[s] shall be mandatory;

- iii. Bids shall not be rejected based on percentage above or below the estimated cost;
- iv. Model Bidding Documents agreed with the Bank shall be used for all national open competitive procurement;
- v. The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations;
- vi. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- vii. *Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.*

When the Borrower uses other national procurement arrangements (other than national open competitive procurement), such as limited/restricted competitive bidding, request for quotations/shopping, direct contracting), such arrangements shall be consistent with the above requirements.

As per paragraph 5.4 of the Procurement Regulations, the "*Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework*" as attached to this document shall form part of the Model Bidding Documents.

Leased Assets: Not Applicable.

Procurement of Second Hand Goods: Not Applicable.

Domestic preference: as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**) as follows:

Goods: Applicable;

Works: Not applicable.

Hands-on Expanded Implementation Support (HEIS): Not Applicable.

Bank's Procurement Prior Review Thresholds: contracts at or above the thresholds set out in table 1 below are subject to the Bank's procurement prior review.

Table 1: Procurement Prior Review Thresholds (US\$ millions)

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consulting services: firms	0.5	1	2	4
Consulting services: Individual	0.2	0.3	0.4	0.5

Notes:

1. These thresholds apply to all procurement activities regardless of their procurement/selection methods. There is no automatic requirement to undertake prior review for direct selection for value less than these thresholds. Consultant services covers a range of services that are of an advisory or professional nature.
2. In addition to the provisions of Table 1 above, and irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - (a) procurement processes involving contract negotiations, as described in Section VI, paragraphs 6.34-36, of the Procurement Regulations;
 - (b) competitive dialogue;
 - (c) sustainable procurement;
 - (d) selection of probity assurance providers, as described in Section III, paragraph 3.3 of the Procurement Regulations; and
 - (e) best and final offer.

3. The determination of whether a contract meets the procurement prior review threshold is based on the estimated value of the contract or the package -when the selection document contains more than one lot/slice- , including all taxes and duties payable under the contract.

Bid/ Proposal Evaluation Committee: *[as per PPSD]*

Arrangement for CDD: *[Describe]*

Fraud and Corruption (F&C) Checklist: Fraud and Corruption (F&C) checklist, as developed and provided by the Bank, shall be properly filled in during the evaluation and be attached with the evaluation report in case of contracts following national competitive procurement and request for quotations.

Attachment 1

Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework¹

Date: _____

¹[Drafting note: This document shall be signed by bidders/proposers/consultants and submitted as part of their bids/proposals. In addition, this document shall be signed by the winning bidder/consultant and incorporated as part of the contract.]

Invitation of Bids/Proposals
No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines² in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;³ (ii) to be a

²*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

³ For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification or initial selection), expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant,

nominated⁴ sub-contractor, sub-consultant, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁵ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

⁴A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the bidding document) is one which has been: (i) included by the bidder in its pre-qualification or initial selection application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁵Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Proposer/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Proposer/ Consultant:

Title of the person signing the Letter: _____

PROCUREMENT PLAN Bangladesh : BD Rural Water, Sanitation and Hygiene for Human Capital Development Project

General Information

Country: Bangladesh **Bank's Approval Date of the Original Procurement Plan:** 2021-04-29
Revised Plan Date(s): (comma delineated, leave blank) 2023-09-12
Project ID: P169342 **GPN Date:**
Project Name: BD Rural Water, Sanitation and Hygiene for Human Capital Development Project
Loan / Credit No.: IDA / 67770, COFN / C1840
Executing Agency: Department of Public Health Engineering

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
RWSHP-WD-80 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Paikgacha Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	67,863.45	55,870.05	Signed						2021-12-14	2021-12-21	2021-12-19											2022-10-02
RWSHP-WD-81 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Shaikha Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	67,863.45	52,769.60	Signed						2021-12-12	2021-12-29	2021-12-17											2022-09-30
RWSHP-WD-82 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Morel ganj nad Molla hat Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	112,036.15	Signed						2021-12-12	2021-12-09	2021-12-17											2022-09-30
RWSHP-WD-83 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Mohes pur and Hornakunda Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	101,009.27	Signed						2021-12-12	2022-03-10	2021-12-17											2022-09-30
RWSHP-WD-84 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Agotly ara nad Hila Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	112,885.55	Signed						2021-12-12	2022-01-06	2021-12-17											2022-09-30
RWSHP-WD-85 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Indurk anti Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	67,863.45	50,408.25	Signed						2021-12-12	2021-12-29	2021-12-17											2022-09-30
RWSHP-WD-86 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Rangabali and Kalapara Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	115,471.74	Signed						2021-12-12	2021-12-26	2021-12-17											2022-09-30
RWSHP-WD-87 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Pabna Sadar and towardi Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	73,347.76	Signed						2021-12-14	2021-12-19	2021-12-19											2022-10-02
RWSHP-WD-88 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Sariak and Upazila	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	67,863.45	50,575.15	Signed						2021-12-14	2021-12-21	2021-12-19											2022-10-02
RWSHP-WD-89 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Nacho te and Gomostapur	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	100,928.16	Signed						2021-12-14	2021-12-27	2021-12-19											2022-10-02
RWSHP-WD-90 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Panga a and Kalabari	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	96,581.07	Signed						2021-12-14	2021-12-26	2021-12-19											2022-10-02
RWSHP-WD-91 / Public sanitation and hygiene facilities, R response to Covid-19 hand washing station with running water by installing Tubewell with overhead tank and associated facilities at Sibaiya and Harirampur	COFN / C1840	5. COVID-19 emergency response	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	135,726.90	103,959.52	Signed						2021-12-14	2021-12-28	2021-12-19											2022-10-02

RWSHP-WD-63 / Public sanitation & hygiene facilities+New Sanitation & hygiene facilities in community clinics+ Provision for running water & associated facilities in community clinics +Response to Covid-19 handwashing station with running water & associated f	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,465,214.83	0.00	Pending Implementation	2022-04-07	2022-04-12	2022-05-24	2022-06-23	2022-07-28	2023-01-24				
RWSHP-WD-64 / Public sanitation & hygiene facilities+New Sanitation & hygiene facilities in community clinics+ Provision for running water & associated facilities of community clinics +Response to Covid-19 handwashing station with running water & associate	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	732,607.42	0.00	Under Implementation	2022-04-06	2022-04-06	2022-04-11	2022-05-23	2022-05-09	2022-06-22	2022-05-22	2022-07-27	2023-01-23	
RWSHP-WD-65 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities in community clinics + Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing statio	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,465,214.83	0.00	Signed	2022-04-05	2022-04-21	2022-04-10	2022-05-22	2022-06-09	2022-06-21	2022-06-21	2022-07-26	2022-07-25	2023-01-22
RWSHP-WD-66 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities in community clinics + Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing statio	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,197,822.25	1,882,188.39	Signed	2022-04-07	2022-04-11	2022-04-12	2022-05-24	2022-05-11	2022-06-23	2022-05-22	2022-07-28	2022-06-16	2023-01-24
RWSHP-WD-67 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities in community clinics + Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities, handwashing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	244,202.47	149,673.47	Signed	2022-04-06	2022-04-19	2022-04-11	2022-05-23	2022-05-09	2022-06-22	2022-05-19	2022-07-27	2022-07-22	2023-01-23
RWSHP-WD-68 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities with Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	244,202.47	0.00	Signed	2022-04-05	2022-04-07	2022-04-10	2022-05-22	2022-04-24	2022-06-21	2022-05-17	2022-07-26	2022-06-11	2023-01-22
RWSHP-WD-69 / Public sanitation & hygiene facilities +New Sanitation & hygiene facilities in community clinics +Provision for running water & a associated facilities community clinics +Response to Covid-19 Sanitation facilities /supplies, handwashing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	937,257.21	0.00	Pending Implementation	2022-04-06	2022-04-11	2022-05-23	2022-06-22	2022-07-27					2023-01-23
RWSHP-WD-70 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities in community clinics +Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,874,514.42	0.00	Under Implementation	2022-04-06	2022-04-27	2022-04-11	2022-05-23	2022-06-05	2022-06-22	2022-07-06	2022-07-27		2023-01-23
RWSHP-WD-71 / Public sanitation & hygiene facilities +New Sanitation & hygiene facilities in community clinics +Provision for running water & a associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,640,200.12	0.00	Signed	2022-04-10	2022-03-23	2022-04-15	2022-05-27	2022-04-28	2022-06-26	2022-05-11	2022-07-31	2022-06-15	2023-01-27
RWSHP-WD-72 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities in community clinics +Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,874,514.42	0.00	Under Implementation	2022-04-07	2022-04-12	2022-05-24	2022-06-23	2022-07-28					2023-01-24
RWSHP-WD-73 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities in community clinics +Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	702,942.91	0.00	Pending Implementation	2022-04-07	2022-04-12	2022-05-24	2022-06-23	2022-07-28					2023-01-24
RWSHP-WD-74 / Public sanitation & hygiene facilities+New Sanitation & hygiene facilities in community clinics +Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, hand washing station	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	702,942.91	0.00	Under Implementation	2022-04-03	2022-03-31	2022-04-08	2022-05-20	2022-05-10	2022-06-19	2022-06-09	2022-07-24		2023-01-20
RWSHP-WD-75 / Public sanitation & hygiene facilities + New Sanitation & hygiene facilities in community clinics +Provision for running water & associated facilities in community clinics +Response to Covid-19 Sanitation facilities /supplies, handwashing	COFN / C1840	2. Investments in sanitation and hygiene	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	702,942.91	0.00	Under Implementation	2022-04-10	2022-04-15	2022-05-27	2022-06-26	2022-07-31					2023-01-27

RWSHP-GD-04 / Procurement of Office equipment	IDA / 67770	4. Project implementation and management	Post	Request for Bids	Open - National	Single Stage - One Envelope		17,657.45	0.00	Under Implementation							2022-02-17	2022-05-08	2022-02-22						2022-04-05	2022-05-05	2022-06-09	2022-12-06
RWSHP-GD-06 / Procurement of Furniture & Fixtures	COFN / C1840	4. Project implementation and management	Post	Request for Bids	Open - National	Single Stage - One Envelope		29,429.08	0.00	Under Implementation							2022-03-22	2022-04-24	2022-03-27						2022-05-08	2022-06-07	2022-07-12	2023-01-08
RWSHP-GD-02 / Computer with printer and scanner for PMU and DPHE field offices.	COFN / C1840	4. Project implementation and management	Post	Request for Bids	Open - National	Single Stage - One Envelope		80,768.00	0.00	Pending Implementation							2023-10-08		2023-10-13					2023-11-24	2023-12-24	2024-01-28	2024-07-26	
RWSHP-GD-05 / Procurement of Office Equipment	COFN / C1840	4. Project implementation and management	Post	Request for Bids	Open - National	Single Stage - One Envelope		13,900.00	0.00	Pending Implementation							2023-10-09		2023-10-14					2023-11-25	2023-12-25	2024-01-29	2024-07-27	
RWSHP-GD-07 / Procurement of Furniture & Fixtures	COFN / C1840	4. Project implementation and management	Post	Request for Bids	Open - National	Single Stage - One Envelope		13,900.00	0.00	Pending Implementation							2023-10-12		2023-10-17					2023-11-28	2023-12-28	2024-02-01	2024-07-30	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RWSHP-SD-15 / Pre-feasibility Study, Design and supervision Technical Assistance consultancy	IDA / 67770	1. Investments in water supply	Prior	Quality And Cost-Based Selection	Open - National		3,237,198.35	3,168,739.33	Signed	2021-08-19	2021-09-02	2021-09-09	2021-09-08	2021-10-23	2021-12-21			2021-11-20	2022-01-30	2021-12-20	2022-03-09	2022-01-24	2022-05-09	2022-02-28	2022-07-31	2023-02-28		
RWSHP-SD-20 / feasibility study on appropriate water supply technologies in climate risk hot spots of coastal Areas	IDA / 67770	1. Investments in water supply	Prior	Quality And Cost-Based Selection	Open - National		2,530,900.53	0.00	Signed	2021-09-25	2021-12-13	2021-10-16	2021-12-14	2021-11-29	2022-04-10			2021-12-27	2022-05-26	2022-06-26	2022-03-02	2022-08-31	2022-04-06	2022-11-28	2023-04-06			
RWSHP-SD-2 / Technical Assistance (TA) Firm to develop Behavioral Change Communication (BCC) materials for Campaign, training manuals for Local Government Institutions - LGUs & Health Workers, and their capacity building	COFN / C1840	2. Investments in sanitation and hygiene	Post	Quality And Cost-Based Selection	Open - National		2,618,180.11	0.00	Signed	2022-02-17	2022-02-03	2022-03-10	2022-02-16	2022-04-23	2022-06-13			2022-05-21	2022-07-26	2022-06-20	2022-08-22	2022-07-25	2023-01-29	2022-08-29	2023-03-29	2023-08-29		
RWSHP-SD-3 / Technical Assistance (TA) Firm for Behavioral Change Communication (BCC) Campaign, training for Local Government Institutions - LGUs & Health Workers, and their capacity building.	COFN / C1840	2. Investments in sanitation and hygiene	Prior	Quality And Cost-Based Selection	Open - National		2,618,180.11	0.00	Signed	2022-06-28	2022-03-22	2022-07-19	2022-05-19	2022-09-01	2022-09-11			2022-09-29	2022-10-27	2023-02-19	2022-12-03	2023-05-28	2023-01-07	2023-07-23	2024-01-07			
RWSHP-SD-18 / Selection of IT Firm for Providing Technical Assistance to Develop Information Management and Visualization System for Project Monitoring	COFN / C1840	3. Institutional strengthening	Post	Consultant Qualification Selection	Open - National		323,719.84	0.00	Signed	2022-09-14	2022-09-07	2022-10-05	2022-09-13	2022-11-18	2023-03-14					2022-12-18	2023-05-11	2023-01-22	2023-06-07	2023-07-21				
RWSHP-SD-14 / Assessing and Piloting Innovative Integrated Waste Management System (fecal sludge and solid waste) for Rural Areas	COFN / C1840	2. Investments in sanitation and hygiene	Post	Quality And Cost-Based Selection	Open - National		179,629.62	0.00	Under Implementation	2023-08-14	2023-08-08	2023-09-04	2023-08-13	2023-10-18					2023-11-15		2023-12-15		2024-01-19		2024-02-23		2025-02-22	
RWSHP-SD-19 / Engagement of Internal Audit Firm	COFN / C1840	3. Institutional strengthening	Post	Quality And Cost-Based Selection	Open - National		55,555.00	0.00	Pending Implementation	2023-09-25		2023-10-16		2023-11-29					2023-12-27		2024-01-26		2024-03-01		2024-04-05		2025-04-05	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
RWSHP-SD-04A / Financial Management Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		176,574.45	178,482.15	Signed	2021-06-30	2021-06-30	2021-08-18	2021-10-27	2021-09-08	2021-11-01	2021-10-13	2021-12-16	2022-04-11	
RWSHP-SD-05A / Procurement Specialist	IDA / 67770	4. Project implementation and management	Prior	Individual Consultant Selection	Open		176,574.45	145,055.06	Signed	2021-06-30	2021-06-30	2021-08-18	2021-10-24	2021-09-08	2021-12-03	2021-10-13	2021-12-09	2022-04-11	
RWSHP-SD-07A / Water Supply Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		176,574.45	182,190.09	Signed	2021-06-30	2021-06-30	2021-08-18	2021-10-24	2021-09-08	2021-10-31	2021-10-13	2021-11-26	2022-04-11	
RWSHP-SD-08A / Hydrogeologist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		170,688.64	182,190.09	Signed	2021-06-30	2021-06-30	2021-08-18	2021-10-27	2021-09-08	2021-11-01	2021-10-13	2021-11-26	2022-04-11	
RWSHP-SD-06 / Monitoring and Evaluation Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		170,688.64	166,059.36	Signed	2021-08-26	2021-09-13	2021-10-14	2022-02-27	2021-11-04	2022-03-07	2021-12-09	2022-04-03	2022-06-07	
RWSHP-SD-09 / Environmental Safeguard Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		170,688.64	147,018.14	Signed	2021-08-26	2021-09-13	2021-10-14	2022-04-28	2021-11-04	2022-04-28	2021-12-09	2022-06-04	2022-06-07	
RWSHP-SD-10 / Social Safeguard Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		170,688.64	166,059.36	Signed	2021-08-26	2021-09-13	2021-10-14	2022-02-27	2021-11-04	2022-03-07	2021-12-09	2022-04-03	2022-06-07	
P169342/RWSHP/SD-08 / Hydrogeologist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		170,688.64	0.00	Canceled	2021-05-05	2021-04-29	2021-06-23		2021-07-14		2021-08-18		2022-02-14	
P169342/RWSHP/SD-07 / Water Supply Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		176,574.45	0.00	Canceled	2021-05-05	2021-04-29	2021-06-23		2021-07-14		2021-08-18		2022-02-14	
P169342/RWSHP/SD-05 / Procurement Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		176,574.45	0.00	Canceled	2021-05-05	2021-04-29	2021-06-23		2021-07-14		2021-08-18		2022-02-14	

P169342/RWSHP-SD-04 / Financial Management Specialist	IDA / 67770	4. Project implementation and management	Post	Individual Consultant Selection	Open		176,574.45	0.00	Canceled	2021-05-05	2021-04-29	2021-06-23		2021-07-14		2021-08-18		2022-02-14	
RWSHP-SD-12 / District Level Coordinator-13 Nos.	COFN / C1840	4. Project implementation and management	Prior	Individual Consultant Selection	Open - National		734,549.73	0.00	Signed	2022-09-15	2022-09-14	2022-11-03	2023-05-21	2022-11-24	2023-06-18	2022-12-29	2023-07-14	2023-06-27	
RWSHP-SD-11 / District Level Coordinator-12 Nos.	COFN / C1840	4. Project implementation and management	Prior	Individual Consultant Selection	Open - National		678,045.90	0.00	Signed	2022-09-14	2022-09-14	2022-11-02	2023-05-18	2022-11-23	2023-06-18	2022-12-28	2023-07-14	2023-06-26	