

## PROCUREMENT PLAN (Textual Part)

**Project information:** Mozambique - P171449 - Maputo Urban Transformation Project

**Project Implementation agency:** Maputo Municipal Council

**Date of the Procurement Plan:** January 2020

**Period covered by this Procurement Plan:** January - June 2020

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Regulamento 5/2016 of March 8, 2016**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable**

***Procurement of Second Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

***Domestic preference*** as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***): **Not Applicable**

**PROCUREMENT PLAN Mozambique : Maputo Urban Transformation Project**

**General Information**

**Country:** Mozambique **Bank's Approval Date of the Original Procurement Plan:** 2020-01-09  
**Revised Plan Date(s):** (comma delineated, leave blank) 2023-09-12  
**Project ID:** P171449 **GN Date:** 2021-04-08  
**Project Name:** Maputo Urban Transformation Project  
**Loan / Credit No.:** IDA / V3130, IDA / D7490  
**Executing Agency:** Maputo Municipal Council

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
MZ-CMM-264889-CW-RFB / Construction and Rehabilitation of Public Toilets in Markets and main Public Transport Terminals	IDA / D7490	Informal Settlement Upgrade	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	329,000.00	0.00	Signed						2022-04-22	2022-06-16	2022-05-06	2022-06-16			2022-06-17	2022-07-25	2022-07-17	2022-10-20	2022-08-21	2022-12-08	2023-02-17
MZ-CMM-186992-CW-RFB / Land demarcation works, Net work and Urban Infrastructure Systems and Basic Urbanization in KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	24,000,000.00	0.00	Canceled						2022-10-14		2022-10-19				2022-11-30		2022-12-30	2023-02-03		2025-01-28	
MZ-CMM-187003-CW-RFB / Drainage, sanitation, mobility, public spaces and urban equipment works	IDA / V3130	Informal Settlement Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	38,000,000.00	0.00	Canceled						2022-09-15		2022-09-20				2022-11-01		2022-12-01	2023-01-05		2024-12-24	
MZ-CMM-289566-CW-RFB / Construction and Rehabilitation of Drainage System in Downtown	IDA / D7490	Maputo City Center Rehabilitation	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	15,000,000.00	0.00	Under Implementation						2022-11-30	2023-04-17	2022-12-05	2023-04-18			2023-01-16	2023-06-15	2023-02-15	2023-03-29		2024-03-28	
MZ-CMM-357030-CW-RFB / Construction of SW Recovery Centers	IDA / D7490	Informal Settlement Upgrade	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	194,000.00	0.00	Pending Implementation						2023-08-15		2023-08-20				2023-10-01		2023-10-31	2023-12-05		2024-06-02	
MZ-CMM-289564-CW-RFB / Integrated Intervention in Informal Settlements, Phase I	IDA / D7490	Informal Settlement Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	6,600,000.00	0.00	Canceled						2022-11-15		2022-11-20				2023-01-01		2023-01-31	2023-03-07		2023-09-03	
MZ-CMM-289565-CW-RFB / Construction works for compensation and resettlement for phases I and II	IDA / D7490	Informal Settlement Upgrade	Post	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	826,000.00	0.00	Canceled						2022-11-22		2022-11-27				2023-01-08		2023-02-07	2023-03-14		2023-09-10	
MZ-CMM-289568-CW-RFB / Construction works of Infrastructures of the Execution Unity and Demarcation of the PUD MK	IDA / D7490	Sustainable Urban Growth	Post	Request for Bids	Open - International	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	4,500,000.00	0.00	Canceled						2022-12-01		2022-12-06				2023-01-17		2023-02-16	2023-03-23		2023-09-11	
MZ-CMM-377469-CW-RFB / Rehabilitation of Drainage System in Informal Settlements under Component 1.	IDA / D7490	Informal Settlement Upgrade	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	6,500,000.00	0.00	Pending Implementation						2023-09-15		2023-09-20				2023-10-20		2023-11-19	2023-12-24		2024-12-23	
MZ-CMM-374294-CW-RFB / Paving the access Road to the KaTembe Sanitary Landfill	IDA / D7490	Sustainable Urban Growth	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	3,400,000.00	0.00	Pending Implementation						2024-01-15		2024-01-20				2024-03-02		2024-04-01	2024-05-06		2024-11-02	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
MZ-CMM-168529-GO-RFO / Supply of Office Furniture	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	35,290.69	Completed								2020-05-12		2020-06-10						2020-07-07	2020-10-05	2020-09-05	2021-04-25	
MZ-CMM-186679-GO-RFB / Pickup Double Cab Vehicles	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	187,062.50	Completed				2020-08-10	2020-09-02			2020-08-15		2020-09-03				2020-09-26	2020-09-22	2020-10-26	2020-10-30	2020-11-23	2021-05-29	2020-12-20
MZ-CMM-167802-GO-RFP / Acquisition of office equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Canceled								2020-05-12		2020-06-10						2020-07-07		2021-01-03		
MZ-CMM-200807-GO-RFB / 200 Hand Wash Systems	IDA / V3130	Informal Settlement Upgrade	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	354,971.72	Signed				2020-11-03	2021-02-10			2020-11-08		2021-02-12				2020-12-30	2021-02-25	2021-01-19	2021-04-08	2021-02-23	2021-04-29	2021-08-22
MZ-CMM-194418-GO-RFO / IT Equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Canceled								2020-09-23								2020-11-09		2021-05-08		
MZ-CMM-213554-GO-RFB / IT Equipment and Software's	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	125,354.11	Signed				2021-01-22	2021-01-18			2021-01-27		2021-01-27				2021-03-10	2021-02-25	2021-03-25	2021-06-28	2021-04-22	2021-08-02	2021-10-19
MZ-CMM-215207-GO-RFO / Financial management Software	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	57,378.01	Signed								2021-01-30		2021-02-02						2021-03-22	2021-05-24	2021-09-18		
MZ-CMM-200806-GO-RFO / Protection Equipment to Prevent Covid-19	IDA / V3130	Informal Settlement Upgrade	Post	Request for Quotations	Limited	Single Stage - One Envelope		230,000.00	115,076.21	Completed								2020-11-08		2021-02-10						2021-01-03	2021-04-29	2021-07-02	2021-08-14	
MZ-CMM-218125-GO-RFB / Acquisition of Materials for Production of Cloth Masks to Prevent Covid-19	IDA / V3130	Contingent Emergency Response	Post	Request for Bids	Open - National	Single Stage - One Envelope		220,000.00	269,208.49	Signed				2021-02-11	2021-02-10			2021-02-16		2021-02-12				2021-03-18	2021-02-25	2021-04-02	2021-04-08	2021-04-22	2021-04-25	2022-04-22
MZ-CMM-224227-GO-RFO / Videoconference Equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		38,000.00	0.00	Canceled								2021-03-20		2021-09-14						2021-05-15		2021-11-11		
MZ-CMM-289558-GO-RFO / Protection Equipment and Material for Project Technical Team	IDA / D7490	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Signed								2022-05-07		2023-03-15						2022-07-02	2023-05-11	2022-12-29		
MZ-CMM-264275-GO-RFO / Motorized Tricycle with Canopy	IDA / D7490	Project Implementation and Institutional Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,000.00	3,614.66	Completed								2022-04-04		2022-05-05						2022-05-16	2022-06-15	2022-07-15	2022-07-14	





MZ-CMM-171134-CS-QCBS / Development of Project Information Management System	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - International	50,000.00	0.00	Canceled	2020-05-03	2020-05-06	2020-05-24	2020-05-21	2020-07-07					2020-08-04	2020-09-03	2020-10-08	2020-11-12	2021-05-11				
MZ-CMM-186470-CS-QCBS / Development of Technical Studies and Projects for Drainage and Sanitation for the Downtown area	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open - International	1,000,000.00	408,420.83	Signed	2020-08-17	2020-10-27	2020-09-07	2020-10-28	2020-10-21	2021-06-18				2020-11-18	2021-08-30	2020-12-18	2021-10-11	2021-01-22	2021-12-07	2021-02-26	2022-01-10	2022-02-26
MZ-CMM-186533-CS-QCBS / Consulting services for Updating the Register, Revising the Urban Management Plan, Preparation of PPs and Safeguard Instruments	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open - International	500,000.00	487,375.00	Signed	2020-08-12	2021-03-11	2020-09-02	2021-03-15	2020-10-16	2021-12-17				2020-11-13	2022-02-11	2020-12-13	2022-04-21	2021-01-17	2022-06-07	2021-02-21	2022-06-20	2022-02-21
MZ-CMM-200797-CS-LCS / External Auditing	IDA / V3130	Project Implementation and Institutional Support	Post	Least Cost Selection	Open - National	300,000.00	23,378.51	Signed	2020-11-06	2020-10-24	2020-11-27	2020-10-27	2021-01-10	2021-04-14				2021-02-07	2021-05-14	2021-03-09	2021-07-21	2021-04-13	2021-10-18	2021-05-18	2021-10-25	2021-11-14
MZ-CMM-216360-CS-QCBS / Elaboration of Participatory Plans for Social Inclusion, Gender Equality and for Combating GBV for the Neighbourhoods in Informal Settlements	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open - International	600,000.00	723,297.67	Signed	2021-01-29	2021-01-28	2021-02-19	2021-01-28	2021-04-04	2021-05-07				2021-05-02	2021-07-05	2021-06-01	2021-10-28	2021-07-06	2022-03-24	2021-08-10	2022-04-23	2022-08-10
MZ-CMM-186481-CS-QCBS / Preparation of technical studies and projects for the improvement of public spaces and urban facilities	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open - International	1,000,000.00	0.00	Canceled	2020-08-27		2020-09-17		2020-10-31					2020-11-28		2020-12-28		2021-02-01		2021-03-08		2022-03-08
MZ-CMM-186540-CS-QCBS / Technical Studies and Executive Project for Infrastructures Development in KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open - International	1,000,000.00	0.00	Canceled	2021-07-07		2021-07-28		2021-09-10					2021-10-08		2021-11-07		2021-12-12		2022-01-16		2023-01-16
MZ-CMM-168539-CS-QCBS / Consultancy Services for drainage studies and projects for Bairro da Cidade	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open - International	500,000.00	0.00	Canceled	2020-06-10	2020-04-24	2020-07-01		2020-08-14					2020-09-11		2020-10-11		2020-11-15		2020-12-20		2022-08-12
MZ-CMM-168537-CS-QCBS / Consultancy Services to prepare studies and projects for the sustainable development of Kateembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open - International	750,000.00	0.00	Canceled	2020-06-29		2020-07-20		2020-09-02					2020-09-30		2020-10-30		2020-12-04		2021-01-08		2022-01-08
MZ-CMM-200796-CS-QCBS / Environmental and Social Impact Assessment for Components 1, 2 and 3	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open - International	500,000.00	683,853.47	Signed	2021-05-14	2021-05-14	2021-06-04	2021-05-17	2021-07-18	2021-10-06				2021-08-15	2021-12-03	2021-09-14	2022-01-17	2021-10-19	2022-03-03	2021-11-23	2022-03-27	2022-11-23
MZ-CMM-168535-CS-QCBS / Consultancy Services to develop unified social municipal cadaster.	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - International	100,000.00	0.00	Canceled	2020-05-20	2020-08-12	2020-06-10		2020-07-24					2020-08-21		2020-09-20		2020-10-25		2020-11-29		2021-11-29
MZ-CMM-169356-CS-QCBS / Consulting services for public spaces and urban equipment studies and project for Baixa da Cidade	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open - International	500,000.00	0.00	Canceled	2020-04-27		2020-05-18		2020-07-01					2020-07-29		2020-08-28		2020-10-02		2020-11-06		2021-11-06
MZ-CMM-229289-CS-QCBS / Preparation of Studies, Plans and Detailed Project for the implementation of the KaTembe Landfill and Closure of the Hulene Dump	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	0.00	Signed	2021-04-25	2021-09-20	2021-05-16	2021-09-21	2021-06-29	2022-01-18				2021-07-27	2022-03-28	2021-08-26	2022-06-28	2021-09-30	2022-10-11	2021-11-04	2022-11-07	2022-11-04
MZ-CMM-264263-CS-QCBS / Institutional Diagnosis of the municipal Department of Territorial Planning, Environment and Urbanization - VOTAU	IDA / D7490	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Signed	2021-12-02	2022-02-03	2021-12-23	2022-03-09	2022-01-27	2022-05-19				2022-02-24	2022-07-25	2022-03-24	2022-11-07	2022-04-28	2023-02-21	2022-06-02	2023-03-28	2022-11-29
MZ-CMM-237534-CS-CQS / Project Team Capacity Building	IDA / V3130	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open - National	15,000.00	0.00	Canceled	2021-06-07	2021-06-02	2021-06-21	2021-06-03	2021-07-19									2021-07-24		2021-08-14		2021-11-12
MZ-CMM-213646-CS-QCBS / Consulting Services for Completion, Development and implementation of an Integrated Information Management System for Maputo Urban Transformation Project	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - National	100,000.00	0.00	Canceled	2021-01-18	2021-01-19	2021-01-25	2021-01-27	2021-03-01	2021-05-05				2021-03-29		2021-04-28		2021-06-07		2021-07-12		2022-12-04
MZ-CMM-227454-CS-QCBS / Development of Unique Municipal Social Registry	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - National	100,000.00	0.00	Canceled	2021-04-09	2021-04-08	2021-04-30		2021-06-13					2021-07-11		2021-08-10		2021-09-14		2021-10-19		2022-10-19
MZ-CMM-299499-CS-QCBS / Consultancy Services to Support CMM in Identifying PBC Activities related to Improvement of Financial Sustainability of the Urban Solid Waste Management Sector	IDA / D7490	Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	200,000.00	0.00	Canceled	2022-06-24	2022-12-23	2022-07-15	2023-01-29	2022-08-28					2022-09-25		2022-10-25		2022-11-29		2023-01-03		2024-01-03
MZ-CMM-286081-CS-QCBS / Development of Municipal Real Estate Taxation Subsystem	IDA / D7490	Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	311,700.00	0.00	Canceled	2022-05-27	2022-05-11	2022-06-17		2022-07-31					2022-08-28		2022-09-27		2022-11-01		2022-12-06		2023-06-04
MZ-CMM-291097-CS-CQS / Strengthening Social Participation Transparency	IDA / D7490	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open - National	40,000.00	0.00	Canceled	2022-05-20		2022-06-10		2022-07-24									2022-08-23		2022-09-27		2023-03-26
MZ-CMM-168536-CS-QCBS / Consultancy Services for addressing, preparing, updating and expanding the physical and fiscal registration	IDA / D7490	Project Implementation and Institutional Support	Prior	Quality And Cost-Based Selection	Open - International	500,000.00	0.00	Canceled	2022-06-10		2022-07-01		2022-08-14					2022-09-11		2022-10-11		2022-11-15		2022-12-20		2023-12-20
MZ-CMM-186629-CS-CQS / Consulting Services to support the implementation of the Modernization of Administrative Processes	IDA / D7490	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open - International	50,000.00	0.00	Canceled	2022-04-20		2022-05-11		2022-06-24									2022-07-24		2022-08-28		2023-02-24
MZ-CMM-289570-CS-QCBS / Consulting Services to Improve the financial sustainability of the Urban Solid Waste Sector	IDA / D7490	Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	200,000.00	0.00	Canceled	2022-05-23		2022-06-13		2022-07-27					2022-08-24		2022-09-23		2022-10-28		2022-12-02		2023-12-02

MZ-CMM-357038-CS-QCBS / Upgrading of Studies, Plans and Projects for Integrated Interventions in Informal Settlements - Phase 1	IDA / D7490	Informal Settlement Upgrade	Post	Quality And Cost-Based Selection	Open - International	480,000.00	0.00	Pending Implementation	2023-08-15	2023-09-05	2023-10-19	2023-11-16	2023-12-16	2024-01-20	2024-02-24	2025-02-23					
MZ-CMM-357114-CS-CQS / Technical Training in Assets Management and Maintenance	IDA / D7490	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Limited	11,000.00	0.00	Under Implementation	2023-05-15	2023-05-09	2023-05-29	2023-06-15		2023-06-13	2023-07-11	2023-10-09					
MZ-CMM-357158-CS-QCBS / Consulting Services for Definition of Building Standards and Value of Square Meter of Construction	IDA / D7490	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - National	225,000.00	0.00	Pending Implementation	2023-08-15	2023-09-05	2023-10-19		2023-11-16	2023-12-16	2024-01-20	2024-02-24	2025-02-23				
MZ-CMM-357160-CS-QCBS / Strengthening the Institutional and Financial Capacity of Drainage and Sanitation Services	IDA / D7490	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - National	120,000.00	0.00	Pending Implementation	2023-10-16	2023-11-06	2023-12-20		2024-01-17	2024-02-16	2024-03-22	2024-04-26	2025-04-26				
MZ-CMM-357176-CS-QCBS / Supervision of Road Construction Works for Paving the Access Road to the KaTembe Landfill Area	IDA / D7490	Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	350,000.00	0.00	Pending Implementation	2023-10-02	2023-10-23	2023-12-06		2024-01-03	2024-02-02	2024-03-08	2024-04-12	2025-04-12				
MZ-CMM-299501-CS-QCBS / Consultancy Services to Support CMB in Identifying Activities regarding Inclusion of Waste Pickers and Recovery of Recyclables, including Compostable Waste	IDA / D7490	Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	150,000.00	0.00	Canceled	2022-06-23	2023-01-16	2022-07-14		2022-09-24	2022-10-24	2022-11-28	2023-01-02	2024-01-02				
MZ-CMM-289569-CS-QCBS / Supervision of Construction Works for Infrastructures of the PUDMK Execution and Demarcation Unity	IDA / D7490	Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	299,000.00	0.00	Canceled	2022-11-30	2022-12-21	2023-02-03		2023-03-03	2023-04-02	2023-05-07	2023-06-11	2024-06-10				
MZ-CMM-289533-CS-QCBS / Development of Digital Platform of Unique Social Registration	IDA / D7490	Maputo City Center Rehabilitation	Post	Quality And Cost-Based Selection	Open - International	250,000.00	0.00	Canceled	2022-07-15	2022-08-05	2022-09-18		2022-10-16	2022-11-15	2022-12-20	2023-01-24	2024-01-24				
MZ-CMM-291098-CS-CQS / Decentralization of the BAI - Single Service Desk of the Municipality to the Municipal districts	IDA / D7490	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open - National	10,000.00	0.00	Canceled	2022-08-29	2022-09-19	2022-11-02		2022-12-02	2023-01-06	2023-01-06	2023-07-05					
MZ-CMM-200798-CS-QBS / P/B's Verification Agent	IDA / V3130	Project Implementation and Institutional Support	Post	Quality Based Selection	Open - International	150,000.00	0.00	Canceled	2020-11-06	2020-11-10	2020-11-27	2020-11-16	2021-01-10	2021-11-23	2021-02-07	2022-01-07	2021-03-09	2022-03-08	2021-04-08	2021-05-13	2022-05-13
MZ-CMM-186410-CS-QCBS / Works Supervision in Informal Settlements Phase I and II	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open - International	1,226,000.00	0.00	Canceled	2022-11-01		2022-11-22		2023-01-05	2023-02-02	2023-03-04	2023-04-08	2023-05-13	2025-12-31			
MZ-CMM-186554-CS-QCBS / Works Supervision at KaTembe	IDA / V3130	Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	300,000.00	0.00	Canceled	2022-06-06	2022-06-27	2022-08-10		2022-09-07	2022-10-07	2022-11-11	2022-12-16	2023-12-16				
MZ-CMM-374305-CS-LCS / External Audit for the Project Accounts	IDA / D7490	Project Implementation and Institutional Support	Post	Least Cost Selection	Open - National	24,000.00	0.00	Under Implementation	2023-08-14	2023-08-17	2023-09-04	2023-08-31	2023-10-18	2023-11-15	2023-12-15	2024-01-19	2024-02-23	2026-02-12			
MZ-CMM-362306-CS-QCBS / Consulting Services for Urban Mobility Study for Maputo City	IDA / D7490	Maputo City Center Rehabilitation	Post	Quality And Cost-Based Selection	Open - National	100,000.00	0.00	Canceled	2023-05-25	2023-05-17	2023-06-15		2023-07-29	2023-08-26	2023-09-25	2023-10-30	2023-12-04	2024-06-01			
MZ-CMM-186501-CS-QCBS / Supervision of Drainage Works in Downtown Area	IDA / D7490	Maputo City Center Rehabilitation	Post	Quality And Cost-Based Selection	Open - International	473,000.00	0.00	Canceled	2021-09-28		2021-10-19		2021-12-02	2022-01-29	2022-03-05	2022-04-09	2024-12-24				
MZ-CMM-357151-CS-QCBS / Works Supervision of Drainage Works in Downtown	IDA / D7490	Maputo City Center Rehabilitation	Post	Quality And Cost-Based Selection	Open - International	453,000.00	0.00	Canceled	2023-06-01	2023-05-17	2023-06-22		2023-08-05	2023-09-02	2023-10-02	2023-11-06	2023-12-11	2025-06-13			
MZ-CMM-357037-CS-CQS / Technical Training in Asset Management and Maintenance	IDA / D7490	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open - National	11,000.00	0.00	Canceled	2023-05-22	2023-06-12	2023-07-26		2023-08-25	2023-09-29	2024-03-27						
MZ-CMM-264894-CS-QCBS / Preparation of Master Plan for Markets and Fairs, including Technical Studies and Designs for priority interventions	IDA / D7490	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - International	325,000.00	0.00	Canceled	2022-05-30	2022-10-11	2022-06-20	2022-10-12	2022-08-03	2023-05-16	2022-08-31	2022-09-30	2022-11-04	2022-12-09	2023-06-07		

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MZ-CMM-152216-CS-INDV / Procurement Specialist	IDA / V3130	Informal Settlement Upgrade	Prior	Individual Consultant Selection	Open	60,000.00	286,007.75	Signed	2020-01-10	2020-01-16	2020-02-28	2020-06-23	2020-03-20	2020-06-23	2020-04-24	2020-06-30	2021-04-24			
MZ-CMM-167544-CS-INDV / Senior Finance Municipal Management Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open	60,000.00	152,000.00	Signed	2020-04-16	2020-04-18	2020-06-04	2020-08-20	2020-06-25	2020-10-06	2020-07-30	2020-10-11	2021-07-30			
MZ-CMM-171140-CS-INDV / Senior Technician in Spatial Planning and Urban Soil Management to integrate the PTU M Technical Team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open	60,000.00	161,750.35	Signed	2020-05-05	2020-04-30	2020-06-23	2020-12-11	2020-07-14	2021-02-17	2020-08-18	2021-03-05	2021-02-14			
MZ-CMM-171147-CS-INDV / Senior Technician in Architecture	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open	60,000.00	67,500.00	Signed	2020-05-05	2020-04-30	2020-06-23	2020-08-28	2020-07-14	2020-09-02	2020-08-18	2020-10-06	2021-02-14			
MZ-CMM-171150-CS-INDV / Technical Team Leader	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open	60,000.00	78,000.00	Signed	2020-05-05	2020-04-30	2020-06-23	2020-11-03	2020-07-14	2020-11-05	2020-08-18	2020-11-21	2021-02-14	2021-11-25		
MZ-CMM-171151-CS-INDV / Senior Drain Technician of the technical team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open	60,000.00	146,450.44	Signed	2020-05-05	2020-04-30	2020-06-23	2020-09-16	2020-07-14	2020-11-05	2020-08-18	2020-11-16	2021-02-14			

MZ-CMM-171152-CS-INDV / Senior Technician in Social Inclusion and Gender to integrate the technical team of PT UH	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	60,000.00	Signed	2020-06-02	2020-04-30	2020-07-21	2020-12-15	2020-08-11	2021-01-25	2020-09-15	2021-02-26	2021-03-14	
MZ-CMM-172416-CS-INDV / Senior water and sanitation technician of the technical team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	128,795.78	Signed	2020-05-08	2020-05-08	2020-06-26	2020-08-25	2020-07-17	2021-05-25	2020-08-21	2021-06-06	2021-02-17	
MZ-CMM-175939-CS-INDV / Senior Advisor for Gender and Social Inclusion	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Signed	2020-06-02	2020-09-03	2020-07-21	2021-01-20	2020-08-11	2021-01-20	2020-09-15	2021-01-10	2020-12-14	
MZ-CMM-172422-CS-INDV / Individual Consultant for the definition and implementation of an integrated information management system for the project	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-05-10	2020-05-08	2020-06-28		2020-07-19		2020-08-23		2021-02-19	
MZ-CMM-176004-CS-INDV / Junior Technician in Social Inclusion and Gender	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	126,085.52	Signed	2020-06-02	2020-06-04	2020-07-21	2020-09-02	2020-08-11	2020-09-08	2020-09-15	2020-09-27	2020-12-14	2022-10-10
MZ-CMM-175981-CS-INDV / Junior Water and Sanitation Technician of the Project's Technical Team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	58,618.26	Signed	2020-06-02	2020-06-04	2020-07-21	2020-08-25	2020-08-11	2020-08-26	2020-09-15	2020-09-17	2020-12-14	2022-10-09
MZ-CMM-176001-CS-INDV / Junior Technician in Spatial Planning and Urban Soil Management	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	70,322.15	Signed	2020-06-02	2020-06-04	2020-07-21	2020-11-03	2020-08-11	2020-11-06	2020-09-15	2020-11-23	2020-12-14	2022-11-28
MZ-CMM-175990-CS-INDV / Junior Technician in Architecture	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	70,799.99	Signed	2020-06-02	2020-06-04	2020-07-21	2020-09-03	2020-08-11	2020-09-02	2020-09-15	2020-09-22	2020-12-14	2022-10-10
MZ-CMM-175998-CS-INDV / Junior Drainage Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	94,395.21	Signed	2020-06-02	2020-06-04	2020-07-21	2020-11-25	2020-08-11	2020-12-03	2020-09-15	2021-02-03	2020-12-14	2022-08-03
MZ-CMM-186605-CS-INDV / Infrastructure Senior Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	190,202.90	Signed	2020-08-18	2020-09-14	2020-10-06	2021-04-28	2020-10-27	2021-06-29	2020-12-01	2021-07-07	2022-11-21	
MZ-CMM-191816-CS-INDV / Consulting services for preparation of Project Implementation Manual	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		10,000.00	28,081.12	Signed	2020-09-10	2020-09-09	2020-10-13	2021-02-15	2020-10-22	2021-02-15	2020-11-26	2021-03-18	2021-05-25	
MZ-CMM-200801-CS-INDV / Solid Waste Management Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		160,000.00	96,254.58	Signed	2020-11-06	2021-03-06	2020-12-25	2021-08-02	2021-01-15	2021-08-04	2021-02-19	2021-08-23	2021-08-18	
MZ-CMM-200803-CS-INDV / Solid Waste Management Senior Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	60,336.96	Signed	2020-11-06	2021-04-19	2020-12-25	2021-08-19	2021-01-15	2021-09-28	2021-02-19	2021-10-01	2021-08-18	
MZ-CMM-200805-CS-INDV / Solid Waste Management Junior Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	44,649.35	Signed	2020-11-06	2021-04-19	2020-12-25	2021-09-16	2021-01-15	2021-09-20	2021-02-19	2021-10-05	2021-08-18	
MZ-CMM-200799-CS-INDV / Environmental and Social Safeguards Assistant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	61,959.33	Signed	2020-11-02	2020-11-30	2020-12-21	2021-04-30	2021-01-11	2021-05-11	2021-02-15	2021-06-03	2022-02-15	
MZ-CMM-227393-CS-INDV / Financial Management Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct		60,000.00	79,187.75	Signed	2021-03-31	2021-04-08	2021-04-07	2021-04-21	2021-04-09	2021-04-22	2021-04-16	2021-04-28	2022-04-16	
MZ-CMM-227397-CS-INDV / Social Safeguards Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct		60,000.00	159,384.08	Signed	2021-03-31	2021-04-08	2021-04-03	2021-04-15	2021-04-05	2021-04-20	2021-04-08	2021-04-28	2022-04-08	
MZ-CMM-227399-CS-INDV / Environmental Safeguards Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct		60,000.00	159,384.08	Signed	2021-03-31	2021-04-08	2021-04-05	2021-04-15	2021-04-07	2021-04-20	2021-04-12	2021-04-28	2022-04-12	
MZ-CMM-174529-CS-INDV / Individual consultancy for the elaboration of the methodology for updating the physical tax register, the generic figures map and the IPRA calculation	IDA / V3130	Sustainable Urban Growth	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-05-25	2020-05-21	2020-07-13		2020-08-03		2020-09-07		2021-03-06	
MZ-CMM-186617-CS-INDV / Senior Social Inclusion Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Canceled	2020-08-19		2020-10-07		2020-10-28		2020-12-02		2022-12-01	
MZ-CMM-167546-CS-INDV / Senior Governance Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-06-03		2020-07-22		2020-08-12		2020-09-16		2021-09-16	
MZ-CMM-167545-CS-INDV / Senior Urban Planning Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-04-16	2020-04-21	2020-06-04		2020-06-25		2020-07-30		2021-07-30	
MZ-CMM-175992-CS-INDV / Junior Technician of Mobility and Roads of the project's Technical Team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Canceled	2020-06-02	2020-06-04	2020-07-21		2020-08-11		2020-09-15		2020-12-14	
MZ-CMM-200802-CS-INDV / Senior Technician for Urban Mobility	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	98,000.00	Signed	2021-05-14	2021-04-08	2021-07-02	2021-07-29	2021-07-23	2021-08-30	2021-08-27	2021-10-03	2022-08-27	
MZ-CMM-200804-CS-INDV / Junior Technician for Urban Mobility	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	30,110.12	Signed	2021-05-21	2021-04-08	2021-07-09	2021-07-30	2021-07-30	2021-08-03	2021-09-03	2021-08-08	2022-09-01	
MZ-CMM-171156-CS-INDV / Urban Mobility Consultant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-05-11	2020-04-30	2020-06-29		2020-07-20		2020-08-24		2021-02-20	
MZ-CMM-186611-CS-INDV / Municipal Governance Senior Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Canceled	2020-08-19	2020-10-09	2020-10-07		2020-10-28		2020-12-02		2022-11-22	
MZ-CMM-228447-CS-INDV / Municipal Governance Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	95,505.75	Signed	2021-04-12	2021-04-13	2021-05-31	2021-08-24	2021-06-21	2021-11-03	2021-07-26	2021-10-05	2023-07-26	
MZ-CMM-229298-CS-INDV / Communication and Media Junior Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	44,171.41	Signed	2021-04-20	2021-04-15	2021-06-08	2021-08-30	2021-06-29	2021-09-03	2021-08-03	2021-09-09	2022-08-03	



MZ-CMM-229296-CS-INDV / Website Development for MUTP	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		10,000.00	18,336.78	Signed	2021-04-20	2021-04-15	2021-06-08	2021-12-14	2021-06-29	2022-01-26	2021-08-03	2022-02-15	2022-01-30	
MZ-CMM-200800-CS-INDV / Procurement Assistant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		36,000.00	0.00	Canceled	2020-10-30	2020-10-27	2020-12-18	2021-05-03	2021-01-08		2021-02-12		2021-08-11	
MZ-CMM-248743-CS-INDV / Team Leader for the Technical Team	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		84,000.00	76,904.82	Signed	2021-08-31	2021-08-29	2021-10-19	2021-12-08	2021-11-09	2021-12-10	2021-12-14	2021-12-30	2022-12-14	2022-11-24
MZ-CMM-248739-CS-INDV / Monitoring & Evaluation Specialist	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Limited		84,000.00	60,336.96	Signed	2021-08-20	2021-08-20	2021-08-23	2021-08-23	2021-08-25	2022-02-25	2021-08-30	2022-04-06	2022-08-30	2022-09-20
MZ-CMM-264267-CS-INDV / Consultancy services for development of the Unique Social Registry Concept	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		50,000.00	26,612.60	Signed	2021-11-30	2022-05-04	2021-12-27	2022-09-06	2022-01-10	2022-09-12	2022-02-07	2022-09-30	2022-08-06	
MZ-CMM-264273-CS-INDV / Procurement Assistant	IDA / D7490	Project Implementation and Institutional Support	Prior	Individual Consultant Selection	Open		30,000.00	35,569.41	Signed	2021-11-30	2021-11-29	2022-01-18	2022-03-31	2022-02-08	2022-04-04	2022-03-15	2022-04-15	2023-03-10	
MZ-CMM-248732-CS-INDV / Procurement Specialist II	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		84,000.00	0.00	Canceled	2021-08-20	2021-08-20	2021-09-15		2021-09-22		2021-10-06		2022-10-01	
MZ-CMM-277883-CS-INDV / Team Capacity Building Facilitator	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Limited		1,500.00	0.00	Under Implementation	2022-02-15	2022-02-10	2022-03-01		2022-03-22		2022-04-12		2022-05-12	
MZ-CMM-168533-CS-QCRS / Consultancy Services for the elaboration of legal and technical studies for IPRA and LV C revenues maximization	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2020-05-27	2020-10-01	2020-07-15		2020-08-05		2020-09-09		2021-03-08	
MZ-CMM-264318-CS-INDV / Development of municipal Real Estate Taxation Subsystem	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		180,000.00	0.00	Canceled	2021-11-30	2022-02-24	2022-01-18		2022-02-08		2022-03-15		2022-11-30	
MZ-CMM-264269-CS-INDV / Consultancy for Strengthening Decentralization for municipal districts	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		70,000.00	0.00	Canceled	2021-12-08	2022-03-08	2022-01-26		2022-02-16		2022-03-23		2022-09-19	
MZ-CMM-264268-CS-INDV / Consultancy for Strengthening Social Participation and Transparency	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		70,000.00	0.00	Canceled	2021-12-13		2022-01-29		2022-02-11		2022-03-18		2022-09-14	
MZ-CMM-264276-CS-INDV / Procurement Officer	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2021-12-06	2021-11-29	2022-01-24		2022-02-14		2022-03-14		2023-03-09	
MZ-CMM-289562-CS-INDV / Supervision of Construction and Rehabilitation of Public Toilets in Markets and main Public Transport Terminals	IDA / D7490	Contingent Emergency Response	Post	Individual Consultant Selection	Open		13,500.00	0.00	Canceled	2022-04-29	2022-07-13	2022-06-17		2022-07-08		2022-08-12		2023-02-08	
MZ-CMM-308214-CS-INDV / Supervision of Construction and Rehabilitation of Public Toilets in Markets and main Public Transport Terminals - Package 1	IDA / D7490	Contingent Emergency Response	Post	Individual Consultant Selection	Open - National		4,500.00	0.00	Under Implementation	2022-08-22	2022-09-16	2022-10-10		2022-10-31		2022-12-05		2023-06-03	
MZ-CMM-308216-CS-INDV / Supervision of Construction and Rehabilitation of Public Toilets in Markets and main Public Transport Terminals - Package 2	IDA / D7490	Contingent Emergency Response	Post	Individual Consultant Selection	Open - National		4,500.00	0.00	Under Implementation	2022-08-22	2022-09-16	2022-10-10		2022-10-31		2022-12-05		2023-06-03	
MZ-CMM-308220-CS-INDV / Supervision of Construction and Rehabilitation of Public Toilets in Markets and main Public Transport Terminals - Package 3	IDA / D7490	Contingent Emergency Response	Post	Individual Consultant Selection	Open - National		4,500.00	0.00	Under Implementation	2022-08-22	2022-09-16	2022-10-10		2022-10-31		2022-12-05		2023-06-03	
MZ-CMM-186609-CS-INDV / Senior Technical Advisor on Land Use Planning and Urban Land Management	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Canceled	2020-08-18	2020-10-07	2020-10-06		2020-10-27		2020-12-01		2022-11-21	
MZ-CMM-264271-CS-INDV / Consultancy to support the CMM in the Preparation of the Concept Note for the Green Climate Fund	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		105,000.00	0.00	Canceled	2021-12-08	2021-11-24	2022-01-26		2022-02-16		2022-03-23		2022-09-19	
MZ-CMM-318277-CS-INDV / Project Coordinator	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct - National		96,000.00	0.00	Completed	2022-09-30	2022-10-31	2022-10-10	2023-03-16	2022-10-17	2023-03-16	2022-10-31	2023-03-28	2023-10-31	2023-04-09
MZ-CMM-318280-CS-INDV / Project Accountant	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct - National		45,000.00	0.00	Signed	2022-09-30	2022-10-20	2022-10-10	2022-05-06	2022-10-17	2022-06-01	2022-10-31	2023-02-07	2023-10-31	
MZ-CMM-318283-CS-INDV / Senior Advisor on Land Use Planning and Urban Land Management	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct - National		100,000.00	0.00	Signed	2022-09-30	2022-10-20	2022-10-10	2022-09-15	2022-10-17	2022-09-15	2022-10-31	2022-07-21	2023-10-31	
MZ-CMM-319153-CS-INDV / Monitoring & Evaluation Specialist	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National		84,000.00	0.00	Signed	2022-10-07	2022-10-20	2022-11-09	2023-02-28	2022-11-23	2023-03-17	2022-12-21	2023-04-06	2023-12-21	
MZ-CMM-341949-CS-INDV / Consultancy Services to Support CMM in Identifying PBC3 Activities related to Improvement of Financial Sustainability of the Urban Solid Waste Management Sector	IDA / D7490	Sustainable Urban Growth	Post	Individual Consultant Selection	Open - International		200,000.00	0.00	Under Implementation	2023-02-15	2023-03-17	2023-03-20		2023-04-03		2023-04-24		2023-09-21	
MZ-CMM-357142-CS-INDV / Services for Training of Operational Brigades to Act on the Ground in the Areas of Drainage, Roads, Solid Waste, and Urban Sewerage	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Limited		11,000.00	0.00	Under Implementation	2023-05-15	2023-05-09	2023-05-20	2023-06-20	2023-06-10		2023-07-15		2024-07-14	
MZ-CMM-357164-CS-INDV / Works Supervision for Fence Erection around KaTembe Landfill Area	IDA / D7490	Sustainable Urban Growth	Post	Individual Consultant Selection	Open - National		20,000.00	0.00	Pending Implementation	2023-09-15		2023-11-03		2023-11-24		2023-12-29		2024-06-26	

MZ-CMM-357204-CS-INDV / Consulting Services for Decentralization of Licensing of Economic Activities to the Municipal Districts	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	45,000.00	0.00	Under Implementation	2023-09-01	2023-05-09	2023-10-20	2023-11-10	2023-12-15	2024-06-12
MZ-CMM-357221-CS-INDV / PBCs Verification Agent	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	50,000.00	0.00	Pending Implementation	2023-05-02		2023-06-20	2023-07-11	2023-08-15	2024-02-11
MZ-CMM-357227-CS-INDV / Procurement Assistant	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	60,000.00	0.00	Under Implementation	2023-05-02	2023-05-08	2023-06-20	2023-07-11	2023-08-15	2025-08-14
MZ-CMM-357231-CS-INDV / Environmental and Social Safeguard Assistant	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	70,000.00	0.00	Under Implementation	2023-05-02	2023-05-08	2023-06-20	2023-07-11	2023-08-15	2025-09-03
MZ-CMM-289567-CS-INDV / Preparation of Housing Project for KaTembe	IDA / D7490	Sustainable Urban Growth	Post	Individual Consultant Selection	Open	10,000.00	0.00	Canceled	2022-07-01		2022-08-19	2022-09-09	2022-10-14	2023-04-12
MZ-CMM-362294-CS-INDV / Project Procurement Specialist II	IDA / D7490	Project Implementation and Institutional Support	Prior	Individual Consultant Selection	Open - National	80,000.00	0.00	Under Implementation	2023-05-25	2023-05-26	2023-06-27	2023-07-11	2023-08-08	2025-08-07
MZ-CMM-374203-CS-INDV / Spatial Planning and Urban Soil Management Technician	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	60,000.00	0.00	Under Review	2023-08-14	2023-08-28	2023-10-02	2023-10-23	2023-11-27	2024-11-26
MZ-CMM-374206-CS-INDV / Social Inclusion and Gender Affairs Officer	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	60,000.00	0.00	Under Review	2023-08-10	2023-08-31	2023-09-28	2023-10-19	2023-11-23	2024-11-22
MZ-CMM-374210-CS-INDV / Water and Sanitation Senior Technician	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	60,000.00	0.00	Under Review	2023-08-10	2023-08-28	2023-09-28	2023-10-19	2023-11-23	2024-11-22
MZ-CMM-374265-CS-INDV / Environmental and Social Audit for the 3 components	IDA / D7490	Informal Settlement Upgrade	Post	Individual Consultant Selection	Open - National	100,000.00	0.00	Under Review	2023-08-25	2023-09-12	2023-10-13	2023-11-03	2023-12-08	2025-12-07
MZ-CMM-374213-CS-INDV / Senior Technician for Communication and Information Technology System	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct - National	18,000.00	0.00	Under Review	2023-08-28	2023-08-30	2023-09-07	2023-09-28	2023-11-02	2025-10-22
MZ-CMM-380777-CS-INDV / Project Coordinator	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - National	192,000.00	0.00	Pending Implementation	2023-09-15		2023-10-18	2023-11-08	2023-12-13	2025-12-12
MZ-CMM-374310-CS-INDV / Mid-term Review	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open - International	15,000.00	0.00	Pending Implementation	2024-01-15		2024-03-04	2024-03-25	2024-04-29	2024-08-27