

Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan:** *May 2015; Revision July 2016*
2. **Date of General Procurement Notice:** *April 15, 2015*
3. **Period covered by this procurement plan:** *The procurement period of project covered from year Dec 2016-Jun 2017*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>US\$ 2 million</i>	<i>All</i>
2.	NCB (Goods)	<i>US\$ 2 million</i>	<i>All</i>
3.	ICB (Works)	<i>US\$ 10 million</i>	<i>All</i>
4.	NCB (Works)	<i>US\$ 10 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>US\$ 2 million</i>	<i>All</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Reference to (if any) Project Operational/Procurement Manual:** *Procurement Manual is being updated in Aug 2017.PCMU will finalize by Aug 15, 2017.*
4. **Any Other Special Procurement Arrangements:** *Not Applicable*
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

The main contract; two works and one consultancy have already been awarded.

1	2	3	4	5	6	7
	Description		Packages		Review	

Aug 8, 2017

Ref. No.		Estimated Cost US\$ million		Domestic Preference (yes/no)	by Bank (Prior / Post)	Comments
	Gate Replacement and Divide Wall	140	ICB	No	Prior	
	Construction of Training Wall	50	ICB	No	Prior	

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 1 m	
2.	Single Source (Firms)	Above US \$ 1 m	Justification alongwith identification of SSS in procurement plan
3.	Individual	Above US\$ 300, 000	In addition the selection of procurement staff

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the OPCS guidance.
- 3. Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of	Estimated	Packages	Review by Bank	Comments

Aug 8, 2017

	Assignment	Cost US\$ million		(Prior / Post)	
	Construction Supervision		<i>1</i>	<i>Prior</i>	<i>Continuation of signed contract</i>
	Monitoring and evaluation Services	<i>2.6 m</i>	<i>1</i>	<i>Prior</i>	

PROCUREMENT PLAN Pakistan : PK-Sindh Barrages Improvement Project

General Information

Country: Pakistan **Bank's Approval Date of the Original Procurement Plan:** 2019-02-15
Revised Plan Date(s): (comma delineated, leave blank 2023-09-14)
Project ID: P131324 **GPN Date:**
Project Name: PK-Sindh Barrages Improvement Project
Loan / Credit No.: IDA / 62420
Executing Agency: AF of SBIP

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
PK-AFOF SBIP-99622-CW-DIR / Repair of casson gate and replacement of the 5 number gates of the Sukkur Barrage on emergency basis	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Direct Selection	Direct					5,000,000.00	3,745,189.56	Signed					2019-02-19	2019-02-27	2019-03-01	2019-03-01							2019-04-15	2019-07-01	2020-04-13
PK-AFOF SBIP-99629-CW-RFQ / Up-gradation of Barrage Monitoring Unit at Guddu, Sukkur and Kotri	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Open - National	Single Stage - One Envelope				30,000.00	0.00	Canceled																	2019-11-25
PK-AFOF SBIP-98651-CW-RFB / Contract No. SBIP/S1 Restoration and Upgradation of Sukkur Barrage	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				67,000,000.00	0.00	Canceled	2019-02-07	2019-09-18	2019-04-25		2019-04-25		2019-02-12	2019-10-04			2019-07-04		2019-08-03		2019-09-07		2022-09-03
PK-AFOF SBIP-185187-CW-RFB / Contract No. SBIP/S1: Restoration and Up gradation of Sukkur Barrage.	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				105,000,000.00	0.00	Under Implementation	2020-08-06	2020-10-14	2020-10-22	2021-09-23	2020-10-22	2022-02-18	2020-08-11	2020-11-01			2020-12-31	2022-06-07	2021-01-30	2022-07-25	2021-03-06		2025-03-01
PK-AFOF SBIP-98657-CW-RFB / Contract package SBIP/S2 Dredging from pocket and approach and tail channels & Excavation from pocket and a approach and tail channels of Sukkur Barrage	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				16,500,000.00	0.00	Pending Implementation					2020-09-22		2020-09-27				2020-11-08		2020-12-08		2021-01-12		2023-01-10
PK-AFOF SBIP-98666-CW-RFB / Contract No. SBIP/S4 Canal Desilting	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				13,000,000.00	0.00	Under Implementation					2020-10-15	2023-05-12	2020-10-20	2023-05-12			2020-12-01	2023-06-19	2020-12-31		2021-02-04		2023-02-00
PK-AFOF SBIP-146691-CW-RFB / Restoration of Fish Hatchery at Sukkur	IDA / 62420	Component D: River basin water resources and riverine management	Post	Request for Bids	Open - National	Single Stage - One Envelope				645,000.00	0.00	Pending Implementation					2021-01-15		2021-01-30				2021-03-13		2021-04-12		2021-05-17		2022-12-00
PK-AFOF SBIP-278232-CW-RFQ / Renovation of PCMU office	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope				15,000.00	0.00	Pending Implementation							2022-03-06								2022-05-01		2022-06-15
PK-AFOF SBIP-298176-CW-RFQ / Construction of Model of Long Crest Weir	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope				20,000.00	0.00	Under Implementation							2022-06-07	2022-01-17							2022-07-24		2023-01-20
PK-AFOF SBIP-370823-CW-DIR / RAISING AND STRENGTHENING EMBANKMENT WORKS AT RIGHT T SPUR AT GUDDU BARRAGE	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Direct Selection	Direct - National					4,500,000.00	0.00	Pending Implementation					2023-07-17		2023-07-31								2023-09-18		2024-03-16

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
PK-AFOF SBIP-112061-GO-RFQ / 03 numbers trucks including boat trailer (Optional) for Barrage monitoring Unit to transport of Boats	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	57,021.67	Signed							2019-05-18	2020-01-03								2019-07-13	2020-01-30	2019-09-11	
PK-AFOF SBIP-112071-GO-RFQ / IT equipment (Computer /Laptop, software, printers with accessories, Photocopier and Camera), etc.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	33,302.43	Signed							2019-05-15	2019-05-31								2019-07-10	2019-11-10	2019-08-09	
PK-AFOF SBIP-112059-GO-RFQ / 03 Numbers Boats to measure discharge in canals	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		90,000.00	22,159.40	Signed							2019-06-29	2019-09-20								2019-08-24	2019-12-20	2019-11-22	
PK-AFOF SBIP-98663-GO-RFB / Contract No. SBIP/S3 Procurement of Dredger and performance demonstration	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,050,000.00	0.00	Pending Implementation			2020-09-15		2020-09-20				2020-11-01			2020-12-01			2021-01-05		2021-07-04		
PK-AFOF SBIP-112062-GO-RFQ / Flow measurement/Survey equipment for Barrage Monitoring Unit	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation					2020-09-27											2020-11-22		2021-01-21	
PK-AFOF SBIP-224427-GO-RFQ / Procurement of IT Equipment for Project Coordination & Monitoring Unit SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	9,088.99	Signed					2021-04-04	2021-07-20									2021-05-30	2021-09-17	2021-11-26		
PK-AFOF SBIP-278229-GO-RFQ / Procurement of Electronic Goods for PMO & PCMU office.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	0.00	Pending Implementation					2022-03-06											2022-04-05		2022-04-25	
PK-AFOF SBIP-365433-GO-RFQ / Supply of Nets (Tombac hali made of Thick/Less Thread)	IDA / 62420	Component D: River basin water resources and riverine management	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,000.00	0.00	Pending Implementation					2023-07-25											2023-08-22		2023-09-21	
PK-AFOF SBIP-365436-GO-RFQ / Supply of Wet Suits/Diving Kits	IDA / 62420	Component D: River basin water resources and riverine management	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,600.00	0.00	Pending Implementation					2023-07-25											2023-08-22		2023-10-21	

PK-AFOF SBIP -365444-GO-R FQ / Supply of Hydrometer and Range Finder	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	7,000.00	0.00	Pending Impl ementation																2023-07-25					2023-08-22	2023-10-21									
PK-AFOF SBIP -365445-GO-R FQ / Supply of Deep Freezer and Air Conditioner	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	8,000.00	0.00	Pending Impl ementation																						2023-08-22	2023-10-05								
PK-AFOF SBIP -365446-GO-R FQ / Supply of Furniture and Fixture	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	14,000.00	0.00	Pending Impl ementation																							2023-08-22	2023-11-20							
PK-AFOF SBIP -297917-GO-R FQ / Supply of Acoustic Dopp ler Current Profiler (ADCP)	IDA / 62420	Component B: Improved Bar rage Operation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	50,000.00	0.00	Canceled																							2022-06-17		2022-08-12	2023-02-08					
PK-AFOF SBIP -296323-GO-R FQ / Supply of ISLR Camera, Generator and 15 hp Pump with Motor	IDA / 62420	Component B: Improved Bar rage Operation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	30,000.00	0.00	Canceled																								2022-06-02		2022-06-28	2022-08-12				
PK-AFOF SBIP -365441-GO-R FQ / Supply of Motorcycles 1 25 CC	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	9,000.00	0.00	Pending Impl ementation																								2023-07-25		2023-08-22	2023-11-20				
PK-AFOF SBIP -366486-GO-R FQ / Small Mobile Generator	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	5,500.00	0.00	Pending Impl ementation																									2023-08-03		2023-09-07	2023-10-07			
PK-AFOF SBIP -366487-GO-R FQ / Supply of Motors for Ho isting System of Kotri Barrag e	IDA / 62420	Component B: Improved Bar rage Operation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	35,000.00	0.00	Pending Impl ementation																										2023-07-27		2023-08-24	2023-09-23		
PK-AFOF SBIP -365438-GO-R FQ / Supply of ISLR Camera, Night Vision Drone Camera a nd Binoculars	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	11,000.00	0.00	Pending Impl ementation																											2023-07-25		2023-08-22	2023-09-21	
PK-AFOF SBIP -365447-GO-R FQ / Supply of IT Items (Lapt op, Printers, Photocopiers and Multimedia etc.	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	8,500.00	0.00	Pending Impl ementation																												2023-07-25		2023-08-22	2023-10-21
PK-AFOF SBIP -365431-GO-R FQ / Indus Dolphin Rescue A mbulance, 4x4, one Single C abin with rare hood	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	45,000.00	0.00	Pending Impl ementation																												2023-07-25		2023-08-22	2023-11-20
PK-AFOF SBIP -365440-GO-R FQ / Supply of Dolphin Rescu e Inflatable Motor Boats for o peration in canals with 10 hp outboard engines	IDA / 62420	Component D: River basin w ater resources and riverine management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	17,500.00	0.00	Pending Impl ementation																												2023-07-25		2023-08-22	2023-11-20

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PK-AFOF SBIP -99825-CS-OC BS / Construction Supervision consultants for Rehabilitation and Modernization of Sukkur Barrage Works.	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Prior	Quality And Cost- Based Selection	Open - Internationa l		4,000,000.00	5,741,138.12	Signed	2019-03-04	2019-03-21	2019-03-25	2019-10-04	2019-05-08	2020-04-13			2019-06-05	2020-08-11	2019-07-05	2021-04-15	2019-08-09	2021-07-13	2019-09-13	2021-09-08	2022-03-11					
PK-AFOF SBIP -145949-CS-C QS / Consultancy Services for Physical Hydraulic and hydrolo gical model of Sukkur Barra ge for Future Studies	IDA / 62420	Component C: Project Mana gement, Monitoring, and Eva luation	Prior	Quality Based Sel ection	Open - Internationa l		1,250,000.00	0.00	Under Implem entation	2019-12-20	2020-02-06	2020-01-10	2020-07-21	2020-02-23	2022-11-11			2020-03-22	2023-02-22	2020-04-21	2023-04-12	2020-05-21			2020-06-25			2020-12-22			
PK-AFOF SBIP -145958-CS-C QS / Third Party Consultant Fir m to Prepare Site Specific E nvironmental and Social Man agement Plan (ESM) Right B ank Canals of Sukkur Barrage	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Consultant Quali fication Selection	Open - National		155,000.00	0.00	Under Implem entation	2019-12-20	2020-01-06	2020-01-10	2020-01-21	2020-02-23							2020-03-24			2020-04-28			2022-04-26				
PK-AFOF SBIP -278299-CS-C QS / Procurement of Internal Auditor Firm for Guddu Barra ge Project	IDA / 62420	Component E: Project mana gement, Monitoring and Eval uation	Post	Consultant Quali fication Selection	Open - National		30,000.00	0.00	Pending Imple mentation	2022-02-21		2022-03-14		2022-04-27							2022-05-09			2022-05-30			2022-11-26				
PK-AFOF SBIP -185186-CS-Q CBS / International Consultan ts for Technical Assistance fo r Modernization and Improve d Operation and Maintenan ce of Kotri Barrage	IDA / 62420	Component C: Project Mana gement, Monitoring, and Eva luation	Prior	Quality And Cost- Based Selection	Open - Internationa l		2,500,000.00	0.00	Under Review	2023-08-25		2023-09-15		2023-10-29					2023-11-26		2023-12-26			2024-01-30			2024-03-05			2026-03-03	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant	Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual		Planned	Actual	Planned	Actual	Planned	Actual		
PK-AFOF SBIP -101733-CS-C DS / Consulting Services for Design and Construction Sup erision for Emergency repla cement of Sukkur Barrage Ga tes	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Direct Selection	Direct		450,000.00	783,466.90	Signed	2019-02-22	2019-01-28	2019-03-04	2019-01-28			2019-05-08	2019-04-06	2020-05-06		
PK-AFOF SBIP -104268-CS-IN DV / Kotri Barrage Safety Ass essment Consultants (CIV) T eam Leader	IDA / 62420	Component C: Project Mana gement, Monitoring, and Eva luation	Post	Individual Consult ant Selection	Limited		10,000.00	8,519.70	Signed	2019-03-08		2019-03-13	2019-03-14	2019-04-03	2019-03-29	2019-05-08	2019-04-05	2019-07-07		

PK-AFOF SBIP-104270-CS-IN DV / Kottari Barrage Safety Assessment Consultants (Mechanical)	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	8,519.70	Signed	2019-03-08	2019-03-12	2019-03-13	2019-03-14	2019-04-03	2019-03-29	2019-05-08	2019-04-05	2019-07-07	
PK-AFOF SBIP-129060-CS-IN DV / Procurement of Individual Consultant (LEGAL ADVISOR) (Project Management Office-PMO, Sindh Barrages Improvement Project-SBIP)	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		41,500.00	34,866.83	Signed	2019-08-26	2019-08-27	2019-08-27	2019-08-28	2019-09-09	2019-12-17	2019-09-16	2019-12-28	2020-08-31	2021-01-04
PK-AFOF SBIP-145939-CS-IN DV / Contract Management Specialist	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Post	Individual Consultant Selection	Limited		80,000.00	20,410.30	Terminated	2019-11-25	2019-12-13	2019-12-15	2019-12-13	2020-01-05	2019-12-20	2020-02-09	2019-12-30	2022-02-06	
PK-AFOF SBIP-145940-CS-IN DV / Senior Environmental and Ecological Advisor	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2019-11-29	2020-01-06	2019-12-19	2020-01-07	2020-01-09		2020-02-13		2021-02-11	
PK-AFOF SBIP-145942-CS-C DS / Independent Consultant for Engineering Panel of Expert as per World Bank (OP 4.3 7 Safety of Dams) for Rehabilitation of Sukkur Barrage Project Mechanical Engineer/Team L	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Post	Direct Selection	Direct		70,000.00	55,500.00	Signed	2020-01-01	2020-02-25	2020-02-10	2020-02-28			2020-04-15	2020-03-18	2022-04-13	
PK-AFOF SBIP-150856-CS-IN DV / Procurement of consulting services (Individual Consultant) Social Safeguard Specialist PMO-SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		18,000.00	14,054.56	Signed	2019-12-22	2020-01-06	2019-12-27	2021-05-27	2020-01-17	2021-06-24	2020-02-21	2021-07-19	2020-08-19	
PK-AFOF SBIP-152688-CS-IN DV / Media Communication Specialist	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	23,630.68	Signed	2020-01-06	2020-01-09	2020-01-08	2020-01-13	2020-01-29	2020-01-23	2020-01-31	2020-01-31	2021-01-30	
PK-AFOF SBIP-169021-CS-IN DV / Independent Consultant for Engineering Panel of Expert as per World Bank (OP 4.3 7 Safety of Dams) for Rehabilitation of Sukkur Barrage Project, Hydrologist/Sediment Specialist (member PoE)	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Post	Individual Consultant Selection	Direct		50,000.00	0.00	Under Implementation	2020-04-20	2020-07-21	2020-04-30	2020-12-28	2020-05-21		2020-06-25		2021-06-24	
PK-AFOF SBIP-145943-CS-C DS / Independent Consultant for Engineering Panel of Expert (PoE) as per World Bank (OP 4.3 7 Safety of Dams) for Rehabilitation of Sukkur Barrage Project Hydraulic Design Specialist/Team Member	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Post	Direct Selection	Direct		20,000.00	0.00	Pending Implementation	2021-01-01		2021-02-10				2021-04-16		2023-04-14	
PK-AFOF SBIP-191103-CS-IN DV / Manager Finance Specialist	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open		100,000.00	0.00	Pending Implementation	2020-09-07		2020-10-26		2020-11-16		2020-12-21		2024-12-30	
PK-AFOF SBIP-224419-CS-IN DV / Procurement of consulting services (Individual Consultant) Environmental Safeguard Specialist for preparation of ES Safeguards Instruments for SWAT area	IDA / 62420	Component D: River basin water resources and riverine management	Post	Individual Consultant Selection	Limited		40,000.00	36,000.00	Signed	2021-03-12	2021-03-18	2021-03-17	2021-03-22	2021-03-18	2021-04-19	2021-03-25	2021-04-04	2021-12-30	
PK-AFOF SBIP-224422-CS-IN DV / Procurement of consulting services (Individual Consultant) Social Safeguard Specialist I for preparation of Resettlement Policy Framework & Gender Action Plan for SWAT & review and update of resettlement action plan RAP of Akrum Wah Canal.	IDA / 62420	Component D: River basin water resources and riverine management	Post	Individual Consultant Selection	Limited		20,000.00	17,198.06	Signed	2021-03-12	2021-03-18	2021-03-17	2021-03-22	2021-03-19	2021-04-26	2021-03-24	2021-04-04	2021-12-30	
PK-AFOF SBIP-224423-CS-IN DV / Procurement of consulting services (Individual Consultant) Social Specialist II to prepare an Environmental and Social Management Framework (ESMF) and RAP for SWAT.	IDA / 62420	Component D: River basin water resources and riverine management	Post	Individual Consultant Selection	Limited		20,000.00	13,526.56	Signed	2021-03-12	2021-03-18	2021-03-15	2021-03-22	2021-03-17	2021-04-19	2021-03-26	2021-04-23	2021-12-30	
PK-AFOF SBIP-224424-CS-IN DV / Procurement of consulting services (Individual Consultant) M&E Specialist for PMO SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open		20,000.00	0.00	Under Implementation	2021-03-25	2021-06-18	2021-05-13		2021-06-03		2021-06-18		2022-05-30	
PK-AFOF SBIP-224672-CS-IN DV / Individual consultant to Work on Fish Migration	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2021-03-25	2021-07-29	2021-04-04		2021-04-25		2021-05-30		2022-05-29	
PK-AFOF SBIP-224673-CS-IN DV / Individual Consultant Expert on Environmental Flow	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2021-03-25	2021-07-29	2021-04-04	2021-10-15	2021-04-25	2021-11-01	2021-05-30		2022-05-29	
PK-AFOF SBIP-224674-CS-IN DV / Individual Consultant Expert on Capacity Building	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Pending Implementation	2021-03-25		2021-04-04		2021-04-25		2021-05-30		2022-05-29	
PK-AFOF SBIP-238446-CS-IN DV / Services of an Individual Consultant Irrigation / Hydraulic Specialist PCMU is required, who will work as a two-month member team for preparing an and finalizing the Planning Commission Proforma - 1 (PC-1) for	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Post	Individual Consultant Selection	Limited		12,500.00	12,500.00	Signed	2021-06-07	2021-06-03	2021-06-08	2021-06-23	2021-06-13	2021-06-25	2021-06-15	2021-07-03	2021-10-30	
PK-AFOF SBIP-238448-CS-IN DV / Procurement of Individual Consultant Agriculture Economist PCMU for preparation of PC-1 of SWAT.	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Post	Individual Consultant Selection	Limited		12,500.00	23,625.28	Signed	2021-06-08	2021-06-03	2021-06-14	2021-06-23	2021-06-15	2021-06-25	2021-06-18	2021-07-03	2021-10-30	

PK-AFOF SBIP - 240789-CS-IN DV / Procurement of Individual Consultant Capacity Development Expert to help PMO in management and development of organizational plan to build capacity of the staff in various fields for one year duration and extendable.	IDA / 62420	Component B: Improved Barrage Operation	Post	Individual Consultant Selection	Limited	18,000.00	0.00	Pending Implementation	2021-07-05		2021-08-23		2021-09-13		2021-10-18		2022-08-30
PK-AFOF SBIP - 278222-CS-IN DV / Procurement of Individual Consultant Specialist for PCMU	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	15,000.00	15,000.00	Signed	2022-02-09	2022-02-10	2022-02-11	2022-02-22	2022-02-19	2022-02-24	2022-02-22	2022-03-04	2022-12-13
PK-AFOF SBIP - 278308-CS-C DS / Hiring of UN-FAO team under SBIP as Project Management Consultants. Justification of Amendment V & VI of PNC-UN-FAO Contract is given in comments section.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Direct Selection	Direct	140,000.00	0.00	Pending Implementation	2022-02-10		2022-02-14				2022-02-17		2022-03-31
PK-AFOF SBIP - 278314-CS-C DS / Contracting UN-FAO team under a new 18 months contract as Project Management Consultants for AF SBIP.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Prior	Direct Selection	Direct	1,200,000.00	0.00	Pending Implementation	2022-02-10		2022-02-20				2022-03-28		2023-09-30
PK-AFOF SBIP - 329354-CS-IN DV / Electro-Mechanical Expert	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	35,000.00	0.00	Under Implementation	2022-12-08	2022-12-26	2022-12-13		2023-01-03		2023-02-07		2026-02-06
PK-AFOF SBIP - 331954-CS-IN DV / Legal Advisor	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Under Review	2023-01-02	2022-12-21	2023-01-07		2023-01-28		2023-03-04		2024-03-03
PK-AFOF SBIP - 278228-CS-IN DV / Procurement of Individual Consultant Services, Contract Management Specialist for PMO SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	75,000.00	0.00	Pending Implementation	2023-10-02		2023-10-16		2023-10-30		2023-11-27		2025-11-24
PK-AFOF SBIP - 188965-CS-C DS / Environmental Safeguard Specialist	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Pending Implementation	2023-07-06		2023-07-27		2023-08-10		2023-09-07		2024-09-06
PK-AFOF SBIP - 381845-CS-C DS / Independent Consultants for Engineering Panel of Experts, Team Leader (POE) as per World Bank (OP 4.37 Safety of Dams) for Rehabilitation of Guddid and Sukkur Barrage	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Direct Selection	Direct - International	100,000.00	0.00	Pending Implementation	2023-09-18		2023-09-28				2023-10-23		2027-10-25