

## Appendix to Annex 3

### Procurement Plan

#### I. General

##### 1. Project Information

Country : India  
Borrower : Government of India  
Project Name : National Hydrology Project  
Loan Credit No. :

2. Bank's Approval Date of the Procurement Plan :

3. Date of General Procurement Notice :

4. Period Covered by this procurement plan : 18 months

#### II. Goods, Works, and Non-Consulting Services

##### Thresholds for Method of Procurement for procurement of goods, works and non-consulting services

##### Procurement of Goods, Information technology and non consultancy services:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 3 million
Limited Competitive Bidding (LIB)	Must meet the requirements as per Para 3.2 of the Procurement Guidelines, and with prior agreement in PP with the Bank
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 3 million
Shopping	Up to USD 100,000 (INR 6.5 m)
Direct	Must meet the requirements as per Para 3.7 of the Procurement Guidelines, and with prior agreement in PP with the Bank
Framework Agreement	Must meet the requirements as per Para 3.6 of the Procurement Guidelines, and with prior agreement in PP with the Bank

##### Procurement of Works:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 40 million
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 40 million
Comparison of three quotations / Shopping	Up to USD 100,000 (INR 6.5 m)
Force Account	Must meet the requirements as per Para 3.9 of the Procurement Guidelines, and with prior agreement in PP with the Bank



**Prior Review Thresholds:** The following would be subject to Prior review of the Bank regardless of the Method of selection:

- (a) **Works:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 10 million
- (b) **Goods:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 2 million; and

***The Prior Review Thresholds will be reviewed and updated during the implementation of the project, and modified based on the risk assessment.***

1. **In the case of contracts subject to prior review,** Project Implementing Entity shall seek the Bank's no objection **before granting/agreeing to** (a) an extension of the stipulated time for performance of a contract that either increases the contract price or has an impact on the planned completion of the project; (b) any substantial modification of the scope of works, goods, non-consulting services or consulting services, other significant changes to the terms and conditions of such that the contract;; (c) any variation order or amendment (except in cases of extreme urgency) which singly or combined with all variation orders or amendments previously issued, increase the original contract amount by more than 15 percent; or (d) the proposed termination of the contract..

A copy of all amendments to the contract shall be furnished to the Bank for its record.

## **2. Prequalification**

Not Applicable

**Domestic Preference:** The provision of domestic preference is applicable in the evaluation of Goods only.

## **3. Reference to Procurement Manual**

The procurement manual for the project is presently under preparation. SBDs agreed between the Project and Bank will be used for all works, goods, and non consultancy procurements.

## **4. Any Other Special Procurement Arrangements**

The National bidding method for procurement and goods and works according to the above value thresholds will be conducted in accordance with paragraphs 3.3 and 3.4 of the Bank's Procurement Guidelines and the following provisions:

- (a) Only the model bidding documents for NCB agreed with the GOI task force (and as amended for time to time) shall be used for bidding.
  - (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.
  - (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
  - (d) Extension of bid validity shall not be allowed with reference to contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
  - (e) Rebidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
  - (f) Rate contracts entered into by the DGS&D will not be acceptable as a substitute for NCB procedures unless incorporation of right to audit and fraud corruption clauses. DGS&D contracts will be acceptable, however, for any procurement under the shopping procedures.
  - (g) Two or three envelope system will not be used (except when using the e-procurement system assessed and agreed by the Bank).
  - (h) No negotiations are conducted even with the lowest evaluated responsive bidders.
5. The bid evaluation will be carried out according to the agreed timeline in the Procurement Activity Schedule.

### **III. Selection of Consultants**

#### **1. Methods and Prior Review Threshold**

##### **Procurement methods of procurement of Consultants' Services (Firms)**

<b>Method of Procurement</b>	<b>Thresholds for Methods</b>
Quality and Cost Based Selection (QCBS)	
Quality Based Selection (QBS)	Must meet the requirements as per Para 3.2 to 3.4 of the Consultant Guidelines
Selection based on a Fixed Budget (FBS)	Must meet the requirements as per Para 3.5 of the Consultant Guidelines,
Selection Based on Least Cost Basis (LCS)	Must meet the requirements as per Para 3.6 of the Consultant Guidelines,
Selection based on Consultant's Qualification (CQ)	Estimated not to exceed USD 300,000, and must meet the requirements as per Para 3.7 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements as per Para 3.8 to 3.11 of the Consultant Guidelines, and with prior agreement in PP with the Bank.

#### **Procurement methods for Selection of Individual Consultants (IC)**

<b>Method of Procurement</b>	<b>Thresholds for Methods</b>
Competitive Selection	Must meet the requirements of Section V, Para 5.1 to 5.5 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements of Section V, Para 5.6 of the Consultant Guidelines and with prior agreement in PP with the Bank

**\*Shall meet the requirements as stated in Consultant Guidelines**

#### **Prior Review Thresholds:**

- (a). **Consulting Firm:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 1 million.  
(b). **Individual Consultant:** all procurements estimated to cost more than USD 0.3 million

Terms of Reference (ToR) for all consultant contracts shall be furnished to the Bank for its prior review and No Objection.

**Note: The Prior Review Thresholds will be reviewed during the implementation of the project and modified.**

1. In the case of contracts subject to prior review, before agreeing to: (a) an extension of the stipulated time for performance of a contract; (b) any substantial modification of the scope of services, substitutions of key

experts, or other significant changes to the terms and conditions of the contract; or (c) the proposed termination of the contract, the Borrower shall seek the Bank's no objection. A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Short List comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than USD 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. The Request for Expression of Interest for consultancy services estimated to cost above USD 300,000 equivalent per contract for firms shall be advertised in UNDB online and World Bank external Website and in accordance with other provisions of Para 2.5 of the Consultant Guidelines
4. **Any other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable]

## **I. Implementing Agency Capacity Building Activities with Time Schedule**

<b>No</b>	<b>Expected Outcome/Activity Description</b>	<b>Estimated Duration</b>	<b>Date</b>
1.	ASCI training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	2 weeks	Continuous
2.	Contract management training - multiple trainings	2 weeks	Continuous
3.	Customized training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	1 week	Continuous

**PROCUREMENT PLAN** India : National Hydrology Project

**General Information**

**Country:** India **Bank's Approval Date of the Original Procurement Plan:** 2018-03-01  
**Revised Plan Date(s):** (comma delineated, leave blank) 2023-09-26  
**Project ID:** P152698 **GPN Date:** 2022-06-17  
**Project Name:** National Hydrology Project  
**Loan / Credit No:** IBRD / 87250  
**Executing Agency:** Uttar Pradesh Surface Water

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
IN-UTTAR PRADESH SW-507 43-CW-RFB / Supply, Installation, Testing, Commissioning, Training, Dissemination, Operation and maintenance of SCADA System at Okhla Barrage and Head Regulator of Agriculture Canal, New Delhi	IBRD / 87250	Water Resources Operations and Planning System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				615,300.00	0.00	Canceled					2018-02-23	2018-02-20	2018-02-23					2018-03-17	2018-04-04	2018-04-30			2018-05-25	2026-02-24	
NHP-2019-2020-UPSW-5671 21 / Furnishing & Upgradation of SPMU Office	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				230,769.23	206,029.88	Signed					2019-08-16	2019-08-30	2019-08-21	2019-09-05					2019-10-02	2019-12-23	2019-12-15	2020-02-07	2020-01-19	2020-06-27	2020-07-17
NHP-2019-2020-UPSW-5969 67 / Renovation of Divisional/Sub-Divisional Offices	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				76,923.08	0.00	Canceled					2019-11-20		2019-11-25						2020-01-06		2020-03-20		2020-04-24		2021-04-24
NHP-2019-2020-UPSW-2776 68 / Furnishing & Renovation of Okhla Barrage Control Room	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				38,461.54	34,919.27	Signed						2020-01-20	2020-02-04									2020-03-16	2020-02-24	2020-07-14	
NHP-2020-2021-UPSW-3258 14 / Renovation of WALMI Training Centre, Okhla	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				134,769.23	0.00	Under Implementation					2020-07-25	2021-01-11	2020-07-30						2020-09-10	2021-02-11	2020-11-23		2020-12-28	2021-06-26	
NHP-2020-2021-UPSW-6617 15 / Renovation of WALMI Training Centre, Lucknow	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				74,615.38	0.00	Under Implementation					2020-07-25	2021-01-11	2020-07-30						2020-09-10	2021-02-11	2020-11-23		2020-12-28	2021-06-26	
NHP-2019-2020-UPSW-6920 47 / Repair & Construction of Operating Huts in Yamuna Canal System	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				246,153.85	0.00	Canceled					2020-01-10		2020-01-15						2020-02-26		2020-05-10		2020-06-14		2020-10-12
NHP-2021-2022-UPSW-4464 17 / Renovation & Upgradation of WALMI Auditorium, Lucknow	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				153,846.15	0.00	Under Implementation					2022-01-15	2021-12-29	2022-01-20	2022-01-22					2022-03-03		2022-05-16		2022-06-20		2023-06-20
NHP-2022-2023-UPSW-3549 84 / Establishment of Server Room/Data Centre for UP-SW under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				68,493.15	0.00	Pending Implementation					2022-09-01		2022-09-06						2022-10-18		2022-12-31		2023-02-04		2023-08-03

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
NHP-2018-2019-UPSW-9883 25-GO-NCB-DE / RTDAS for Vindhyachal Region for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		876,923.08	0.00	Canceled					2018-09-27	2018-11-22	2018-10-02	2018-12-05						2018-11-13		2019-01-26		2019-03-02		2024-03-01	
NHP-2018-2019-UPSW-3203 96-GO-NCB-DE / RTDAS for Bundelkhand Region for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,100,000.00	0.00	Canceled					2018-09-27	2018-10-05	2018-10-02	2018-10-24						2018-11-13		2019-01-26		2019-03-02		2024-03-01	
NHP-2018-2019-UPSW-1242 34-GO-SH-QU / ADCP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		69,230.77	165,647.93	Signed					2018-10-20	2019-07-05	2018-10-25	2019-07-15						2018-12-06	2019-08-19	2019-02-18	2019-11-18	2019-03-25	2020-01-27	2019-09-21	
NHP-2018-2019-UPSW-8201 16-GO-NCB-DE / HIS for Gandak Canal System	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,230.77	0.00	Canceled					2018-12-20		2018-12-25	2018-12-05						2019-02-05		2019-04-20		2019-05-25		2024-05-24	
NHP-2018-2019-UPSW-5838 81 / SCADA System for Okhla Barrage & its Regulators	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		576,923.08	491,175.34	Signed					2018-08-29	2018-09-10	2018-09-03	2018-09-26						2018-10-15	2018-11-13	2018-12-28	2018-12-31	2019-02-01	2019-03-06	2024-01-31	
NHP-2018-2019-UPSW-2296 65 / Control Room for Okhla Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		61,538.46	0.00	Canceled						2018-09-03	2019-01-07											2018-10-29		2019-04-27	
NHP-2018-2019-UPSW-4360 66-GO-SH-QU / Furnishing & Upgradation of SPMU Office	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		230,769.23	0.00	Canceled					2018-10-15		2018-10-20								2018-12-01		2019-02-13		2019-03-20		2019-09-16
IN-UTTAR PRADESH SW-981 81-GO-RFB / RTDAS for Bundelkhand Region for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,538,500.00	0.00	Canceled					2019-02-15	2019-05-07	2019-02-20	2019-05-15						2019-04-03	2019-08-03	2019-06-16	2019-10-16	2019-07-21		2024-03-30	
IN-UTTAR PRADESH SW-981 84-GO-RFB / HIS for Gandak Canal System	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,154,000.00	1,022,500.81	Signed					2019-02-20	2019-05-17	2019-02-25	2019-05-24						2019-04-08	2019-08-24	2019-06-21	2020-02-04	2019-07-26	2020-09-14	2024-03-31	
NHP-2018-2019-UPSW-8842 48 / RTDAS for Vindhyachal Region	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,646,153.85	0.00	Under Implementation					2019-03-20	2019-05-02	2019-03-25	2019-05-15						2019-05-06	2019-09-09	2019-07-19		2019-08-23		2024-08-21	
NHP-2019-2020-UPSW-2830 36 / Computer/Laptops for SPMU Office	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		76,923.08	0.00	Canceled					2019-10-20													2019-12-15		2020-06-12	
NHP-2019-2020-UPSW-5313 89 / SCADA for Saryu Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		653,846.15	381,633.03	Signed					2019-07-18	2019-07-17	2019-07-23	2019-07-25						2019-09-03	2019-08-28	2019-11-16	2019-12-19	2019-12-21	2020-06-27	2025-12-19	



NHP-2019-2020-UPSW-7117 42 / AUTOCAD Software for Water Management, GIS etc.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	3,846.15	0.00	Pending Impl ementation											2019-10-15							2019-12-10		2020-03-09		
NHP-2019-2020-UPSW-5939 46 / Printer/Plotter for SPMU Office	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	46,153.85	0.00	Pending Impl ementation											2020-01-27							2020-03-23		2020-06-21		
NHP-2019-2020-UPSW-8736 53 / VC Equipment for SPMU Office	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	61,538.46	0.00	Pending Impl ementation											2020-01-20							2020-03-16		2020-09-12		
NHP-2019-2020-UPSW-3260 51 / Software for Water Mana gement, GIS etc.	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct		30,769.23	27,675.60	Signed						2019-12-20	2019-11-20	2019-12-25	2019-11-26									2020-01-29	2019-12-03	2020-07-27		
NHP-2019-2020-UPSW-3855 39 / Software of IT	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	12,307.69	0.00	Pending Impl ementation											2019-10-20							2019-12-15		2020-06-12		
NHP-2019-2020-UPSW-2550 62 / RTDAS for Gauge Sites f or Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	769,230.77	0.00	Canceled						2020-01-06	2020-01-17	2020-01-11	2020-02-18							2020-02-22	2020-05-06	2020-06-10		2024-03-31		
NHP-2019-2020-UPSW-7652 90 / HIS for Ganga Canal Syst em	IBRD / 87250	Water Resources Monitoring System	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope	2,661,538.46	0.00	Canceled						2020-01-10	2020-02-24	2020-01-15	2020-06-09							2020-02-26	2020-09-25	2020-05-10	2021-10-21	2020-06-14	2024-03-31	
NHP-2019-2020-UPSW-2314 56 / HIS for Yamuna Canal Sy stem	IBRD / 87250	Water Resources Monitoring System	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope	2,092,307.69	1,141,317.58	Signed						2020-01-10	2020-02-24	2020-01-15	2020-06-09							2020-02-26	2020-08-25	2020-05-10	2021-08-09	2020-06-14	2021-12-15	2024-03-31
NHP-2019-2020-UPSW-2330 33 / Purchase of ANSYS Softw are for Water Management	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	87,692.31	73,862.08	Signed											2020-01-15	2020-02-28						2020-03-11	2020-08-30	2020-09-07		
NHP-2019-2020-UPSW-3756 23_1 / RTDAS for Bundelkha nd region for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	1,523,076.92	0.00	Canceled						2020-01-02	2019-12-30	2020-01-07	2020-01-07							2020-02-18	2020-02-10	2020-05-02	2020-06-06		2024-03-31	
NHP-2019-2020-UPSW-5056 27 / Purchase of Laptops	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	15,384.62	0.00	Pending Impl ementation											2020-01-15							2020-03-11		2020-04-10		
NHP-2019-2020-UPSW-3834 76 / Procurement of Workstat ions	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	11,153.85	0.00	Signed											2020-01-15							2020-03-11	2023-08-20	2020-04-10		
NHP-2019-2020-UPSW-6224 02 / Procurement of Desktop Computers	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	13,846.15	0.00	Pending Impl ementation											2020-01-20							2020-03-16		2020-04-15		
NHP-2019-2020-UPSW-6508 73 / SCADA System for Adwa Barrage & its Regulators	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	3,230.77	166,143.54	Signed						2020-03-23	2020-04-15	2020-03-28	2020-04-15							2020-05-09	2020-06-25	2020-07-22	2020-08-31	2020-08-26	2021-03-28	2024-03-31
NHP-2019-2020-UPSW-9396 74 / Procurement of ADCP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	2,769.23	0.00	Under Imple mentation						2020-03-23	2020-07-27	2020-03-28	2020-08-10							2020-05-09	2020-11-19	2020-07-22	2020-08-26		2024-03-31	
NHP-2020-2021-UPSW-6375 05 / SCADA for Madhya Gang a Barrage & its Regulators	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	643,846.15	421,984.09	Signed						2020-07-30	2020-06-29	2020-08-04	2020-07-24							2020-09-15	2020-09-16	2020-11-28	2020-12-14	2021-01-02	2021-05-29	2025-03-31
NHP-2020-2021-UPSW-7816 54 / Procurement of Handhel d Velocity Meters	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	76,923.08	0.00	Canceled						2020-07-25		2020-07-30								2020-09-10	2020-11-23		2020-12-28		2025-03-30	
NHP-2020-2021-UPSW-8504 83 / SCADA for Matatila Dam & its Regulators	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	438,461.54	242,650.92	Signed						2020-07-30	2020-06-29	2020-08-04	2020-07-24							2020-09-15	2020-09-16	2020-11-28	2020-12-14	2021-01-02	2021-05-29	2025-03-31
NHP-2020-2021-UPSW-6471 44 / RTDAS for Ghagra Basin for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	576,923.08	0.00	Under Imple mentation						2020-07-15	2020-08-17	2020-07-20								2020-08-31	2020-09-29	2020-11-13	2020-12-18		2025-03-30	
NHP-2018-2019-UPSW-8842 48_3 / RTDAS for Vindhyacha l Region	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	1,584,615.38	816,079.50	Signed						2020-10-30	2020-10-14	2020-11-04								2020-12-16	2020-12-01	2021-02-28	2021-06-22	2021-04-04	2021-10-10	2025-04-03
NHP-2019-2020-UPSW-9396 74_2 / Procurement of ADCP of Field Agencies	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	276,923.08	180,422.22	Signed						2020-09-22	2020-10-13	2020-09-27								2020-11-08	2020-11-19	2021-01-21	2021-02-19	2021-02-25	2021-07-12	2025-02-24
NHP-2020-2021-UPSW-3293 68 / Procurement of AiD Desk top Computers for WALMI Tra ining Centre, Okhla	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	12,307.69	11,004.24	Signed											2020-12-10							2021-02-04	2021-02-07	2021-08-03		
NHP-2020-2021-UPSW-3981 63 / Procurement of Smart Cl ass IFF for WALMI Training C entre, Okhla	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	7,692.31	5,209.17	Signed											2020-12-10							2021-02-04	2020-12-23	2021-08-03		
NHP-2020-2021-UPSW-3572 64 / Procurement of Smart Cl ass IFF for WALMI Training C entre, Ludhiana	IBRD / 87250	Institutional Capacity Enh ancement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	27,692.31	16,415.38	Signed											2021-02-20							2021-04-17	2021-03-20	2021-10-14		
NHP-2019-2020-UPSW-2550 62_3 / RTDAS for Gauge Sites for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	769,230.77	0.00	Under Imple mentation						2021-03-10	2021-07-05	2021-03-15	2021-07-29							2021-04-26	2021-07-09		2021-08-13		2025-08-12	
NHP-2019-2020-UPSW-3756 23_3_1 / RTDAS for Bundelk hand Region for Surface Wat er	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	1,523,076.92	841,382.37	Signed						2021-03-10	2021-05-18	2021-03-15	2021-06-01							2021-04-26	2021-07-06	2021-07-09	2021-11-26	2021-08-13	2022-01-13	2025-08-12
NHP-2021-2022-UPSW-1062 80 / Procurement of ADCP for Field Organisations	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	615,384.62	0.00	Under Imple mentation						2021-07-15	2022-01-05	2021-07-20	2022-01-15							2021-08-31	2022-02-09	2021-11-13	2021-12-18		2025-03-31	
NHP-2021-2022-UPSW-1258 42 / SCADA System for Raop Barrage & its Regulators	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	643,076.92	0.00	Under Imple mentation						2021-07-15	2022-01-07	2021-07-20	2022-01-07							2021-08-31	2021-11-13		2021-12-18		2025-03-31	
NHP-2021-2022-UPSW-3873 42 / Procurement of Laptops for WALMI Training Centre, O khla	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	3,000.00	0.00	Pending Impl ementation											2021-06-20							2021-08-15		2022-02-11		

