

TEXTUAL PART OF THE PROCUREMENT PLAN

Project information:	Türkiye Earthquake Recovery and Reconstruction Project (TERRP) (P180849)
Project Implementation Agencies:	ILBANK - İller Bankası Anonim Şirketi MOH - Ministry of Health MoEUCC - Ministry of Environment, Urbanization and Climate Change
Date of the Procurement Plan:	May 22, 2023
Period covered by this Procurement Plan:	May 22, 2023 - May 22, 2024
GPN Publication date:	May 4, 2023

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project. Any procurement activity under the Project shall not be initiated before it is approved by the Bank through STEP.

This textual part along with the Procurement Plan tables in STEP by each implementing agency constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Project Implementing Agency will select in STEP if the relevant procurement activity’s cost estimate will be published or not in the external web-site of the World Bank.

II. Goods, Works and Non-Consulting Services

Procurement Method	Procurement Method Threshold	Prior Review Threshold (at or above the threshold)
RFB/Open International Works, Design, Supply and Installation (DSI)	No procurement method threshold	US\$50,000,000
RFB/Open National Works, Design, Supply and Installation	Contracts valued less than US\$ 50,000,000	No prior review
RFB/Open International Goods, Information Technology and Non-consulting Services	No procurement method threshold	US\$10,000,000
RFB/Open National	Contracts valued less than US\$ 10,000,000	No prior review

Goods, Information Technology and Non-consulting Services		
RFQ-Works, DSI	Contracts values less than US\$5,000,000	No prior review
RFQ-Goods, Information Technology /Non-consulting Services	Contracts valued less than US\$3,000,000	No prior review
Direct Contracting	No procurement method threshold	Bank's Prior Review is required to the direct contracting justification

III. Selection of Consultants

Selection Method	Selection Method Threshold	Prior Review Threshold (at or above the threshold)
Quality and Cost Based Selection (QCBS)	No selection method threshold	US\$2,000,000
Least Cost Selection (LCS)	No selection method threshold	US\$2,000,000
Selection Based on Consultants Qualification (CQS)	Contracts valued less than \$2,000,000	No prior review
Individual Consultants (INDV)	No selection method threshold	No prior review*
Direct Contracting	No procurement method threshold	Bank's Prior Review is required to the direct contracting justification

*The terms of references of any financial management, audit, procurement or legal consultants financed by the project shall be sent to the Bank for its review and comments.

IV. Special Arrangements

- 1. The Bank's Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP. For the procurements not subject to international competitive selection the procurement documents agreed by the Bank shall be used. When approaching the national market, bidding documents accepted by the World Bank shall be used.
- 2. Advance Procurement:** Advance procurement will be considered under the project, subject to the conditions defined in paragraph 5.1 of the Procurement Regulations for Borrowers.
- 3. Review Procedure:** The procurements under the project are subject to the Bank's prior review as stipulated in above Paragraphs II and III and also as specified in the procurement schedule given below in Section V, and in STEP.

For any direct contracting above \$10 million implementing agencies will be required to hire an independent observer in the contract negotiation process.

- 4. Beneficial ownership:** Implementing agencies will be required to publish Beneficial Ownership of contractors/suppliers winning contracts above \$1 million.
- 5. Domestic preference** (*as specified under paragraph 5.51 of the Procurement Regulations*): Not applicable.
- 6. Operational costs** will not be considered under World Bank procurement implementation.

V. Procurement Packages with Methods and Time Schedule

The estimated costs in the attached tables (sheets in STEP) (including VAT)

PROCUREMENT PLAN Türkiye : Türkiye Earthquake Recovery and Reconstruction Project

General Information

Country: Türkiye **Bank's Approval Date of the Original Procurement Plan:** 2023-07-18
Revised Plan Date(s): (comma delineated, leave blank) 2024-09-26
Project ID: P180849 **GPN Date:** 2023-05-04
Project Name: Türkiye Earthquake Recovery and Reconstruction Project
Loan / Credit No.: IBRD / 95800
Executing Agency(ies): Ministry of Health

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Invitation		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Invitation		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ERLKHGM/2023/G/RFQ/1 / Procurement of Color Doppler Ultrasound Device (Medium Level)	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Completed							2023-07-18	2023-07-20							2023-07-29	2023-08-22	2023-09-12	2023-10-09
ERLKHGM/2023/G/RFQ/2 / Procurement of Operating Microscopes	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2023-07-18								2023-07-29		2023-09-12	
ERLKHGM/2023/G/RFQ/3 / Procurement of 10 Medical Devices	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Signed							2023-07-18	2023-07-20							2023-07-29	2023-08-25	2023-09-12	2023-10-10
ERLKHGM/2023/G/RFQ/4 / Procurement of Laparoscopic Imaging Systems	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2023-07-18	2023-07-20							2023-07-31		2023-09-14	
ERLKHGM/2023/G/RFQ/5 / Procurement of Medical Devices - 3 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2023-08-26								2023-09-10		2023-11-09	
ERLKHGM/2023/G/RFQ/6 / Procurement of Eye Examination Unit	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2023-08-26	2023-08-25							2023-09-10		2023-12-09	
ERLKHGM/2023/G/RFQ/7 / Procurement of Radiology Device - 3 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2023-08-26	2023-08-28							2023-09-10		2023-12-09	
ERLKHGM/2023/G/RFQ/8 / Procurement of Fixtures and Medical Equipment for Physical Therapy Hospitals	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2023-08-28								2023-09-10		2023-11-09	
ERLKHGM/2023/G/RFQ/9 / Procurement of Eye Devices - 11 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2023-08-26								2023-09-10		2023-11-09	
ERLKHGM/2023/G/RFQ/10 / Procurement of Medical Devices - 14 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2023-08-28	2023-08-28							2023-09-10		2023-11-09	
ERLKHGM/2023/G/RFQ/12 / Procurement of Medical Devices - 9 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2023-08-26								2023-09-10		2023-11-09	
ERLKHGM/2023/G/RFQ/11 / Procurement of Magnetic Resonance Device (1.5 Tesla)	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled							2023-08-28								2023-09-10		2024-03-28	
ERLKHGM.N.2.1.2/2023/G/RFB/1 / Procurement of Medical Devices - 4 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2023-10-19			2023-10-26				2023-11-02		2023-11-07		2023-11-14		2024-09-09	
ERLKHGM.N.2.1.2/2023/G/RFB/2 / Procurement of Medical Devices - 7 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2023-10-19			2023-10-26				2023-11-02		2023-11-07		2023-11-14		2024-03-13	
ERLKHGM.N.2.3.4/2023/G/RFB/1 / Procurement of Medical Devices and Fixtures for Physical Therapy and Rehabilitation Hospitals - 16 Items	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation				2023-10-19	2023-10-27	2023-10-26				2023-11-02		2023-11-07		2023-11-14		2024-02-12		
ERLKHGM.N.2.3.4/2023/G/RFQ/1 / Procurement of 26 Items of Physical Therapy Device	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2023-11-15							2023-11-30		2024-01-29		
ERLHSGM/2024/G/L.2.3.6/RFQ/1 / Diagnostic Kit for Viral Respiratory Pathogens	IBRD / 95800	Component 2: Restoration of Health Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Completed							2024-02-05	2024-02-20						2024-02-18	2024-02-22	2024-03-19	2024-03-13	
ERLASHGMA.2.2.5/2024/G/RFQ/1 / Procurement of LMKE Vehicles-12 Pieces	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		0.00	Under Implementation							2024-03-04	2023-02-27						2024-03-16		2024-05-15		
ERLASHGMA.2.2.5/2024/G/RFQ/2 / Procurement of LMKE Medical Vehicles	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		0.00	Pending Implementation							2024-04-29							2024-06-07		2024-09-05		
ERLASHGMA.2.2.5/2024/G/RFB/1 / Procurement of 60 Ambulances	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Bids	Limited - National	Single Stage - One Envelope		0.00	Under Implementation				2024-04-25	2024-04-26	2024-05-02	2024-04-26			2024-05-04		2024-05-07		2024-05-31		2024-08-29		
ERLKHGM.N.2.1.2/2024/G/RFQ/5 / Procurement of 8 Eye Examination Units	IBRD / 95800	Component 2: Restoration of Health Services	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		0.00	Pending Implementation							2024-04-26							2024-05-12		2024-06-11		

ERL/DIABGM/2024/CS/G.2.4/C3 / Translator (Russian)	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC1 / International Relations Consular Service	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC2 / Accounting and Financial Analysis Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC3 / Accounting Practices Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC4 / Accounting Practices Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC5 / Biostatistics Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC6 / Graphic Design Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC7 / Communication and Reporting Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SGB/2024/CS/J.2.4/IC8 / Internal Control Specialist	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SHGM/2024/CS/E.2.4/IC1 / Educational Technologist	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SHGM/2024/CS/E.2.4/IC2 / Education Support Expert	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SHGM/2024/CS/E.2.4/IC3 / Health Economist	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC1 / Legal Advisor	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC2 / Architect	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC3 / Biomedical Engineer	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC4 / Financial Advisor	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC5 / Landscape Architect	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Canceled	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC6 / Architect	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Canceled	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC7 / Landscape Architect	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC8 / Legal Advisor	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC9 / Service Audit Personnel	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC10 / Service Audit Personnel	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC11 / Financial Advisor	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/SYGM/2024/CS/F.2.4/IC12 / Civil Engineer Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Pending Implementation	2023-12-25		2023-12-29					2024-01-01	2024-12-31
ERL/KHGM/2024/CS/N.2.4/IC1 / Media & Publications, Graphic Design Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/KHGM/2024/CS/N.2.4/IC2 / Clinical Field Design Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/KHGM/2024/CS/N.2.4/IC3 / Senior Program Office Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/KHGM/2024/CS/N.2.4/IC4 / Finance Expert	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/KHGM/2024/CS/N.2.4/IC5 / Media & Publications, Graphic Design Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/KHGM/2024/CS/N.2.4/IC6 / Procurement Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SGGM/2024/CS/C.2.4/IC1 / Consulting Services for Citizen and Patient Satisfaction Surveys in Healthcare Services	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31
ERL/SGGM/2024/CS/C.2.4/IC2 / Communication Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National			0.00	Under Implementation	2023-12-25	2023-12-27	2023-12-29					2024-01-01	2024-12-31

ERL/HSGM/2024/CS/L.2.4/IC/27 / Child Development Specialist	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National		0.00	Canceled	2023-12-25	2023-12-27	2023-12-29				2024-01-01	2024-12-31	
ERL/HSGM/2024/CS/L.2.4/IC/68 / Dietitian	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National		0.00	Canceled	2023-12-25	2023-12-27	2023-12-29				2024-01-01	2024-12-31	
ERL/HSGM/2024/CS/L.2.4/IC/119 / Psychologist	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National		0.00	Canceled	2023-12-25		2023-12-29				2024-01-01	2024-12-31	
ERL/HSGM/2024/CS/L.2.4/IC/145 / Psychologist	IBRD / 95800	Component 2: Restoration of Health Services	Post	Direct Selection	Direct - National		0.00	Canceled	2023-12-25	2023-12-27	2023-12-29				2024-01-01	2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/DC/29 / Software Development Consultant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Direct - National		0.00	Pending Implementation	2024-06-14	2024-06-24	2024-06-26	2024-06-28		2024-06-28		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/26 / Finance Consultant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2024-07-08	2024-07-28		2024-07-29		2024-07-31		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/27 / Project Assistant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		0.00	Pending Implementation	2024-07-08	2024-07-11		2024-07-12		2024-07-14		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/28 / Office Assistant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		0.00	Pending Implementation	2024-07-08	2024-07-11		2024-07-13		2024-07-15		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/30 / Environmental Assistant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2024-07-08	2024-07-29		2024-07-30		2024-08-01		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/31 / Social Assistant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2024-07-08	2024-07-29		2024-07-30		2024-08-01		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/32 / Social Consultant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2024-07-08	2024-07-29		2024-07-30		2024-08-02		2024-12-31	
ERL/SYGM/2024/CS/F.2.4/IC/15 / Architect	IBRD / 95800	Component 2: Restoration of Health Services	Post	Individual Consultant Selection	Limited - National		0.00	Pending Implementation	2024-07-29	2024-08-01		2024-08-03		2024-08-06		2024-12-31	
ERL/SYGM/2024/CS/F.2.4/IC/16 / Civil Engineer Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Individual Consultant Selection	Limited - National		0.00	Pending Implementation	2024-07-29	2024-08-01		2024-08-03		2024-08-06		2024-12-31	
ERL/SYGM/2024/CS/F.2.4/IC/17 / Civil Engineer Consultant	IBRD / 95800	Component 2: Restoration of Health Services	Post	Individual Consultant Selection	Limited - National		0.00	Pending Implementation	2024-07-29	2024-08-01		2024-08-03		2024-08-06		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/33 / Environmental Consultant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open - National		0.00	Pending Implementation	2024-09-17	2024-10-05		2024-10-07		2024-10-09		2024-12-31	
ERL/PYDB/2024/CS/P.4.2/IC/34 / Finance Consultant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		0.00	Pending Implementation	2024-09-17	2024-09-22		2024-09-29		2024-10-07		2024-12-31	
ERL/SBSGM/2024/CS/D.2.4/IC/38 / Healthcare IT Law Consultant	IBRD / 95800	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		0.00	Pending Implementation	2024-09-17	2024-09-22		2024-09-29		2024-10-07		2024-12-31	