PROCUREMENT PLAN WEST BENGAL MAJOR IRRIGATION & FLOOD MANAGEMENT PROJECT **IRRIGATION & WATERWAYS DEPARTMENT WEST BENGAL** May 2019

I. General

1. Project information

Country : India

Borrower : Government of India

Project Name : West Bengal Major Irrigation & Flood

management Project

Project Identification No (ID) : P168999

Project Implementing Agency (PIA): Irrigation & Waterways Department

2. Bank's last archived approval Date: July 9,2019
Procurement Plan

3. Date of General Procurement Notice: January 17,2017

4. Applicable Bank Guideline: For Goods ,Works ,Consultancy and Non-consulting Services :

Procurement Regulations for IPF Borrowers , July 2016, Revised November 2017 and August 2018

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, Revised November 2017 and August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

II. Goods, Works and Non-Consulting Services

Categ ory	Method of Procurement	Threshold (US\$ Equivalent)*	Prior review threshold
Goods and Non-	International competitive Bidding	Contracts more than the equivalent of US\$ 3 million per contract	All ICB, LIB and Framework Contracts .
consulti ng service	Limited International Bidding	As per para 6.12 of the Procurement regulations for IPF Borrowers ,July 2016 .	All other contracts equal to or greater than
S	National competitive Bidding	Contracts more than the equivalent of US\$ 100,000 but less than the equivalent of US\$ 3 million per contract and as per para 6.15 to 6.18 of the Procurement regulations for IPF Borrowers ,July 2016 (with NCB conditions)	US\$2million equivalent;
	Shopping **	Contracts equivalent of US\$ 100,000 or less per contract.	
	Direct Selection	Proprietary software; educational journals and other procurement justified as per para 6.8 to 6.10 of the Bank procurement regulation for IPF Borrowers.	
	Force Account	As per para 3.9 of Guidelines	
	Community Driven Development #	As per para 6.52-6.53 of Bank procurement regulation for IPF Borrowers	
	Framework Agreements@	As per para 6.57 to 6.59 of <i>Bank</i> procurement regulation for <i>IPF</i> Borrowers Guidelines	
Works	International Competitive Bidding	Civil works more or equivalent of US\$40,000,000 per contract	All ICB contracts and Force Account contracts.
	National competitive Bidding	Civil works more than \$10000 and Up to \$40,000,000 per contract (with NCB conditions)	All other contracts equal to or greater than US\$10
	Shopping**	Civil works Up to \$100,000 per contract	million equivalent
	Direct Selection	as per para 6.8 to 6.10 of the Bank procurement regulation for IPF Borrowers.	
	Community Driven Development (CDD)#	As per para 6.52-6.53 of <i>Bank</i> procurement regulation for <i>IPF</i> Borrowers	

Categ ory	Method of Procurement	Threshold (US\$ Equivalent)*	Prior review threshold
	Force Account	As per para 6.54 to 6.55 of <i>Bank</i> procurement regulation for <i>IPF</i> Borrowers	
Consult ants' Service	Consultant Qualification /Least cost selection	Contracts Up to \$300,000 or less per contract	All contracts equal to or greater than US\$ 1 Million equivalent for firms; and
S	Direct selection	As per para 7.13 to 7.15 of Bank procurement regulation for IPF Borrowers	equal to or greater than US\$300,000 equivalent for individuals
	Individual Contracts	As per para 7.34 to 7.39 of Bank procurement regulation for IPF Borrowers	
	Quality and cost Based selection /Quality Based Selection /Fixed Based Selection	for All other Contracts	
	(i) International shortlist	>\$800,000	
	(ii) Shortlist may comprise national consultants only	Up to \$800,000	

^{*} If a transaction comprises several contracts, lots or slices, the aggregate estimated value of all contracts, lots or slices will determine the applicable threshold amount*

- .#Community Driven Development would be based on World Bank "Guidance Note For Management of Procurement Responsibilities In Community-Driven Development Projects dated December 2009 and as included in the Procurement manual.
- 2. Pre-qualification: Not Applicable
- 3. **Reference to Project Procurement M**anual: A Procurement Manual based on World Bank Procurement Regulations for IPF Borrowers, July 2016 shall be prepared. All procurements in the project will be governed by the procedures described in the Manual. In case of any inconsistency between the Procurement

^{**}State Rate Contracts cannot be used at par with Shopping. If state rate contract exists for an item, the same can be considered as one of the 3 quotations to be sought under shopping procedures.

Manual and the World Bank Procurement Regulation for IPF Borrower, July 2016, the provisions of the Regulation shall prevail.

- 4. Any Other Special Procurement Arrangements (Goods & Works):
 - A. Contracts procured in advance will be financed under retroactive financing within the specified limits, as agreed to in the Credit Agreement provided they are procured in accordance with agreed processes and procedures for the project and have been cleared as part of procurement plan.
 - B. National Competitive Bidding (NCB) method for procurement of goods, works and non-consulting services as per the above value thresholds will be conducted in accordance with the World Bank Procurement Regulation and the following provisions:

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used. When the Borrower uses national open competitive procurement arrangements it shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- 1) Only the model bidding documents for National Competitive Procurement (NCP) agreed with the GOI Task Force (and as amended for time to time) shall be used for bidding.
- 2) Open advertising of the procurement opportunity will be required, including giving adequate time for submission of bids.
- 3) No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprises from any given State.
- 4) Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder.
- 5) Government e-Marketplace (GeM) set-up by Ministry of Commerce, Government of India will not be acceptable except for procurement under RFQ method.
- 6) At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
- 7) Procurement will be open to eligible firms from any country. This eligibility shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
- 8) The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

- 9) Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts
- 10) The Borrower shall use an effective mechanism for resolving procurement related complaints in a timely manner.

When other national procurement arrangements (other than national open competitive procurement) are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: "Not Applicable"

Procurement of Second Hand Goods "Not Applicable"

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**): Goods/Works: "Not Applicable" **Selection of Consultants**

1. Methods and Value thresholds for Consultancy Services

Consultin g Services	Methods	Value Threshold*/Regu lation Provision	Review Arrangements
Consulting Services (Firms)	 i) Quality and Cost Based Selection (QCBS) ii) Quality Based Selection (QBS) iii) Selection based on a Fixed Budget (FBS) iv) Selection Based on Least Cost Basis (LCS) 		All contracts valued above US\$ 1 Million will be subject to Prior Review by the World Bank. All other contracts will be subject to post review. All Direct selection shall be in accordance with para 7.13 to 7.15 of the Bank Procurement
	v) (Selection based on Consultant's Qualification (CQS)	Contracts estimated to cost equivalent of US\$ 300,000 or less per contract.	Regulation for IPF Borrowers.
	vi) Direct Selection	In accordance with para 7.13 to 7.15	
Individual Consultant s	i) Competitive Selection	Procurement to be in accordance with para 7.34 to 7.38 of Bank procurement regulation for IPF Borrowers	All contracts valued above US\$ 300,000 will be subject to Prior Review by the World Bank. All other contracts will be subject to post review.

Consultin g Services	Methods	Value Threshold*/Regu lation Provision	Review Arrangements
	ii) Direct Selection #	as per para 7.39 of Bank procurement regulation for IPF Borrowers	All Direct selection to be Prior approved in procurement plan and in accordance with para 7.39 of the Bank Procurement Regulation for IPF Borrowers.

^{*} If a transaction comprises several packages, lots or slices, the aggregate estimated value of contracts will determine the applicable threshold amount.

- **2. Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than <u>US \$800,000</u> equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of Para 2.7 the World Bank Consultant Guidelines.
- 3. Any Other Special Selection Arrangements (Consulting Services):
 - (a) Contracts procured in advance will be financed under retroactive financing within the specified limits, as agreed to in the Credit Agreement provided procurement is in accordance with agreed processes and procedures for the project.
 - (b) Requests for Expression of Interest (REOI) for assignments expected to cost more than US\$ 300,000 shall be advertised in *UNDB online* in accordance with Para 2.5 of the Consultant Guidelines.
 - (c) With respect to each contract for the employment of individual consultants estimated to cost the equivalent of US \$ 30,000 or more, the qualifications, experience, terms of reference and terms of employment of the consultants shall be furnished to the World Bank for its prior review and No Objection.

iv) <u>Implementing Agency Capacity Building Activities with Time Schedule</u>

S. No.	Expected outcome / Activity Description	Start Date	Comments
-----------	---	------------	----------

[#] Irrespective of contract value any hiring of Government or Research Institutes of unique and exceptional nature requires prior no objection of the World Bank on case to case basis.

1	Training in World Bank online STEP system	June 2017	Completed. 12 officials received STEP training
2	Training in New Procurement Framework	December 2019	

PROCUREMENT India: West Bengal Major Irrigation and Flood Management Project General Information

Country: India Bank's Approval Date of the Original Procurement Plai 2017-08-02
Revised Plan Date(s): (comma delineated, leave blank 2023-09-27
GPN Date: 2018-12-03
Project Name: West Bengal Major Irrigation and Flood Management Project
Loan / Credit No: /, IBRD / 90250, COFN / C1730
Executing Agency(li Irrigation and Waterways Department

WORKS Activity Reference No. /			1		I				Estimated	Actual Am	ı.						1					Bid Evaluat	tion Report			
Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	High SEA/SH R Procurement D ocument Type	Amount (II	ount (US\$	Process St atus	Draft Pre-q Docur	ualification nents	Prequalification ation Repo	n Evalu Draft E ort ent /	dding Docun ustification	Specific P Notice /	rocurement Invitation	Bidding Documents s Issued	S a Proposal S Opening	Submission / J / Minutes	and Recom		Signed 0	Contract	Contract C ion
IN-IWD-87231-CW-RFB / Floo d Protection Measures on Da modar Left Embankment wit h Flood Wall, Sheet Piles incl uding Embankment Strength ening on Countryside and Ba	I	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			24,797,923.0	0.00	Canceled	Planned	Actual	Planned A		Actual			Planned Actua		Actual 2019-05-13	Planned	Actual	Planned 2019-05-22		2019-11-1 8
nk Protection Work on Riversi de in Purba Bardhaman & Ho oghly District (Package-I). IN-IWD-97488-CW-RFB / Floo d Protection Measures on the																										
left embankment of Upper Ra mpur Khal with Flood Walls, Sheet Piles including Embank ment Strengthening on Coun tryside and Bank Protection Works on the Riverside in the districts of Howrah and Hoog	1	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			20,791,468.0	25,356,511. 08	Signed				2019-01	2019-02-18	2019-02-05	2019-02-19		2019-03-19	2019-05-30	2019-06-01	2019-10-18	2019-07-06	2020-02-01	2020-01-0
IN-IWD-97489-CW-RFB / Floo d Protection Measures on the left embankment of Hurhura h Khal with Flood Walls, She et Piles including Embankme nt Strengthening on Countrys ide in the districts of Howrah and Hooghly (Package-III).	/	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			12,735,055.0 0	17,268,299. 30	Signed				2019-02	2019-02-14	2019-02-06	2019-02-15		2019-03-20	2019-05-21	2019-06-02	2019-10-18	2019-07-07	2020-02-02	2020-01-0
IN-IWD-97491-CW-RFB / Floo d Protection Measures on Da modar Left Embankment wit h Flood Wall, Sheet Piles, Ban k Protection 6. Strengthening of Embankments, Armouring over Damodar Right Dwarf E mbankment at different locat ions & Bank Protection along Damodar Right Bank in Howr	1	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			24,882,122.0 0	35,857,054. 57	Signed				2019-02	04 2019-02-14	2019-02-09	2019-02-15		2019-03-23	2019-05-21	2019-06-05	2019-10-18	2019-07-10	2020-02-02	2020-01-0
IN-IWD-102267-CW-RFB / De siltation of Mundeswari River from Ch. 5.00 km to 19.00 k m in the districts of Purba B ardhaman and Hooghly - Pak age V.	ı	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			19,762,707.0 0	4,465,459.9 7	Signed				2019-02	25 2019-02-29	2019-03-02	2019-02-27		2019-04-13	2019-07-31	2019-06-26	2019-11-14	2019-07-31	2020-02-07	2020-01-2 7
IN-IWD-102283-CW-RFB / De -Siltation of Madaria Khal fro m Ch. 0.00 km to 4.50 Km in the district of Howrah - Packa ge VI	I	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			3,762,988.00	3,459,440.2 1	Signed				2019-03	06 2019-03-0	2019-03-11			2019-04-22	2019-08-09	2019-07-05	2019-09-23	2019-08-09	2020-02-03	2020-02-0
IN-IWD-102286-CW-RFB / De -Siltation of Madaria Khal fro m Ch. 4.50 km to 8.40 Km in the district of Howrah, Packa ge VII.	I	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			3,719,461.00	3,158,521.7 2	Signed				2019-03	06 2019-03-04	2019-03-11	2019-06-25		2019-04-22	2019-08-20	2019-07-05	2019-09-23	2019-08-09	2020-02-03	2020-02-0
IN-IWD-102291-CW-RFB / De -Siltation of Madaria Khal fro m Ch. 8.40 km to 12.90 Km i n the district of Howrah, Pack age VIII.	ı	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			3,625,386.00	3,103,005.7 0	Signed				2019-03	06 2019-03-04	2019-03-11	2019-06-25		2019-04-22	2019-08-27	2019-07-05	2019-09-23	2019-08-09	2020-02-03	2020-02-0
IN-IWD-104739-CW-RFB / De siltation of Roner Khal from C h. 0.00 Km to 18.66 Km in th e districts of Hooghly and Ho wrah, Package - IX.	I	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			1,817,014.00	1,847,322.9 7	Signed				2019-07	09 2019-03-0	2019-07-14	2019-07-12		2019-08-25	2019-08-09	2019-11-07	2019-09-23	2019-12-12	2020-01-31	2020-06-0
IN-IWD-145973-CW-RFB / De siltation of Mundeswari River from Ch. 5.00 Km to 19.00 K m in the districts of Purba Ba rdhaman and Hooghly - Pack age - V comprising two lots.	ı	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			14,933,523.0 0	15,367,389. 28	Signed				2019-11	19 2019-12-0	2019-11-24	2019-12-12		2020-01-05	2020-01-14	2020-03-19	2020-04-17	2020-04-23	2020-08-08	2020-10-2
IN-IWD-161145-CW-RFB / Flo od Protection Measures on D amodar Left Embankment wi th Floodwall Sheet Piles inclu ding Embankment Strengthe ning on Countryside and Ban k Protection Work on Riversid e in Purba Bardhaman & Hoo ghly District (Package-I).	IBRD / 90250	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			24,797,923.0 0	25,789,621. 71	Signed				2020-02	29	2020-03-05			2020-04-16	2019-05-13	2020-06-29	2021-12-01	2020-08-03	2020-05-28	2021-01-3
IN-IWD-182910-CW-RFB / Im provement of Lower Reach of Right Bank Main Canal (RB MC-Lower) from 50.84 km to 85.344 km including all its ap purtenant canals within the r each.	IBRD / 90250	Component B: Modernizatio n of Irrigation Infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			18,382,249.0 0	20,385,283. 20	Signed				2020-07	15 2020-09-29	2020-07-20	2020-10-01		2020-08-31	2020-11-06	2020-11-13	2021-01-08	2020-12-18	2021-02-18	2021-06-1 6
IN-IWD-182917-CW-RFB / Im provement of Panagarh Bran ch Canal (PBC) from 0.00 km to 91.775 km including all its appurtenant canals within th e reach.	IBRD / 90250	Component B: Modernizatio n of Irrigation Infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope			18,096,490.0 0	19,877,826. 94	Signed				2020-07	15 2020-09-2	2020-07-20	2020-09-28		2020-08-31	2020-11-03	2020-11-13	2021-01-08	2020-12-18	2021-02-18	2021-06-1
IN-IWD-186922-CW-RFB / Im provement of Durgapur Bran ch Canal (DBC) from 0.00 k m to 57.912 km including all its appurtenant canals within the reach. (Package-IRR-03)	IBRD / 90250	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			9,361,126.00	9,862,318.7 5	Signed				2020-08	2020-10-0	2020-08-15	2020-10-05		2020-09-26	2020-11-05	2020-12-09	2021-01-06	2021-01-13	2021-02-18	2021-07-1

		,	i			 	,																
IN-IWD-186924-CW-RFB / Improvement of Damodar Main Canal (DMC) from 0.00 km t 0.3.34 km including all its a ppurtenant canals within the reach. (Package - IRR-04)	Component B: Modernizatio n of Irrigation Infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope		19,165,876.0 0	20,451,378. 76	Signed		2020	0-08-10	2020-10-05	2020-08-15	2020-10-08	20	020-09-26	2020-11-13	2020-12-09	2021-01-19	2021-01-13	2021-02-17	2021-07-1
IN-IWD-191034-CW-RFB / Improvement of Branches of Lower Reach of New Gangur beyond 37.125 km & Lower Re ach of Behula from 11.033 km to 50.841 km (New Gangur f & Behula-Lower) including all its appurtenant canals within the reach. Package IRR-0	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope		6,103,399.00	6,668,371.0 6	Signed		2020	0-09-04	2020-10-07	2020-09-09	2020-10-07	20	020-10-21	2020-11-09	2021-01-03	2021-01-07	2021-02-07	2021-02-19	2021-08-0 6
NAVD-19103E-CW-RFB / Im provement of Lower Reaches of Branch-1 (from 23.774 k m to 44.196 km) and Branch -2 (from 8.352 km to 13.716 km) of Eden Canal (Branch-1 and Branch-2-Lower) includi within the reach. Package IR	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope		7,514,730.00	8,038,283.3 7	Signed		202	0-09-04	2020-10-08	2020-09-09	2020-10-07	20	020-10-21	2020-11-10	2021-01-03	2021-01-08	2021-02-07	2021-02-19	2021-08-0
IN-IWD-196592-CW-RFB / "D esilitation of Mundeswari Rive r from Ch. O.0 Km to 5.00 K m and u/s of bifurcation point for a length of 370 m in the d istrict of Purba Bardhaman - Package - X" comprising thre	Component C: Flood Manage ment	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope		12,027,646.5 2	11,155,379. 99	Signed		2020	0-10-02	2020-10-26	2020-10-07	2020-10-28	20)20-11-18	2020-12-02	2021-01-31	2021-02-01	2021-03-07	2021-02-19	2021-09-0
IN-IMD-254397-CW-RFO/5p ecial Repair of Inspection Bu pair of S.D. O. type quarter COFN / C1730 or Project Management Consul tancy Office under Right Ban k Irrigation Division, Sonamu kh, Bankurs, Govt. of West B	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	87,438.76	59,660.05	Signed					2021-10-03	2022-09-10						2021-11-28	2022-03-08	2022-05-2 7
IN-IWD-254433-CW-RFB / Improvement of Upper Reach of Left Bank Main Canal (LBMC-Upper) from 0.00 km to 68.5 km including all its appurte nant L4 canals within the rea ch. IRR-07	Component B: Modernizatio n of Irrigation Infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	21,676,162.0 6	24,125,295. 63	Signed		202	1-09-30	2021-10-08	2021-10-05	2021-11-01	20)21-11-16	2021-12-29	2022-01-29	2022-03-15	2022-03-05	2022-05-24	2022-09-0
IN-IWD-254437-CW-RFB / Improvement of Upper Reaches of Branch-1 (from 0.00 km to 23.774 km) & Branch-2 (from 0.00 km to 8.352 km) of Ede in Canal (Branch-1 & Branch-2-1 Cupper) including all its apputenant canals within the reach. IRR-12 (Comprising four	Component B: Modernizatio n of Irrigation Infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	10,079,936.5 0	9,835,965.9 5	Signed		202:	1-09-30	2021-10-08	2021-10-05	2021-11-08	20	021-11-16	2021-12-17	2022-01-29	2022-03-06	2022-03-05	2022-04-24	2022-09-0
IN-IWD-254434-CW-RFB / Improvement of Upper Reach of Right Bank Main Canal (RBM C-Upper) from 0.00 km to 50. S4 km including all its appurt enant canals within the reach -IRR-09 (Comprising three Lo	Component B: Modernizatio n of Irrigation Infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	24,583,383.8 0	27,476,604. 35	Signed		202	1-09-30	2021-10-08	2021-10-05	2021-11-03	20	021-11-16	2021-12-31	2022-01-29	2022-04-14	2022-03-05	2022-06-06	2022-09-0
IN-IWD-255664-CW-RFB / Improvement of Lower Reach of Left Bank Main Canal (LBMC-COFN / C1730 G2 km including all its appurt enant L4 canals within the reach. IRR-08.	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	8,768,205.36	9,769,769.1 2	Signed		202	1-10-07	2021-10-27	2021-10-12	2021-11-02	20	021-11-23	2021-12-30	2022-02-05	2022-03-03	2022-03-12	2022-05-10	2022-09-0
IN-IWD-255666-CW-RFB / Improvement of No.5 Main Canal (6 MC) from 0.00 km to 38 .10 km including all its appur tenant canals within the rea ch. IRR-10 (Comprising four Lots)	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	9,024,342.56	10,517,178. 96	Signed		202	1-10-07	2021-11-11	2021-10-12	2021-11-16	20	021-11-23	2022-01-10	2022-02-05	2022-04-27	2022-03-12	2022-06-20	2022-09-0
IN-IWD-255667-CW-RFB / Improvement of Kana Damoda from 0.00 km to 52.791 km COFN / C1730 including all its appurtenant canals within the reach. IRR-14 (Comprising four Lots)	Component B: Modernizatio n of Irrigation Infrastructure	Prior	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	11,490,896.9 6	10,067,694. 62	Signed		202	1-10-07	2021-11-15	2021-10-12	2021-11-16	20	021-11-23	2022-01-25	2022-02-05	2022-06-02	2022-03-12	2022-07-19	2022-09-0 8
IN-IWD-262203-CW-RFQ / Re fusishment of Office Buildin g at Penro Irrigation Campus in Block Udaynarayanpur, Ho wrah District, under Howmah I rrigation Division, I&W Direct orate Govt of West Bengal.	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	70,867.00	56,657.88	Signed					2021-11-30	2021-11-25						2022-01-25	2022-02-22	2022-07-2
IN-IWD-273713-CW-RFB / Improvement of Upper Reaches of Br-1 (from 0.00 km to 2.3.7 74 km) \(\) 8 Fr-2 (from 0.00 km to 8.872 km) of 6en Canal (\) 18 Fr-2 Upper) Including all its appurtenant canals within the reach. IRR-12. Lot-1: from 0.00 km to 9.144 km of	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	1,722,751.00	2,014,172.7 2	Signed		202:	2-01-27	2022-01-28	2022-02-01	2022-01-27	20	022-03-15	2022-03-02	2022-05-28	2022-04-22	2022-07-02	2022-06-02	2022-12-2
IN-WD-281992-CW-RFB / Improvement of Kana Damoda r from 0.00 km to 52.791 km including all its appurtenant canals within the reach, IRR. 14, Lot-2: Improvement of D-1 canal of Kana Damodar from 0.00km to 48.77km including all its appurtenant canals	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	2,564,234.38	0.00	Signed		202:	2-03-05	2022-03-03	2022-03-10	2022-03-03	20	022-04-21	2022-04-05	2022-07-04	2022-09-08	2022-08-08	2023-01-05	2023-02-0
IN-IWD-283731-CW-RFQ / Im provement of Subsided porti on of Madaria Left Bank Road . near Kanpur, Udaynarayanp ur Block in the district of How rah.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	97,485.32	134,517.53	Signed					2022-03-21	2022-03-16						2022-05-16	2022-06-14	2022-11-1
IN-IWD-292418-CW-RFQ / Me asurement of discharge and sediment load of River Damo COFN / C1730 dar at Jamalpur, Purba Bardh aman during the Monsoon' 2 022.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Other (with field f or explanation)	6,531.68	6,260.03	Signed					2022-05-07	2022-05-13						2022-07-02	2022-07-10	2022-12-2 9

IN-IWD-292431-CW-RFQ / Me asurement of discharge and sediment load of River Rupna rayan at Kolaghat, Purba Me dinipur during the Monsoon' 2022.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Other (with field f or explanation)	6,531.68	6,265.52	Signed					2022-05-07	2022-05-13						2022-07-02	2022-07-10	2022-12-2 9
IN-IWD-311928-CW-RFQ / Re furbishment of office building & other structures within the office premises of Right Bank Irrigation Division at Sonamu khi under D.P.I.U , Bankura .	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D - Competitive	93,456.00	0.00	Signed					2022-09-03	2023-05-22						2022-10-29	2022-07-04	2023-04-2
IN-IWD-280322-CW-RFQ / To pographical Survey and Geo- technical Investigation works of Package FM-11.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	79,358.40	0.00	Canceled					2022-03-03							2022-04-28		2022-10-2
IN-IWD-322315-NC-RFQ / To pographical survey work of 3 2 nos sluice structure in differ rent blocks of Howrah & Hoo ghly District.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	9,547.00	0.00	Signed					2022-11-02	2022-12-02						2022-12-28	2023-03-11	2023-06-2
IN-IWD-322316-NC-RFQ / To pographical & Cross section Survey for Re-excavation of different canals/drainage cha nees under Lower Maja Dam oder basin for proper drainag e & Irrigation under Amta-II B lock & Khanakul-II in Howrah & Hooghly District under WB	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	8,478.00	0.00	Signed					2022-11-02	2022-12-02						2022-12-28	2023-03-27	2023-06-2
IN-IWD-322572-CW-RFQ / Ci vil Works in connection with up-gradation of Physical Mod el and Laboratories of RRI	Component A: Irrigation Man agement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	91,721.00	0.00	Pending Imp lementation					2022-11-02							2022-12-28		2023-06-2 6
IN-IWID-322831-CWLRFG / So Il investigation work in 32 bc ation inconnection with Newl Re- construction of sluices in COFN / C1730 in different Block under Howrah 6. Hooghly District under WIB MIFMP, FM Package - XI. (Co mprising 4 Lots)	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	92,655.00	0.00	Signed					2022-11-02	2022-11-11						2022-12-28	2023-03-04	2023-06-2 6
IN-IWD-322846-CW-RFQ / Re novation of Electrical works a t Domjur Irrigation Bunglow i ncluding campus lighting und er TDD Sub-Division of Howra h Irrigation Division, under W BMIFMP.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Other (with field f or explanation)	2,928.00	0.00	Completed					2022-11-02	2022-11-01						2022-12-28	2022-12-24	2023-06-2
IN-IWD-322847-CW-RFQ / Re novation of Boundary wall of Mahisrekha Office Compound of Lower Damodar Sub Divisi on No I under WBMIFMP.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Other (with field f or explanation)	1,154.00	0.00	Pending Imp lementation					2022-11-02							2022-12-28		2023-06-2
IN-IWD-322772-CW-RFB / Fio od Protection Messures on b oth banks of Lower Rampur k hal including C.C Road on bot h embkt of Lower Rampur K Orbital Company (Company Company Compa	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	7,772,316.00	0.00	Signed			2022-11-05	2022-12-15	2022-11-10	2022-12-15	21	022-12-22	2023-02-01	2023-03-06	2023-03-14	2023-04-10	2023-05-14	2023-10-0
IN-IWD-322762-CW-REB / Flo od Protection Measures on D/ L Emisk with flood Wall, She ex Person of Company of Company of Company of Company of Company ferrent reaches in the District of Howarh for a total working length of 2 km and constructi on of Bituminous Road from 39-20km. to Sta-46km	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	4,919,011.00	0.00	Signed			2022-11-05	2022-12-28	2022-11-10	2022-12-28	21	022-12-22	2023-02-08	2023-03-06	2023-03-13	2023-04-10	2023-04-26	2023-10-0
IN-IWD-322781-CW-RFB / De silitation of Balance part of Mundeswar River from Chain age 0.00 km to 0.500 km S u S of bifurcation point for a le ngth of 300m in the district of Purba Burdwan - Package X	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	505,517.00	0.00	Signed			2022-11-05	2022-12-08	2022-11-10	2022-12-08	21	022-12-22	2023-01-18	2023-03-06	2023-02-23	2023-04-10	2023-04-02	2023-10-0
IN-IWD-322775-CW-RFB / Co nstruction of Bituminous roa d on Damodar Left Embandm ent from Ch. 0.00 KM to 39.2 0 KM within District - Purba B ardhaman and Hooghly (Pack age - XV)	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	5,309,658.00	0.00	Signed			2022-11-05	2022-12-17	2022-11-10	2022-12-19	20	022-12-22	2023-02-03	2023-03-06	2023-03-13	2023-04-10	2023-04-24	2023-10-0
IN-IWD-322641-CW-RFB / Pr otection of both banks of Mu ndeswarh river at different loc 2.00 Km to chainage 43.10 K m within District Hooghly A pc kage -XIX, comprising 04 (F our) Lots.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	5,007,760.00	0.00	Signed			2022-11-05	2022-11-30	2022-11-10	2022-11-30	21	022-12-22	2023-01-03	2023-03-06	2023-02-16	2023-04-10	2023-04-02	2023-10-0 7
IN-IWD-322804-CW-RFB / Fio od Protection Measure and of the Company of the Company of the third Company of the Company of Company of Company and the Company of Company of Company of Company of Company of Company of Company of Company of Company of Company of Company of Company of Company of Company of Company of Company of Compa	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	2,149,372.00	0.00	Signed			2022-11-05	2022-12-02	2022-11-10	2022-12-02	21	022-12-22	2023-01-06	2023-03-06	2023-02-23	2023-04-10	2023-04-02	2023-10-0 7
IB-FWD-32277-CW-RFg / De sitation of Mojo Damodar Kh al from offfate Point at Dhib hurshut (D KN) to Ranjoybar (2.38 DKN) & Lower part from Ranjoybar (D KN) to outfall (Teknhala 4.30 KN) including bank protection work in the d istrict of Howrah under WBMI FRF, FRFPackage -XVIII	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	5,253,048.00	0.00	Signed			2022-11-05	2022-11-29	2022-11-10	2022-11-29	21	022-12-22	2023-01-02	2023-03-06	2023-02-20	2023-04-10	2023-04-05	2023-10-0 7

		1		1			٦ .		1						1			1		ı	1		
IN-IWD-322806-CW-RFB / Re moval of Chra land at differe nt locations of River Damoda r in between Ch 0.00 Km to C h 30.00 Km within District Pu the Bardhaman and Hooghly, Package - XXXIII; comprising 2 (TWo) LDS.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	2,882,754.00	0.00	Signed		2022-11-05	2022-12-13	2022-11-10	2022-12-13		202	2-12-22	2023-01-30	2023-03-06	2023-03-06	2023-04-10	2023-04-06	2023-10-0 7
IN-IWD-322785-CW-RFB / De silitation of Hurhura Khal at o utfall to River Rupnarayan for a length of 1.59 Km in Block Anta-II, District-Howarh und er WBMIFMP Package-XXV,	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	1,124,414.00	0.00	Signed		2022-11-05	2022-11-29	2022-11-10	2022-11-29		202	2-12-22	2023-01-02	2023-03-06	2023-02-20	2023-04-10	2023-04-06	2023-10-0 7
IN-IWD-322769-CW-REI/ Protection of both banks of rive r Damodar at different locati ones for a length of 10.05 km and strengthening of Damod ar right embankment for a length of 5.485 km of River Damodar District Purbo Bardha man 6. Hooghly: Package - XI II; comprising 4 (Four) Lots.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	8,970,470.00	0.00	Signed		2022-11-05	2022-12-06	2022-11-10	2022-12-06		202	2-12-22	2023-01-13	2023-03-06	2023-03-02	2023-04-10	2023-06-05	2023-10-0 7
IN-IWD-322793-CW-RFB / De -silitation of Mundeswari Rive r from Ch 42 km to 53.18 km including protection of bank within District Hooghly, Pack age – XXX; comprising 2 (Tw o) Lots.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	3,797,995.00	0.00	Signed		2022-11-05	2022-12-13	2022-11-10	2022-12-13		202	2-12-22	2023-01-30	2023-03-06	2023-03-09	2023-04-10	2023-04-24	2023-10-0
IN-IWD-322898-CW-RFB / De sittation of Upper Rampur 6.0 km to 19.5 km, bank protecti or different reaches, riching of an offshoot channel of Mu ndeswarf for length 5.75 km, constr, of steel bridge over L ower Harinakhali at 10.594 k m in Hooghly FM XXV.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	1,238,225.00	0.00	Signed		2022-11-05	2022-12-02	2022-11-10	2022-12-02		202	2-12-22	2023-01-06	2023-03-06	2023-02-07	2023-04-10	2023-03-26	2023-10-0
IN-IWD-322779-CW-RFB / Re moval of sand bars from Low er Damodar River in between Dihibhurstu and Amta under WBMIFMP, Package - XXII.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	841,821.00	0.00	Signed		2022-11-05	2022-12-10	2022-11-10	2022-12-10		202	2-12-22	2023-01-24	2023-03-06	2023-02-21	2023-04-10	2023-04-05	2023-10-0
IN-IWD-322792-CW-RFB / De -silitation of Kata Khal from C in 0.00 km to 6.75 km & Humb CoFN / CoFN / COFN / C1730 8.034 km including protectio n of bank within District How ah & Hooghly, Package - XXV III: comprising 2 (Two) Lots.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	4,515,883.00	0.00	Signed		2022-11-05	2022-12-10	2022-11-10	2022-12-10		202	2-12-22	2023-01-24	2023-03-06	2023-02-21	2023-04-10	2023-04-06	2023-10-0
IN-IWD-322790-CW-RFB / De- -siltation of Roner Khal from ch. 0.00 km to ch. 19.00 km i n District Hooghly - FM Packa ge-XXVI comprising Two Lot s.	Component C: Flood Manage ment	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	1,410,217.00	0.00	Signed		2022-11-05	2022-12-08	2022-11-10	2022-12-08		202	2-12-22	2023-01-18	2023-03-06	2023-03-09	2023-04-10	2023-04-04	2023-10-0
IN-IWD-333598-CW-RFB / Bal ance works of IRR-01/Lot-1, i n Right Bank Main Canal (RB MC) from 50.84 Km to 66.52 Km including all its appurten ant canals within the reach, c omprising of two lots.	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	3,296,716.00	0.00	Signed		2023-01-14	2023-01-14	2023-01-19	2023-01-14		202	3-03-02	2023-02-13	2023-05-15	2023-03-27	2023-06-19	2023-05-25	2023-12-1 6
IN-IWD-333600-CW-RFB / Bal ance works of IRR-01,10-t3, i n Right Bank Main Canal (RB MC) from 79,922km to 85.31K m including all its appurtena nt canals within the reach, co mprising of two lots.	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	1,938,593.00	0.00	Signed		2023-01-14	2023-01-14	2023-01-19	2023-01-14		202	3-03-02	2023-02-13	2023-05-15	2023-03-28	2023-06-19	2023-05-03	2023-12-1 6
IN-IWD-333602-CW-RFB / Bal ance works of IRR-02/Lot-2, i Panagarh Branch Canal (PB C) from 30.48Km to 50.29Km including all its appurtenant canals within the reach, com prising of two lots.	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	3,086,041.00	0.00	Signed		2023-01-14	2023-01-16	2023-01-19	2023-01-16		202	3-03-02	2023-02-16	2023-05-15	2023-03-30	2023-06-19	2023-05-04	2023-12-1 6
IN-IWD-333604-CW-RFB / Bal ance works of IRR-03/tot-1, i o Durgapur Branch Canal (DB C) from 0.00 km to 15.24 km including all its appurtenant canals within the reach, com prising of two lots.	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	1,711,686.00	0.00	Signed		2023-01-14	2023-01-17	2023-01-19	2023-01-17		202	3-03-02	2023-02-20	2023-05-15	2023-03-30	2023-06-19	2023-05-04	2023-12-1
IN-IWD-333606-CW-RFB / Bal ance works of IRR-03/Lo-3, i n Durgapur Branch Canal (DB C) from 38.10 km to 57,912 k m including all its appurtean at canals within the reach, co mprising of two lots.	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	2,007,116.00	0.00	Signed		2023-01-14	2023-01-17	2023-01-19	2023-01-17		202	3-03-02	2023-02-20	2023-05-15	2023-03-29	2023-06-19	2023-05-02	2023-12-1 6
IN-IWD-333608-CW-RFB / Bal ance works of IRR-06/Lot-1, i n Lower Reaches of Branch-1 (from 23.774 km to 34.442 k m) of Eden Canal including a I it's appurtenant canals withi n the reach, comprising of tw	Component B: Modernizatio n of Irrigation Infrastructure	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	1,781,580.00	0.00	Signed		2023-01-14	2023-01-16	2023-01-19	2023-01-16		202	3-03-02	2023-02-16	2023-05-15	2023-03-29	2023-06-19	2023-05-09	2023-12-1
IN-IWD-363707-CW-RFQ / Co nstruction of proposed 1st flo or Office Building for Lower D companies of the Companies of the ver Single Storied PMC's Offic e Building at Amta Irrigatio Campus, Dist- Howarh under WBMFMP, Package-03.15	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	40,688.34	0.00	Pending Imp lementation				2023-06-07								2023-08-02		2024-01-2
IN-IWD-363708-CW-RFQ / Re furbishment of C-type Quarter within TDS Sub-Divisi core within TDS Sub-Divisi der Block-Amta-1 S. P.SAmt a. District-Howarh under W BMIFMP, Package-D3.16	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	16,349.57	0.00	Pending Imp lementation				2023-06-07								2023-08-02		2024-01-2 9

IN-IWD-364409-CW-RFB / Sp ecial repair of Rondia Inspect to Bungalow of D.C. No-II Su b Division, at village - Rondia , Block - Galsi - I, Dist - Purba Bardhaman.	Component D: Project Mana gement	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	Request for Bids - Works (without pr equalification) SP D	454,731.00	0.00	Pending Im lementation	P		2023-06-02	2023-06-07		:	2023-07-19	2023-10-01	2023-11-05	2	2024-05-0
IN-IWD-375335-CW-RFQ / Improvement of Subsided portion of Madaria Right bank road near Puras, Udaynarayanpur Block in the District of Howarb under under WBMIFMP.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	85,720.00	0.00	Pending Im lementation	P			2023-08-12					2023-10-07	2	2024-04-0
IN-IWD-375988-CW-RFQ / Co nstruction of proposed 1st file or Building for Rest Shed ove r Single Storied Poshpur Secti onal Office Building at Peno, Dist-Howarh under WBMIFMP	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	54,046.46	0.00	Pending Im lementation	P			2023-08-16					2023-10-11	2	2024-04-0 8

GOODS Activity Reference No. /	Loan / Credit N	Component	Review Type	Method	Market Approac	Procurement Pro	Prequalification	Estimated Am	Actual Amount	Process St	Draft Pre-q	ualification	Prequalific	ation Evalu	Draft Bido	ding Docum	Specific Pr	ocurement	Bidding Do	cuments a	Proposal Su	bmission /	Bid Evaluat		Signed (Contract	Contract C	Completion
Description	0.	Component	Neview Type	Metriod	h	cess	(Y/N)	ount (US\$)	(US\$)	atus	Docur			Report		Actual	Notice /	Invitation Actual	s Iss Planned		Opening /	Minutes	for Av	ward				
IN-IWD-5686B-GO-RFB / PRO CUREMENT OF IT EQUIPMENT INCLUDING COMPREHENSIVE ANNUAL MAINTENANCE CON TRACT FOR FOUR YEARS AFT ER WARRANTY PERIOD OF NE YEAR UNDER WEST BENG AL MAJOR IRRIGATION AND F LOOD MANAGEMENT PROJEC	1		Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		92,223.00	0.00	Canceled	Tunned	Account	Tidamed.	Account	Tidamed .	Accident	2018-05-02	Account	Tidamed .	Account	- Nomico	Account	- Idamicu	Account	2018-06-27	Actual	2018-12-24	Account
IN-IWD-153073-GO-DIR / Pro curement of ArcGIS Desktop & ArcGIS Server software for WBMIFMP.	IBRD / 90250	Component A: Irrigation Mar agement	Post	Direct Selection	Direct			127,910.22	122,728.01	Signed					2020-01-10	2020-01-06	2020-01-15	2019-12-19							2020-02-19	2020-03-07	2020-08-17	2021-04-01
IN-IWD-155355-GO-RFQ / Pr ocurement of Desktop Comp uters for SPMU and DPMU-II u nder WBMIFMP.	IBRD / 90250	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		14,576.32	12,356.93	Signed							2020-03-10	2020-02-06							2020-05-05	2020-05-08	2020-11-01	2022-07-26
IN-IWD-155365-GO-RFQ / Pr ocurement of Desktop Comp uters for DPIU and DPMU-I at Burdwan under WBMIFMP.	IBRD / 90250	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		14,691.25	13,438.10	Signed							2020-03-10	2020-10-12							2020-05-05	2020-12-18	2020-11-01	2021-02-28
IN-IWD-162692-GO-RFQ / Pr ocurement of Printer cum Mu Iti-functional Machines (MFM) for SPMU, DPMU - II and DPIU 's under WBMIFMP.	IBRD / 90250	Component A: Irrigation Mar agement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		6,793.00	6,190.04	Signed							2020-03-14	2020-07-14							2020-05-09	2020-08-11	2020-11-05	
IN-IWD-162695-GO-RFQ / Pr ocurement of a Workstation of um Hardware Server for SPM U under WBMIFMP.	BRD / 90250	Component A: Irrigation Mar agement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		6,793.00	5,951.85	Signed							2020-03-14	2020-08-03							2020-05-09	2020-08-27	2020-11-05	2020-12-30
IN-IWD-162699-GO-RFQ / Pr ocurement of Survey instrum ents and accessories for How rah Irrigation Division of DPM U – II under WBMIFMP.	IBRD / 90250	Component C: Flood Management	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		4,997.00	0.00	Canceled							2020-03-14								2020-05-09		2020-11-05	
IN-IWD-183680-GO-RFQ / Pr ocurement of 10(Ten) Nos. of Black & White Laserjet Multif unctional Machine and 01(On e) No. Colour Laserjet Multifu nctional Machine for SPMU & DPMU-II, under WBMIFMP.	BRD / 90250	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		3,004.00	2,483.69	Signed							2020-07-18	2020-07-14							2020-09-12	2020-08-14	2021-03-11	2020-09-27
IN-IWD-183686-GO-RFQ / Pr ocurement of 20(Twenty) No s. of UPS for SPMU & DPMU-II , under WBMIFMP.	IBRD / 90250	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		865.00	414.33	Signed							2020-07-18	2020-08-01							2020-09-12	2020-08-19	2021-03-11	
IN-IWD-183709-GO-RFQ / Pr ocurement of 07(Seven) Nos. of Laptop for SPMU & DPMU-I I, under WBMIFMP.	IBRD / 90250	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		10,847.00	7,874.37	Signed							2020-07-18	2020-09-04							2020-09-12	2020-11-19	2021-03-11	2021-03-26
IN-IWD-183726-GO-RFQ / Pr ocurement of 02(Two) Nos. o f colour Laser A3 Multifunctio nal Machine for SPMU & DPM U-II, under WBMIFMP.	IBRD / 90250	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		5,015.00	3,780.44	Signed							2020-07-18	2020-07-14							2020-09-12	2020-08-14	2021-03-11	2021-10-19
IN-IWD-190218-GO-RFQ / Pr ocurement of 12nos Microsof t Office 2019 standard licens e for use in SPMU, DPMUs an d DPIUs of WBMIFMP	IBRD / 90250	Component A: Irrigation Mar agement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		4,714.00	5,135.06	Signed							2020-09-06								2020-11-01	2020-12-24	2021-04-30	2021-01-18
IN-IWD-190221-GO-RFQ / Pr ocurement of 8(Eight) Nos. or Black & White Laserjet Multif unctional Machine and 01(On e) No. Colour Laserjet Multiful nctional Machine for DPMU-I and DPIU at Burdwan under WBMIFMS	f BRD / 90250	Component A: Irrigation Mar agement	¹ Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		3,000.00	711.14	Signed							2020-09-06								2020-11-01	2021-02-17	2021-04-30	2021-03-22
IN-IWD-202631-GO-RFQ / Su pply, fitting and fixing of new office furniture at the office of f APD-IV, DPMU-II, WBMIFMP, I&W Dte, 9th floor, Jalasampa d Bhawan, kolkata-700091	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		2,397.91	2,111.61	Signed							2020-11-11								2021-01-06	2020-10-13	2021-07-05	2021-02-25
IN-IWD-202632-GO-RFQ / Su pplying and installation of vic eo conferencing amenities at 9th floor Conference Hall of S PMU, WBMIFMP, Jalasampad Bhawan, kolkata-700091	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		7,024.47	6,674.91	Signed							2020-11-11								2021-01-06	2020-12-05	2021-07-05	2021-03-03
IN-IWD-202634-GO-RFQ / Su pplying MS Project Standard 2019 with Software Assuranc e in SPMU and DPIUs under WBMIFMP, I & W Dte, Govern ment of West Bengal	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		7,052.68	6,606.60	Signed							2020-11-11								2021-01-06	2020-12-13	2021-07-05	2021-01-19

IN-IWD-215544-GO-RFQ / Pr ocurement of ERDAS IMAGIN E Software under WBMIFMP.	COFN / C1730	Component A: Irrigation Man agement	Post	Request for Quota tions			36,906	35,919.4	5 Signed					2021-02-03				2021-03-31	2021-02-23	2021-09-27	
IN-IWD-215554-GO-DIR / Pro curement of MIKE Software u nder WBMIFMP.	COFN / C1730	Component A: Irrigation Man agement	Post	Direct Selection	Direct		64,658	63,858.8	5 Signed			2021-01-29	2021-01-18	2021-02-03	2021-02-01			2021-03-10	2021-02-23	2021-09-06	2022-09-12
IN-IWD-21553-GO-RFQ / Su pply installation & Commissio ning of video conferencing sy stem at office of the Executiv e Engineer, Hooghly Irrigatio n Division and at office of the SDO, Mundeswari Irrigation S ub Division.	COFN / C1730	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	2,466	6 2,287.0	7 Signed					2021-02-03	2021-02-01			2021-03-31	2021-02-18	2021-09-27	
IN-IWD-215556-GO-RFQ / Re newal of ArcGIS online for on e year in connection with dev elopment of MIS & Web-GIS u nder WBMIFMP.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	5,677.	5,533.0	7 Signed					2021-02-07				2021-04-04	2021-02-23	2021-10-01	
IN-IWD-211948-GO-RFQ / Pr ocurement of Storage Access ories for MIS & WebGIS under WBMIFMP.	COFN / C1730	Component A: Irrigation Man agement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	845	770.8	5 Signed					2021-02-07	2020-12-29			2021-04-04	2021-01-16	2021-10-01	2021-01-31
IN-IWD-234297-GO-RFQ / Pr ocurement of Multi Functiona I Printer A4 size (11 Nos) for Howrah Irrigation Division un der DPMU-II, of WBMIFMP	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	2,413	0 3,611.7	3 Signed					2021-05-24	2021-07-06			2021-07-19	2021-09-05	2022-01-15	2021-09-25
IN-IWD-234298-GO-RFQ / Pr ocurement of Scanner Legal size (4 Nos) for Howrah Irriga tion Division under DPMU-II, of WBMIFMP	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	273	0.0	Under Imple mentation					2021-05-24				2021-07-19		2022-01-15	
IN-IWD-234299-GO-RFQ / Pr ocurement of Multi Functiona I Printer A3 size (3 Nos) for H owrah Irrigation Division und er DPMU-II, of WBMIFMP	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	5,162	10 4,126.7	Signed					2021-05-24	2021-07-05			2021-07-19	2021-09-05	2022-01-15	2021-12-26
IN-IWD-234300-GO-RFQ / Pr ocurement of Toner for Multi Functional Printer A3 size (5 Nos) for Howrah Irrigation Di vision under DPMU-II, of WBM IFMP	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	394	5,327.0	5 Signed					2021-05-24	2021-02-03			2021-07-19	2021-02-16	2022-01-15	2021-03-14
IN-IWD-240226-GO-RFQ / Re newal of license of Microsoft Database Management Syste m Software in connection wit h O&M of WBMIFMP MIS	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	12,692	10,852.6	9 Completed					2021-07-19	2021-06-18			2021-09-13	2021-09-02	2022-03-12	2022-09-15
IN-IWD-254382-GO-DIR / Pro curement of High-Resolution Satellite Imageries from NRS C.	COFN / C1730	Component A: Irrigation Man agement	Post	Direct Selection	Direct		108,666	.2 65,624.8	5 Signed			2021-09-28	2021-09-29	2021-10-03	2021-10-08			2021-11-07	2022-07-03	2022-05-06	
IN-IWD-271066-GO-RFQ / Pr ocurement of 1(one) no. A0 P lotter for SPMU.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	5,978	io 3,032.0	3 Completed					2022-01-09	2022-04-28			2022-03-06	2022-06-22	2022-09-02	2022-07-16
IN-IWD-271071-GO-RFQ / Pr ocurement of 2 (two) nos. A4 Laserjet Colour Printer for DP MU-II and SPMU.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	1,908	1,301.8	1 Completed					2022-01-09	2022-01-10			2022-03-06	2022-02-17	2022-09-02	2022-03-19
IN-IWD-271072-GO-RFQ / Pr ocurement of 3(three) nos. Hi gh Speed Scanner for SPMU and Howrah(I) Division	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	1,550	1,438.3) Signed					2022-01-09	2022-01-25			2022-03-06	2022-03-11	2022-09-02	
IN-IWD-271073-GO-RFQ / Pr ocurement of 12(twelve) nos. Desktop Computer for DPMU- I and Howrah(I) Division.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	12,640	11,536.5	1 Signed					2022-01-09	2022-02-16			2022-03-06	2022-03-20	2022-09-02	2022-07-23
IN-IWD-271074-GO-RFQ / Pr ocurement of 3(three) nos. A 4 Black & White Printer for D PMU-I	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	989	677.2	5 Signed					2022-01-09	2022-01-10			2022-03-06	2022-02-25	2022-09-02	2022-04-12
IN-IWD-271075-GO-RFQ / Pr ocurement of 12(twelve) nos. Line Intractive UPS with AVR for DPMU-I and Howrah(I) Div ision	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	443	70 406.1	1 Signed					2022-01-09	2022-01-21			2022-03-06	2022-02-25	2022-09-02	2022-04-12
IN-IWD-271077-GO-RFQ / Pr ocurement of 2(two) nos. A3 Black & White Printer/Photoc opier for SPMU.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	2,782	0 2,627.2	1 Signed					2022-01-09	2022-01-10			2022-03-06	2022-02-25	2022-09-02	2022-03-22
IN-IWD-291952-GO-RFQ / Pr ocurement of 4 (four) nos. A3 Colour Printers for SPMU, DP MU-I, DPIUs at Burdwan and Howrah.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	11,842	.0 8,169.2) Signed					2022-05-02	2022-05-06			2022-06-27	2022-06-26	2022-12-24	2022-09-08
IN-IWD-291953-GO-RFQ / Pr ocurement of 1 (one) nos. A4 LaserJet Colour Printer for SP MU.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	789	0 703.9	4 Signed					2022-05-02	2022-04-26			2022-06-27	2022-05-28	2022-12-24	2022-08-13
IN-IWD-291956-GO-RFQ / Pr ocurement of 11(eleven) nos. Desktop Computer for DPIUs at Bankura and Burdwan.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	12,552	9,855.8	2 Signed					2022-05-02	2022-04-26			2022-06-27	2022-06-28	2022-12-24	2022-10-07
IN-IWD-291959-GO-RFQ / Pr ocurement of 11(eleven) nos. A4 Black & White Printer for DPIUs at Bankura and Burdw an.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	3,157	10 2,504.5	5 Signed					2022-05-02	2022-04-28			2022-06-27	2022-06-26	2022-12-24	2022-09-03
IN-IWD-291960-GO-RFQ / Pr ocurement of 11(eleven) nos. Line Interactive UPS with AV R for DPIUs at Bankura and B urdwan	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	394	0 318.9	9 Signed					2022-05-02	2022-05-30			2022-06-27	2022-06-26	2022-12-24	2022-08-13

IN-IWD-291961-GO-RFQ / Pr ocurement of 4 (four) nos. La ptop for DPMU-I, DPIUs at Ba	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota	Limited	Single Stage - One E	5,789.5	5,132.95	Signed		2	022-05-02	2022-05-06			2022-06-27	2022-06-09 2022-12-2	24 2022-09-07
nkura, Burdwan and Howrah IN-IWD-291962-GO-RFQ / Pr	COFN / C1730	Component D: Project Mana	Post	Request for Quota	Limited	Single Stage - One E	11,842.1	0.00	Signed			022-05-02	2022 10 10			2022-06-27	2022-12-09 2022-12-2	
Machines in SPMU and DPMU -II.	COFN / C1730	gement	Post	tions	Limited	nvelope	11,842.1	0.00	Signed		2	022-05-02	2022-10-10			2022-06-27	2022-12-09 2022-12-2	1
IN-IWD-291963-GO-RFQ / Pr ocurement of Equipment (Cu rrent Meter & Rebound Ham mer) for DPIUs at Howrah an d Hooghly.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	2,631.5	1,141.93	Signed		2	022-05-02	2022-04-29			2022-06-27	2022-05-26 2022-12-2	24 2022-06-28
IN-IWD-190220-GO-RFQ / Pr ocurement of UPS for DPMU-I and DPIU at Burdwan under WBMIFMP	IBRD / 90250	Component A: Irrigation Man agement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	700.0	0.00	Canceled		2	020-09-06				2020-11-01	2021-04-3	0
IN-IWD-322295-GO-RFQ / Pr ocurement of Auto CAD softw are for SPMU & DPIU's	COFN / C1730	Component A: Irrigation Man agement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	2,414.0	0.00	Pending Impl ementation		2	022-11-02				2022-12-28	2023-06-2	6
IN-IWD-322303-GO-RFQ / Pr ocurement of 1Nos. A3 size C olour Printer cum Scanner for SPMU	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	36,206.00	0.00	Pending Impl ementation		2	022-11-02				2022-12-28	2023-06-2	6
IN-IWD-322599-GO-RFQ / Pr ocurement of instruments & equipment for setting up of a Computer Laboratory at RRI	COFN / C1730	Component A: Irrigation Man agement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	48,274.0	0.00	Pending Impl ementation		2	022-11-02				2022-12-28	2023-06-2	6
IN-IWD-271079-GO-RFQ / Pr ocurement of 2 (two) nos. La ptop for DPMU-I and DPMU-II	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	3,180.00	0.00	Canceled		2	022-01-09				2022-03-06	2022-09-0	2
IN-IWD-271068-GO-RFQ / Pr ocurement of 1(one) no. A3 C olour Printer/Photocopier for Howrah(I) Division.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	4,703.9	0.00	Canceled		2	022-01-09				2022-03-06	2022-09-0	2
IN-IWD-234296-GO-RFQ / Pr ocurement of UPS (9 Nos) for Howrah Irrigation Division un der DPMU-II, of WBMIFMP	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	368.0	0.00	Canceled		2	021-05-24				2021-07-19	2022-01-1	5
IN-IWD-234294-GO-RFQ / Pr ocurement of Desktop Congression of Programmers (9 Nos) for Howrah Irrig ation Division under DPMU-II, of WBMIFMP	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	7,972.0	0.00	Canceled		2	021-05-24				2021-07-19	2022-01-1	5
IN-IWD-363992-GO-RFQ / Pr ocurement of 3 nos Laptop in RRI	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	4,350.0	0.00	Pending Impl ementation		2	023-06-07				2023-08-02	2024-01-2	.9
IN-IWD-364087-GO-RFQ / Pr ocurement of 1 nos R.O Filter in Howrah(I) Divn	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	967.0	0.00	Pending Impl ementation		2	023-06-07				2023-08-02	2024-01-2	.9
IN-IWD-364088-GO-RFQ / Pr ocurement of 1 nos Service B ook Scanner Howrah(I) Divn.	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	242.0	0.00	Pending Impl ementation		2	023-06-07				2023-08-02	2024-01-2	.9
IN-IWD-363990-GO-RFQ / Pr ocurement of 2 nos Workstati on - Tower type Desktop in R RI	i COFN / C1730	Component A: Irrigation Man agement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	16,918.4	0.00	Pending Impl ementation		2	023-06-19				2023-08-14	2024-02-1	.0
IN-IWD-363994-GO-RFQ / Pr ocurement of 1 nos Plotter Pr inter, 7 nos of Colour Printer i n RRI	COFN / C1730	Component A: Irrigation Man agement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	13,716.0	0.00	Pending Impl ementation		2	023-06-19				2023-08-14	2024-02-1	0
IN-IWD-363986-GO-RFQ / Pr ocurement of 3 nos B/W Lase rjet Printer in SPMU,2 nos B/ W Laserjet Printer in Howrah(I) Divn	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	1,389.7	0.00	Pending Impl ementation		2	023-06-19				2023-08-14	2024-02-1	0
IN-IWD-363987-GO-RFQ / Pr ocurement of 2 nos 1.0 kva o nline UPS and battery with 2 40 mins backup, 3 nos 3.0 kv a online UPS and battery with 240 mins backup, 30 nos Lin e Interactive UPS in RRI	COFN / C1730	Component A: Irrigation Man agement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	21,631.4	0.00	Pending Impl ementation		2	023-06-19				2023-08-14	2024-02-1	0
IN-IWD-363983-GO-RFQ / Pr ocurement of 3 nos Desktop i n SPMU, 5 nos Desktop ,2 no s PC Monitor in Howrah(I) Div n	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	8,652.5	0.00	Pending Impl ementation		2	023-06-19				2023-08-14	2024-02-1	0
IN-IWD-364083-GO-RFQ / Pr ocurement of 3 nos UPS in SP MU, 5 nos UPS in Howrah(I) D ivn	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	302.1	0.00	Pending Impl ementation		2	023-06-19				2023-08-14	2024-02-1	0

NON CONSULTING	SERVICES																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docur		Prequalifica ation F		Draft Biddir ent / Justi		Specific Pr Notice / I		Bidding Do s Iss	cuments a ued	Proposal Su Opening		Bid Evaluat and Recom for A	mendation		Contract	Contract	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-IWD-260316-NC-RFQ / As sessment of earthwork for ca nal renovation & concrete / s tructural steel work of hydra ulic structures on LBMC from 46.58 to 88.09km & Br-1 of Eden from 5.77 to 23.77km, WC - 325 of Br-1, Dy - 1/3 an d Br-2 from 0.00 to 4.63Km u	COFN / C1730	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		6,348.57	11,915.45	Signed							2021-11-09	2022-01-27							2022-01-04	2022-02-24	2022-07-03	:

IN-IWD-260317-NC-RFQ / As																					
sessment of earthwork for ca nal renovation and concrete / structural steel work of hydra ulic structures on RBMC from 20.84 to 50.84 Km, Suvankar Dara, Suvankar Dara-1 & Dy -1 of RBMC under R B I Divisi	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,148.10	5,516.96	Signed					2021-11-09	2022-01-27				2022-01-04	2022-02-24	2022-07-03	
IN-IWD-260318-NC-RFQ / As sessiment of earthwork for ca sessiment of earthwork of hydra districtural steel work of hydra ulic structures on Kana Damo dar from 9.22 to 40.22Km, D/ 1 & D/2 of Kana Damodar un der B I Division.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	4,343.76	10,103.04	Signed					2021-11-09	2022-01-27				2022-01-04	2022-02-24	2022-07-03	
IN-IWD-260319-NC-RFQ / As sessiment of earthwork for ca sessiment of earthwork for ca sessiment of settle work of hydra ulic structural settle work of hydra ulic structures on 6MC from 0.00 to 33.45Km along with 6 BMC, 6KMC, 6LMC & 6L/2MC under 81 D/Msion.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	4,677.90	10,667.95	Signed					2021-11-09	2022-01-27				2022-01-04	2022-02-24	2022-07-03	
IN-IWD-280309-NC-RFQ / To pography. Cross section & Lo ng section survey of both em COFN / C1730 bankment of Maja Damodar of Howrah Irrigation Division under WBMFMP.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	5,511.14	5,006.16	Signed					2022-03-03	2022-02-23				2022-04-28	2022-03-20	2022-10-25	2022-04-21
IN-IWD-280310-NC-RFQ / To pography & Cross section sur vey of Lower Rampur khal & COFN / C1730 Khoribon Khal of Howrah Irrig ation Division under WBMIFM P.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	3,378.02	3,062.35	Signed					2022-03-03	2022-02-23				2022-04-28	2022-03-20	2022-10-25	2022-04-21
IN-IWD-254394-NC-RFQ / Sur vey work along lower Harinak hali khal and Hurhura khal in COFN / C1730 cluding topographical survey over the concerned catchme nt area.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,791.63	5,452.91	Signed					2021-10-03	2022-07-18				2021-11-28	2022-08-15	2022-05-27	2022-08-20
IN-IWD-254385-NC-RFQ / Sur vey of river Mundesward and including results of Permane in Kilometre posts on top of r ight embankment of river Da modar under Hooghly Irrigati on Division.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	9,508.29	8,249.25	Completed					2021-10-03	2021-11-29				2021-11-28	2021-12-16	2022-05-27	2021-12-23
IN-IWD-254393-NC-RFQ / Sur	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	8,149.96	3,811.78	Completed					2021-10-03	2022-07-18				2021-11-28	2021-12-16	2022-05-27	2021-12-23
IN-IWD-279571-NC-RFQ / Sur vey work along River Mundes wari by using RTK/IDGPS from Chingra to Pansuli within Hoo ghly District.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,662.30	0.00	Completed					2022-02-27	2022-03-22				2022-04-24	2022-05-08	2022-10-21	2022-08-15
IN-IWD-311938-NC-RFQ / Sur vey work along Roner Khal b y using RTK/DGPS from ch0.0 0 km to 19.00km in district H ooghly.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,263.00	0.00	Completed					2022-09-03	2022-07-18				2022-10-29	2022-08-14	2023-04-27	
IN-IWD-322606-NC-RFQ / Me asurement of discharge and sediment load of River Rupna rayan at Kolaghat, Purba Me dinipur after the Monsoon 20 22.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,034.00	0.00	Signed					2022-11-02	2022-12-23				2022-12-28	2023-02-21	2023-06-26	
IN-IWD-279564-NC-RFQ / To pographical and Contour Sur vey by using ADS system wit h RTV DOES and hydrograph ic survey by using ADSP instrument in New Commonton ument in New Commonton and the Commonton and islands within Hooghly and Howard District.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	13,324.50	0.00	Completed					2022-02-27	2022-02-22				2022-04-24	2022-03-15	2022-10-21	2023-04-12
IN-IWD-324932-NC-RFQ / Sur vey work along KATA KHAL b y using RTK/DGPS from Ching ra to 26 Bigha within HooghI y District.	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	5,329.80	0.00	Completed					2022-11-10	2022-03-22				2023-01-05	2022-05-08	2023-07-04	
IN-IWD-324936-NC-RFQ / Ba nk Line Survey of Both banks of Mundeswarl River from Ch. -19.00 Km to Ch41.50 Km in cluding Baligori and Bheula Circuit within Hooghly Distric t	Component C: Flood Manage ment	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	10,659.60	0.00	Completed					2022-11-10	2022-03-22				2023-01-05	2022-05-30	2023-07-04	
IN-IWD-347829-NC-RFB / En gagement of Service Provide r for irrigidation services under WBMIFMP in Damodar Valley Command area for Civil Work Package (CWP) - 1: Durgapur Branch Canal.	Component A: Irrigation Man agement	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	211,998.70	0.00	Under Imple mentation		:	2023-03-09	2023-02-17	2023-03-14	2023-09-04		2023-04-25	2023-07-08	2023-08-12		2024-02-08	
IN-IWD-365876-NC-RFQ / Me asurement of discharge of Ri ver Damodar at Jamalpur, Pu rba Bardhaman during the M onsoon' 2023.	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,042.00	0.00	Pending Impl ementation					2023-06-19					2023-08-14		2024-02-10	
IN-IWD-365877-NC-RFQ / Me asurement of discharge of Ri ver Lower Damodar at Cham padanga, Hooghly during the Monsoon' 2023	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,042.00	0.00	Pending Impl ementation					2023-06-19					2023-08-14		2024-02-10	
IN-IWD-365878-NC-RFQ / Me asurement of discharge and sediment load of River Rupna rayan at Kolaghat, Purba Me dinipur during the Monsoon' 2023	Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	6,042.00	0.00	Pending Impl ementation					2023-06-19					2023-08-14		2024-02-10	

IN-IWD-372424-NC-RFB / En gagement of Service Provide r for irrigation services under WBMIFMP in Damodar Valley Command area for Civil Work Package (CWP) -3: Damodar Branch Canal		Component A: Irrigation Man agement	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	197,314.57	0.00	Under Imple mentation			2023-07-21	2023-08-05	2023-07-26	2023-09-04		2023-09-06	2023-11-19	2023-12-24	2024-	06-21
IN-IWD-372425-NC-RFB / En gagement of Service Provide r for irrigation services under WBMIFMP in Damodar Valley Command area for Civil Work Package (CWP) -4: Distributa ry - 11, 14 & 15 of Right Ban k Main Canal	COFN / C1730	Component A: Irrigation Man agement	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	125,589.16	0.00	Under Imple mentation			2023-07-21	2023-08-07	2023-07-26	2023-09-04		2023-09-06	2023-11-19	2023-12-24	2024-	06-21
IN-IWD-372426-NC-RFB / En gagement of Service Provide r for irrigation services under WBMIFMP in Damodar Valley Command area for Civil Work Package (CWP) -8: Branch -II of Eden Canal		Component A: Irrigation Man agement	Post	Request for Bids	Open - National	Single Stage - Two E nvelope	57,830.29	0.00	Under Imple mentation			2023-07-21	2023-08-07	2023-07-26	2023-09-04		2023-09-06	2023-11-19	2023-12-24	2024-	06-21
IN-IWD-381103-NC-RFQ / Re al Time Computation of canal discharge of different Regula tor gate by ADCP in Purba & Paschim Bardhaman and Ban kura District.		Component D: Project Mana gement	Post	Request for Quota tions	Limited	Single Stage - One E nvelope	7,213.84	0.00	Pending Impl ementation					2023-09-19					2023-11-14	2024-	05-12

CONSULTING FIRM	ıs																										
Activity Reference No. / Description		Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference		of Interest	Short List equest fo	and Draft R or Proposals	Request fo as Is		Opening o	f Technical / Minutes	Evaluation al Pro	n of Technic oposal	Report an	Evaluation d Draft Neg Contract	Signed	Contract	Contract	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Actual	Planned	Actual	Planned	Actual
IN-IWD-18735-CS-QCBS / Pre paration of feasibility study, detailed engineering design and bidding documents for ir rigation rejuvenation and floo d management in the Damod ar Command areas and Lowe r Damodar Sub-basin in the S tate of West Bengal in India.	e ' / d d e 5 5		Prior	Quality And Cost- Based Selection	Open - Internationa I		597,015.00	310,547.14	Signed	2017-06-21	2017-08-07	2017-06-23	2017-08-25	2017-06-27	2017-08-29			2017-06-29	2017-04-05	2017-07-01	2017-09-05	2017-07-05	2019-05-22	2017-07-22	2017-09-07	2018-10-15	2019-06-12
IN-IWD-18748-CS-QCBS / En vironmental and Social Impa ct Analysis by a separate con sultancy organisation to supp lement the feasibility study r eport of WBMIFMP.	, p		Prior	Quality And Cost- Based Selection	Open - Internationa I		373,134.00	76,544.04	Completed	2017-06-21	2017-08-09	2017-07-01	2017-08-14	2017-08-05	2017-10-25			2017-09-02	2017-11-24	2017-10-02	2017-12-31	2017-11-06	2018-09-27	2017-12-11	2018-03-01	2018-07-09	2019-03-20
IN-IWD-44796-CS-LCS / Sele ction of Consultancy firm for "Providing support to the Sta te Project Management Unit I SPMUJ of WBMIFMP during pr oject preparation period" in t he State of West Bengal in In	(Post	Least Cost Selecti on	Open - National		183,456.00	0.00	Canceled	2018-01-19	2018-01-19	2018-01-19	2018-02-21	2018-02-01	2018-02-05			2018-03-07	2018-04-03	2018-03-14	2018-04-03	2018-03-28		2018-04-25		2019-02-19	
IN-IWD-61030-CS-LCS / Sele ction of Consultancy firm for "Providing support to the Sta te Project Management Unit I SPMUJ of WBMIFMP during pr oject preparation period" in t he State of West Bengal in In	r i		Post	Least Cost Selecti on	Open - National		183,456.00	41,200.12	Completed	2018-04-27	2018-04-18	2018-05-18	2018-08-23	2018-07-01	. 2018-07-06			2018-07-29	2018-08-30	2018-08-28	2018-08-30	2018-10-02	2018-09-25	2018-11-06	2018-09-30	2019-05-05	2020-04-02
IN-IWD-91823-CS-QCBS / "Pr oject Management Consultan t (PMC) for West Bengal Majo r Irrigation and Flood Manage ment Project (WBMIFMP)" in t he State of West Bengal in In dia.	e /	Component D: Project Mana gement	Prior	Quality And Cost- Based Selection	Open - Internationa I		4,788,732.00	10,561,859.14	Signed	2018-12-17	2019-01-17	2019-01-07	2019-03-05	2019-02-20	2019-10-14			2019-03-20	2020-01-15	2019-04-19	2020-02-17	2019-05-24	2020-04-07	2019-06-28	2020-05-18	2020-06-27	
IN-IWD-102808-CS-LCS / Sel ection of Consultancy firm for "Providing Human Resource = upport to the Project Manage ment Units of WBMIFMP durir g project implementation per iod" in the State of West Ben gal in India.	s e /	Component D: Project Mana gement	Prior	Least Cost Selecti on	Open - Internationa I		1,277,731.00	1,311,457.73	Signed	2019-03-06	2019-03-06	2019-03-27	2019-03-11	2019-05-10	2019-10-01			2019-06-07	2019-11-14	2019-07-07	2019-12-27	2019-08-11	2020-02-14	2019-09-15	2020-03-27	2020-03-13	
IN-IWD-204310-CS-CQS / En gagement of the NGO for im plementation of RAP for the F lood Packages under WBMIF MP.	F COFN / C1730	Component C: Flood Manage ment	Post	Consultant Qualifi cation Selection	Open - National		93,828.90	125,536.31	Signed	2020-11-12	2020-11-12	2020-12-03	2020-11-18	2021-01-16	2020-11-27							2021-02-15	2020-12-23	2021-03-22	2021-01-07	2021-09-18	:
IN-IWD-225818-CS-QCBS / E ngagement of a Consultant F or implementation and monit oring of Third-Party Inspectio n (TPI) Report of different ma terials, procured & to be proc ured by the Agencies, of Wor d Bank funded project, WBMI FMP, Irrigation & Waterways Directorate, Govt of W. B	COFN / C1730	Component C: Flood Manage ment	Post	Quality And Cost- Based Selection	Open - National		765,921.00	0.00	Signed	2021-03-30	2021-03-23	2021-04-20	2021-09-09	2021-06-03	2021-09-09			2021-07-01	2021-11-02	2021-07-31	2021-11-16	2021-09-04	2021-12-27	2021-10-09	2022-02-11	2022-10-09	
IN-IWD-274524-CS-QCBS / M athematical Model Study on the Darakeswar-Rupnarayan River System in the Districts of Howarh, Hooghly, East and West Midnapore, West Benga I, India.	COFN / C1730	Component C: Flood Manage ment	Post	Quality And Cost- Based Selection	Open - National		335,976.00	0.00	Signed	2022-02-01	2022-09-20	2022-02-22	2022-12-14	2022-04-07	2022-11-28			2022-05-05	2023-01-04	2022-06-04	2023-01-18	2022-07-09	2023-02-09	2022-08-13	2023-03-27	2023-08-13	
IN-IWD-296688-CS-QCBS / E ngagement of Monitoring & E valuation Consultant for Wes t Bengal Major Irrigation and Flood Management Project.	E COFN / C1730	Component D: Project Mana gement	Post	Quality And Cost- Based Selection	Open - National		451,089.00	0.00	Signed	2022-05-28	2022-06-24	2022-06-18	2023-03-20	2022-08-01	2022-10-19			2022-08-29	2022-11-17	2022-09-28	2022-12-06	2022-11-02	2022-12-22	2022-12-07	2023-03-02	2023-12-07	

INDIVIDUAL CONSU	LTANTS																	
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of F		Invitation t d/Selected				Signed C	Contract	Contract Completic
									1	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Actual

IN-IWD-67394-CS-CDS / Eng agement of Transaction Advisor in connection with engagement of Private Operators for management, operation a nd maintenance of irrigation delivery system starting from distributary level and extending up to the field (chak) level under WBMFMP.			Post	Direct Selection	Direct	87,427.00	83,305.98	Completed	2018-06-21	2018-06-21	2018-07-01	2018-06-07			2018-09-04	2018-08-15	2019-03-03	2019-02-25
IN-IWD-79411-CS-CDS / Rapi d Irrigation Modernization As sessment in the D V Comma nd Area under WBMIFMP	ı	Component B: Modernizatio n of Irrigation Infrastructure	Post	Individual Consult ant Selection	Direct	40,000.00	45,430.00	Completed	2018-09-26	2018-09-26	2018-10-06	2018-09-27	2018-10-27	2018-10-12	2018-12-01	2018-10-26	2019-05-30	2018-11-18
IN-IWD-215542-C5-CD5 / Sel ection of Transaction Advisor in Phase II, in connection wit h engagement of the Irrigatio n Service Providers.	COFN / C1730	Component A: Irrigation Man agement	Post	Direct Selection	Direct	411,137.44	454,106.78	Signed	2021-02-02	2021-01-25	2021-02-12	2021-02-05			2021-04-18	2021-02-26	2021-10-15	