

PROCUREMENT PLAN (Textual Part)

Project information: **P173518 - Rural and Small Towns Water Security Project**

Project Implementation agencies:

National Directorate for Water Supply and Sanitation (DNAAS)

Water and Sanitation Infrastructures Administration (AIAS)

Date of the Procurement Plan: **1/11/2021**

Period covered by this Procurement Plan: **1/11/2021 - 12/31/2023**

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Decree 5/2016 of March 8, 2016**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower,

such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - **Not Applicable**

PROCUREMENT PLAN Mozambique : Rural and Small Towns Water Security Project

General Information

Country: Mozambique **Bank's Approval Date of the Original Procurement Plan:** 2021-11-30
Revised Plan Date(s): (comma delineated, leave blank) 2024-09-27
Project ID: P173518 **GPN Date:** 2021-10-29
Project Name: Rural and Small Towns Water Security Project
Loan / Credit No.: / , IDA / D9410
Executing Agency: Water and Sanitation Infrastructure Administration

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
MOZ-AIAS-RSTWSP-W002 / Construction, Rehabilitation and Expansion of Namitelo and Namapa Cities Water Supply Systems	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD - Applying contractor disqualification	14,000,000.00	0.00	Under Implementation																			2025-09-25	
MOZ-AIAS-RSTWSP-W001 / Construction, Rehabilitation and Expansion of Namitelo and Namapa Cities Water Supply Systems	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD - Applying contractor disqualification	14,000,000.00	0.00	Under Implementation																			2025-08-13	
MOZ-AIAS-RSTWSP-CERC-W003 / Reconstruction of intake works, supply and installation of pumps and electrical equipment in villages jangomo, Quisico, Inharrime, Marumbene, Caia, Marringue, Doa, Nhamayaboe, Milange, Lugela, Atto Molocue, Mutara and Catandica Water Supply Systems	IDA / D9410	Component 4: Contingent Emergency Response Component (CERC)	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	435,000.00	0.00	Under Implementation																			2024-05-05	
MOZ-AIAS-RSTWSP-W004 / Rehabilitation AIAS-IP Delegation Office in Zambezia	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Request for Quotations	Limited	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	26,000.00	0.00	Pending Implementation																				2025-03-18

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
MOZ-AIAS-RSTWSP-G001 / Supply of 8 Vehicles to the Water and Sanitation Infrastructure Administration	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		440,000.00	0.00	Signed																						2023-05-21
MOZ-AIAS-RSTWSP-G003 / Supply and Installation of Provisional Offices for PIU AIAS in Maputo	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	0.00	Signed																						2023-05-19
MOZ-AIAS-RSTWSP-G002 / Supply and Installation of Computer Equipment, Accessories and Consumables	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	0.00	Signed																						2023-11-23
MOZ-AIAS-RSTWSP-G004 / Production of Communication Material and Complaint Boxes under the Complaint Mechanism	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Request for Quotations	Limited	Single Stage - One Envelope		60,000.00	0.00	Under Implementation																						2024-11-11
MOZ-AIAS-RSTWSP-CERC-G001 / Supply of Chemical Products for Water Treatment	IDA / D9410	Component 4: Contingent Emergency Response Component (CERC)	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	0.00	Canceled																						2024-04-02
MOZ-AIAS-RSTWSP-G006 / Supply of office furniture for Maputo, Nampula e Zambezia	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		70,000.00	0.00	Pending Implementation																						2025-05-29
MOZ-AIAS-RSTWSP-G007 / Supply and Installation of Computer Equipment for AIAS, IP	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		35,000.00	0.00	Pending Implementation																						2025-06-21

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued	Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract	Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual		
MOZ-AIAS-RSTWSP-CON006 / Development of Environmental and Social Management System to Support AIAS and D NAAS	/	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Quality And Cost-Based Selection	Open - International		350,000.00	0.00	Signed	2022-01-31	2022-02-25	2022-03-09	2022-04-11	2022-05-16	2023-01-20		2022-07-07	2023-02-28	2022-08-07	2023-05-24		2022-09-18	2023-08-10	2022-10-15	2023-07-24	2025-01-13	
MOZ-AIAS-RSTWSP-CON005 / Transaction Support on the Development and Implementation of PBC for Small Towns and Rural Growth Centers Water Supply Schemes	/	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Quality And Cost-Based Selection	Open - International		400,000.00	0.00	Under Implementation	2022-03-03	2022-03-25	2022-04-09	2022-04-11	2022-06-16	2023-11-10		2022-08-07	2023-12-05	2022-09-07			2022-10-19		2022-11-15		2025-02-13	

MOZ-AIAS-RSTWSP-CO001 / Environmental and Social Impact Assessment (ESIA), Resettlement Action Plan (RAP) and Supervision of Construction of 4 Small Towns Water Supply Systems in Namupula	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	1,890,000.00	0.00	Canceled	2022-01-20	2022-02-26	2022-05-04					2022-06-25	2022-07-26	2022-10-07	2022-11-03	2023-11-03				
MOZ-AIAS-RSTWSP-CO001a / Consultancy Service for Supervision of Construction, Rehabilitation and Expansion of Water Supply Works at Nametil, Malena, Namialo and Namapa Cities	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	1,890,000.00	0.00	Signed	2022-07-19	2022-08-12	2022-08-14	2022-09-21	2022-10-13	2023-04-25		2022-11-10	2022-06-30	2022-12-15	2023-10-11	2023-01-24	2024-03-13	2023-02-28	2024-04-30	2025-05-25
MOZ-AIAS-RSTWSP-CO022 / Design and Supervision, Elaboration of Environmental and Social Instruments for Namupula Water Supply Systems - PACKAGE 4	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	1,600,000.00	0.00	Under Implementation	2022-10-14	2022-11-02	2022-11-04	2022-11-14	2022-12-18	2023-06-30		2023-01-15	2023-10-30	2023-02-14	2024-03-28	2023-03-21	2024-08-09	2023-04-25		2024-04-24
MOZ-AIAS-RSTWSP-CO023 / Design and Supervision, Elaboration of Environmental and Social Instruments for Zambezia Water Supply Systems - PACKAGE 5	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	3,100,000.00	0.00	Signed	2022-10-10	2022-11-16	2022-10-31	2022-12-01	2022-12-14	2023-06-30		2023-01-11	2023-10-31	2023-02-10	2024-02-13	2023-03-17	2024-06-05	2023-04-21	2024-07-11	2024-04-20
MOZ-AIAS-RSTWSP-CO002 / Design and Supervision, Elaboration of Environmental and Social Instruments for Zambezia Water Supply Systems - PACKAGE 2	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	3,140,000.00	0.00	Signed	2022-10-21	2022-09-30	2022-11-11	2022-10-10	2022-12-25	2023-06-27		2023-01-22	2023-09-26	2023-02-21	2024-02-08	2023-03-28	2024-04-24	2023-05-02	2024-06-30	2024-05-01
MOZ-AIAS-RSTWSP-CO002 / Detailed Design and Supervision, Environmental and Social Impact Assessment (ESIA) and Resettlement Action Plan (RAP) for 3 Small Towns and 8 Rural Villages in Zambezi	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	3,140,000.00	0.00	Canceled	2022-03-30		2022-05-06		2022-07-22			2022-09-12	2022-10-12		2022-12-03		2023-01-11			2025-04-11
MOZ-AIAS-RSTWSP-CO003 / Design and Supervision, Elaboration of Environmental and Social Instruments for Namupula Water Supply Systems - PACKAGE 3	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	1,840,000.00	0.00	Signed	2022-10-23	2022-11-02	2022-11-13	2022-11-14	2022-12-27	2023-06-30		2023-01-24	2023-10-23	2023-02-23	2024-02-13	2023-03-30	2024-06-07	2023-05-04	2024-07-11	2024-05-03
MOZ-AIAS-RSTWSP-CO004 / Design and Supervision of Works for Construction of School Sanitation Facilities in 16 Small Towns in Namupula and Zambezia	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Quality And Cost-Based Selection	Open - National	440,000.00	0.00	Canceled	2022-04-08	2022-04-11	2022-05-06		2022-07-11			2022-09-01		2022-10-02		2022-11-20		2022-12-15		2025-03-10
MOZ-AIAS-RSTWSP-CO019 / Consultancy Service for Resettlement Action Plan Implementation at Nametil, Malena, Namialo and Namapa Cities	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Quality And Cost-Based Selection	Open - International	378,000.00	0.00	Canceled	2022-10-24		2022-11-14		2023-01-15			2023-02-20		2023-03-22		2023-04-26		2023-05-31		2024-05-30
MOZ-AIAS-RSTWSP-CO027 / Service Provision for Mitigation and Response to Sexual Exploitation and Abuse and Sexual Harassment	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	700,000.00	0.00	Under Implementation	2023-07-07	2023-08-17	2023-07-28	2023-08-25	2023-09-10	2024-03-21		2023-10-08	2024-05-07	2023-11-07	2024-07-25	2023-12-12		2024-01-16		2025-01-15
MOZ-AIAS-RSTWSP-CO024 / Consultancy Services for RAP Implementation of Nametil, Malena, Namapa and Namialo Water Supply Systems	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Consultant Qualification Selection	Open - International	180,000.00	0.00	Under Implementation	2023-08-15	2023-09-03	2023-09-05	2023-09-05	2023-10-19	2023-12-01						2023-11-18		2023-12-23		2024-06-20
MOZ-AIAS-RSTWSP-CO29 / Third Party Monitoring	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Consultant Qualification Selection	Open - International	250,000.00	0.00	Under Implementation	2023-09-20	2023-09-13	2023-10-11	2023-10-09	2023-12-09							2024-01-08		2024-02-13		2028-02-12
MOZ-AIAS-RSTWSP-CO032 / Consultancy Services for Development of Sanitation Services Model, Design and Supervision of Fecal Sludge Management Plants, Environmental and Social Instruments	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	1,400,000.00	0.00	Under Review	2023-10-30	2023-10-26	2023-11-20	2023-11-01	2024-01-03	2024-05-30		2024-01-31	2024-08-02	2024-03-01		2024-04-05		2024-05-10		2025-05-10
MOZ-AIAS-RSTWSP-CO026 / Design and Supervision of Works for Construction of School Sanitation Facilities in 16 Small Towns in Namupula and Zambezia	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Quality And Cost-Based Selection	Open - National	440,000.00	0.00	Canceled	2023-11-30		2023-12-21		2024-02-19			2024-03-20		2024-05-19		2024-06-23		2024-08-06		2026-03-29
MOZ-AIAS-RSTWSP-CO035 / Design of School Sanitation Facilities for Small Towns and Rural Areas	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Post	Consultant Qualification Selection	Limited	160,000.00	0.00	Under Implementation	2024-04-30	2024-02-21			2024-05-21						2024-07-05		2024-08-18		2025-02-14	
MOZ-AIAS-RSTWSP-CERC-CO002 / Supervision of water supply emergency works at Inhambane, Sofala, Zambezia, Manica and Tete Provinces	IDA / D9410	Component 4: Contingent Emergency Response Component (CERC)	Post	Consultant Qualification Selection	Open - National	35,000.00	0.00	Canceled	2023-07-17	2023-08-07	2023-07-31	2023-08-16	2023-09-13	2023-11-03						2023-10-13		2023-11-17		2024-05-15
MOZ-AIAS-RSTWSP-CO036 / Financial Audit 2023	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Consultant Qualification Selection	Limited - National	40,000.00	0.00	Under Implementation	2024-03-15	2024-03-11			2024-03-29							2024-04-28		2024-06-12		2024-10-10
MOZ-AIAS-RSTWSP-CO037 / Consultancy Services to Update the Strategic and Sustainability Plan of AIAS, IP (2023-2029)	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Quality And Cost-Based Selection	Open - National	193,000.00	0.00	Under Implementation	2024-04-30	2024-04-11	2024-05-21		2024-07-04			2024-08-01		2024-09-15		2024-10-21		2024-12-05		2025-06-23
MOZ-AIAS-RSTWSP-CO033 / Sanitation Marketing and Design of Resilient Household Toilet Models for Rural and Small Towns Areas in the Provinces of Namupula and Zambezia	IDA / D9410	Component 1: Enhancement of Water Supply and Sanitation Services in Small Towns.	Prior	Quality And Cost-Based Selection	Open - International	2,400,000.00	0.00	Under Implementation	2024-05-15	2024-04-30	2024-06-05	2024-05-17	2024-08-03	2024-08-13		2024-09-17		2024-10-17		2024-11-30		2025-01-05		2027-06-24
MOZ-AIAS-RSTWSP-CO030 / Design and Supervision for Construction and Rehabilitation Works of AIAS, IP Delegations in Namupula and Zambezia	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Consultant Qualification Selection	Limited - National	270,000.00	0.00	Under Implementation	2024-05-15	2024-04-25			2024-06-05							2024-08-04		2024-09-18		2027-03-07

MOZ-AIAS-RSTWSP-CON031 / Detailed Design of AIAS, IP Office in Maputo	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Consultant Qualification Selection	Limited - National		80,000.00	0.00	Under Implementation	2024-05-15	2024-04-25			2024-05-29							2024-07-28		2024-09-11		2025-04-09
---	-------------	---	------	------------------------------------	--------------------	--	-----------	------	----------------------	------------	------------	--	--	------------	--	--	--	--	--	--	------------	--	------------	--	------------

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MZ-AIAS-RSTWSP-CON010 / Social Safeguards Specialist	/	Component 3: Institutional and Project Management Support	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Signed	2021-12-10	2022-01-25	2022-03-10	2022-05-03	2022-03-20	2022-07-22	2022-05-01	2022-08-29	2024-07-16	
MOZ-AIAS-RSTWSP-CON 009 / Environmental Safeguards Specialist	/	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open		180,000.00	0.00	Signed	2021-12-10	2021-12-01	2022-03-10	2022-05-04	2022-04-04	2022-06-24	2022-05-01	2022-07-14	2024-06-26	
MZ-AIAS-RSTWSP-CON007 / Project Coordinator	IDA / D9410	Component 3: Institutional and Project Management Support	Prior	Individual Consultant Selection	Open		240,000.00	238,680.00	Signed	2021-11-29	2022-01-26	2022-03-03	2022-04-06	2022-03-28	2022-06-06	2022-05-13	2022-06-27	2024-06-15	
MOZ-AIAS-RSTWSP-CON011 / Procurement Specialist	/	Component 3: Institutional and Project Management Support	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2021-12-21	2021-12-20	2022-03-21		2022-04-15		2022-05-10		2024-07-05	
MOZ-AIAS-RSTWSP-CON013 / Water Supply Engineer for Namputa	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Signed	2022-02-28	2022-02-08	2022-05-24	2023-03-16	2022-06-14	2023-05-04	2022-07-16	2023-05-30	2024-09-26	
MOZ-AIAS-RSTWSP-CON014 / Water Supply Engineer for Zambesia	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Signed	2022-02-28	2022-02-08	2022-05-24	2023-03-09	2022-06-14	2023-03-15	2022-07-16	2023-05-30	2024-09-26	
MOZ-AIAS-RSTWSP-CON016 / Sanitation Engineer for Zambezia	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Signed	2022-02-28	2022-02-08	2022-05-24	2023-05-25	2022-06-14	2023-07-11	2022-07-16	2023-07-24	2024-09-26	
MOZ-AIAS-RSTWSP-CON008 / Water and Sanitation Specialist	IDA / D9410	Component 3: Institutional and Project Management Support	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Signed	2022-07-10	2022-06-18	2022-10-08	2022-11-02	2022-11-02	2023-04-21	2022-11-29	2023-06-14	2025-02-24	
MOZ-AIAS-RSTWSP-CON012 / Especialista Legal para a Revisão do Modelo do Contrato de Casão de Exploração	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Direct		10,000.00	0.00	Signed	2022-03-04	2022-04-01	2022-03-25	2022-04-12	2022-04-19	2022-08-10	2022-05-16	2022-10-18	2022-12-12	
MOZ-AIAS-RSTWSP-CON017 / Procurement Analyst	IDA / D9410	Component 3: Institutional and Project Management Support	Prior	Individual Consultant Selection	Open		96,000.00	0.00	Signed	2022-06-24	2022-06-23	2022-09-28	2022-09-05	2022-10-23	2022-10-10	2022-11-17	2023-06-05	2025-01-12	
MOZ-AIAS-RSTWSP-CON020 / Gender Based Violence Specialist	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open - National		160,000.00	0.00	Signed	2022-09-15	2022-09-04	2022-11-25	2023-04-05	2022-12-16	2023-04-12	2023-01-20	2023-05-18	2025-04-15	
MOZ-AIAS-RSTWSP-CON021 / Sanitation Specialist	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open - International		160,000.00	0.00	Signed	2022-09-10	2022-09-04	2022-12-02	2023-03-16	2022-12-23	2023-05-04	2023-01-27	2023-05-26	2025-04-22	
MOZ-AIAS-RSTWSP-CERC-CO001 / Supervision of water supply emergency works at Inhambane, Sofala, Zambezia, Manica and Tete Provinces	IDA / D9410	Component 4: Contingent Emergency Response Component (CERC)	Post	Individual Consultant Selection	Limited		35,000.00	0.00	Canceled	2023-06-08		2023-06-22		2023-07-13		2023-08-17		2024-02-13	
MOZ-AIAS-RSTWSP-CON028 / Consultancy for Safety and Risk Assessment	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited		150,000.00	0.00	Under Implementation	2023-09-20	2023-09-21	2023-09-27		2023-11-11		2023-12-17		2024-06-14	
MOZ-AIAS-RSTWSP-CON30 / Sanitation Engineer for Namputa	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited		96,000.00	0.00	Under Implementation	2023-09-29	2023-10-27	2023-10-06	2023-10-31	2023-12-05	2024-03-06	2024-01-10		2025-12-30	
MOZ-AIAS-RSTWSP-CON015 / Sanitation Engineer for Namputa	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Canceled	2022-02-28	2022-02-08	2022-05-24		2022-06-14		2022-07-16		2024-09-26	
MOZ-AIAS-RSTWSP-CERC-CO003 / Supervision of water supply emergency works at Inhambane, Manica and Zambezia Provinces	IDA / D9410	Component 4: Contingent Emergency Response Component (CERC)	Post	Individual Consultant Selection	Limited		35,000.00	0.00	Under Implementation	2024-02-29	2024-03-07	2024-03-10	2024-03-13	2024-03-31	2024-04-15	2024-05-05		2025-03-01	
MOZ-AIAS-RSTWSP-CON034 / Financial Management Specialist	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Direct - National		180,000.00	0.00	Under Implementation	2024-03-22	2024-04-22	2024-04-01		2024-04-22		2024-05-28		2026-05-28	
MOZ-AIAS-RSTWSP-CON038 / Procurement Specialist	IDA / D9410	Component 3: Institutional and Project Management Support	Prior	Individual Consultant Selection	Direct - International		310,000.00	0.00	Signed	2024-04-19	2024-04-18	2024-04-29	2024-04-26	2024-05-20	2024-05-20	2024-06-24	2024-06-01	2025-12-26	
MOZ-AIAS-RSTWSP-CON039 / Water and Sanitation Assistant Engineer for Namputa	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		15,000.00	0.00	Canceled	2024-05-30	2024-05-05	2024-06-09		2024-06-30		2024-08-05		2026-07-26	
MOZ-AIAS-RSTWSP-CON040 / Water and Sanitation Assistant Engineer for Zambezia	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		15,000.00	0.00	Canceled	2024-05-30	2024-05-05	2024-06-09		2024-06-30		2024-08-05		2026-07-26	
MOZ-AIAS-RSTWSP-CON041 / Water and Sanitation Assistant Engineer for Maputo - 1	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		15,000.00	0.00	Canceled	2024-05-30	2024-05-05	2024-06-09		2024-06-30		2024-08-05		2026-07-26	
MOZ-AIAS-RSTWSP-CON042 / Water and Sanitation Assistant Engineer for Maputo - 2	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		15,000.00	0.00	Canceled	2024-05-30	2024-05-05	2024-06-09		2024-06-30		2024-08-05		2026-07-26	
MOZ-AIAS-RSTWSP-CON043 / Environmental and Social Assistant for Namputa	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		15,000.00	0.00	Canceled	2024-05-30	2024-05-05	2024-06-09		2024-06-30		2024-08-05		2026-07-26	
MOZ-AIAS-RSTWSP-CON044 / Environmental and Social Assistant for Zambezia	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		15,000.00	0.00	Canceled	2024-05-30	2024-05-05	2024-06-09		2024-06-30		2024-08-05		2026-07-26	
MOZ-AIAS-RSTWSP-CON046 / Contract Management Engineer	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open - National		150,000.00	0.00	Under Implementation	2024-08-30	2024-07-23	2024-11-08		2024-11-29		2025-01-04		2027-01-04	
MOZ-AIAS-RSTWSP-CON045 / Assistant Operations Officer	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Open - National		15,000.00	0.00	Canceled	2024-09-30	2024-09-10	2024-12-09		2024-12-30		2025-02-13		2027-02-13	

MOZ-AIAS-RSTWSP-CON047 / Security Management Officer	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		96,000.00	0.00	Under Implementation	2024-09-30	2024-08-16	2024-10-10		2024-11-09		2024-12-24		2026-12-24
MOZ-AIAS-RSTWSP-CON051 / Assistant Operations Officer	IDA / D9410	Component 3: Institutional and Project Management Support	Post	Individual Consultant Selection	Limited - National		15,000.00	0.00	Pending Implementation	2024-09-30		2024-10-10		2024-10-31		2024-12-05		2025-12-05