

## PROCUREMENT PLAN (Textual Part)

**Project information:** INDIA, West Bengal Inland Water Transport, Logistics and Spatial Development Project (P166020)

**Project Implementation agency:** West Bengal Transport Infrastructure Development Corporation Limited

**Date of the Procurement Plan (Textual Part):** February 03, 2022

**Period covered by this Procurement Plan (textual part):** From February 03, 2022 till publication of next version of the Procurement Plan.

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, Revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**Procurement for the project will be carried out in accordance with the World Bank’s Procurement Regulations for IPF Borrowers, July 2016, Revised November 2017 and August 2018 and applicable to Investment Project Financing (IPF).** The project will be subject to the World Bank’s Anticorruption Guidelines, dated October 15, 2006, as revised in January 2011 and July 2016.

**The table below describes various procurement methods to be used for activities financed by the loan.** The thresholds (Table 1) indicated will govern the procurement approach and methods;

**Table 1: Procurement Thresholds**

<b>Procurement Approaches and Methods</b>	<b>Thresholds (US\$ equivalent)</b>
Open international (works - including turnkey, supply and installation of plant and equipment and PPP)	Any value activity
Open national (works - including turnkey, supply and installation of plant and equipment and PPP)	> 100,000 and up to 40 million
Open international (goods, IT system, and non-consulting services)	Any value activity
Open national (goods, IT system, and non-consulting services)	> 100,000 and up to 10 million
National request for quotation (goods and works)	Up to 100,000
Direct selection	No threshold; For works, goods, non-consulting services and IT system procurement: According to paragraphs 6.8-6.10 of the Regulations; For consultants: According to paragraphs 7.13-7.15 of the Regulations
Shortlist of national consultants	Up to 2000,000

**Procurement prior-review thresholds.** The World Bank will prior review the following contracts:

1. Works (including turnkey, supply and installation of plant and equipment and PPP): All contracts more than US\$ 10 million equivalent
2. Goods, IT system and Non-consulting services: All contracts more than US\$2 million equivalent
3. Consultants: All contracts >US\$1 million equivalent for firms and >US\$300,000 equivalent for individuals
4. There is no automatic requirement to undertake prior review for direct selection for value less than these thresholds

5. Additional provisions as mentioned at paragraph 2.2, 2.3, 2.4 & 2.5 of Annex I (Mandatory Procurement Prior Review Thresholds) under Bank Procedure (Effective August 01, 2018), "Procurement in IPF and Other Operational Procurement Matters" will also apply.

**National Procurement Arrangements:** National competition for the procurement of works, goods, IT system procurement and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3–5.5 of Section V of the Regulations and the following provisions:

1. Only the model bidding documents for National Competitive Procurement (NCP) agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding.
2. Invitations to bid shall be advertised on a widely used website or electronic portal with free open access at least 30 days prior to the deadline for the submission of bids, unless otherwise agreed in the approved procurement plan.
3. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprises from any given State.
4. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder.
5. Government e-Marketplace (GeM) set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations (RFQ) method.
6. At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
7. Procurement will be open to eligible firms from any country. This eligibility shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
8. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals include a signed acceptance in the bid, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
9. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
10. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.

**Domestic preference-** The provision of domestic preference for goods will be applied in the evaluation of bids in accordance with Annex VI of the Regulations.

**Procurement of Works, Goods (Supply and Installation; and IT Equipment), Non-Consultancy Services and Consultancy Services** - As per procurement plan approved in STEP.

**PROCUREMENT PLAN India : West Bengal Inland Water Transport, Logistics and Spatial Development Project**

**General Information**

**Country:** India **Bank's Approval Date of the Original Procurement Plan:** 2019-08-22  
**Revised Plan Date(s):** (comma delineated, leave blank) 2023-09-28  
**Project ID:** P166020 **GNP Date:** 2019-11-15  
**Project Name:** West Bengal Inland Water Transport, Logistics and Spatial Development Project  
**Loan / Credit No.:** / , IBRD / 91760  
**Executing Agency:** West Bengal Transport Infrastructure Development Corporation Limited

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
IN-WBTIDCL-145628-CW-RFB / Reconstruction / Renovation of Jetties	/	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				18,000,000.00	13,118,322.44	Signed					2019-11-18	2020-01-22	2019-11-21	2020-02-19			2019-12-21	2020-02-28	2020-01-25	2020-09-24	2020-02-22	2021-01-16	2021-02-21
IN-WBTIDCL-145628-CW-RFB / 2ND CALL / Construction / Reconstruction of Gangway cum Pontoon Jetty at Chandanah Gh-2 Kolkata and Noorpur Ferry Ghat in the District of South 24 Pargana on the river NW-1	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	1,116,208.00	1,050,880.78	Signed					2021-11-21	2022-02-09	2021-11-26	2022-02-09			2021-12-26	2022-03-09	2022-01-17	2022-06-06	2022-02-01	2022-06-22	2023-04-27
WBWTLSDP/2023/713 / Construction of the link pathway/road in connection with the Gangway cum Pontoon Jetty at Khadesh Ferry Ghat in the District of North 24 Parganas under WBWTLSD Project.	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	690,000.00	0.00	Under Implementation					2023-02-12	2023-07-19	2023-02-17	2023-07-21			2023-03-31		2023-05-07		2023-05-29		2024-01-24
IN-WBTIDCL-379989-CW-RFB / Construction / Re-construction of Gangway cum Pontoon Jetty satisfying shipbuilding practices & Statutory authority requirements including R.C.C. Cast in situ bored pile / rail pile, in the tidal condition of the river for 15 Locations.	IBRD / 91760	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	11,650,000.00	0.00	Under Review					2023-09-03		2023-09-08				2023-10-08		2023-11-19		2023-12-24		2025-06-16
IN-WBTIDCL-384437-CW-RFB / Smart Gate Area Development and allied works.	IBRD / 91760	Infrastructure investments to improve water transport	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,485,800.00	0.00	Pending Implementation					2023-10-20		2023-10-25				2023-11-29		2024-01-03		2024-01-29		2025-04-23

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IN-WBTIDCL-145618-GO-RFB / Procurement of 22 Nos. of Steel Hull Ferry Vessel	/	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		9,100,000.00	7,721,385.49	Signed					2019-11-16	2019-12-12	2019-11-18	2020-02-20			2019-12-18	2020-02-28	2020-01-22	2020-09-27	2020-02-19	2021-01-13	2021-02-18	
IN-WBTIDCL-146926-GO-RFB / Smart Ferry Ticketing System	/	Support to Implementation	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		8,850,000.00	0.00	Canceled					2019-11-28		2019-11-28				2019-12-28		2020-01-17		2020-03-22		2020-10-02	
IN-WBTIDCL-180101-GO-RFB / Smart Ticketing Gate	/	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		6,300,000.00	4,791,306.13	Signed						2020-06-17	2020-06-26	2020-06-19	2020-06-29			2020-07-10	2020-07-22	2020-07-18	2020-09-24	2020-07-30	2021-01-18	2025-06-30
WBWTLSDP/2022/414 / Procurement of Desktop Computers, Photocopier Machines, printers along with other computer Accessories for the Project Office	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Request for Bids	Open - National	Single Stage - Two Envelope		15,700.00	0.00	Canceled					2022-07-10	2022-08-03	2022-07-15	2022-08-03			2022-07-29	2022-09-22	2022-08-15		2022-08-25		2022-09-24	
WBWTLSDP/2022/414 2ND CALL / Procurement of Desktop Computers, Photocopier Machines, printers along with other computer Accessories for the Project Office	IBRD / 91760	Support to Implementation	Post	Request for Bids	Open - National	Single Stage - Two Envelope		15,700.00	0.00	Under Implementation					2022-10-21	2022-10-24	2022-10-26	2022-10-24			2022-11-16	2022-11-14	2022-12-08	2022-12-30	2023-01-03		2023-02-02	
WBWTLSDP/2022/510 / Supply fitting & installation of Air-Condition Machine along with water purifier for the Project Office (WBWTLSDP)	IBRD / 91760	Support to Implementation	Post	Request for Bids	Open - National	Single Stage - Two Envelope		13,500.00	0.00	Under Implementation					2022-11-04	2022-11-11	2022-11-09	2022-11-11			2022-11-30	2022-12-01	2022-12-27	2022-12-30	2023-01-21		2023-02-20	
WBWTLSDP/2022/564 / Supply, Fitting, Fixing & Installation of EPBX, Telephone System, Chairs, Kitchen accessories & other accessories for the Office of The Project Office (WBWTLSDP)	IBRD / 91760	Support to Implementation	Post	Request for Bids	Open - National	Single Stage - Two Envelope		11,000.00	0.00	Under Implementation					2022-11-30	2022-12-17	2022-12-05	2022-12-19			2022-12-26	2023-01-06	2023-01-17	2023-02-23	2023-01-29		2023-02-28	
IN-WBTIDCL-378714-GO-RFB / Design, Build, operation and maintenance of hybrid electric ferries under the WBWTLSD Project, Transport Department, Government of West Bengal in the KMA	IBRD / 91760	Infrastructure investments to improve water transport	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		38,146,483.00	0.00	Under Implementation					2023-08-27	2023-09-14	2023-09-01				2023-10-16		2023-11-30		2023-12-31		2026-06-18	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

WBWLSDP/2019/015 / Hiring of consultant for Institutional Strengthening and Business Planning (ISBP)	/	Strengthening Inland Water Transport Institutional Capacity	Post	Quality And Cost-Based Selection	Open - National	550,000.00	715,962.88	Signed	2019-08-21	2019-08-31	2019-08-29	2019-09-05	2019-10-02	2019-09-30				2019-10-31	2019-11-08	2019-11-14	2019-11-18	2019-11-25	2019-11-18	2019-11-29	2019-12-21	2022-11-28
WBWLSDP/2019/033 / STU D FOR DEVELOPMENT AND PREPARATION OF INTEGRATED STRATEGIC DEVELOPMENT PLAN (ISDP) FOR INLAND WATER TRANSPORT IN WEST BENGAL	/	Strengthening Inland Water Transport Institutional Capacity	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	1,244,010.36	Signed	2019-10-31	2019-11-06	2019-11-01	2019-11-08	2019-11-22	2020-07-27				2019-12-13	2020-09-05	2019-12-20	2020-10-01	2019-12-27	2020-12-04	2020-01-05	2021-01-19	2020-08-03
WBWLSDP/2020/EO/45 / Consulting for Preparation of a Comprehensive Mobility Plan for Kolkata, India	/	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	0.00	Canceled	2020-01-08	2020-01-16	2020-01-12	2020-01-22	2020-02-16					2020-03-17	2020-03-27	2020-03-31			2020-05-05		2022-04-25	
WBWLSDP/2020/EO/41 / Technical Assistance (TA) for Planning and Investment Prioritization for Inland Water Transport Safety	/	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	325,152.95	Signed	2020-01-08	2020-01-17	2020-01-12	2020-01-22	2020-02-16	2020-07-27				2020-03-17	2020-09-05	2020-03-27	2020-09-28	2020-03-31	2020-12-09	2020-05-05	2021-01-19	2022-10-22
WBWLSDP/2020/EO/42 / Preparing a Spatial Development Strategy for Kolkata Metropolitan Area (KMA)	/	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - International	3,000,000.00	0.00	Canceled	2020-01-08	2020-01-17	2020-01-12	2020-01-22	2020-02-16					2020-03-17		2020-03-27		2020-03-31		2020-05-05		2021-12-26
WBWLSDP/2020/EO/53 / Logistics Masterplan for Kolkata Metropolitan Area	/	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - International	2,100,000.00	0.00	Canceled	2020-02-14	2020-02-17	2020-02-16	2020-02-18	2020-03-12					2020-04-11		2020-04-21		2020-05-03		2020-05-13		2021-11-04
WBWLSDP/2021/EO/132 / Hiring of Consultant for Preparing a Spatial Development Strategy for Kolkata Metropolitan Area (KMA)	IBRD / 91760	Infrastructure investments to improve water transport	Prior	Quality And Cost-Based Selection	Open - International	3,000,000.00	0.00	Signed	2021-02-19	2021-03-16	2021-02-22	2021-05-05	2021-04-22	2021-12-20				2021-05-20	2022-02-21	2021-06-04	2022-05-30	2021-06-24	2022-09-12	2021-07-29	2022-10-04	2023-03-21
WBWLSDP/2021/EO/133 / Hiring of Consultant for Preparation of a Comprehensive Mobility Plan for Kolkata, India	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	0.00	Under Implementation	2021-02-19	2021-09-27	2021-02-22	2021-09-28	2021-04-22	2022-08-08				2021-05-20	2022-11-01	2021-06-04	2023-01-11	2021-06-19	2023-03-20	2021-07-24		2023-07-14
WBWLSDP/2022/349 / Selection of Project Management Consultants	IBRD / 91760	Support to Implementation	Post	Quality And Cost-Based Selection	Open - National	750,000.00	0.00	Canceled	2022-02-13	2022-03-14	2022-02-18		2022-04-03					2022-05-01		2022-05-31		2022-07-01		2022-08-05		2026-03-31
WBWLSDP/2022/392 / Direct RFP for Selection of Project Management Consultants (PMC)	IBRD / 91760	Support to Implementation	Post	Quality And Cost-Based Selection	Open - National	800,000.00	0.00	Signed	2022-06-01	2022-07-29	2022-06-22	2022-08-08	2022-08-05	2022-08-08				2022-09-02	2022-09-26	2022-10-02	2022-10-20	2022-11-06	2023-01-03	2022-12-11	2023-02-12	2023-12-11
WBWLSDP/2022/400 / Direct RFP for Appointment of Internal Auditor for West Bengal Inland Water Transport, Logistics and Spatial Development Project	IBRD / 91760	Support to Implementation	Post	Quality And Cost-Based Selection	Open - National	26,000.00	0.00	Under Implementation	2022-06-02	2022-06-22	2022-06-03	2022-07-07	2022-06-09	2022-06-23				2022-06-30	2022-07-14	2022-07-10	2022-09-09	2022-07-20		2022-08-04		2023-04-30
WBWLSDP/2023/657 / Direct RFP for Appointment of Agency for baseline and user satisfaction survey under West Bengal Inland Water Transport Logistics & Spatial Development Project	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Canceled	2023-01-10	2023-03-05	2023-01-15	2023-03-23	2023-02-10					2023-02-15		2023-02-25		2023-03-12		2023-04-01		2023-07-19
IN-WBTDCL-358214-CS-OCB S / Direct RFP for Urban Design and Upgradation of Areas around Jetties in the Kolkata Metropolitan Area	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Prior	Quality And Cost-Based Selection	Open - National	1,250,000.00	0.00	Under Implementation	2023-04-24	2023-05-16	2023-05-15	2023-05-22	2023-06-24	2023-09-07				2023-06-29	2023-07-03	2023-07-14	2023-09-21	2023-07-31		2023-08-25		2023-09-03
WBWLSDP/2022/467 / Direct RFP for Appointment Agency for Training Coordinator for Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Quality And Cost-Based Selection	Open - National	975,000.00	0.00	Canceled	2023-05-15	2023-05-28	2023-06-14		2023-07-13					2023-07-23		2023-08-12		2023-09-06		2023-09-30		2026-09-30
IN-WBTDCL-377444-CS-OCB S / Direct RFP for Selection of Consultant for Systems Integration, Modernization and Digital Transformation of West Bengal Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Prior	Quality And Cost-Based Selection	Open - National	1,770,000.00	0.00	Under Implementation	2023-08-17	2023-09-04	2023-09-16		2023-10-08					2023-10-18		2023-10-28		2023-11-09		2023-12-10		2028-11-13
IN-WBTDCL-381126-CS-OCB S / Direct RFP for Engagement of an agency for deployment of consultants (Key and non-Key experts) for strengthening the PMU of West Bengal Inland Water Transport, Logistics & Spatial Development Project (WBWLSDP)	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Prior	Quality And Cost-Based Selection	Open - National	1,160,000.00	0.00	Under Implementation	2023-09-08	2023-09-19	2023-09-10		2023-09-14					2023-10-12		2023-10-27		2023-11-11		2023-12-10		2025-11-29
WBWLSDP/2022/467/IND CALL / Direct RFP for Appointment Agency for Training Coordinator for Inland Water Transport Services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Quality And Cost-Based Selection	Open - National	975,000.00	0.00	Under Review	2023-09-15	2023-09-10	2023-09-19		2023-09-29					2023-10-20		2023-10-30		2023-11-17		2023-11-29		2026-11-29

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
WBWLSDP/2019/018 / Hiring of Individual Consultant for Preparation of Project Procurement Strategy for Development	/	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Individual Consultant Selection	Open		8,500.00	0.00	Canceled	2019-09-06	2019-09-07	2019-09-25	2019-09-25	2019-09-26		2019-09-30			2019-11-29	
WBWLSDP/2020/80 / Consulting Services for Verification of Disbursement Linked Indicators (DLIs) by Independent Verification Agency for West Bengal Inland Water Transport, Logistics and Spatial Development Project	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Direct Selection	Direct		50,000.00	41,184.66	Signed	2020-12-06	2020-12-07	2020-12-08	2020-12-16			2020-12-16	2021-02-26		2024-12-15	
IN-WBTDCL-358876-CS-OCB S / Study of Ganga River Dolphin	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Direct Selection	Direct - National		432,000.00	0.00	Under Implementation	2023-05-15	2023-08-02	2023-06-04				2023-07-19			2026-07-03	

IN-WBTIDCL-373137-NC-DIR / Expedited trainings for IW T employees/ Transport Department staff and other related organizations supporting IWT services	IBRD / 91760	Strengthening Inland Water Transport Institutional Capacity	Post	Direct Selection	Direct - National		18,500.00	0.00	Under Implementation	2023-07-22	2023-08-03	2023-07-29			2023-08-28	2024-02-24
IN-WBTIDCL-379986-CS-CDS / Appointment of Consultant for conducting Baseline Survey	IBRD / 91760	Technical Assistance (TA) for Planning and Investment Prioritization	Post	Direct Selection	Direct - National		242,000.00	0.00	Under Implementation	2023-09-01	2023-09-01	2023-09-10	2023-09-05		2023-10-02	2026-09-16