

PROCUREMENT PLAN

Project information: Freetown Integrated Urban Transport Project (P164353)

Project Implementation agency: Ministry of Transport

Date of the Procurement Plan: October 31st, 2017

Period covered by this Procurement Plan: Project Preparation Advance (6 Months)

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the **Public Procurement Act, 216 of the Republic of Sierra Leone**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without

limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: **Not Applicable for those contracts identified in the Procurement Plan tables**

Works: **No applicable**

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: **Not Applicable.**

Other Relevant Procurement Information:-

(a). Prior Procurement Arrangements:

The Procurement Arrangements as indicated in the below table and within the thresholds indicated in the below tables will be used. The thresholds for the Bank’s prior review requirements are also provided in the table below:

Table: Thresholds*, Procurement Arrangements, and Prior Review

(The table below depicts the Thresholds and Procurement Methods to be used under the the Project):

Thresholds*, Procurement Methods, and Prior Review

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review /[eq. US\$]
2	Goods, IT and non-consulting services	$C \geq 5,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 2 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank).
		$100,000 < C < 5,000,000$	Open Competition National Market Approach	None
		$C \leq 100,000$	RfQ	None

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review / [eq. US\$]
3	National shortlist for selection of consultant firms	C < 300,000	for Consulting Services	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		C ≤ 500,000	for Engineering and Construction Supervision	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
4	Selection of Individual consultants	≥ 300,000	All Approaches	≥ 300,000
5	Training, Workshops, Study Tours	All Values	Based on approved Annual Work Plan & Budgets (AWPB) by TTL	This line activity is not subject to procurement Review.

(Special procurement arrangements like direct contracting, use of SOEs, UN Agencies, third party monitors, local NGOs, Force Account, servants needs, results based arrangements. It is not expected that there will need for prequalification in the procurement arrangements under this project)

*These thresholds are for the purposes of the initial procurement plan for the first 18 months. The thresholds will be revised periodically based on re-assessment of risks. All contracts not subject to prior review will be post-reviewed.

** Short lists of consultants for services estimated to cost less US\$300,000 equivalent per contract may be composed entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines. However, if foreign firms have expressed interest, they will not be excluded from consideration.

Prequalification. Not expected for the packages of goods packages in the procurement plan.

Proposed Procedures for CDD Components: Not Applicable

Reference to (if any) Project Operational/Procurement Manual: the project team will prepare Procurement manuals. The Procurement Plan/Manual will also form part of the Project Implementation Manual.

Any Other Special Procurement Arrangements: Not Applicable

Procurement Packages/PLAN with Procurement Arrangements and Time Schedule: as per the Table below:

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _

Invitation of Bids/Proposals No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff

the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN Sierra Leone : Integrated and Resilient Urban Mobility Project

General Information

Country: Sierra Leone **Bank's Approval Date of the Original Procurement Plan:** 2018-03-14
Revised Plan Date(s): (comma delineated, leave blank) 2023-03-17
Project ID: P164353 **GPN Date:**
Project Name: Integrated and Resilient Urban Mobility Project
Loan / Credit No: IDA / V1490, IDA / D4830
Executing Agency: Ministry of Finance and Economic Development

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SL-MOFED-156770-CW-RFB / Road Improvement on the West Corridor from Jobs to Central Business District with Signalization at Selected Intersections	IDA / D4830	Strategic Resilient Mobility Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				10,787,389.99	Signed						2020-02-10	2020-02-27	2020-02-15	2020-02-27			2020-03-28	2020-05-15	2020-04-27	2020-06-24	2020-06-01	2020-07-23	2020-11-28	
SL-MOFED-172844-CW-RFQ / Erection of Sign Posts and Construction of Temporary Perimeter Fence on Proposed Land for Construction of Transit Terminal and Market	IDA / D4830	Strategic Resilient Mobility Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				8,232.22	Completed								2020-05-16	2020-05-13							2020-07-11	2020-05-21	2021-01-07	2020-06-11
SL-MOFED-185854-CW-RFB / Construction of Transit Transport Terminal and Market	IDA / D4830	Strategic Resilient Mobility Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled						2020-08-21		2020-08-26				2020-10-07		2020-11-06		2020-12-11		2021-06-09	
SL-MOFED-197719-CW-RFP / Construction of Four Pedestrian Foot Bridges at Selected Locations within Freetown Municipality	IDA / D4830	Strategic Resilient Mobility Investments	Post	Request for Proposals	Open - National	Single Stage - Two Envelopes				2,769,076.32	Signed	2020-10-09	2020-10-05	2020-12-25	2020-11-06	2020-12-25	2021-01-25	2020-10-14	2020-10-07			2021-03-05	2021-03-12	2021-05-18	2021-05-07	2021-06-22	2021-06-11	2022-12-14		
SL-MOFED-224821-CW-RFB / Construction of Market and Transit Transport Terminal at Lumley	IDA / D4830	Strategic Resilient Mobility Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,712,526.05	Signed						2021-03-22	2021-04-14	2021-03-27	2021-04-14			2021-05-08	2021-06-04	2021-06-07	2021-06-25	2021-07-12	2021-10-25	2022-01-08	
SL-MOFED-231696-CW-RFQ / Rehabilitation of an existing structure for National Drivers Training and Traffic Control Centre for SLRSA	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope				123,672.06	Signed								2021-06-30	2021-10-18							2021-08-25	2021-11-22	2022-02-21	
SL-MOFED-231698-CW-RFQ / Rehabilitation of Offices at the Central Bus Station for the setting up of the Urban Transport Centre for SLRTC	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope				123,367.52	Signed								2021-06-30	2021-07-06							2021-08-25	2021-08-13	2022-02-21	
SL-MOFED-239395-CW-RFB / Procurement of a Contractor for the Regeneration of Central Bus Station & Car Park for Sierra Leone Road Transport Corporation at the Central Business District	IDA / D4830	Modernization and Professionalization of Transport Services	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2021-10-29		2021-11-03				2021-12-15		2022-01-14		2022-02-18		2023-08-17	
SL-MOFED-232121-CW-RFB / Procurement of a Contractor for the Construction of Three (3) Depots and Two (2) Terminals for Ministry of Transport and Aviation at Jui, River No. 2 and Black Hall Road	IDA / D4830	Modernization and Professionalization of Transport Services	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2021-11-27		2021-12-02				2022-01-13		2022-02-12		2022-03-19		2022-09-15	
SL-MOFED-232119-CW-RFB / Procurement of a Contractor for the Construction of Bus Stops for East and West Corridors for Public Transport Bus	IDA / D4830	Modernization and Professionalization of Transport Services	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation						2021-11-26	2022-04-06	2021-12-01	2022-05-04			2022-01-12		2022-02-11		2022-03-18		2022-09-14	
SL-MOFED-285029-CW-RFB / Procurement of a Contractor for Construction of Computer Lab Space including Furniture for 100 person capacity for Fourth Bay College	IDA / D4830	Building Human Capital	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation						2022-03-28	2022-09-05	2022-04-02	2022-10-19			2022-05-14	2022-10-28	2022-06-13		2022-07-18		2023-01-14	
SL-MOFED-291499-CW-RFQ / Construction of Car Park and Related Ancillary Activity at the Urban Transport Centre for Central Bus Station	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Pending Implementation								2022-05-25								2022-07-20		2023-01-16	
SL-MOFED-291501-CW-RFQ / Construction of Reinforced Concrete Columns for Sierra Leone Road Transport Corporation at NO. 2 depot site.	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Pending Implementation								2022-06-01								2022-07-27		2023-01-23	
SL-MOFED-349236-CW-RFB / Procurement of Construction Works for Spot Improvement for alternative route for Poda Poda operators	IDA / D4830	Strategic Resilient Mobility Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Pending Implementation								2023-06-28								2023-08-23		2024-02-19	
SL-MOFED-349242-CW-RFB / Procurement of Construction Works to Improve Restop and related facility at Central Bus Station at Wallace Johnson Street.	IDA / D4830	Modernization and Professionalization of Transport Services	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2023-10-20		2023-10-25				2023-12-06		2024-01-05		2024-02-09		2024-08-07	
SL-MOFED-349247-CW-RFQ / Procurement of Construction Works to Construct Columns at Approved School	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Pending Implementation								2023-07-26								2023-09-20		2024-03-18	
SL-MOFED-349249-CW-RFQ / Procurement of Construction Works for Installation of Street Light at Sani Abacha Street	IDA / D4830	Modernization and Professionalization of Transport Services	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Pending Implementation								2023-08-02								2023-09-27		2024-03-25	

SL-MOFED-232125-NC-RFQ / Website and LAN upgraded for MTA	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation										2021-08-26							2021-10-21	2022-04-19
SL-MOFED-328886-NC-RFQ / Procurement of Laptop Computers and Installation of Specialized Engineering Software for Freetown City.	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation										2022-12-05							2023-01-30	2023-07-29
SL-MOFED-348799-NC-RFQ / Procurement of a set of Real Time Kinematic (RTK) GPS Surveying Equipment including all the accessories software and training of personnel	IDA / D4830	Building Human Capital	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation										2023-03-29							2023-05-24	2023-11-20

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
									SL-MOFED-53200-CS-CQS / Detailed design of Investments to improve Urban Transport in the project specific area	IDA / V1490		Post	Consultant Qualification Selection	Open - National		239,700.00	Completed	2018-03-23	2018-03-26	2018-04-13		2018-05-27	2018-06-14							2018-06-26
SL-MOFED-53207-CS-CQS / Hiring a Consulting Firm to carry out the EIA, EMP and RAP	IDA / V1490		Post	Consultant Qualification Selection	Open - National		98,300.00	Completed	2018-03-26	2018-05-10	2018-04-16		2018-05-30	2018-07-18							2018-06-29	2018-08-17	2018-08-03	2018-08-29	2019-01-30	2019-03-20				
SL-MOFED-53211-CS-CQS / Hiring a Consulting Firm to conduct Citizen Engagement study on Urban Transport	IDA / V1490		Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-03-23		2018-04-13		2018-05-27								2018-06-26		2018-07-31		2019-01-27					
SL-MOFED-116817-CS-OCBS / Supervision of the Construction of Interventions in the Pils Corridor	IDA / V1490	Strategic Resilient Mobility Investments	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2019-07-07	2019-08-02	2019-07-28		2019-09-10				2019-10-08		2019-11-07		2019-12-12		2020-01-16		2021-01-15					
SL-MOFED-138083-CS-OCBS / Transport Management Consultancy	IDA / V1490	Strategic Resilient Mobility Investments	Prior	Quality And Cost-Based Selection	Open - International		1,190,414.34	Signed	2019-12-13	2019-11-06	2020-01-03	2019-11-06	2020-02-16	2020-07-07			2020-03-15	2020-03-06	2020-04-14	2020-07-15	2020-05-19	2020-08-04	2020-06-23	2020-08-06	2021-06-23					
SL-MOFED-127503-CS-OCBS / Design Review, Construction Supervision and Contract Management Services	IDA / V1490	Modernization and Professionalization of Transport Services	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2019-08-16	2019-08-22	2019-09-06	2019-08-23	2019-10-20	2019-12-17			2019-11-17	2020-02-07	2019-12-17	2020-03-26	2020-01-21		2020-02-25		2021-02-24					
SL-MOFED-216976-CS-OCBS / Consultancy Services for the Supervision of West Corridor Civil Works (Lot 1 - Road Works and Lot 2 - Market and Terminal)	IDA / D4830	Strategic Resilient Mobility Investments	Post	Quality And Cost-Based Selection	Open - International		823,515.00	Signed	2021-03-12	2021-03-15	2021-04-02	2021-03-22	2021-05-16	2021-05-26			2021-06-13	2021-07-02	2021-07-13	2021-07-19	2021-08-17	2021-09-01	2021-09-21	2021-10-25	2022-09-21					
SL-MOFED-232145-CS-CQS / Feasibility Study of the Central Bus Station and the Main Bus Depot at Blackhall Road, Kissy for SLRTC.	IDA / D4830	Building Human Capital	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-10-28	2021-09-08	2021-11-18	2021-09-10	2022-01-01								2022-01-31		2022-03-07		2022-09-03					
SL-MOFED-232170-CS-CDS / Procurement of Services of Consultant for Monitoring of Design and Build of Pedestrian Overpass at selected intersections within the Freetown Municipality	IDA / D4830	Strategic Resilient Mobility Investments	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2021-08-13	2021-07-22	2021-09-03	2021-08-16	2021-10-17	2022-01-04							2021-11-16		2021-12-21		2022-06-19					
SL-MOFED-239392-CS-CQS / Procurement of the Services of a Consultant to develop the Strategic Plan for the establishment of Road Research Capacity to sustainably implement Climate change effects mitigation strategies for Sierra Leone Roads Authority	IDA / D4830	Building Human Capital	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2021-08-23	2021-07-22	2021-09-13	2021-08-16	2021-10-27				2021-11-24		2021-12-24		2022-01-28		2022-03-04		2023-03-04					
SL-MOFED-244780-CS-OCBS / Procurement of a Consultant for the Supervision of Component 1 Infrastructure Works (Depots, Terminals & Bus Stop)	IDA / D4830	Strategic Resilient Mobility Investments	Post	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2021-11-26		2021-12-17		2022-01-30				2022-02-27		2022-03-29		2022-05-03		2022-06-07		2023-06-07					
SL-MOFED-349257-CS-CQS / Recruitment of a Consulting Firm to conduct Biological Offset for Land Use within Ramsar Buffer Zone	IDA / D4830	Strategic Resilient Mobility Investments	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-06-30		2023-07-21		2023-09-03								2023-10-03		2023-11-07		2024-05-05					
SL-MOFED-349259-CS-CQS / Recruitment of Consultant Firm for Preparation of Retrospective Resettlement Action Plan	IDA / D4830	Strategic Resilient Mobility Investments	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-04-28		2023-05-19		2023-07-02								2023-08-01		2023-09-05		2024-03-03					
SL-MOFED-350512-CS-CDS / Recruitment of a Consultant for Development of a National Transport Sector Database	IDA / D4830	Modernization and Professionalization of Transport Services	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-08-25		2023-09-15		2023-10-29								2023-11-28		2024-01-02		2024-06-30					
SL-MOFED-350515-CS-CDS / Recruitment of a Consultant to conduct Public Transport Users satisfaction survey.	IDA / D4830	Project Management	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-07-21		2023-08-11		2023-09-24								2023-10-24		2023-11-28		2024-05-26					

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
									SL-MOFED-53234-CS-INDV / Hiring Safeguard Officer consultants to provide Technical Support to the Steering Committee during Project Preparation	IDA / V1490		Prior	Individual Consultant Selection	Limited	0.00	Canceled	2018-03-19	2018-03-26

SL-MOFED-53213-CS-INDV / Hire a Transport consultant	IDA / V1490		Post	Individual Consultant Selection	Limited	44,310.00	Completed	2018-03-20	2018-02-15	2018-03-25	2018-03-09	2018-04-15	2018-03-19	2018-05-20	2018-03-22	2018-11-16	2018-10-31
SL-MOFED-53191-CS-INDV / Hiring an Engineer Consultant to Conduct Ferry Infrastructure and Operations Study	IDA / V1490		Post	Individual Consultant Selection	Limited	0.00	Canceled	2018-03-23	2018-03-24	2018-03-28		2018-04-18		2018-05-23		2018-11-19	
SL-MOFED-53197-CS-INDV / Hiring an Economist Consultant to conduct Ferry Economic Study	IDA / V1490		Post	Individual Consultant Selection	Limited	0.00	Canceled	2018-03-23	2018-03-26	2018-03-28		2018-04-18		2018-05-23		2018-11-19	
SL-MOFED-53204-CS-INDV / Hiring an Individual Consultant to carry out ESMF and RPF	IDA / V1490		Post	Individual Consultant Selection	Limited	18,462.50	Completed	2018-03-20	2018-02-15	2018-03-25	2018-03-09	2018-04-15	2018-03-19	2018-05-20	2018-03-22	2018-11-16	2019-05-31
SL-MOFED-53217-CS-INDV / Hiring an Engineer Consultant to provide Technical Support to the Steering Committee during Project Preparation	IDA / V1490		Post	Individual Consultant Selection	Limited	44,310.00	Completed	2018-03-19	2018-02-15	2018-03-24	2018-03-09	2018-04-14	2018-03-19	2018-05-19	2018-03-22	2018-11-15	2018-10-31
SL-MOFED-53222-CS-INDV / Hiring an urban Planner/Economist Consultants to provide Technical Support to the Steering Committee during Project Preparation	IDA / V1490		Post	Individual Consultant Selection	Limited	0.00	Canceled	2018-03-23		2018-03-28		2018-04-18		2018-05-23		2018-11-19	
SL-MOFED-53237-CS-INDV / Hiring consultant to do Fiduciary Support Activities (PPSD).	IDA / V1490		Post	Individual Consultant Selection	Limited	18,990.00	Completed	2018-03-23	2018-03-24	2018-03-28	2018-04-18	2018-04-18	2018-04-20	2018-05-23	2018-05-04	2018-11-19	2018-09-11
SL-MOFED-116809-CS-INDV / Recruitment to Project Manager	IDA / V1490	Project Management	Post	Individual Consultant Selection	Limited	0.00	Canceled	2019-09-23		2019-09-28		2019-10-19		2019-11-23		2020-05-21	
SL-MOFED-116814-CS-INDV / Recruitment of Two (2) Civil Engineers	IDA / V1490	Project Management	Post	Individual Consultant Selection	Limited	0.00	Canceled	2019-09-24		2019-09-29		2019-10-20		2019-11-24		2020-05-22	
SL-MOFED-116816-CS-INDV / Recruitment of Safeguard Officer	IDA / V1490	Project Management	Post	Individual Consultant Selection	Limited	0.00	Canceled	2019-09-25		2019-09-30		2019-10-21		2019-11-25		2020-05-23	
SL-MOFED-133969-CS-INDV / Design of the Grievance Redress Mechanism for Gender-Biased Violence cases	IDA / V1490	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-09-27	2019-09-25	2019-11-15		2019-12-06		2020-01-10		2020-07-08	
SL-MOFED-133965-CS-CDS / RAP Implementation Support Consultant	IDA / V1490	Strategic Resilient Mobility Investments	Post	Direct Selection	Direct	79,488.94	Signed	2019-10-06	2019-10-04	2019-10-16	2019-10-23			2019-12-20	2020-06-03	2020-06-17	
SL-MOFED-146201-CS-CDS / Design of the Grievance Redress Mechanism for Gender-Biased Violence cases and Training of the Implementing Agency for the Sierra Leone IBU MP	IDA / V1490	Strategic Resilient Mobility Investments	Post	Direct Selection	Direct	58,866.89	Signed	2019-11-24	2019-11-21	2019-12-04	2019-11-26			2020-02-07	2020-05-07	2020-08-05	
SL-MOFED-175714-CS-INDV / Conceptual Design of Pedestrian overpasses at major selected intersections within the Freetown Municipality for East Corridor	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	21,100.00	Completed	2020-06-05	2020-06-04	2020-06-30	2020-06-15	2020-06-17	2020-06-16	2020-07-14	2020-06-19	2021-01-10	2020-11-30
SL-MOFED-175716-CS-INDV / Conceptual Design of Pedestrian overpasses at major selected intersections within the Freetown Municipality for West Corridor	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	21,100.00	Completed	2020-06-05	2020-06-04	2020-06-30	2020-06-15	2020-06-17	2020-06-16	2020-07-14	2020-06-19	2021-01-10	2020-10-27
SL-MOFED-195052-CS-INDV / Quality Assurance/ Materials Manager (Road Works)	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	39,000.00	Completed	2020-09-25	2020-09-23	2020-09-30	2020-10-30	2020-10-21	2020-11-12	2020-11-25	2020-11-20	2021-05-24	2021-12-31
SL-MOFED-195050-CS-INDV / Contract Management Consultant (Road Works)	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	42,000.00	Completed	2020-09-25	2020-09-23	2020-09-30	2020-10-30	2020-10-21	2020-11-12	2020-11-25	2020-11-20	2021-05-24	2021-12-31
SL-MOFED-202540-CS-INDV / Engagement of a License Valuator for Land and Properties under IRUP	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	3,414.27	Completed	2020-11-03	2020-11-18	2020-11-08	2020-11-26	2020-11-29	2020-12-08	2021-01-03	2021-01-19	2021-07-02	2021-04-28
SL-MOFED-232173-CS-INDV / Recruitment of Traffic Engineer for development of design and supervision of signal installation	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	13,726.86	Signed	2021-07-23	2021-06-14	2021-07-28	2021-06-23	2021-08-18	2021-07-29	2021-09-22	2021-08-25	2022-03-21	
SL-MOFED-264634-CS-INDV / Procurement of a Consultant to undertake Biological Assessment at Lumley Market Site	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	0.00	Under Implementation	2022-01-14	2021-11-24	2022-01-19	2022-01-11	2022-02-09	2022-02-17	2022-03-16		2022-09-12	
SL-MOFED-264639-CS-INDV / Procurement of a Consultant to develop an Integrated Management Information System for Traffic Management	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	0.00	Under Implementation	2022-01-14	2021-11-24	2022-01-19		2022-02-09		2022-03-16		2022-09-12	
SL-MOFED-272033-CS-INDV / Recruitment of a Consultant to Conduct Project Mid-Term Review	IDA / D4830	Building Human Capital	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-01-28	2022-01-13	2022-03-18		2022-04-08		2022-05-13		2022-11-09	
SL-MOFED-349254-CS-INDV / Recruitment of Legal Retainership for Formal Regulators (Transport for Sierra Leone)	IDA / D4830	Modernization and Professionalization of Transport Services	Post	Individual Consultant Selection	Limited	0.00	Pending Implementation	2023-06-16		2023-06-21		2023-07-12		2023-08-16		2024-02-12	
SL-MOFED-349258-CS-INDV / Recruitment of a Consultant to Monitor Installation and Commissioning of Traffic Signals at Seven Intersections	IDA / D4830	Strategic Resilient Mobility Investments	Post	Individual Consultant Selection	Limited	0.00	Pending Implementation	2023-05-12		2023-05-17		2023-06-07		2023-07-12		2024-01-08	

SL-MOFED-350518-CS-INDV / Recruitment of a Consultant for the Review of SLRA Highway Design Manual to incorporate Climate Change Resilience and adaptive features.	IDA / D4830	Building Human Capital	Post	Individual Consultant Selection	Limited		0.00	Pending Implementation	2023-09-08		2023-09-13		2023-10-04		2023-11-08		2024-05-06
---	-------------	------------------------	------	------------------------------------	---------	--	------	------------------------	------------	--	------------	--	------------	--	------------	--	------------