

# Procurement Plan of Maputo Metropolitan Area Urban Mobility Project - Project Preparation Advance

## I. General Project information

Country: Mozambique

Project Name: Maputo Metropolitan Area Urban Mobility Project (P171048).

Project Implementing Agencies: Ministry of Transport and Communication

World Bank's approval date for the procurement plan: February 15<sup>th</sup>, 2021

Date of General Procurement Notice: (after Board approval)

Period covered by this procurement plan: Project Preparation Advance February 2021 to June 2022

## II. Goods, Works and Non-Consulting Services

### Procurement Packages with Methods and Time Schedule

Ref. No.	Contract description	Estimated Cost (US\$)	Procurement Method	P-Q	Domestic Preference	World Bank Review	Expected Bid Opening
<b>1. GOODS</b>							
1	Purchase of office equipment: IT equipment	20,000	Shopping/ RFQ	No	No	POST	30/05/2021
2	Purchase of office equipment: furniture	40,000	Shopping/ RFQ	No	No	POST	30/05/2021
<b>TOTAL</b>		<b>60,000</b>					

## III. Selection of Consultants

**Prior Review Threshold:** Selection decisions subject to Prior Review by the World Bank, as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Contract amount (US\$ equivalent)	Subject to Prior Review
1.	Quality and Cost-Based Selection (QCBS) /Quality Based Selection/Fixed Budget/Least Cost	Above or equal to 300,000	All above \$500,000
2.	Consultant's Qualifications (firms)	below 300,000	None
3.	Single Source (SS) / Firms	NA	
4.	Individual Consultants (IC)	NA	All above

			\$200,000
--	--	--	-----------

All ToRs regardless of the value of the contract are subject to IDA prior review.

**1. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$200,000 equivalent per contract, may comprise entirely of national consultants in accordance with this procurement plan

**2. Any Other Special Selection Arrangements:** N/A

### Consultancy Assignments with Selection Methods and Time Schedule

No.	Description of Assignment	Estimated Cost USD	Selection Method	Review by the World Bank	Expected Proposal Submission	Source of funds
1	Feasibility study of integrated investments to improve Urban Transport in the project specific area, preparation of detailed designs and bidding documents	2,000,000	QCBS	YES	01 <sup>st</sup> August 2021	WB
2	Hiring an Individual consultant to Development of PMUMM Environmental and Social Instruments(ESMF, RPF, SEP and ESCP and other safeguard plans and instruments)	200,000	IC	NO	30 <sup>th</sup> May 2021	WB
3	Hiring a consulting firm to carry out the EIA, EAS, ESMP, RAP and other safeguard plans and instruments	400,000	QCBS	NO	01 <sup>st</sup> August 2021	WB
4	Hiring a consulting firm to conduct Stakeholder Engagement Plan on urban transport (12 months)	200,000	CQS	NO	30 <sup>th</sup> May 2021	WB
5	Hiring a consulting firm to conduct a study to increase private participation opportunities in public transport and the role of FTC to attract funding (6 months)	150,000	CQS	NO	30 <sup>th</sup> May 2021	WB
6	Hiring a consulting firm to support the development of data capabilities in urban transport (12 months)	200,000	CQS	NO	01 <sup>st</sup> July 2021	WB
7	Hiring a consultant to Support project management (12 months)	120,000	IC	NO	30 <sup>th</sup> May 2021	WB
8	Hiring an engineer consultant to provide Technical Support to the Project Preparation Unit during project preparation. (12 months)	75,000	IC	NO	30 <sup>th</sup> May 2021	WB

9	Hiring an urban planner consultant to provide Technical Support to the Steering Committee during project preparation (12 months)	75,000	IC	NO	30 <sup>th</sup> May 2021	WB
10	Hiring social safeguard officer consultants to provide Technical Support to the Steering Committee during project preparation. (12 months)	75,000	IC	NO	30 <sup>th</sup> May 2021	WB
11	Hiring environmental safeguard officer consultants to provide Technical Support to the Steering Committee during project preparation (12 months)	75,000	IC	NO	30 <sup>th</sup> May 2021	WB
12	Hiring consultant to do fiduciary support activities (PPSD)	40,000	IC	NO	01 <sup>st</sup> July 2021	WB
<b>Total</b>		<b>3,610,000</b>				

### Training and Workshops

No	Description of Assignment	Estimated Cost USD
1	Individual Consultant to elaborate the Strategy for strengthen institutions in planning and management of Urban Transport	30,000
2	Training on specific targeted courses	50,000
<b>Total Cost</b>		<b>80,000</b>

### SUMMARY OF THE PLAN

USD(\$)	
<b>GOODS</b>	60,000
<b>CONSULTANCY</b>	3,610,000
<b>TRAINING &amp; WORKSHOPS</b>	80,000
<b>OPERATING COST</b>	100,000
<b>TOTAL PROJECT PREPARATION ADVANCE COST</b>	<b>3,850,000</b>

**PROCUREMENT PLAN Mozambique : Maputo Metropolitan Area Urban Mobility Project**

**General Information**  
**Country:** Mozambique **Bank's Approval Date of the Original Procurement Plan:** 2021-06-04  
**Project ID:** P175322 **Revised Plan Date(s): (comma delineated, leave blank)** 2022-09-27  
**Project Name:** Maputo Metropolitan Area Urban Mobility Project **GPN Date:** 2022-05-05  
**Loan / Credit No.:** IDA / V3740, /, IDA / E0660  
**Executing Agency:** Ministry of Transport and Communications

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
MZ-MTC-302049-CW-RFB / Project office building rehabilitation	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation																								2023-05-05
MZ-MTC-302043-CW-RFB / Construction of BRT Running ways, including running way infrastructure; junctions upgrades in BRT corridor; parking management in BRT corridor; BMT in BRT corridor; Works	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (after prequalification) SPD - Applying contractor disqualification	0.00	Pending Implementation	2023-06-01		2023-08-17		2023-08-17		2023-06-06																	2025-06-22

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion										
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual									
MZ-MTC-236275-GO-RFO / Purchase of office equipment: IT equipment	IDA / E0660	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Request for Quotations	Limited	Single Stage - One Envelope		17,701.00	Signed								2021-06-25	2022-05-05																		
MZ-MTC-236305-GO-RFO / Purchase of office equipment: Furniture	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation								2021-06-25																			
MZ-MTC-301952-CW-RFB / BRT Control Center	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2023-07-20		2023-07-25					2023-09-05															
MZ-MTC-301941-GO-RFB / Procurement of 9 vehicles for CUPTUS	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2022-07-20		2022-07-25					2022-09-05															

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion												
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual									
MZ-MTC-235079-CS-CQS / Hiring a consulting firm to conduct a study to increase private participation opportunities in public transport and the role of the transport and communications fund	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2021-06-30	2021-08-24	2021-07-21	2021-09-13	2021-09-03	2022-01-03							2021-10-03																
MZ-MTC-235098-CS-QCBS / Feasibility study of integrated investments to improve urban transport in the project specific area, preparation of detailed designs and bidding documents	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2021-07-04	2021-08-11	2021-07-25	2021-08-16	2021-09-07	2021-11-25			2021-10-05	2022-01-10	2021-11-04	2022-02-28	2021-12-09																
MZ-MTC-267066-CS-QCBS / Strategic Environmental and Social Assessment (SESA)	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-12-08	2021-12-22	2021-12-29	2022-02-01	2022-02-11					2022-03-11		2022-04-10																	
MZ-MTC-235076-CS-CQS / Hiring a consulting firm to conduct stakeholder engagement plan on urban transport	/		Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2021-06-20		2021-07-11		2021-08-24							2021-09-23																	
MZ-MTC-235081-CS-CQS / Hiring a consulting firm to support the development of data capabilities in urban transport	/		Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2021-06-15		2021-07-06		2021-08-19							2021-09-18																	
MZ-MTC-235074-CS-QCBS / Hiring a consulting firm to carry out the EIA, EAS, ESM, RAP and other safeguard plans and instruments	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2022-05-10		2022-05-31		2022-07-14					2022-08-11		2022-09-10																	
MZ-MTC-300140-CS-QCBS / Feasibility Study of Integrated Investments to Improve Urban Transport in the Project Specific Areas. Preparation of Detailed Designs and Bidding Documents	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2022-06-24	2022-06-29	2022-07-15		2022-08-28	2022-07-20					2022-09-25																		

MZ-MTC-301970-CS-QCBS / Enhancement of the Institutional Framework for Urban Mobility in the Maputo Metropolitan Area	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-08-15	2022-09-05	2022-10-19			2022-11-16	2022-12-16	2023-01-20	2023-02-24	2024-02-24
MZ-MTC-301977-CS-QCBS / Enhancement of the regulatory framework of public transport	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-08-15	2022-09-05	2022-10-19			2022-11-16	2022-12-16	2023-01-20	2023-02-24	2024-02-24
MZ-MTC-302017-CS-QCBS / Development of Social Management Plan	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-09-15	2022-10-06	2022-11-19			2022-12-17	2023-01-16	2023-02-20	2023-03-27	2024-03-26
MZ-MTC-302024-CS-QCBS / Preparation of pedestrian, cycling, mobility, and parking management plans	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2023-01-05	2023-01-26	2023-03-11			2023-04-08	2023-05-08	2023-06-12	2023-07-17	2024-07-16
MZ-MTC-302030-CS-QCBS / Development of traffic management improvement plan	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-12-01	2022-12-22	2023-02-04			2023-03-04	2023-04-03	2023-05-08	2023-06-12	2024-06-11
MZ-MTC-301984-CS-QCBS / Assistance in developing and implementing capacity building for public transport sector staff	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-10-02	2022-10-23	2022-12-06			2023-01-03	2023-02-02	2023-03-09	2023-04-13	2024-04-12
MZ-MTC-302033-CS-QCBS / Supervision of BRT construction	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2023-01-01	2023-01-22	2023-03-07			2023-04-04	2023-05-04	2023-06-08	2023-07-13	2024-07-12
MZ-MTC-303531-CS-LCS / External Auditor	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Least Cost Selection	Open - National			0.00	Pending Implementation	2022-10-01	2022-10-22	2022-12-05			2023-01-02	2023-02-01	2023-03-08	2023-04-12	2024-04-11
04/CONSMMMLMP/22 / Development and implementation of Young Professionals Program in Urban Mobility	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-10-10	2022-10-31	2022-12-14			2023-01-11	2023-02-10	2023-03-17	2023-04-21	2025-04-20
05/CONSMMMLMP/22 / Preparation and implementation of a professionalization program of existing formal and informal operators along the project corridor	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-10-17	2022-11-07	2022-12-21			2023-01-18	2023-02-17	2023-03-24	2023-04-28	2024-04-27
11/CONSMMMLMP/22 / Supervision of road improvement contracts in Maputo and Matola Municipalities (quick-win)	IDA / V3740	Component 3: Comprehensive Improvements for Safe Access to Neighborhoods and Corridor Integration	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2022-09-26	2022-10-17	2022-11-30			2022-12-28	2023-01-27	2023-03-03	2023-04-07	2024-04-06
12/CONSMMMLMP/22 / Supervision works of the office building rehabilitation	IDA / V3740	Component 3: Comprehensive Improvements for Safe Access to Neighborhoods and Corridor Integration	Post	Quality Based Selection	Open - National			0.00	Pending Implementation	2022-09-30	2022-10-21	2022-12-04			2023-01-01	2023-01-31	2023-03-02	2023-04-06	2024-04-05

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MZ-MTC-234889-CS-CQS / Hiring a consultant to develop a consultancy service for environmental and social instruments (ESMF, RPF, SEP and ESCP) and other safeguard plans	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open		179,838.96	Signed	2021-06-15	2021-06-10	2021-08-03	2021-10-08	2021-08-24	2021-10-18	2021-09-28	2021-10-22	2022-03-27	
MZ-MTC-235033-CS-INDV / Hiring social safeguard officer consultants to provide technical support to the steering committee during project preparation	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open		60,500.00	Signed	2021-06-15	2021-06-14	2021-08-03	2021-12-17	2021-08-24	2021-12-17	2021-09-28	2021-12-17	2022-03-27	
MZ-MTC-235071-CS-INDV / Hiring environmental safeguard officer consultants to provide technical support to the steering committee during project preparation	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open		60,500.00	Signed	2021-06-15	2021-06-14	2021-08-03	2021-12-03	2021-08-24	2022-01-05	2021-09-28	2022-01-17	2022-03-27	
MZ-MTC-235092-CS-INDV / Hiring an engineer consultant to provide technical support to the project preparation unit during project preparation			Post	Individual Consultant Selection	Open		0.00	Under Implementation	2021-06-20	2021-12-23	2021-08-08		2021-08-29		2021-10-03		2022-04-01	
MZ-MTC-235096-CS-INDV / Hiring an urban planner consultant to provide technical support to the steering committee during project preparation			Post	Individual Consultant Selection	Open		0.00	Under Implementation	2021-06-30	2021-12-08	2021-08-18	2022-05-04	2021-09-08	2022-06-07	2021-10-13		2022-04-11	
MZ-MTC-235097-CS-INDV / Hiring a consultancy service for the preparation of the procurement Strategies (PPSD)	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Individual Consultant Selection	Open		29,843.75	Signed	2021-06-25	2021-08-24	2021-08-13	2021-12-13	2021-09-03	2022-01-10	2021-10-08	2022-01-26	2022-04-06	
MZ-MTC-267215-CS-INDV / Recruitment Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Individual Consultant Selection	Open		90,000.00	Signed	2021-12-08	2021-12-23	2022-01-23	2022-06-17	2022-01-28	2022-07-11	2022-02-07	2022-07-04	2022-10-31	
MZ-MTC-275341-CS-INDV / Individual Consultant to Elaborate the Strategy for Strengthen Institutions in Planning and Management of Urban Transport	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2022-01-31	2022-06-05	2022-03-21		2022-04-11		2022-05-16		2022-11-12	

MZ-MTC-235091-CS-INDV / Hiring a consultant to support project management	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2021-06-15	2022-06-24	2021-08-03	2021-08-24	2021-09-28	2022-03-27
MZ-MTC-290333-CS-INDV / Communication Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-04-22	2022-06-06	2022-06-30	2022-07-01	2022-08-05	2023-02-01
MZ-MTC-300286-CS-INDV / Financial Manager	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-11-15	2022-06-24	2023-01-03	2023-01-24	2023-02-28	2023-08-27
MZ-MTC-300485-CS-INDV / Monitoring & Evaluation Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Review	2022-11-10	2022-09-16	2022-12-29	2023-01-19	2023-02-23	2023-08-22
MZ-MTC-300489-CS-INDV / Transport Planner	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-11-15		2023-01-03	2023-01-24	2023-02-28	2023-08-27
MZ-MTC-300490-CS-INDV / Administrative Assistant	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-11-15	2022-07-08	2023-01-03	2023-01-24	2023-02-28	2023-08-27
MZ-MTC-300499-CS-INDV / IT Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-11-15	2022-07-08	2023-01-03	2023-01-24	2023-02-28	2023-08-27
MZ-MTC-301020-CS-INDV / Lawyer	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2022-07-10		2022-08-28	2022-09-18	2022-10-23	2023-04-21
MZ-MTC-301618-CS-INDV / Financial Manager Junior	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-07-15	2022-07-12	2022-09-02	2022-09-23	2022-10-28	2023-04-26
MZ-MTC-301642-CS-INDV / Social and Resettlement Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-08-06	2022-07-08	2022-09-24	2022-10-15	2022-11-19	2023-05-18
MZ-MTC-301646-CS-INDV / Environmental Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-08-06	2022-08-16	2022-09-24	2022-10-15	2022-11-19	2023-05-18
MZ-MTC-301654-CS-INDV / Health and Safety Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-09-10	2022-08-05	2022-10-29	2022-11-19	2022-12-24	2023-06-22
MZ-MTC-301697-CS-INDV / Social and Resettlement Specialist (Matola)	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-07-15	2022-07-08	2022-09-02	2022-09-23	2022-10-28	2023-04-26
MZ-MTC-301699-CS-INDV / Environmental, Health and Safety Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-08-15		2022-10-03	2022-10-24	2022-11-28	2023-05-27
MZ-MTC-301705-CS-INDV / Gender Based Violence, Expert	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-07-15	2022-07-08	2022-09-02	2022-09-23	2022-10-28	2023-04-26
MZ-MTC-301889-CS-INDV / Contract Manager	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-09-05		2022-10-24	2022-11-14	2022-12-19	2023-06-17
MZ-MTC-301905-CS-INDV / Capacity Building Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-09-05		2022-10-24	2022-11-14	2022-12-19	2023-06-17
MZ-MTC-301909-CS-INDV / Urban Transport Specialist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-09-05		2022-10-24	2022-11-14	2022-12-19	2023-06-17
MZ-MTC-301912-CS-INDV / Senior Civil Engineer	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Review	2022-08-15	2022-08-01	2022-10-03	2022-10-24	2022-11-28	2023-05-27
MZ-MTC-301927-CS-INDV / Electronic Engineer	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-08-05		2022-09-23	2022-10-14	2022-11-18	2023-05-17
MZ-MTC-301932-CS-INDV / Senior Civil Engineer	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Under Review	2022-08-15	2022-08-01	2022-10-03	2022-10-24	2022-11-28	2023-05-27
MZ-MTC-303291-CS-INDV / Procurement Assistant	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-07-11		2022-08-29	2022-09-19	2022-10-24	2023-10-24
MZ-MTC-303293-CS-INDV / Procurement Officer	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Prior	Individual Consultant Selection	Open	0.00	Under Review	2022-07-15		2022-09-02	2022-09-23	2022-10-28	2023-10-28

MZ-MTC-301917-CS-INDV / Architect and Physical Planner	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-08-01		2022-09-19	2022-10-10		2022-11-14	2023-11-14	
MZ-MTC-301858-CS-INDV / Gender Based Violence Expert	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-07-13		2022-08-31	2022-09-21		2022-10-26	2023-10-26	
07/CONS/MMAUMP/22 / Project Implementation Manual (PIM)	IDA / V3740	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	0.00	Pending Implementation	2022-09-23		2022-09-28	2022-10-10		2022-10-24	2022-12-23	
09/CONS/MMAUMP/22 / Gender Based Violence	IDA / V3740	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open - National	0.00	Pending Implementation	2022-09-20		2022-11-08	2022-11-29		2023-01-03	2025-01-02	
01/CONS/MMAUMP/22 / Institutional and Implementation Advisor	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open - National	0.00	Pending Implementation	2022-07-11		2022-09-11	2022-10-02		2022-11-30	2024-11-30	
08/CONS/MMAUMP/22 / Social Safeguard Specialist	IDA / V3740	Component 4: Project Management, Monitoring and Evaluation	Post	Direct Selection	Direct - National	0.00	Pending Implementation	2022-09-30		2022-10-10			2022-12-14	2024-12-13	
06/CONS/MMAUMP/22 / Technical support for defining and procurement of buses and bus depot	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open - National	0.00	Pending Implementation	2022-11-16		2023-01-04	2023-01-25		2023-03-01	2025-02-28	
03/CONS/MMAUMP/22 / Transport Economist	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open - National	0.00	Pending Implementation	2022-10-05		2022-11-23	2022-12-14		2023-02-16	2025-02-16	
02/CONS/MMAUMP/22 / Technical support for defining and implementing of BRT Control Center	IDA / V3740	Component 1: Urban Transport Institutional and Regulatory Strengthening and Public Transport Industry Professionalization	Post	Individual Consultant Selection	Open - National	0.00	Pending Implementation	2022-10-12		2022-11-30	2022-12-21		2023-01-25	2025-01-27	
13/CONS/MMAUMP/22 / Environmental Specialist	IDA / V3740	Component 4: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open - National	0.00	Pending Implementation	2022-10-18		2022-12-06	2022-12-27		2023-01-31	2025-01-30	