

PROCUREMENT PLAN (Textual Part)

Project information: Uganda ,Energy Access scale up Project(P166685)

Project Implementation agency: Ministry of Energy and Mineral Development (MEMD)

Date of the Procurement Plan: TBD

Period covered by this Procurement Plan: December 2021-December 2022

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **PPDA** such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations .

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *NA*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *NA*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *Specify for each*

Goods: is applicable for those contracts identified in the Procurement Plan tables

Works: is not applicable

Hands-on Expanded Implementation Support (HEIS) NA

Other Relevant Procurement Information. NA

PROCUREMENT PLAN Uganda : Electricity Access Scale-up Project (EASP)

General Information
Country: Uganda **Bank's Approval Date of the Original Procurement Plan:** 2021-12-10
Revised Plan Date(s): (comma delineated, leave blank) 2023-11-14
Project ID: P166685 **GN Date:** 2023-10-10
Project Name: Electricity Access Scale-up Project (EASP)
Loan / Credit No.: / , IDA / 70750, IDA / D9970
Executing Agency: Ministry of Energy and Mineral Development

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
UG-MEMD-386773-GO-RFQ / Supply of Office Stationery on Framework	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Quotations	Open - National	Single Stage - One Envelope		68,000.00	0.00	Pending Implementation								2023-11-15								2024-01-17		2025-07-10
UG-MEMD-386721-GO-RFB / Procurement of 21 Double cabin Pick-ups	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,428,000.00	0.00	Pending Implementation				2023-11-24			2023-11-29					2024-01-10			2024-03-24		2024-04-07	2024-07-06
UG-MEMD-386728-GO-RFQ / Procurement of Office Safe	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2023-11-18									2024-01-06		2024-02-05
UG-MEMD-386724-GO-RFB / Procurement of Connections Materials	IDA / 70750	Grid Expansion and Connectivity	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		9,025,000.00	0.00	Pending Implementation				2023-11-20			2023-11-25					2024-01-06			2024-03-20		2024-04-24	2024-10-21
UG-MEMD-386779-GO-RFQ / Procurement of Computer and Printer Consumables	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Quotations	Open - National	Single Stage - One Envelope		98,000.00	0.00	Pending Implementation							2023-11-22									2024-01-24		2025-07-17
UG-MEMD-390883-GO-RFQ / Supply of Environmental Monitoring equipment	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation							2024-01-24									2024-03-20		2024-09-16
UG-MEMD-390892-GO-RFQ / Supply Of Personal Protective Equipment (PPEs)	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	0.00	Pending Implementation							2023-11-28									2024-01-23		2024-04-22

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
UG-MEMD-308035-NC-RFB / Procurement of a Materials Logistics Service Provider (MLS) under the Electricity Access Scale-up Project (EASP).	IDA / 70750	Grid Expansion and Connectivity	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	Under Review						2022-12-09		2023-01-08				2023-03-29			2023-05-23		2023-06-27	2027-06-26
UG-MEMD-390851-NC-RFB / Provision of Hotel Services under Framework for 18 months	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation				2023-11-26			2023-12-01					2023-12-31			2024-01-02		2024-02-06	2025-07-30
UG-MEMD-390878-NC-RFQ / Production for Short Videos and adverts	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Pending Implementation							2024-01-24									2024-03-20		2024-03-29

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
UG-MEMD-267599-CS-QCBS / Consultancy services for the Preparation of Engineering Designs, Procurement support and Construction supervision of the proposed EASP grid electrification program	/	Grid Expansion and Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Review	2021-12-10	2021-12-16	2022-01-09	2021-12-17		2022-02-06	2022-05-23				2022-03-08	2022-08-26	2022-03-22			2022-04-19		2022-06-01	2027-05-31
UG-MEMD-289366-CS-QCBS / Consultancy Services for Independent Verification of Electricity Connections under the Electricity Access Scale-up Project	IDA / 70750	Grid Expansion and Connectivity	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Review	2022-04-29	2022-06-18	2022-05-20	2022-06-20	2022-07-03	2022-11-16					2022-07-31	2023-01-31	2022-08-30			2022-10-04		2022-11-08	2024-11-07
UG-MEMD-295282-CS-QCBS / Procurement of Consultancy Services for a Transaction Adviser for the Implementation of the Second - Generation Power Sector Reforms	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Under Review	2022-06-10	2022-07-13	2022-06-24	2022-07-18	2022-08-07	2023-01-30					2022-09-04	2023-08-11	2022-10-04			2022-11-08		2022-12-13	2023-12-13
UG-MEMD-295280-CS-QCBS / Consultancy Services for the Preparation and Implementation of the Resettlement Action Plan (RAP) under the Electricity Access Scale-up Project (EASP).	IDA / 70750	Grid Expansion and Connectivity	Prior	Quality And Cost-Based Selection	Open - National		2,000,000.00	0.00	Under Review	2022-06-13	2022-06-20	2022-07-04	2022-06-30	2022-08-17						2022-09-14	2022-10-14	2022-11-18			2022-12-23		2026-12-22	

UG-MEMD-289362-CS-QCBS / Consultancy Services for Marketing and Mobilisation for Electricity Connections and Productive Use of Electricity under the Electricity Access Scale-up Project	IDA / 70750	Grid Expansion and Connectivity	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Implementation	2022-06-24	2022-06-28	2022-07-29	2022-07-13	2022-09-11			2022-10-09	2022-11-08	2022-12-13	2023-01-17	2026-01-16
UG-MEMD-309848-CS-QCBS / Consultancy Services for a Study on Optimization of Grid Expansion and Intensification Designs, Construction Standards, and Connection Materials Specifications to Support Accelerated Electricity Access in Uganda.	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Quality And Cost-Based Selection	Open - International		800,000.00	0.00	Under Implementation	2022-09-30	2023-05-12	2022-10-21	2023-08-14	2022-12-04			2023-01-01	2023-01-31	2023-03-07	2023-04-11	2024-04-10
UG-MEMD-386801-CS-QCBS / Procurement of an Independent Verification Agent for connections under Results Based Financing Approach	IDA / 70750	Grid Expansion and Connectivity	Prior	Quality And Cost-Based Selection	Open - International		4,635,000.00	0.00	Pending Implementation	2023-11-30		2023-12-21		2024-02-03			2024-03-02	2024-04-01	2024-05-06	2024-06-10	2026-06-10
UG-MEMD-386804-CS-QCBS / Procurement of the independent verification Agent for connections made under provision of connection materials Approach	IDA / 70750	Grid Expansion and Connectivity	Prior	Quality And Cost-Based Selection	Open - International		4,100,000.00	0.00	Pending Implementation	2024-01-19		2024-02-09		2024-03-24			2024-04-21	2024-05-21	2024-06-25	2024-07-30	2026-07-30
UG-MEMD-390869-CS-QCBS / Consultancy services for construction supervision, eligibility assessment, feasibility study and detailed design for supply, installation and commissioning of Solar Photovoltaic Energy Packages for Water Supply Schemes.	IDA / 70750	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Pending Implementation	2023-11-30		2023-12-21		2024-02-03			2024-03-02	2024-04-01	2024-05-06	2024-06-10	2025-06-10

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
UG-MEMD-304697-CS-INDV / Recruitment of a Project Coordination Manager - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National		360,000.00	0.00	Canceled	2022-08-09	2022-08-06	2022-09-27	2022-12-07	2022-10-18	2023-05-31	2022-11-22		2025-11-21		
UG-MEMD-304706-CS-INDV / Recruitment of a Senior Legal Officer - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		180,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304708-CS-INDV / Recruitment of a Procurement Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		180,000.00	0.00	Canceled	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304709-CS-INDV / Recruitment of a Project Accountant - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National		198,000.00	0.00	Signed	2022-08-09	2022-08-06	2022-09-27	2023-03-24	2022-10-18	2023-04-12	2022-11-22	2023-07-25	2025-11-21		
UG-MEMD-304710-CS-INDV / Recruitment of a Clean Cooking Coordinator - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		180,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304712-CS-INDV / Recruitment of a Senior Clean Cooking Officer - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304713-CS-INDV / Recruitment of a Coordinator Energy Access in Refugee Host Districts - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		180,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304715-CS-INDV / Recruitment of a National Electrification Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		180,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304717-CS-INDV / Recruitment of a Senior Monitoring and Evaluation Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		180,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304720-CS-INDV / Recruitment of a GIS Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304722-CS-INDV / Recruitment of an Environment Safeguards Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National		144,000.00	0.00	Signed	2022-08-09	2022-08-06	2022-09-27	2023-03-30	2022-10-18	2023-04-12	2022-11-22	2023-07-25	2025-11-21		
UG-MEMD-304723-CS-INDV / Recruitment of a Social Safeguards Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National		144,000.00	0.00	Signed	2022-08-09	2022-08-06	2022-09-27	2023-03-24	2022-10-18	2023-04-12	2022-11-22	2023-07-25	2025-11-21		
UG-MEMD-304724-CS-INDV / Recruitment of a Gender Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304725-CS-INDV / Recruitment of a Project Manager - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National		360,000.00	0.00	Canceled	2022-08-09	2022-08-06	2022-09-27	2022-12-08	2022-10-18		2022-11-22		2025-11-21		
UG-MEMD-304726-CS-INDV / Recruitment of a Connections Manager - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National		306,000.00	0.00	Signed	2022-08-09	2022-08-06	2022-09-27	2022-12-06	2022-10-18	2023-06-20	2022-11-22	2023-07-25	2025-11-21		
UG-MEMD-304728-CS-INDV / Recruitment of a Grid Expansion Manager - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National		306,000.00	0.00	Signed	2022-08-09	2022-08-06	2022-09-27	2022-12-06	2022-10-18	2023-05-26	2022-11-22	2023-07-25	2025-11-21		
UG-MEMD-304730-CS-INDV / Recruitment of a Financial Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National		180,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22		2025-11-21		

UG-MEMD-304733-CS-INDV / Recruitment of a Procurement Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	180,000.00	0.00	Canceled	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304734-CS-INDV / Recruitment of a Procurement Officer - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	144,000.00	0.00	Canceled	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304735-CS-INDV / Recruitment of a Senior Legal Officer - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	180,000.00	0.00	Signed	2022-08-09	2022-08-06	2022-09-27	2023-03-24	2022-10-18	2023-04-14	2022-11-22	2023-07-25	2025-11-21
UG-MEMD-304737-CS-INDV / Recruitment of a Senior Wayleaves Officer - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304738-CS-INDV / Recruitment of Sociologists (1 and 2) - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	216,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2023-05-21	
UG-MEMD-304740-CS-INDV / Recruitment of Senior Connections Officers (1 and 2) - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	360,000.00	0.00	Canceled	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304741-CS-INDV / Recruitment of Connections Officers (1 and 2) - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	288,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304742-CS-INDV / Recruitment of a Marketing Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304743-CS-INDV / Recruitment of a Communications Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304744-CS-INDV / Recruitment of a Database Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304745-CS-INDV / Recruitment of a Senior Productive Use Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	180,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304746-CS-INDV / Recruitment of an Assistant Administrative Officer - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	72,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304747-CS-INDV / Recruitment of Senior Planning and Design Engineers (1 and 2) - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	360,000.00	0.00	Canceled	2022-08-09	2022-08-07	2022-09-27	2022-12-14	2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304748-CS-INDV / Recruitment of a GIS Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304749-CS-INDV / Recruitment of Senior Construction Engineers (1 and 2)	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	360,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27	2022-12-07	2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-304750-CS-INDV / Recruitment of a Social Safeguards Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	144,000.00	0.00	Signed	2022-08-09	2022-08-06	2022-09-27	2023-03-24	2022-10-18	2023-06-01	2022-11-22	2023-07-25	2025-11-21
UG-MEMD-304751-CS-INDV / Recruitment of an Environmental Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Individual Consultant Selection	Open - National	144,000.00	0.00	Under Implementation	2022-08-09	2022-08-06	2022-09-27		2022-10-18		2022-11-22	2025-11-21	
UG-MEMD-308944-CS-INDV / Recruitment of a Procurement Specialist - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	180,000.00	0.00	Under Implementation	2022-08-11	2022-08-11	2022-09-29	2022-12-06	2022-10-20		2022-11-24	2025-11-23	
UG-MEMD-308947-CS-INDV / Recruitment of a Procurement Specialist - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	180,000.00	0.00	Signed	2022-08-11	2022-08-11	2022-09-29	2022-12-07	2022-10-20	2023-04-14	2022-11-24	2023-07-25	2025-11-23
UG-MEMD-308948-CS-INDV / Recruitment of a Procurement Officer - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Open - National	144,000.00	0.00	Under Implementation	2022-08-11	2022-08-12	2022-09-29	2022-12-06	2022-10-20		2022-11-24	2025-11-23	
UG-MEMD-356501-CS-INDV / Recruitment of Senior Connections Officers (1 and 2) - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Limited	360,000.00	0.00	Signed	2023-04-16	2023-05-08	2023-04-21	2023-05-09	2023-05-01	2023-06-20	2023-05-11	2023-07-25	2025-11-30
UG-MEMD-356504-CS-INDV / Recruitment of Senior Planning and Design Engineers (1 and 2) - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Limited	360,000.00	0.00	Signed	2023-04-16	2023-05-08	2023-04-21	2023-05-09	2023-05-01	2023-06-20	2023-05-16	2023-07-25	2025-11-28
UG-MEMD-360818-CS-INDV / Recruitment of a Project Manager - MEMD PIU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Limited	360,000.00	0.00	Under Review	2023-05-10	2023-06-01	2023-05-15	2023-06-07	2023-05-25		2023-06-05	2026-06-04	
UG-MEMD-371533-CS-CDS / CONSULTANCY SERVICES FOR PROVISION OF ADDITIONAL HUMAN RESOURCE RECRUITMENT SERVICES OF ELECTRICITY ACCESS SCALE-UP PROJECT STAFF	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Post	Direct Selection	Direct - National	90,000.00	0.00	Under Implementation	2023-07-13	2023-08-10	2023-07-23	2023-09-07			2023-08-09	2023-11-22	
UG-MEMD-372820-CS-INDV / Recruitment of a Project Coordination Manager - MEMD PCU	IDA / D9970	Project Implementation, Support and Affordable Modern Energy Solutions	Prior	Individual Consultant Selection	Limited	360,000.00	0.00	Under Implementation	2023-07-19	2023-10-17	2023-07-24		2023-08-08		2023-08-18	2026-08-17	