

## PROCUREMENT PLAN (Textual Part)

**Project information:** P173076 – Moldova Water Security and Sanitation Project –

### Project Preparation Grant

**Project Implementation agency:** Ministry of Agriculture, Regional Development and Environment through its Public Institution “Environmental Projects Implementation Unit”

**Date of the Procurement Plan:** November 11, 2020

**Period covered by this Procurement Plan:** November 2020 – July 2021

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. Under the proposed project the country’s procurement procedures will not be used. When approaching the national market, the Implementation Agency will use the documents agreed with the Bank. However, these arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Not Applicable*

***Procurement of Second-Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables. *Not Applicable*

**PROCUREMENT PLAN** **Moldova : Moldova Water Security and Sanitation Project**

**General Information**

**Country:** Moldova **Bank's Approval Date of the Original Procurement Plan:** 2022-05-25  
**Revised Plan Date(s):** (comma delineated, leave blank) 2023-11-17  
**Project ID:** P173076 **GNP Date:** 2020-11-09  
**Project Name:** Moldova Water Security and Sanitation Project  
**Loan / Credit No.:** IDA / 70270  
**Executing Agency:** National Office for Regional and Local Development

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
MD-PIU-NORLD-346164-CW-RFB / Improvement of Water Supply Services in Riscani District	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Small Works SPQ (1 envelope process)	8,000,000.00	0.00	Pending Implementation						2023-11-01		2023-11-15					2023-12-27		2024-01-26		2024-03-01	2025-08-23
MD-PIU-NORLD-346193-CW-RFB / Improvement of Water Supply Services in Cahul District	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids / Works (without pre-qualification) SPQ	15,265,000.00	0.00	Pending Implementation						2023-11-01		2023-11-16					2023-12-28		2024-01-27		2024-03-02	2025-08-24
MD-PIU-NORLD-346197-CW-RFB / Improvement of Sanitation Services in Comrat District	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Small Works SPQ (1 envelope process)	9,805,000.00	0.00	Pending Implementation						2024-04-01		2024-04-15					2024-05-27		2024-06-26		2024-07-31	2026-05-22

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
MD-PIU-NORLD-346199-GO-RFB / Procurement of Septic Tank and Bobcat Skid-steer Loader for Comrat Subproject	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		192,000.00	0.00	Pending Implementation								2025-07-01		2025-07-15				2025-08-26		2025-09-25		2025-10-30	2026-04-28
MD-PIU-NORLD-346206-GO-RFB / Procurement of Septic Tank and Bobcat Skid-steer Loader for Soroca Subproject	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		192,000.00	0.00	Pending Implementation								2025-01-01		2025-01-15				2025-02-26		2025-03-28		2025-05-02	2025-10-29

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
MD-PIU-NORLD-371486-NC-RFQ / Printing of promotion materials for the Moldova Water Security and Sanitation Project	IDA / 70270	Increasing access to safely managed WSS services in selected rural areas and towns	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,000.00	0.00	Under Implementation								2023-08-11							2023-09-21		2023-11-06	
MD-PIU-NORLD-388307-NC-DR / Professional development programs for WSS operators and experts with bachelor studies	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Direct Selection	Direct - National			100,000.00	0.00	Pending Implementation								2023-10-22		2023-10-27						2023-12-06		2025-11-25

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
MD-PIU-NORLD-346153-CS-CQS / Technical Supervision Company Selection for Riscani District	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Quality And Cost-Based Selection	Open - International		160,000.00	0.00	Pending Implementation	2023-09-01	2023-09-20			2023-11-03					2023-12-01		2023-12-22		2024-01-26		2024-03-01		2025-08-23
MD-PIU-NORLD-346176-CS-CQS / ESIA for Cahul District	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Consultant Qualification Selection	Open - National		75,000.00	0.00	Under Implementation	2023-03-01	2023-03-09	2023-03-03		2023-03-24								2023-04-07		2023-04-28		2023-09-25	
MD-PIU-NORLD-346186-CS-QCBS / Technical Supervision Company Selection for Cahul District	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Quality And Cost-Based Selection	Open - International		306,000.00	0.00	Pending Implementation	2023-09-07	2023-09-28			2023-11-10					2023-12-08		2023-12-26		2024-01-27		2024-03-02		2025-08-24
MD-PIU-NORLD-346194-CS-QCBS / Feasibility study and ESIA for Comrat Subproject	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Quality And Cost-Based Selection	Open - International		318,000.00	0.00	Under Implementation	2023-03-09	2023-03-14	2023-03-30	2023-03-20	2023-05-04	2023-07-21				2023-05-25	2023-09-05	2023-06-24		2023-07-22		2023-08-26		2024-03-13
MD-PIU-NORLD-346195-CS-CQS / Topographical and geological survey, expertise of existing pumping station buildings in Comrat subproject	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Consultant Qualification Selection	Open - National		11,000.00	0.00	Pending Implementation	2024-04-01	2024-04-19			2024-05-24								2024-06-14		2024-07-19		2024-11-26	
MD-PIU-NORLD-346198-CS-QCBS / Technical Supervision Company Selection for Comrat Subproject	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2024-11-15	2024-12-06			2025-01-11					2025-02-08		2025-03-06		2025-04-17		2025-05-22		2026-05-22
MD-PIU-NORLD-346203-CS-CQS / Topographical and geological survey, expertise of existing pumping station buildings in Soroca subproject	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Consultant Qualification Selection	Open - National		6,600.00	0.00	Signed	2023-03-20	2023-06-14	2023-04-03		2023-05-08	2023-08-14							2023-05-22	2023-09-08	2023-06-26	2023-09-16	2023-09-24	
MD-PIU-NORLD-346202-CS-QCBS / Technical Supervision Company Selection for Soroca Subproject	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Quality And Cost-Based Selection	Open - International		190,500.00	0.00	Pending Implementation	2023-08-01	2023-08-22			2023-10-05					2023-11-02		2023-12-02		2024-01-06		2024-02-10		2025-02-09

MD-PIU-NORLD-365353-CS-C OS / Video spot promoting W SS program, TUM	IDA / 70270	Project management and co ordination	Post	Consultant Quali fication Selection	Open - National		3,000.00	0.00	Under Implement ation	2023-06-16	2023-06-07	2023-07-07		2023-08-20						2023-09-19		2023-10-24		2023-11-23		
MD-PIU-NORLD-368215-CS-C OS / Elaboration of the Emplo yer's Requirements chapters for the project "Construction of the wastewater treatment plant and the sewerage infra structure in the municipality of Soroca"	IDA / 70270	Strengthening institutional c apacity at national and local levels for WSS service delive ry	Post	Consultant Quali fication Selection	Open - National		50,000.00	0.00	Signed	2023-06-21	2023-06-22	2023-07-12		2023-08-25	2023-07-26					2023-09-24	2023-09-08	2023-10-29	2023-09-16	2024-01-07		
MD-PIU-NORLD-376569-CS-C OS / Elaboration of the Baseli ne Assessment and the Perfo rmance Improvement Plan fo r the selected WSS Operators of the MWSSP	IDA / 70270	Strengthening institutional c apacity at national and local levels for WSS service delive ry	Post	Consultant Quali fication Selection	Open - National		50,000.00	0.00	Under Implement ation	2023-08-25	2023-08-23	2023-09-15		2023-10-25							2023-12-24		2024-01-10		2024-05-09	
MD-PIU-NORLD-376584-CS-C OS / Design of Sanitary Grou ps for improving WASH facilit ies in selected rural areas and towns	IDA / 70270	Increasing access to safely managed WSS services in se lected rural areas and towns	Post	Consultant Quali fication Selection	Open - National		71,350.00	0.00	Under Implement ation	2023-08-25	2023-08-23	2023-09-29		2023-11-12							2024-01-11		2024-02-08		2024-05-23	
MD-PIU-NORLD-376594-CS-C OS / Design of Sanitary Grou ps for improving WASH facilit ies in selected Health Care F acilities	IDA / 70270	Increasing access to safely managed WSS services in se lected rural areas and towns	Post	Consultant Quali fication Selection	Open - National		57,100.00	0.00	Under Implement ation	2023-08-25	2023-09-21	2023-10-06		2023-11-19							2024-01-18		2024-02-15		2024-05-30	
MD-PIU-NORLD-380722-CS-C OS / Baseline survey on the l evel of people's satisfaction c oncerning Water Supply and Sanitation service delivery.	IDA / 70270	Project management and co ordination	Post	Consultant Quali fication Selection	Open - National		25,000.00	0.00	Under Implement ation	2023-09-12	2023-09-11	2023-10-12		2023-11-17							2023-12-17		2024-01-12		2024-07-12	
MD-PIU-NORLD-346209-CS- CQBS / Elaboration of the Nat ional Development Plan for t he Water Supply and Sanitati on Sector in Moldova, the Lo ng Term Investment Program me and the Financing Strate	IDA / 70270	Strengthening institutional c apacity at national and local levels for WSS service delive ry	Post	Quality And Cost- Based Selection	Open - Internationa l		1,100,000.00	0.00	Pending Impleme ntation	2023-11-24		2023-12-15		2024-01-30			2024-03-20	2024-05-10			2024-06-20		2024-07-31		2026-07-31	
MD-PIU-NORLD-346141-CS-C OS / Consultancy Services to develop the Environmental a nd Social Impact Assessment and Environmental and Socia l Management Plan for Risca ni Water Supply Sub-project	IDA / 70270	Increasing access to safely managed WSS services in se lected rural areas and towns	Post	Consultant Quali fication Selection	Open - National		75,000.00	0.00	Pending Impleme ntation	2023-11-24		2023-12-15		2024-01-12							2024-02-28		2024-03-21		2024-09-30	

#### INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MD-PIU-NORLD-296455-CS-1 NDV / Project manager	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open		238,392.00	3,080.00	Signed	2022-05-24	2022-05-26	2022-07-12	2022-07-14	2022-08-02	2022-07-22	2022-09-06	2022-07-30	2027-01-31	
MD-PIU-NORLD-296463-CS-1 NDV / Financial Management Officer	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open		170,280.00	0.00	Canceled	2022-05-24	2022-05-26	2022-07-12		2022-08-02		2022-09-06		2027-01-31	
MD-PIU-NORLD-296462-CS-1 NDV / Procurement Specialist	IDA / 70270	Project management and co ordination	Prior	Individual Consult ant Selection	Open		170,280.00	26,974.08	Signed	2022-05-24	2022-05-31	2022-07-12	2022-08-01	2022-08-02	2022-08-04	2022-09-06	2022-08-09	2027-01-31	
MD-PIU-NORLD-296463-CS-1 NDV / Chief WWS Engineer	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open		127,682.00	1,649.61	Signed	2022-05-24	2022-05-26	2022-07-12	2022-07-14	2022-08-02	2022-07-22	2022-09-06	2022-07-30	2027-01-31	
MD-PIU-NORLD-296464-CS-1 NDV / Environmental Speciali st	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open		122,602.00	3,055.00	Signed	2022-05-24	2022-05-26	2022-07-12	2022-07-14	2022-08-02	2022-07-22	2022-09-06	2022-07-30	2027-01-31	
MD-PIU-NORLD-296465-CS-1 NDV / Social Specialist	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open		122,602.00	1,583.72	Signed	2022-05-24	2022-05-26	2022-07-12	2022-07-14	2022-08-02	2022-07-22	2022-09-06	2022-07-30	2027-01-31	
MD-PIU-NORLD-303355-CS-1 NDV / Financial Management officer	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open		170,280.00	2,150.00	Signed	2022-07-11	2022-07-14	2022-08-29	2022-08-01	2022-09-19	2022-08-02	2022-10-24	2022-08-07	2027-03-20	
MD-PIU-NORLD-318444-CS-1 NDV / Administrative Assista nt	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open - National		110,000.00	0.00	Under Implement ation	2022-10-13	2022-11-18	2022-12-05		2022-12-26		2023-01-30		2024-01-29	
MD-PIU-NORLD-318718-CS-1 NDV / WWS Engineer	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open - National		117,000.00	0.00	Under Implement ation	2022-10-20	2022-11-17	2022-12-08		2022-12-29		2023-02-02		2024-02-01	
MD-PIU-NORLD-320076-CS-1 NDV / Monitoring and Evaluat ion Specialist	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open - National		81,000.00	0.00	Under Implement ation	2022-10-21	2022-11-17	2022-12-09		2022-12-30		2023-02-03		2024-01-29	
MD-PIU-NORLD-327325-CS-1 NDV / Driver Vehicles/Logisti cs Specialist	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open - National		55,000.00	0.00	Under Implement ation	2022-11-30	2022-12-01	2023-01-20		2023-02-10		2023-03-17		2024-03-11	
MD-PIU-NORLD-328118-CS-1 NDV / Communication Special ist (Part - Time Assignment)	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open - National		63,000.00	0.00	Under Implement ation	2022-12-07	2022-11-23	2023-01-25		2023-02-15		2023-03-22		2024-03-16	
MD-PIU-NORLD-339411-CS-1 NDV / Technical consultant fo r the development of a techn ical market study regarding o n-site sanitation systems (se ptic tanks)	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open - National		4,500.00	0.00	Under Implement ation	2023-01-30	2023-02-09	2023-03-17		2023-04-07		2023-05-12		2023-06-11	
MD-PIU-NORLD-339413-CS-1 NDV / Legal consultant for t he elaboration of the draft G overnment Decision regardi ng approval of criteria for aut horization, construction, regis tration, control, operation and maintenance of appropriate i ndividual wastewater collect ion and treatment systems	IDA / 70270	Project management and co ordination	Post	Individual Consult ant Selection	Open - National		6,600.00	0.00	Under Implement ation	2023-01-30	2023-02-09	2023-03-31		2023-04-21		2023-05-26		2023-07-10	

MD-PIU-NORLD-339414-CS-1 NDV / Legal consultant for the elaboration of the required amendments for Law no. 303/2013 regarding the public water supply and sewerage service	IDA / 70270	Project management and coordination	Post	Individual Consultant Selection	Open - National		9,500.00	0.00	Under Implementation	2023-01-30	2023-02-09	2023-03-31		2023-04-21		2023-05-26		2023-07-25
MD-PIU-NORLD-339416-CS-1 NDV / Technical consultant to provide support to the MIRD in the implementation of the Subcomponent 1.1.	IDA / 70270	Project management and coordination	Post	Individual Consultant Selection	Open - National		72,000.00	0.00	Under Implementation	2023-01-30	2023-02-09	2023-03-31		2023-04-21		2023-05-26		2024-12-06
MD-PIU-NORLD-339417-CS-1 NDV / Strategic planning consultant to provide support to MIRD in the implementation of the Subcomponent 2.1.	IDA / 70270	Project management and coordination	Post	Individual Consultant Selection	Open - National		72,000.00	0.00	Under Implementation	2023-01-30	2023-02-09	2023-03-31		2023-04-21		2023-05-26		2024-12-06
MD-PIU-NORLD-346170-CS-C QS / Review and up-date of Detailed Design technical documents in Cahul district	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Direct Selection	Direct - National		218,000.00	0.00	Under Implementation	2023-03-01	2023-03-11	2023-03-15				2023-05-19		2023-11-15
MD-PIU-NORLD-358033-CS-1 NDV / WASH Engineer	IDA / 70270	Project management and coordination	Post	Individual Consultant Selection	Open - National		50,000.00	0.00	Under Implementation	2023-04-21	2023-04-25	2023-06-09		2023-06-30		2023-08-04		2026-08-04
MD-PIU-NORLD-358043-CS-1 NDV / Procurement Assistant	IDA / 70270	Project management and coordination	Post	Individual Consultant Selection	Open - National		32,000.00	0.00	Canceled	2023-05-05	2023-05-06	2023-06-23		2023-07-14		2023-08-18		2025-08-18
MD-PIU-NORLD-355433-CS-1 NDV / Chief WWS Engineer-2	IDA / 70270	Project management and coordination	Post	Individual Consultant Selection	Open - National		115,000.00	0.00	Under Implementation	2023-04-10	2023-05-06	2023-05-16		2023-06-06		2023-07-11		2027-08-05
MD-PIU-NORLD-365351-CS-1 NDV / Procurement Specialist 2	IDA / 70270	Project management and coordination	Prior	Individual Consultant Selection	Open - National		85,140.00	0.00	Signed	2023-06-16	2023-06-07	2023-08-04	2023-06-23	2023-08-25	2023-07-10	2023-09-29	2023-07-15	2026-06-25
MD-PIU-NORLD-369172-CS-1 NDV / International individual consultant for assessment of the need to update/adjust the Moldovan Construction Normative G.03.02.2015, and Moldovan Construction Normative NCM G.03.01.2017	IDA / 70270	Increasing access to safely managed WSS services in selected rural areas and towns	Post	Individual Consultant Selection	Open - International		15,000.00	0.00	Under Implementation	2023-06-30	2023-07-17	2023-08-18		2023-09-08		2023-10-13		2023-11-12
MD-PIU-NORLD-369411-CS-1 NDV / Individual consultant for development of the Implementation Plan of Directive 9/1271/CEE on urban wastewater treatment	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Individual Consultant Selection	Open - National		6,500.00	0.00	Under Implementation	2023-06-30	2023-07-18	2023-08-18		2023-09-08		2023-10-13		2023-11-22
MD-PIU-NORLD-377772-CS-1 NDV / National Consultant for Capacity Development Needs Assessment Report and development of the Capacity Development Plan for Lead Unit MIRD	IDA / 70270	Strengthening institutional capacity at national and local levels for WSS service delivery	Post	Individual Consultant Selection	Open - National		9,000.00	0.00	Under Implementation	2023-08-25	2023-08-23	2023-10-13		2023-11-03		2023-12-08		2024-06-05
MD-PIU-NORLD-346083-CS-C DS / Review and Update of Detailed Design Technical Documents for R&ant Sub-project implementation	IDA / 70270	Increasing access to safely managed WSS services in selected rural areas and towns	Post	Direct Selection	Direct - National		145,500.00	0.00	Pending Implementation	2023-11-27		2023-12-08				2024-02-07		2024-08-07