

## PROCUREMENT PLAN (Textual Part)

**Project information: Ethiopia Horn of Africa Initiative: Regional Economic Corridor Project (Addis-Djibouti Corridor) P174485**

**Project Implementation agency: Ethiopian Roads Agency**

**Date of the Procurement Plan: November 6, 2023**

**Period covered by this Procurement Plan: ~~November 6 2023~~ 2023, to November 2026**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (September 2023) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***Proclamation Number***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contract, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation

the Bank's right to sanction and the Bank's inspection and audit rights;

- The Procurement Documents include sufficient provisions, as agreed with the Bank, to adequately mitigate against environmental and social (including SEA/SH) risks and impacts;

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable**

***Procurement of Second Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable**

***Domestic preference*** as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***). **Not Applicable**

**PROCUREMENT PLAN Eastern and Southern Africa : Horn of Africa Initiative: Regional Economic Corridor Project (Addis-Djibouti Corridor)**

**General Information**  
**Country:** Eastern and Southern Africa **Bank's Approval Date of the Original Procurement Plan:** 2023-11-24  
**Revised Plan Date(s):** (comma delineated, leave blank) 2023-11-24  
**Project ID:** P174485 **GPN Date:** 2023-09-12  
**Project Name:** Horn of Africa Initiative: Regional Economic Corridor Project (Addis-Djibouti Corridor)  
**Loan / Credit No.:** IDA / E2160  
**Executing Agency:** Ethiopia Roads Authority

| Activity Reference No. / Description   | Loan / Credit No. | Component   | Review Type | Method                | Market Approach      | Procurement Process         | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type  | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status         | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |        | Specific Procurement Notice / Invitation |        | Bidding Documents Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |        | Signed Contract |        | Contract Completion |
|--|-------------------|---|-------------|-----------------------|----------------------|-----------------------------|------------------------|------------------|--|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|
|  |                   |   |             |                       |                      |                             |                        |                  |  |                         |                      |                        | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual | Planned                                  | Actual | Planned                  | Actual | Planned                                 | Actual | Planned  | Actual | Planned         | Actual |                     |
| ET-ERA-385218-CW-RFP / Design and Construction of the Mieso - Dire Dawa Segment of the Addis - Djibouti Regional Road Corridor including Design & Implementation of Intelligent Transportation System (ITS); Lot 1: Mieso - Bile and Lot 2: Bile - Dire Dawa | IDA / E2160       | Component 1: Safe, Smart, Efficient, and Climate-Resilient Road Corridor Construction | Prior       | Request for Proposals | Open - International | Single Stage - Two Envelope |                        |                  | Request for Proposal Design and Build - Works SPD (Single-stage) | 646,560,000.00          | 0.00                 | Pending Implementation | 2023-11-19                        |        | 2024-02-04                         |        | 2024-02-18                             |        | 2023-11-24                               |        |                          |        | 2024-04-28                              |        | 2024-07-11   |        | 2024-08-15      |        | 2028-08-15          |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |        | Specific Procurement Notice / Invitation |        | Bidding Documents Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |        | Signed Contract |        | Contract Completion |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|
|                                      |                   |           |             |        |                 |                     |                        |                         |                      |                | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual | Planned                                  | Actual | Planned                  | Actual | Planned                                 | Actual | Planned  | Actual | Planned         | Actual |                     |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |        | Specific Procurement Notice / Invitation |        | Bidding Documents Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |        | Signed Contract |        | Contract Completion |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|
|                                      |                   |           |             |        |                 |                     |                        |                         |                      |                | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual | Planned                                  | Actual | Planned                  | Actual | Planned                                 | Actual | Planned  | Actual | Planned         | Actual |                     |

| Activity Reference No. / Description  | Loan / Credit No. | Component   | Review Type | Method                           | Market Approach      | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status         | Terms of Reference |        | Expression of Interest Notice |        | Short List and Draft Request for Proposals |        | Request for Proposals Issued |            | Opening of Technical Proposals / Minutes |            | Evaluation of Technical Proposal |            | Combined Evaluation Report and Draft Negotiated Contract |            | Signed Contract |            | Contract Completion |        |
|---|-------------------|---|-------------|----------------------------------|----------------------|---------------|-------------------------|----------------------|------------------------|--------------------|--------|-------------------------------|--------|--|--------|------------------------------|------------|--|------------|----------------------------------|------------|--|------------|-----------------|------------|---------------------|--------|
|   |                   |   |             |                                  |                      |               |                         |                      |                        | Planned            | Actual | Planned                       | Actual | Planned                                    | Actual | Planned                      | Actual     | Planned                                  | Actual     | Planned                          | Actual     | Planned  | Actual     | Planned         | Actual     | Planned             | Actual |
| ET-ERA-393164-CS-QCBS / Monitoring and Supervision of the Design and Construction of the Mieso - Dire Dawa Segment of the Addis - Djibouti Regional Road Corridor including Design & Implementation of Intelligent Transportation System (ITS); Lot 1: Mieso - B  | IDA / E2160       | Component 1: Safe, Smart, Efficient, and Climate-Resilient Road Corridor Construction | Prior       | Quality And Cost-Based Selection | Open - International |               | 4,500,000.00            | 0.00                 | Pending Implementation | 2023-11-21         |        | 2023-12-12                    |        | 2024-01-25                                 |        |                              | 2024-03-07 |  | 2024-04-06 |                                  | 2024-05-18 |  | 2024-06-22 |                 | 2028-06-22 |                     |        |
| ET-ERA-393172-CS-QCBS / Monitoring and Supervision of the Design and Construction of the Mieso - Dire Dawa Segment of the Addis - Djibouti Regional Road Corridor including Design & Implementation of Intelligent Transportation System (ITS); Lot 2: Bile - Dir | IDA / E2160       | Component 1: Safe, Smart, Efficient, and Climate-Resilient Road Corridor Construction | Prior       | Quality And Cost-Based Selection | Open - International |               | 4,500,000.00            | 0.00                 | Pending Implementation | 2023-11-21         |        | 2023-12-12                    |        | 2024-01-25                                 |        |                              | 2024-03-07 |  | 2024-04-06 |                                  | 2024-05-18 |  | 2024-06-22 |                 | 2028-06-22 |                     |        |

| Activity Reference No. / Description  | Loan / Credit No. | Component   | Review Type | Method           | Market Approach        | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status         | Terms of Reference |        | Invitation to Identify/Selected Consultant |        | Draft Negotiated Contract |        | Signed Contract |        | Contract Completion |        |  |
|---|-------------------|---|-------------|------------------|------------------------|---------------|-------------------------|----------------------|------------------------|--------------------|--------|--|--------|---------------------------|--------|-----------------|--------|---------------------|--------|--|
|   |                   |   |             |                  |                        |               |                         |                      |                        | Planned            | Actual | Planned                                    | Actual | Planned                   | Actual | Planned         | Actual | Planned             | Actual |  |
| ET-ERA-388648-CS-CDS / SELECTION OF INDIVIDUAL CONSULTANT FOR ADVISORY SERVICES OF ETHIOPIAN ROADS ADMINISTRATION (ERA) | IDA / E2160       | Component 4: Institutional Development and Project Implementation | Post        | Direct Selection | Direct - International |               | 48,000.00               | 0.00                 | Pending Implementation | 2023-11-20         |        | 2023-12-02                                 |        |                           |        | 2024-01-13      |        | 2025-01-12          |        |  |