## **PROCUREMENT PLAN (Textual Part)**

**Project information:** Sindh Flood Emergency Rehabilitation Project (P179981)

**Project Implementation agency(ies):** (i) Sindh Planning & Development Department (ii) Sindh Irrigation Department

**Date of the Procurement Plan: December 2022** 

Period covered by this Procurement Plan: June 30 2024

## **Preamble**

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" November 2020 ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank's Standard Procurement Documents**: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements**: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in public procurement rules such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

 The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.

- 2) For national open competitive procurement, only the model procurement documents acceptable to the World Bank, shall be used.
- 3) The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- 4) Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts
- 5) Access to procurement opportunities shall not be restricted to firms that have pre-registered and/or paid a registration fee.
- 6) No preference of any kind shall be given to national bidders in the bidding process.
- 7) Procurement methods that use two-envelope process and rated criteria shall be subject to Bank's prior concurrence

When other national procurement arrangements (other than national open competitive procurement) are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is not allowed

## Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework<sup>1</sup>

	Date:	
	Invitation of Bids/Proposals No	
To:		

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines<sup>2</sup> in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of [Insert name of Employer as per bidding document] or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

a. rejection of our Proposal/Bid for award of contract;

<sup>&</sup>lt;sup>1</sup>[<u>Drafting note</u>: This document shall be signed by bidders/proposers/consultants and submitted as part of their bids/proposals. In addition, this document shall be signed by the winning bidder/consultant and incorporated as part of the contract.]

<sup>&</sup>lt;sup>2</sup>Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;<sup>3</sup> (ii) to be a nominated<sup>4</sup> sub-contractor, sub-consultant, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect<sup>5</sup> all accounts, records, and other documents relating to

<sup>&</sup>lt;sup>3</sup> For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification or initial selection), expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

<sup>&</sup>lt;sup>4</sup>A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the bidding document) is one which has been: (i) included by the bidder in its pre-qualification or initial selection application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

<sup>&</sup>lt;sup>5</sup>Inspections in this context are usually investigative (i.e., forensic) in nature: they involve factfinding activities undertaken by the Bank or persons appointed by the Bank to address specific

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.
Name of the Bidder/Proposer/Consultant:
Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Proposer/ Consultant:
Title of the person signing the Letter:

the procurement process and/or contract execution (in the case of award), and to

have them audited by auditors appointed by the Bank.

matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT Pakistan : Sindh Flood Emergency Rehabilitation Project General Information

Country: Pakistan Bank's Approval Date of the Original Procurement Plai 2023-01-17
Revised Plan Date(s): (comma delineated, leave blank 2023-02-23
GPN Date: 2023-01-19
Project Name: Sindh Flood Emergency Rehabilitation Project
Loan / Credit No: IDA / 72500
Executing Agency(i Province of Sindh Irrigation Department

		indir irrigation Departi																											1
WORKS Activity Reference No. /	Loan / Credit N				Market Approac	Procurement Pro	Prequalification	High SEA/SH R	Procurement D	Estimated	Actual Am	Process St	Draft Pre-qua	alification	Prequalific	ation Evalu	Draft Bide	ding Docum	Specific P	rocurement	Bidding Do	ocuments a	Pronosal Si	uhmission /	Bid Evaluat				Contract
Description	O.	Component	Review Type	Method	h	cess	(Y/N)	isk	ocument Type	Amount (U S\$)	ount (US\$	atus	Docume	ents	ation	Report	ent / Jus	stification	Notice /	Invitation	s Iss	sued	Opening	/ Minutes	and Recom		Signed C	.ontract	io
										34)	,		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Actual	Planned	Actual	Planned
PK-POSID-336211-CW-RFB / Rehabilitation/ Construction of Additional Outfall Regulato r Along Ochitto Outfall Drain and Leading Channel.	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	5,681,818.00	0.00	Under Imple mentation					2023-01-13	2022-12-19	2023-01-13				2023-01-24		2023-02-23		2023-03-13		2024-03-1
PK-POSID-336212-CW-RFB / Rehabilitation of Main East Br anch Nawabshah.	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	1,006,738.00	0.00	Pending Imp Iementation					2023-01-13		2023-01-13				2023-01-24		2023-02-23		2023-03-13		2024-03-1
PK-POSID-336213-CW-RFB / Rehabilitation of Shikarpur Br . Drain system.	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	258,748.00	0.00	Under Imple mentation					2023-01-13	2022-12-19	2023-01-13				2023-01-24		2023-02-23		2023-03-13		2024-03-1
PK-POSID-336214-CW-RFB / Rehabilitation of Pharho Esca pe from RD 0+000 to 30+00 0 Both Sides in KhairpurGam bo Sub Division of Nasir Divis ion	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	139,273.00	0.00	Under Imple mentation					2023-01-13	2022-12-19	2023-01-13				2023-01-24		2023-02-23		2023-03-13		2024-03-1
PK-POSID-336215-CW-RFB / Raising and Rehabilitation (E arthwork) along Oderolal Esc ape from RD 0+000 to 71+0 00 NIP Side i/c installation of new gates to increase capaci ty of water to enable escape discharge in Indus River.	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	2,250,000.00	0.00	Under Imple mentation					2023-01-13	2022-12-19	2023-01-13				2023-01-24		2023-02-23		2023-03-13		2024-03-1 1
PK-POSID-336216-CW-RFB / Rehabilitation of Karampur Ri ng Bund.	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	652,658.00	0.00	Pending Imp Iementation					2023-01-13		2023-01-13				2023-01-24		2023-02-23		2023-03-13		2024-03-1
PK-POSID-336217-CW-RFB / Rehabilitation of Suprio Bund	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	1,590,120.00	0.00	Under Imple mentation					2023-01-13	2022-12-19	2023-01-13				2023-01-24		2023-02-23		2023-03-13		2024-03-1 1
PK-POSID-336218-CW-RFB / Package No. 1 Lot No. 1 Floo d Detention Dam Lat-01 (DD/ W-L01 along LatNai). Lot No.2 Floo d Detention Dam Lat-02 (DD/ W-L02 along LatNai).	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	7,586,543.00	0.00	Under Imple mentation					2023-01-13	2022-12-26	2023-01-13	2023-01-25			2023-01-31		2023-03-02		2023-03-20		2024-03-1 8
PK-POSID-336219-CW-RFB / Package No. 2 Lot No. 1 Floo d Detention Dam Lat-03 (DI) W-L03 along LatNai). Lot No. 2 Flo od Detention Dam Lat-04 (D D/W-L04 along LatNai).	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	7,919,065.00	0.00	Under Imple mentation					2023-01-13	2022-12-26	2023-01-13	2023-01-25			2023-01-31		2023-03-02		2023-03-20		2024-03-1 8
PK-POSID-336220-CW-RFB / Package No.3 Flood Detentio n Dam Mole-02 (DD/W-M2 al ong Mole Nai).	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	4,597,684.00	0.00	Under Imple mentation					2023-01-13	2022-12-26	2023-01-13	2023-01-25			2023-01-31		2023-03-02		2023-03-20		2024-03-1 8
PK-POSID-336221-CW-RFB / Package No. 4 Lot No. 1 Floo d Detention Dam Mole-03 (D D/W-M3 along Mole Nai). Lot No. 2 Floo d Detention Dam Mole-04 (D D/W-M4 along Mole Nai).	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	7,993,696.00	0.00	Under Imple mentation					2023-01-13	2022-12-26	2023-01-13	2023-01-25			2023-01-31		2023-03-02		2023-03-20		2024-03-1 8
PK-POSID-336223-CW-RFB / Package No. 5 Lot No. 1 Floo d Detention Dam Mole-05 (D D/W-M5 along Mole Nai). Lot No. 2 Floo d Detention Dam Mole-06 (D D/W-M6 along Mole Nai).	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	8,779,468.00	0.00	Under Imple mentation					2023-01-14	2022-12-26	2023-01-14	2023-01-25			2023-01-31		2023-03-02		2023-03-20		2024-03-1 8
PK-POSID-336225-CW-RFB / Package No. 6 Lot No.1 Floo d Detention Dam Mole-07 (D D/W-M7 along Mole Nai). Lot No. 2 Flo od Detention Dam Mole -08 ( DD/W-M8 along Mole Nai).	IDA / 72500	Infrastructure Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Other (with field f or explanation)	7,608,233.00	0.00	Under Imple mentation					2023-01-14	2022-12-26	2023-01-14	2023-01-25			2023-01-31		2023-03-02		2023-03-20		2024-03-1 8
PK-POSID-336067-CW-DIR / Rehabilitation OF Manchar C ONTAINING BUND (RD 0+000 TO 27+000 ).	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National				Other (with field f or explanation)	4,251,592.00	0.00	Pending Imp Iementation					2023-01-13		2023-01-13								2023-01-21		2023-04-2
PK-POSID-336093-CW-DIR / REHABILITATION OF DANISTA R CANAL (RD 0+000 TO 27+ 440).	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National				Other (with field f or explanation)	3,682,097.00	0.00	Pending Imp Iementation					2023-01-13		2023-01-13								2023-01-21		2023-04-2
PK-POSID-336083-CW-DIR / REHABILITATION OF DHORO PURAN RD 176+400 to 210+	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National				Other (with field f or explanation)	2,427,760.00	0.00	Pending Imp Iementation					2023-01-13		2023-01-13								2023-01-21		2023-04-2
PK-POSID-336069-CW-DIR / REHABILITATION OF MANCHA R CONTAINING BUND (RD 54 +000 TO 77+000 ).	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National				Other (with field f or explanation)	4,483,243.00	0.00	Pending Imp lementation					2023-01-13		2023-01-13								2023-01-21		2023-04-2

PK-ROSID-336074-CW-DIR / Rehabilitation of FP Bund (Rpl DA / 72500 alternation) Post Direct Selection Direct - National Other (with field of or explanation) or explanation) Other (with field of or explanation) Post Direct - National Other (with field of or explanation)			
	20	023-01-21	2023-04-2
PK-005ID-336977-VM-DIIF / Rehabilitation   Post   Direct Selection   Direct - National	20	023-01-21	2023-04-2
PK-POSID-386079-CW-DIR / Rehabilitation of FF Bund (R) IDA / 72500 Infrastructure Rehabilitation   Post   Direct Selection   Direct - National   Other (with field of or explanation)   Other (with field of or expla	20	023-01-21	2023-04-2
PK-POSID-336085-CW-DIR / RH-MBILITATION OF DHORD PURMAN RD 21274-600.  104 / 72500   Infrastructure Rehabilitation   Post   Direct Selection   Direct - National   Other (with field for explanation)   Other (with field for explanation	20	023-01-21	2023-04-2
PK.ROSID-336375-KW-IDIG/ Rehabilitation of P8 aud (RD) IDA / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct	20	023-01-21	2023-04-2
PK-ROSID-335890-CVE-DIR Plugging and PSE and along Salfullah Mag gill Branch.	20	023-01-20	2023-02-1 9
PK-ROGID-353922-CV-Bild   Propried   Direct Selection   Post   Direct Selection   Direct	20	023-01-20	2023-02-1 9
PK-ROSID-335014-CWLDIW / Replacement/, Supply and in salialization of Motor Pump (1) Did / 72500 (sh Programment of Pump (1) D	20	:023-01-20	2023-04-2
PK-POSID-335916-CW-DIR / Pluging and Strengthening of Breach along Main Nara V alley (MWV) Drain at RD 280.    Direct Selection   Direct - National   Direct Selection   Direct - National   Direct Selection   Direct - National	20	023-01-20	2023-02-1 9
PK-FOSID-335928-CVI-DIR / Closing of cuts alog Robrit Maj IDA / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National Other (with field for explanation) or explanation or canal, More Original Control of the Co	20	023-01-20	2023-02-1
PK-POSID-335933-CW-DIR / Plugging And Strengthening IDA / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National One of the Along Rd 80 To Rd 86 And Rd 95 To Rd 98.	20	023-01-20	2023-02-1
PK-MODID-333850-XPE-BIRD Policy Propries and September of Breach along FP Bland along of Breach along FP Bland along of Breach along FP Bland along 164-90-000.    Direct Selection   Direct National   Direct Selection	20	023-01-20	2023-02-1 9
PK-POSID-335917-CW-DIR / Pluging and Strengthening of Breach along Main Nara V alley (MNV) Drain at RD 330.    Direct Selection   Direct - National   Direct Selection   Direct - National   Direct Selection   Direct - National   Direct - National   Direct Selection   Direct - National	20	023-01-20	2023-02-1
PK-POSID-335893-CW-DIR / Pluging and Strengthening of Breaches C, Clus Along Gina G Breadth C, Clus Alo	20	023-01-20	2023-02-1
PK-ROSID-335905-CW-DIR / Plugging and Strengthening (IDA / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct Selection Direct - National Other (with field for explanation) Post Direct Selection Direct Selection Direct Selection Direct Selection Direct Sel	20	023-01-20	2023-02-1
Pic-POSID-335919-CW-DIR / Plugging, Strengthering and IDA / 72500   Infrastructure Rehabilitation   Post   Direct Selection   Direct - National   Other (with field f or explanation)   346,364.00   0.00   Pending Imp   Improve (with field for explanation)   2023-01-12   2023-01-12   2023-01-12   Improve (with field for explanation)   2023-01-12   2023-01-	20	023-01-20	2023-02-1
Pic-POSID-335920-CW-DIR / Plugging, Strengthering and Stone-Piching of Breach along of Frace-halon g Superio Bund RD 28.  Other (with field f or explanation)	20	023-01-20	2023-02-1
PK-POSID-336089-CW-DIR / REMODELING AND REINABILIT AND REJULT ID / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National Or explanation)  Other (with field for explanation)	20	023-01-21	2023-04-2
PK-POSID-3808PT-CW-DIR / REHABILITATION OF OUTPALL OF DHOR OPURAN.  OF DHOR OPURAN.  Direct Selection Direct - National	20	023-01-21	2023-04-2
PK-ROSID-38607b-CVR-DIR / REHABILITATION OF MANCHA RCONTANINE SUBJO (PR 77) +000 TO 100+000).    Post   Direct Selection   Direct - National   Dir	20	023-01-21	2023-04-2
PK-POSID-386071-CW-DIR / Rehabilitation of PF Bund (B) IDA / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National Direct - National Other (with field of or explanation) On Pending Imp Infrastructure Rehabilitation Post Direct Selection Direct - National Direct - National Other (with field of or explanation) On Pending Imp Infrastructure Rehabilitation Post Direct Selection Direct - National Other (with field of or explanation) On Pending Imp Imp Infrastructure Rehabilitation Post Direct Selection Direct - National Other (with field of or explanation) On Pending Imp	20	023-01-21	2023-04-2
PK-POSID-335923-CW-DIR / Plugging, Strengthening and DIA / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National Office (with field for explanation) or explanation) 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	20	023-01-20	2023-02-1
PK-POSID-38691-CW-DIR / REJAMILITATION OF DIR 10 / 72500 Infrastructure Rehabilitation Post Direct Selection Direct - National Other (with field for explanation) 0.00 Pending Imp	20	023-01-21	2023-04-2
PK-POSID-335931-CW-DIR / Repair of Rain Damages of Significant Post	20	023-01-20	2023-02-1

	_		,						, ,										
PK-POSID-335855-CW-DIR / Plugging, Strengthening & St one Pitching of Relief Cut Lar kana Sehwan Bund along Mil e 95/6.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	219,056.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1 9
PK-POSID-336080-CW-DIR / REHABILITATION OF DHORO PURAN RD 110+000 TO 143 +330.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	3,250,317.00	0.00	Pending Imp Iementation		2023-01-13	2023-01-13			2023-0	1-21	2023-04-2
PK-POSID-335851-CW-DIR / Plugging and Strengthening of Relief Cut along Manchar Containing Bund at RD 52+0 00	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	1,249,943.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335854-CW-DIR / Plugging and Strengthening of Breach along Main Nara V aley (MNV) Drain at RD 8+06 8.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		6	Other (with field f or explanation)	1,133,842.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335887-CW-DIR / Plugging and Strengthening of Breach along FP Bund alon g RD 476+000.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	180,708.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1 9
PK-POSID-336081-CW-DIR / REHABILITATION OF DHORO PURAN RD 143+330 TO 176 +400.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	3,491,000.00	0.00	Pending Imp lementation		2023-01-13	2023-01-13			2023-0	1-21	2023-04-2
PK-POSID-335925-CW-DIR / Plugging, Strengthening and Stone Pitching of Breach alon g Superio Bund RD 52.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	189,836.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335929-CW-DIR / Repair of Rain Damages Sma II Dams Under Sindh Resilien ce Proiect (SRP).	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	1,912,465.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1 9
PK-POSID-335898-CW-DIR / Plugging and Strengthening of Breaches Along K.N Shah Main Drain & Leading Chann el	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		6	Other (with field f or explanation)	493,189.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335927-CW-DIR / Plugging, Strengthening and Stone Pitching of Breach alon g Superio Bund RD 82.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		6	Other (with field f or explanation)	44,676.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335858-CW-DIR / Plugging, Strengthening & St one Pitching of Relief Cut Lar kana Sehwan Bund along Mil e 97/2.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		6	Other (with field f or explanation)	906,846.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335873-CW-DIR / Plugging and Strengthening of Breach along FP Bund alon g RD 340+000.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	1,452,498.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335915-CW-DIR / Plugging and Strengthening of Breach along Main Nara V alley (MNV) Drain at RD 210.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	802,253.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335821-CW-DIR / Plugging and Strengthening of Relief Cut along Manchar Containing Bund at RD 14+0	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	1,135,696.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335903-CW-DIR / Plugging and Strengthening of Breaches / Cuts Along Sha hdad Kot Branch Drain.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		0	Other (with field f or explanation)	385,539.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-336068-CW-DIR / REHABILITATION OF MANCHA R CONTAINING BUND (RD 27 +000 TO 54+000 ).	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	4,538,878.00	0.00	Pending Imp Iementation		2023-01-13	2023-01-13			2023-0	1-21	2023-04-2
PK-POSID-336072-CW-DIR / Rehabilitation of FP Bund (RD 325+000 to RD 380+000).	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	4,524,135.00	0.00	Pending Imp lementation		2023-01-13	2023-01-13			2023-0	1-21	2023-04-2
PK-POSID-336094-CW-DIR / REHABILITATION OF DANISTA R CANAL (RD 27+440 TO 56 +434).	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	3,633,010.00	0.00	Pending Imp lementation		2023-01-13	2023-01-13			2023-0	1-21	2023-04-2
PK-POSID-335860-CW-DIR / Plugging, Strengthening & St one Pitching of Relief Cut Lar kana Sehwan Bund along Mil e 99/3.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		0	Other (with field f or explanation)	2,231,284.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335909-CW-DIR / Plugging and Strengthening of Breach Along F.P Bund Rd 437	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		0	Other (with field f or explanation)	2,075,286.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335932-CW-DIR / Repair of Gaj Diversion Bund ledge and stone apron from RD 3-11, Repair of Gaj Divers ion Bund stone apron from R D 15-32.5.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		0	Other (with field f or explanation)	1,342,347.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335867-CW-DIR / Plugging and Strengthening of Breach along FP Bund alon g RD 215+000.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	552,124.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335853-CW-DIR / Plugging and Strengthening of Breach along Main Nara V aley (MNV) Drain at RD 2+31	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National			Other (with field f or explanation)	1,361,326.00	0.00	Pending Imp Iementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1
PK-POSID-335901-CW-DIR / Rehabilitation Of Mehar Main Drain.	IDA / 72500	Infrastructure Rehabilitation	Post	Direct Selection	Direct - National		0	Other (with field f or explanation)	337,811.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12			2023-0	1-20	2023-02-1 9

PK-POSID-335908-CW-DIR / Plugging and Strengthening of Breaches Along Indus Link Drain.	Infrastructure Rehabilitation Post	Direct Selection Dir	irect - National		Other (with field f or explanation)	1,747,581.00	0.00	Pending Imp lementation		2023-01-12	2023-01-12				2023-01-20	2023-02-1 9
PK-POSID-336092-CW-DIR / REMODELING AND REHABILIT ATION OF ARAL WAH (RD 1+ 250 TO RD 0+000 & RD 0+0 00 TO 14+000).	Infrastructure Rehabilitation Post	Direct Selection Dir	irect - National		Other (with field f or explanation)	3,469,384.00	0.00	Pending Imp Iementation		2023-01-13	2023-01-13				2023-01-21	2023-04-2
PK-POSID-336095-CW-DIR / Remodeling and Rehabilitation of Danister Tail Regulator a IDA / 72500 and Regulator for 10 Phats (Minors) Danister Canal (Civil Works).	Infrastructure Rehabilitation Post	Direct Selection Dir	irect - National		Other (with field f or explanation)	2,745,403.00	0.00	Pending Imp lementation		2023-01-13	2023-01-13				2023-01-21	2023-04-2
PK-POSID-343948-CW-DIR / Rehabilitation Of Old Water Way In Desert Area Of Khairp ur.	Infrastructure Rehabilitation Post	Direct Selection Dir	irect - National		Other (with field f or explanation)	173,193.00	0.00	Pending Imp lementation		2023-02-20	2023-02-20				2023-02-28	2023-05-2
PK-POSID-341482-CW-RFQ / Rehabilitation of Talpur Wad a Pumping Station And Water Carrier Drain.	Infrastructure Rehabilitation Post	Request for Quota tions	mited Single Stage - O	e E	Request for Quote tions - Small Work s (Emergency) SP D -Competitive	530,161.00	0.00	Pending Imp lementation			2023-02-24				2023-03-17	2023-12-1
PK-POSID-341480-CW-RFQ / Rehabilitation of Syphon at A II Bahar Branch And Rehabilit ation of Syphon at Kubri Mino r.	Infrastructure Rehabilitation Post	Request for Quota tions	Single Stage - Onvelope	e E	Request for Quota tions - Small Work s (Emergency) SP D -Competitive		0.00	Pending Imp lementation			2023-02-24				2023-03-17	2023-12-1
PK-POSID-341483-CW-RFQ / Rehabilitation of G & F Pumpi ng Station.	Infrastructure Rehabilitation Post	Request for Quota tions	mited Single Stage - Onvelope	e E	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	752,713.00	0.00	Pending Imp lementation			2023-02-24				2023-03-17	2023-12-1
PK-POSID-341485-CW-RFQ / Rehabilitation of Karampur Ri ng Bund.	Infrastructure Rehabilitation Post	Request for Quota tions	mited Single Stage - O	e E	Request for Quota tions - Small Work s (Emergency) SP D -Competitive	527,885.00	0.00	Pending Imp lementation			2023-02-24				2023-03-17	2023-12-1

GOODS																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	 				, ,								for A	ward				
										Planned	Actual																

NON CONSULTIN	SERVICES																											
Activity Reference No Description	Loan / Credit N	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docur			ation Evalu Report	Draft Bidd ent / Jus	mig Docum	Specific Pro Notice / I		Bidding Doo s Issi		Proposal Si Opening		Bid Evalua and Recom for A	tion Report mendation ward	Signed C	ontract	Contract Com	pletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned A	Actual

CONSULTING FIRM																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression Not		Short List a equest for		Request fo			f Technical / Minutes		of Technic	Combined Report and otiated (	Draft Neg	Signed C	Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PK-POSID-342908-CS-QCBS, Forensic Analysis of 2022 Flo ods and Mitigation Options o n the Right Bank of Indus.	/ IDA / 72500	Institutional Strengthening f or Resilience and Technical Assistance	Prior	Quality And Cost- Based Selection	Open - Internationa		1,500,000.00	0.00	Pending Impleme ntation	2023-02-16		2023-02-20		2023-04-06				2023-05-11		2023-06-10		2023-06-27		2023-07-07		2024-07-06	

INDIVIDUAL CONSU	LTANTS																		
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Invitation t d/Selected				Signed (	Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PK-POSID-344014-CS-CDS / Development & Integration o f Kirthar Model and Operatio ns & Maintenance of Data Ce nter		Institutional Strengthening f or Resilience and Technical Assistance	Post	Direct Selection	Direct - Internation al		949,373.00	0.00	Pending Impleme ntation	2023-02-20		2023-03-01				2023-04-04		2024-04-02	