

Summarized Procurement Plan

I. GENERAL

Project information:

Borrower: Government of Lesotho
Project Name: Lowlands Water Development Project
Project ID No: P 160672
Grant No.:
Project Implementing Agency: Commission of Water
Bank's approval Date of the Procurement Plan: December 17, 2019
Date of General Procurement Notice:
Period covered by this procurement plan: 18 months

II. Goods and Works and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by IDA as stated in the Procurement Regulations for IPF Borrowers:

Thresholds for Procurement Methods and Prior Review Goods, Works and Non-Consulting Services				
Category	Prior Review (US\$ millions)	Procurement Approaches and Methods (US\$ millions)		
		Open International	Open National	Request for Quotation (RfQ)
Works	≥ 15	≥ 7	< 7	≤ 0.2
Goods, IT, and non-consulting services	≥ 4	≥ 1	< 1	≤ 0.1

2. **Reference to (if any) Project Operational/Procurement Manual:** The Procurement Plan also forms part of the Project Implementation Manual approved on April 2019.

3. Procurement Packages with Methods and Time Schedule

Procurement of Goods & Non-consulting Services Summary

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	45.3	2	NIL	Prior	NIL
	Summary of the NCB (Works)	9.5	4	NIL	Post	NIL
	Summary of the ICB (Goods)	NIL	NIL	NIL	NIL	NIL
	Summary of the NCB (Goods)	.47	4	n/a	Post	NIL
	Summary of the RfQ (Goods & Non-Consulting Services)	.1	1	n/a	Post	NIL
	Summary of the DC (Non-consulting services)	NIL	NIL	NIL	NIL	

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in the Procurement Regulations for IPF Borrowers:

Thresholds for Consultants Selection Methods and Prior Review

Thresholds for Consultants Selection Methods and Prior Review for Consulting Services		
Category	Prior	Short List of National Consultants (US\$ million)

	Review (US\$ millions)	Consulting Services	Engineering and Construction Supervision
Consultants (Firms)	≥ 2	≤ 0.1	≤ 0.3
Individual Consultants	≥ 0.4	NA.	NA.

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of the Procurement Regulations for IPF Borrowers.
- 3.** Terms of Reference (TOR) for all consultancy contracts as well as all direction selections, irrespective of the contract value, will be subject to prior review.
- 4. Any Other Special Selection Arrangements:** N/A
- 5. Consultancy Assignments with Selection Methods and Time**

Procurement of Consulting Services Summary

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of contracts through QCBS	4.9	5	Post	1 Prior review
	Summary of contracts through CQS	1.4	9	Post	NIL

	Summary of contracts through IC	<i>0.15 million</i>	<i>2</i>	<i>Post</i>	<i>NIL</i>
--	---------------------------------	---------------------	----------	-------------	------------

PROCUREMENT PLAN Lesotho : Lesotho Lowlands Water Development Project – Phase II

General Information
Country: Lesotho **Bank's Approval Date of the Original Procurement Plan:** 2020-01-08
Revised Plan Date(s): (comma delineated, leave blank if non 2022-02-18)
Project ID: P160672 **GN Date:**
Project Name: Lesotho Lowlands Water Development Project – Phase II
Loan / Credit No: IDA / 64030, IDA / 64020
Executing Agency(ies) Lesotho Lowlands Water Development project Phase II

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
LLWDP/W/04 / Construction (with design), Transmission Mains - zone 2 and 3	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Prior	Request for Bids	Open – International	Single Stage – One Envelope				18,720,000.00	0.00	Cancelled					2020-07-30		2020-08-04					2020-09-15		2020-10-15		2020-11-19	2021-05-18		
LLWDP/W/01 / Contractor Refurbishment of Boreholes at Zones 2 and 3	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Request for Bids	Open – National	Single Stage – One Envelope				300,000.00	342,080.56	Signed					2020-01-14	2020-03-27	2020-01-19	2020-01-23					2020-03-01	2020-12-03	2020-03-31	2020-12-10	2020-05-05	2021-02-17	2020-11-01
LLWDP/W/07 / Contractor installation meters and valves to Leakage Control Zones and refurbishment to existing mains in Maputsoe, Hlotse and Tsikoeane	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Request for Bids	Open – National	Single Stage – One Envelope				2,700,000.00	0.00	Pending Implementation					2022-10-31		2022-11-05							2022-12-17		2023-01-16		2023-02-20	2023-08-19
LLWDP/W/05 / Construction of Distribution Systems – Kharyane, Hlotse, Tsikoeane, Ha Lesiamo, Mphahane	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Request for Bids	Open – National	Single Stage – One Envelope				5,500,000.00	0.00	Pending Implementation					2022-11-10		2022-11-15							2022-12-27		2023-01-26		2023-03-02	2023-08-29
LLWDP/W/03 / Design and Construction River Intake – Raw Water Pumps & Water Treatment Works, Reservoirs and Pumping station – Lenbe District	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Prior	Request for Bids	Open – International	Single Stage – One Envelope				26,580,000.00	0.00	Pending Implementation	2022-06-23		2022-09-18		2022-09-18		2022-07-08						2022-11-27		2022-12-27		2023-01-31	2024-07-24	
LLWDP/W/06 / Construction of Distribution Systems – Maputsoe	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Request for Bids	Open – National	Single Stage – One Envelope				6,000,000.00	0.00	Pending Implementation					2022-09-22		2022-09-27						2022-11-08		2022-12-08		2023-01-12	2023-07-11	
LLWDP/W/08 / Procurement of a contract to refurbish Gravity Systems Department of Rural Water Supply (DRWS).	IDA / 64020	Component 4. Contingent Emergency Response Component	Post	Request for Bids	Open – National	Single Stage – One Envelope				910,000.00	0.00	Cancelled					2022-03-24		2022-03-29						2022-05-10		2022-06-09		2022-07-14	2023-01-10	
LLWDP/W/11 / Procurement of a contract for rehabilitation of Hydrometric Stations	IDA / 64030	Component 4. Contingent Emergency Response Component	Post	Request for Quotations	Open – National	Single Stage – One Envelope				100,000.00	0.00	Cancelled							2022-03-21									2022-05-16	2022-11-12		
LLWDP/W/12 / Procurement of a contract for the Rehabilitation of Water and Sewerage Company (WASCO) affected Systems.	IDA / 64030	Component 4. Contingent Emergency Response Component	Post	Request for Bids	Open – National	Single Stage – One Envelope				700,000.00	0.00	Cancelled					2022-03-17		2022-03-22						2022-05-03		2022-06-02		2022-07-07	2023-01-03	
LLWDP/W/02 / Contractor Installation of meters and valves Required for National Baseline Assessment and Study of Non Revenue Water	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Request for Bids	Open – National	Single Stage – One Envelope				1,000,000.00	0.00	Pending Implementation					2023-03-27		2023-04-01						2023-05-13		2023-06-12		2023-07-17	2024-01-13	
LLWDP/W/10 / Procurement of Diesel Pumping Systems for the Department of Rural Water supply (DRWS)	IDA / 64030	Component 4. Contingent Emergency Response Component	Post	Request for Quotations	Open – National	Single Stage – One Envelope				20,000.00	0.00	Cancelled							2022-02-26									2022-04-23	2022-10-20		
LLWDP/W/09 / procurement of Solar and Electric Pumping Systems for the Department of Rural Water Supply (DRWS)	IDA / 64030	Component 4. Contingent Emergency Response Component	Post	Request for Bids	Open – National	Single Stage – One Envelope				210,000.00	0.00	Cancelled					2022-03-31		2022-04-05						2022-05-17		2022-06-16		2022-07-21	2023-01-17	
LLWDP/W/13 / Construction and Rehabilitation of Hydrometric Stations.	IDA / 64020	Component 1. Water Supply Investments in Zones 2 and 3	Post	Direct Selection	Direct					40,000.00	0.00	Pending Implementation					2022-02-28		2022-03-05									2022-04-09	2022-10-06		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
LLWDP/G/03 / Office supplies and furniture.	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		120,000.00	35,817.78	Signed					2020-01-14	2020-01-20	2020-01-19	2020-01-23					2020-03-01	2019-12-12	2020-03-31	2019-12-05	2020-05-05	2020-06-30	2020-11-01
LLWDP/G/01 / Procurement of Project Vehicles	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Request for Quotations	Open – National	Single Stage – One Envelope		100,000.00	-942,484.18	Signed							2020-01-19		2020-01-29								2020-03-15	2019-12-20	2020-09-11
LLWDP/G/02 / Procurement of ICT equipment.	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		200,000.00	0.00	Cancelled					2020-01-14	2020-01-20	2020-01-19	2020-01-20					2020-03-01		2020-03-31		2020-05-05		2020-11-01

LLWDP/G/02 (A) / Procurement of ICT equipment for the Project	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	134,966.28	Signed							2020-04-30	2020-06-17	2020-05-05	2020-06-24					2020-06-16	2020-07-31	2020-07-16	2020-08-28	2020-08-20	2020-11-18	2021-02-16
LLWDP/G/04 / Procurement of ICT equipment for the Office of Commissioner of water and the Ministry of Development Planning	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	177,128.20	Signed							2021-04-08	2021-03-24	2021-04-13	2021-03-30					2021-05-25	2021-05-19	2021-06-24	2021-06-25	2021-07-29	2021-08-30	2022-01-25
LLWDP/G/06 / Procurement of meters and valves Required for National Baseline Assessment and Study of Non-Revenue Water	IDA / 64020	Component 1. Water Supply Investments in Zones 2 and 3	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,000,000.00	0.00	Pending Implementation							2022-06-13	2022-06-18							2022-07-30		2022-08-29		2022-10-03		2023-04-01
LLWDP/G/05 / procurement of Water Resources and Flood Monitoring and Response Equipment	IDA / 64020	Component 4. Contingent Emergency Response Component	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,050,000.00	0.00	Cancelled							2022-03-31	2022-04-05							2022-05-17		2022-06-16		2022-07-21		2023-01-17
LLWDP/G/07 / Procurement of valves to Leakage Control Zones and refurbishment to existing mains in Maputsoe, Hlotse and Tsikwane	IDA / 64020	Component 1. Water Supply Investments in Zones 2 and 3	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,890,000.00	0.00	Pending Implementation							2023-01-31	2023-02-05							2023-03-19		2023-04-18		2023-05-23		2023-11-19

NON CONSULTING SERVICES																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
LLWDP/NC/01 / Procurement of Project management software	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Request for Bids	Open - International	Single Stage - One Envelope		150,000.00	0.00	Cancelled						2020-01-09	2020-01-21	2020-01-14	2020-04-16			2020-02-25	2020-05-28	2020-03-26	2020-09-09	2020-04-30			2020-10-27
LLWDP/NC/02 / Non-Consultancy services for the Supply, Installation and Commissioning of Tomate Software for Support of Financial Management	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Direct Selection	Direct		50,400.00	50,400.00	Signed							2020-04-30	2020-03-02	2020-05-05	2020-05-22							2020-06-09	2020-06-02		2020-12-06
LLWDP/NC/04 / WASCO Computerized Maintenance Management System (Provision of a CMMS solution)	IDA / 64030	Component 3. WASCO Performance Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Cancelled							2021-05-13	2021-06-02	2021-05-18	2021-06-04			2021-06-29		2021-07-29		2021-09-02		2022-03-01

CONSULTING FIRMS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
LLWDP/C/06 / Design and Construction Supervision of Leakage Control Zones and Refurbishment in Maputsoe, Hlotse and Tsikwane	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Quality And Cost-Based Selection	Open - National		300,000.00	0.00	Cancelled	2021-03-11	2021-04-01			2021-05-15					2021-06-12	2021-07-12			2021-08-16		2021-09-20		2022-09-20			
LLWDP/C/08 / Preparation of asset valuation	IDA / 64020	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Consultant Qualification Selection	Open - National		200,000.00	567,448.33	Signed	2019-12-12	2020-06-17	2020-01-02	2020-06-24	2020-02-15	2020-11-11							2020-03-16	2021-10-21	2020-04-20	2021-10-21	2020-10-17				
LLWDP/C/10 / Coaching of the Board of Directors on Governance issues.	IDA / 64020	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Cancelled	2020-02-13	2020-06-08	2020-03-05	2020-06-18	2020-04-18									2020-05-18		2020-06-22		2020-12-19			
LLWDP/C/12 / Financial Data & Reporting - Develop plan and complete 4years	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Consultant Qualification Selection	Open - National		200,000.00	823,524.00	Signed	2020-02-13	2020-09-16	2020-03-05	2020-09-23	2020-04-18	2020-09-24							2020-05-18	2021-05-18	2020-06-22	2021-07-20	2020-12-19				
LLWDP/C/14 / Service Provider Maturity Assessment Prior to Mid-Term Review	IDA / 64020	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Cancelled	2020-02-13		2020-03-05		2020-04-18									2020-05-18		2020-06-22		2020-12-19			
LLWDP/C/16 / Establishment of institutional framework for Bulk water operation (BWA).	IDA / 64020	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Consultant Qualification Selection	Open - National		150,000.00	213,256.00	Signed	2020-01-23	2021-02-03	2020-02-13	2021-02-10	2020-03-28	2021-03-23							2020-04-27	2021-04-21	2020-06-01	2021-06-07	2020-11-28				
LLWDP/C/17 / WASCO Turn Around Support (Change-Management)	IDA / 64020	Component 3. WASCO Performance Improvements	Post	Quality And Cost-Based Selection	Open - National		900,000.00	791,515.00	Signed	2020-02-06	2020-03-31	2020-02-27	2020-04-10	2020-04-11	2021-06-29							2020-05-09	2020-12-24	2020-06-08	2021-02-12	2020-07-13	2021-03-30	2020-08-17	2021-06-07	2021-08-17
LLWDP/C/02 / Asset verification mapping and development of geo-referenced asset register within the LLWDP II.	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Consultant Qualification Selection	Open - National		150,000.00	377,050.20	Signed	2020-01-30	2019-08-29	2020-02-20		2020-04-04	2020-03-19							2020-05-04	2020-10-12	2020-06-08	2020-10-27	2020-12-05				
LLWDP/C/01 / Environmental Flow assessment (EFA) and water quality modeling within the LLWDP II (Hlotse River)	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Quality And Cost-Based Selection	Open - International		300,000.00	645,200.74	Signed	2020-01-16	2020-01-20	2020-02-06	2020-01-20	2020-03-21	2020-01-23							2020-04-18	2020-04-28	2020-05-18	2020-09-18	2020-06-22	2020-09-18	2020-07-27	2020-12-14	2021-07-27
LLWDP/C/04 / Design Review and Construction Supervision Consultant	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Prior	Quality And Cost-Based Selection	Open - International		4,500,000.00	0.00	Under Review	2020-03-09	2020-04-21	2020-03-30	2020-04-24	2020-05-13	2020-12-15							2020-06-10	2021-04-16	2020-07-10	2021-07-27	2020-08-14		2020-09-18		2021-09-18

LLWDP/C/03 / Heritage (Archaeological and paleontology) impact assessment (HIA) within the LLWDP II	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Post	Consultant Qualification Selection	Open - National		150,000.00	72,068.39	Signed	2020-04-20	2020-08-24	2020-05-11	2020-06-24	2020-03-19			2020-07-24	2020-09-16	2020-08-28	2020-09-21	2021-02-24			
LLWDP/C/13 / WASCO Customer Identification survey	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Canceled	2020-08-20	2020-09-16	2020-09-10	2020-10-24			2020-11-21	2020-12-21	2021-01-25	2021-03-01		2022-03-01			
LLWDP/C/07 / LEWA Technical Support in Technical Audit	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Quality And Cost-Based Selection	Open - International		245,000.00	139,000.00	Signed	2020-08-13	2020-08-24	2020-09-03	2020-08-27	2020-10-17	2020-11-16		2020-11-14	2021-01-21	2020-12-14	2021-02-19	2021-03-15	2021-02-22	2021-06-26	2022-02-22
LLWDP/C/11 / Monitoring of ESMP and RAP for zones two and three	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Quality And Cost-Based Selection	Open - International		700,000.00	0.00	Pending Implementation	2022-05-26		2022-06-16	2022-07-30			2022-08-27	2022-09-26	2022-10-31			2022-12-05	2023-12-05		
LLWDP/C/19 / Procurement of a consultant to assist WASCO in the Reduction of Non-Revenue Water	IDA / 64030	Component 3. WASCO Performance Improvements	Post	Consultant Qualification Selection	Open - International		240,000.00	0.00	Canceled	2021-01-28	2021-01-25	2021-02-18	2021-04-03					2021-05-03			2021-06-07	2021-12-04		
LLWDP/C/05 / Design and specification for water treatment works, pump station and reservoirs	IDA / 64030	Component 1. Water Supply Investments in Zones 2 and 3	Prior	Quality And Cost-Based Selection	Open - International		1,900,000.00	0.00	Pending Implementation	2022-08-25		2022-09-15	2022-10-29			2022-11-26	2022-12-26	2023-01-30			2023-03-06	2024-03-05		
LLWDP/C/09 / Preparation of Operators and Maintenance plan including possible operations and maintenance contracts	IDA / 64020	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Canceled	2021-03-31		2021-04-21	2021-06-04					2021-07-04			2021-08-08	2022-02-04		

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LLWDP/C/18(A) / Engagement of panel of experts for monitoring of Metolong Dam - Environment	IDA / 64020	Component 3. WASCO Performance Improvements	Post	Individual Consultant Selection	Open		66,700.00	0.00	Canceled	2021-03-11	2021-01-21	2021-04-29		2021-05-20		2021-06-24		2021-12-21	
LLWDP/C/18(B) / Engagement of panel of experts for monitoring of Metolong Dam - Dam Safety	IDA / 64020	Component 3. WASCO Performance Improvements	Post	Individual Consultant Selection	Open		66,700.00	0.00	Canceled	2021-03-11	2021-01-21	2021-04-29		2021-05-20		2021-06-24		2021-12-21	
LLWDP/C/18(C) / Engagement of panel of experts for monitoring of Metolong Dam - Hydrology	IDA / 64020	Component 3. WASCO Performance Improvements	Post	Individual Consultant Selection	Open		66,700.00	0.00	Canceled	2021-03-11	2021-01-21	2021-04-29		2021-05-20		2021-06-24		2021-12-21	
LLWDP /PIU/01 (F) / Procurement of Mechanical Engineer for the Project	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		504,000.00	398,355.24	Signed	2020-03-12	2020-03-30	2020-04-30	2020-10-02	2020-05-21	2020-10-22	2020-06-25	2020-10-21	2020-12-22	
LLWDP /PIU/01 (G) / Procurement of a Civil Engineer for the Project	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		504,000.00	328,392.00	Signed	2020-03-12	2020-03-18	2020-04-30	2020-09-29	2020-05-21	2020-11-19	2020-06-25	2020-11-24	2020-12-22	
LLWDP /PIU/01 (A) / Procurement of Project Manager for Lesotho Lowlands Water Development II	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		268,800.00	248,428.82	Signed	2020-08-07	2018-11-09	2020-09-25	2020-02-23	2020-10-16	2019-02-24	2020-11-20	2019-03-15	2021-05-19	
LLWDP /PIU/01 (H) / Procurement of Social Safeguards Specialist	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		80,800.00	74,676.52	Signed	2020-08-07	2019-07-11	2020-09-25		2020-10-16	2019-07-25	2020-11-20	2019-08-01	2021-05-19	
LLWDP /PIU/01 (D) / Procurement of Monitoring and Evaluation Specialist	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		80,800.00	74,676.52	Signed	2020-08-07	2018-07-06	2020-09-25	2019-07-26	2020-10-16	2019-07-28	2020-11-20	2019-08-01	2021-05-19	
LLWDP /PIU/01 (B) / Procurement of Environmental Safeguard specialist	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		80,800.00	78,060.76	Signed	2020-08-07	2019-10-11	2020-09-25	2019-10-11	2020-10-16	2019-10-25	2020-11-20	2019-11-01	2021-05-19	
LLWDP /PIU/01 (E) / Procurement of GIS Specialist	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		80,800.00	73,642.22	Signed	2020-08-07	2018-06-21	2020-09-25	2019-07-18	2020-10-16	2019-07-01	2020-11-20	2019-08-01	2021-05-19	
LLWDP /PIU/01 (C) / Procurement of Financial Management Specialist	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		128,000.00	121,256.92	Signed	2020-08-07	2019-07-22	2020-09-25	2019-07-26	2020-10-16	2020-07-28	2020-11-20	2019-10-01	2021-05-19	
LLWDP /PIU/01 (B) / Procurement of Procurement Specialist for Lesotho Lowlands Water Development Project II	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		136,000.00	125,191.78	Signed	2020-08-07	2018-04-24	2020-09-25	2019-06-27	2020-10-16	2019-07-01	2020-11-20	2019-08-01	2021-05-19	
LLWDP/C/19 (A) / Wasco Technical Assistance for Reduction of Non-Revenue Water	IDA / 64030	Component 3. WASCO Performance Improvements	Post	Individual Consultant Selection	Open		240,000.00	0.00	Under Implementation	2021-02-22	2021-10-22	2021-04-12		2021-05-03		2021-06-07		2021-12-04	

LLWDP/C/20 / Individual consultant to draft Sanitation Strategy	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		10,000.00	0.00	Canceled	2021-10-10	2021-10-07	2021-11-28		2021-12-19		2022-01-23		2022-07-22
LLWDP/PU/01 (M) / The purpose is to procure the services of a Procurement Officer to provide support to the Procurement Specialist	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		87,000.00	0.00	Pending Implementation	2022-02-24		2022-04-14		2022-05-05		2022-06-09		2022-12-06
LLWDP/PU/01(L) / Procurement of Deputy Project Manager to support the Project Implementation Unit	IDA / 64030	Component 2. Capacity Building, Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Direct		100,000.00	0.00	Pending Implementation	2022-02-21		2022-03-03		2022-03-24		2022-04-28		2022-10-25