

PROCUREMENT PLAN

Project information:	Turkey Organized Industrial Zones Project (P171645)
Project Implementation Agency:	Ministry of Industry and Technology
Date of the Procurement Plan:	16 December 2020
Period covered by this Procurement Plan:	16 December 2020 - 30 June 2022
Date of General Procurement Notice:	27 January 2021

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 and revised November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project. Any procurement activity under the Project shall not be initiated before it is approved by the Bank through STEP.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Goods, Works and Non-Consulting Services

Procurement Method	Procurement Method Threshold	Prior Review Threshold
RFB/Open International Works	No procurement method threshold	US\$10,000,000
RFB/Open National Works	Contracts valued less than US\$ 30,000,000	US\$10,000,000
RFB/Open International Goods and Non-consulting Services	No procurement method threshold	US\$2,000,000
RFB/Open National Goods and Non-consulting Services	Contracts valued less than US\$ 2,000,000	No prior review
RFQ-Works/Non-consulting Services	Contracts less than US\$200,000	No prior review
RFQ-Goods	Contracts less than US\$100,000	No prior review

III. Selection of Consultants

Selection Method	Selection Method Threshold	Prior Review Threshold
Quality and Cost Based Selection (QCBS)	No selection method threshold	US\$1,000,000
Selection Based on Consultants Qualification (CQS)	Contracts valued less than \$300,000	No prior review
Individual Consultants (INDV)	No selection method threshold	US\$300,000

The terms of references of any financial management, audit, procurement or legal consultants financed by the project shall be sent to the Bank for its comments.

IV. Special Arrangements

- 1. The Bank's Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP. For the procurements not subject to international competitive selection the procurement documents agreed by the Bank shall be used.
- 2. Advance Procurement:** Advance procurement will be considered under the project as specified in Section V, subject to the conditions defined in paragraph 5.1 of the Procurement Regulations for Borrowers.
- 3. Review Procedure:** The procurements under the project are subject to the Bank's prior review as stipulated in above Paragraphs II and III and also as specified in the procurement schedule given below in Section V, and in STEP.
- 4. Procurement of Second-Hand Goods:** Not Applicable.
- 5. Domestic preference** (*as specified under paragraph 5.51 of the Procurement Regulations*): Applicable when open international competitive procurement is used to procure goods and the Bank's Standard Procurement Document used for the subject procurement has standard provisions to use margin of domestic preference.

V. Procurement Packages with Methods and Time Schedule

The estimated costs in the attached tables (sheets) (including VAT

PROCUREMENT PLAN **Turkiye : Turkey Organized Industrial Zones Project**

General Information

Country: Türkiye **Bank's Approval Date of the Original Procurement Plan:** 2021-06-30
Revised Plan Date(s): (comma delineated, leave blank) 2023-03-27
Project ID: P171645 **GN Date:** 2021-01-27
Project Name: Turkey Organized Industrial Zones Project
Loan / Credit No.: IBRD / 92050
Executing Agency: Ministry of Industry and Technology

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
GDOIZ-C1-WRK-002 / Prior Review - Solar Power Plant	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation							2022-12-19	2022-12-27	2022-12-24	2023-02-12			2023-02-04	2023-03-24	2023-03-06			2023-04-10		2023-10-07	
GDOIZ-C1-WRK-001 / Salihi OIZ WWTP Sub-project	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation							2022-12-14		2022-12-19					2023-01-30		2023-03-01			2023-04-05		2023-10-02
GDOIZ-C1-WRK-003 / Balikesir OIZ 1st Expansion Area Infrastructure Works Sub-Project Construction of water pipeline networks, rainwater pipes, wastewater pipelines, telecommunication/internet lines, and Electricity Lines	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation							2022-12-15		2022-12-20					2023-01-31		2023-03-02			2023-04-06		2023-10-03
GDOIZ-C1-WRK-004 / Construction of Gebze OIZ Wastewater Reclamation and Reuse Plant	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation							2023-04-25		2023-04-30					2023-06-11		2023-07-11			2023-08-15		2026-04-01
GDOIZ-C1-WRK-005 / Construction of Izmir Ataturk OIZ Wastewater Reclamation and Reuse Plant Project	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation							2023-05-05		2023-05-10					2023-06-21		2023-07-21			2023-08-25		2025-11-12
GDOIZ-C1-WRK-006 / Construction of Taurus Agricultural Product Processing Specialized OIZ Construction of Infrastructure Project	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation							2023-06-14		2023-06-19					2023-07-31		2023-08-30			2023-10-04		2026-06-20

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
GDOIZ-IT002 / Accounting Software	IBRD / 92050	Technical assistance, capacity building and project management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																			2022-04-11		2022-10-08
GDOIZ-C2-GD-RFQ-01 / Accounting Software	IBRD / 92050	Technical assistance, capacity building and project management	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,264.27	Signed																			2022-04-24	2022-06-13	2022-05-24
GDOIZ-IT001 / IT Equipment and Software	IBRD / 92050	Technical assistance, capacity building and project management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																			2022-03-19		2022-09-15
GDOIZ-C2-GD-RFQ-02 / IT Equipment for PIU	IBRD / 92050	Technical assistance, capacity building and project management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Completed																			2022-09-04		2023-03-03
GDOIZ-C2-GD-001 / OSTIM OIZ Supply of LED Street Lighting	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2023-04-07				2023-04-12			2023-05-24				2023-06-23		2023-07-28			2023-09-26

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
GSOIZ-C2-NCS-RFQ-01 / Organization Services for the Training activity provided by MoT	IBRD / 92050	Technical assistance, capacity building and project management	Post	Request for Quotations	Limited	Single Stage - One Envelope		8,357.99	Signed																			2022-06-22	2022-06-22	2022-08-06

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GDOIZ-C2-CS-COS-01 / Consultancy Services for Revision and Improvement of Pre-feasibility Studies for Basic Infrastructure Projects (Group-1)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National		272,821.90	Signed	2022-02-19	2022-02-16	2022-03-04	2022-03-07	2022-03-24	2022-05-11							2022-04-03	2022-06-08	2022-05-04	2022-07-19	2022-09-01			
GDOIZ-C2-CS-COS-02 / Consultancy Services for Revision and Improvement of Pre-feasibility Studies for Wastewater Treatment Plant Projects and Green & Smart Infrastructure Projects (Group-2)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National		284,288.61	Signed	2022-02-19	2022-02-16	2022-03-04	2022-03-07	2022-03-24	2022-05-11							2022-04-03	2022-06-09	2022-05-04	2022-07-19	2022-09-01			
GDOIZ-C2-CS-COS-05 / Consultancy Services for Preparation of Environmental and Social Assessment Studies for Sub-Projects (Group 1)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2023-03-24		2023-04-14		2023-05-28								2023-06-27		2023-08-01			2024-01-28		

GDOIZ-C2-CS-C05-06 / Consultancy Services for Preparation of Environmental and Social Assessment Studies for Sub-Projects (Group 2)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-03-24	2023-04-14	2023-05-28										2023-06-27	2023-08-01	2023-12-29	
GDOIZ-C2-CS-C05-07 / Consultancy Services for Preparation of Environmental and Social Assessment Studies for Sub-Projects (Group 3)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-03-24	2023-04-14	2023-05-28										2023-06-27	2023-08-01	2023-12-29	
GDOIZ-C2-CS-C05-08 / Consultancy Services for Preparation of Environmental and Social Assessment Studies for Sub-Projects (Group 4)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2023-03-24	2023-04-14	2023-05-28										2023-06-27	2023-08-01	2023-12-29	
GDOIZ-C2-CS-C05-03 / Consultancy Services for Revision and Improvement of Pre-Feasibility Studies and Conducting Environmental and Social Screening Studies For Sub-Projects(Group.1)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National	0.00	Under Review	2023-03-22	2023-03-23	2023-03-23										2023-06-05	2023-07-10	2024-01-06	
GDOIZ-C2-CS-C05-04 / Consultancy Services for Revision and Improvement of Pre-Feasibility Studies and Conducting Environmental and Social Screening Studies For Sub-Projects(Group.2)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Consultant Qualification Selection	Open - National	0.00	Under Review	2023-03-22	2023-03-23	2023-03-23										2023-06-05	2023-07-10	2024-01-06	
GDOIZ-C1-CS-QCBS-01 / Consultancy Services for Design Review, Preparation of Tender Documents and Construction Supervision of Sub-Projects (Group 1)	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Prior	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2023-04-06	2023-04-27	2023-06-10									2023-07-08	2023-08-07	2023-09-11	2023-10-16	2026-07-02
GDOIZ-C1-CS-QCBS-02 / Consultancy Services for Design Review, Preparation of Tender Documents and Construction Supervision of Sub-Projects (Group 2)	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Prior	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2023-04-06	2023-04-27	2023-06-10									2023-07-08	2023-08-07	2023-09-11	2023-10-16	2026-07-02
GDOIZ-C1-CS-QCBS-03 / Consultancy Services for Design Review, Preparation of Tender Documents and Construction Supervision of Sub-Projects (Group 3)	IBRD / 92050	Supporting the infrastructure and the enabling environment for OIZ sustainability, competitiveness and efficiency	Prior	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2023-04-06	2023-04-27	2023-06-10									2023-07-08	2023-08-07	2023-09-11	2023-10-16	2026-07-02

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GDOIZ-PIU001 / Recruitment of an Environmental Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-07-01	2021-06-30	2021-08-06	2021-07-30	2021-08-13			2021-08-20		2022-08-20	
GDOIZ-PIU002 / Recruitment of a Social Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	26,852.61	Signed	2021-07-01	2021-06-30	2021-08-06	2021-07-30	2021-08-13	2021-11-01	2021-08-20	2021-11-01	2022-08-20		
GDOIZ-PIU003 / Recruitment of an OHS Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-07-01	2021-06-30	2021-08-06	2021-07-30	2021-08-13		2021-08-20		2022-08-20		
GDOIZ-PIU004 / Procurement Expert	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	34,812.06	Terminated	2021-09-23	2021-09-20	2021-11-15	2021-11-02	2021-12-06	2021-12-15	2022-01-10	2022-02-01	2022-07-09		
GDOIZ-PIU006 / Finance Management Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	25,742.06	Signed	2021-09-23	2021-09-20	2021-11-15	2021-11-10	2021-12-06	2021-11-26	2022-01-10	2022-02-01	2022-07-09		
GDOIZ-PIU007 / Communication and SEP Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	25,577.22	Signed	2021-09-23	2021-09-20	2021-11-15	2021-11-15	2021-12-06	2021-12-01	2022-01-10	2022-02-01	2022-07-09		
GDOIZ-PIU008 / OHS Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	20,461.77	Signed	2021-09-23	2021-09-20	2021-11-15	2021-10-25	2021-12-06	2021-12-06	2022-01-10	2022-02-01	2022-07-09		
GDOIZ-PIU011 / Software Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2022-01-19	2022-02-01	2022-03-09		2022-03-30		2022-05-04		2023-05-04		
GDOIZ-PIU005 / Environmental Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-09-23	2021-09-20	2021-11-15	2021-11-11	2021-12-06		2022-01-10		2022-07-09		
GDOIZ-PIU010 / Project Administrative Assistant	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	7,072.19	Signed	2022-01-19	2022-02-03	2022-03-09	2022-04-08	2022-03-30	2022-05-20	2022-05-04	2022-05-31	2023-05-04		
GDOIZ-PIU013 / Environmental Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	11,186.30	Signed	2022-01-27	2022-02-03	2022-03-17	2022-04-06	2022-04-07	2022-04-29	2022-05-12	2022-06-03	2023-05-12		
GDOIZ-C2-CS-INDV-14 / Procurement and Contract Management Specialist (Senior)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Canceled	2022-06-06	2022-06-08	2022-06-30		2022-07-15		2022-08-19		2023-08-19		
GDOIZ-C2-CS-INDV-15 / Procurement and Contract Management Specialist (Junior)	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Canceled	2022-06-08	2022-06-08	2022-07-02	2022-07-04	2022-07-17	2022-08-31	2022-08-21		2023-08-21		
GDOIZ-C2-CS-INDV-16 / Monitoring and Evaluation Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Signed	2022-06-08	2022-06-08	2022-07-02	2022-08-23	2022-07-17	2022-10-28	2022-08-21		2023-08-21		
GDOIZ-PIU012 / Procurement and Contract Management Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Canceled	2022-02-01	2022-02-03	2022-03-17	2022-04-04	2022-04-07		2022-05-12		2023-05-12		
GDOIZ-PIU009 / Monitoring and Evaluation Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open	0.00	Canceled	2022-01-19	2022-02-01	2022-03-09	2022-04-06	2022-03-30		2022-05-04		2023-05-04		
GDOIZ-C2-CS-INDV-17 / PROCUREMENT AND CONTRACT MANAGEMENT SPECIALIST	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National	0.00	Signed	2022-09-15	2022-09-30	2022-11-03	2022-10-24	2022-11-24	2023-01-12	2022-12-29		2023-06-27		

GDOIZ-C2-CS-INDV-18 / FINANCIAL MANAGEMENT SPECIALIST	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Signed	2022-09-15	2022-09-21	2022-11-03	2022-10-31	2022-11-24	2023-01-10	2022-12-29		2023-06-27	
GDOIZ-C2-CS-INDV-19 / FINANCIAL MANAGEMENT SPECIALIST	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Signed	2022-09-23	2022-09-30	2022-11-07	2022-10-29	2022-11-28	2023-01-10	2023-01-02		2024-01-02	
GDOIZ-C2-CS-INDV-20 / Environmental Specialist	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Signed	2022-09-30	2022-09-30	2022-11-18	2022-11-02	2022-12-09	2023-01-06	2023-01-13		2024-01-13	
GDOIZ-C2-CS-INDV-21 / Architect	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Signed	2022-09-30	2022-09-30	2022-11-18	2022-10-29	2022-12-09	2023-01-09	2023-01-13		2024-01-13	
GDOIZ-C2-CS-INDV-22 / Civil Engineer	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Signed	2022-09-30	2022-09-30	2022-11-18	2022-11-02	2022-12-09	2023-01-06	2023-01-13		2024-01-13	
GDOIZ-C2-CS-INDV-23 / Electrical Engineer	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Canceled	2022-09-30	2022-09-30	2022-11-18	2022-10-29	2022-12-09	2023-01-06	2023-01-13		2024-01-13	
GDOIZ-C2-CS-INDV-24 / Mechanical Engineer	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Signed	2022-09-30	2022-09-30	2022-11-18	2022-10-29	2022-12-09	2023-01-06	2023-01-13		2024-01-13	
GDOIZ-C2-CS-INDV-25 / PROCUREMENT AND CONTRACT MANAGEMENT SPECIALIST - II	IBRD / 92050	Technical assistance, capacity building and project management	Post	Individual Consultant Selection	Open - National		0.00	Signed	2023-01-17	2023-01-20	2023-01-24	2022-10-24	2023-01-28	2023-01-06	2023-02-01		2024-02-01	