

PROCUREMENT PLAN (Textual Part)

Project information: *Ethiopia, One WASH- Consolidated WASH Account (CWA) Project “Phase II”, P167794*

Project Implementation agency: *Water Development Commission (WDC) of the Ministry of Water, Irrigation and Energy (MoWIE)*

Date of the Procurement Plan: *August 28, 2019*

Period covered by this Procurement Plan: *September 2019 to August 2020.*

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***Section 33(1)(a) from 35-48 of the Proclamation Number 649/2009 of the Ethiopian Federal Government Procurement and Property Administration Proclamation***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- ***Open Advertising of the procurement opportunity at the national level;***

- ***The procurement is open to eligible firms from any country;***
- ***The request for bids/Proposal documents shall require that bidders/proposers submitting Bids/Proposal present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the bank's right to sanction and the Bank's inspection and audit right;***
- ***Contracts with an appropriate allocation of responsibilities, risks and liabilities;***
- ***Application of Standstill period and Publication of contract award information;***
- ***Maintenance of records of the procurement process; and***
- ***The Bank has the right to review procurement documentation and activities.***

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables ***“Not Applicable”***

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations ***(Goods and Works)***.

Goods: Is applicable for those contracts identified in the Procurement Plan;

Works: Is applicable for those contracts identified in the Procurement Plan.

Other Relevant Procurement Information. None

PROCUREMENT PLAN Ethiopia : One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)

General Information

Country: Ethiopia Bank's Approval Date of the Original Procurement Plan: 2020-03-11
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-11-20
 Project ID: P167794 GPN Date: 2019-12-06
 Project Name: One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)
 Loan / Credit No: IDA / 64450
 Executing Agency(ies) Water Development Commission

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-WDC-165778-CW-RFB / Procurement Civil Work Construction with supply and installation of pipes and fittings and supply and installation of Electromechanical Equipment for Asaita Afambo Multi Village Water Supply Project in Afar Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-05-15	2020-05-28	2020-05-20	2020-05-29			2020-06-19	2020-08-18	2020-07-19	2020-10-20	2020-08-23			2021-08-23		
ET-WDC-179853-CW-RFB / Procurement Civil Work Construction with supply and installation of pipes and fittings and supply and installation of Electromechanical Equipment for Sankara Multi Village Water Supply Project in SNNPR by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,701,713.19	Signed			2020-06-30	2020-10-01	2020-07-05			2020-08-04	2020-11-03	2020-09-03	2021-01-15	2020-10-08	2021-03-10			2021-10-08		
ET-WDC-192686-CW-RFB / Drilling and Construction of Three Deep Water Wells for Daro-saba CROWASH Multi Village Water Supply Project by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-09-20		2020-09-25			2020-10-25		2020-11-24		2020-12-29				2021-02-27		
ET-WDC-192681-CW-RFB / 14 Deep Water Well Drilling and Well Completion Works of Bena-Hamer Woreda CR-WASH Rural Multi-Kebeles and Urban Water Supply & Sanitation Projects, Shaba Cluster and Hammer Woreda Pressure Zone-2 implements by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-09-23		2020-10-24			2020-11-23		2020-12-23		2021-01-27				2021-03-28		
ET-WDC-204085-CW-RFB / Procurement of four water well drilling & construction (lot-1 one well drilling for Billa Kebele, Lot-2 low well drilling for Fatuh Kebele & Lot-3 one well drilling for Uridata Kebele) in Erer Woreda of Somali Region implemented by WDC.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-12-10		2020-12-15			2021-01-26		2021-02-25		2021-04-01				2021-09-28		
ET-WDC-205227-CW-RFB / Procurement of Civil Works Construction, Supply & Installation of Pipes & Fittings and Electro-Mechanical Equipment for Oropo & Uluw Multi Village WSP in Gambella Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation			2021-01-12	2021-02-05	2021-01-17			2021-02-28	2021-03-09	2021-03-30	2021-06-24	2021-05-04				2021-10-31		
ET-WDC-205219-CW-RFB / Procurement of Civil Works Construction, Supply & Installation of Pipes & Fittings and Supply and Installation of Electro-Mechanical Equipment for Auuu Multivillage WSP in Somali Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation			2020-12-10	2021-05-25	2020-12-15	2021-07-08			2021-01-26	2021-07-27	2021-02-25	2021-11-03	2021-04-01			2022-09-23		
ET-WDC-213650-CW-RFB-REBID / Civil Work Construction with Supply and Installation of Pipes and Fittings and Supply and Installation of Electro-Mechanical Equipment for Ayyasaya-Afambo Multi-Village Water Supply Project in Afar Region by WDC (Re-bid)	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation			2021-02-10	2021-04-03	2021-02-15	2021-04-06			2021-03-29	2021-05-18	2021-04-28	2021-06-23	2021-06-02			2022-11-24		
ET-WDC-192670-CW-RFB / Civil Work Construction with Supply and Installation of Pipes and Fittings and Electro-Mechanical Equipment for the Jhamusit Multi Village Water Supply Project by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-11-03	2020-11-20	2020-11-08	2020-11-26			2020-12-20	2021-01-12	2021-01-19	2021-02-04	2021-02-23			2022-08-17		
ET-WDC-192697-CW-RFB / Civil Work Construction with Supply and Installation of Pipes and Fitting and Electro-Mechanical Equipment for Gurechamole Multi Village Water Supply Project in Somali Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-09-21	2020-11-11	2020-09-26			2020-10-26	2020-12-21	2020-11-25		2020-12-30				2021-12-30		

ET-WDC-257689-CW-RFB-RE-BID / Civil work Construction with Supply and Laying Pipes and Fittings and supply and installation of DME for Guradomal Multi-Village Water Supply Project in Somati Region by Water Development Commission (Re-Bid)	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Small Works SDO (1 envelope process)	0.00	Pending Implementation												2021-11-25	2021-11-30	2022-01-14	2022-02-13	2022-03-20	2023-09-11
---	-------------	--	-------	------------------	----------------------	-----------------------------	--	--	---	------	------------------------	--	--	--	--	--	--	--	--	--	--	--	------------	------------	------------	------------	------------	------------

GOODS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
ET-WDC-165210-CO-RFB / Procurement of IT infrastructure (if work station computers, # RAID, # power supply controller, # Storage rack) for the data base sever, application server and other IT System for Basin Development Authority by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-04-15		2020-04-20								2020-05-20		2020-06-19		2020-07-24		2020-11-21
ET-WDC-165214-CO-RFQ / Procurement of hydro-logical data mart (movable shelf, fire distinguishes and accessories) for archiving different types of historical hard copy data sets for Basin Development Authority by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-04-20												2020-06-15		2020-09-13
ET-WDC-169864-CO-RFB / Procurement of Borehole Camera, Resistivity meter sycsal junior, Deep meter, Hand Held GPS, Geological Hammer, Mobile Water quality kits, Hand Lens, Pocket Pentameter and Field Van Shear test for WDC PMU Staff by Water Development Commission.	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation				2020-05-07	2021-02-11		2020-05-12	2021-02-26							2020-06-11		2020-07-11		2020-08-08		2020-09-22
ET-WDC-169873-CO-RFB / Procurement of Plotter, Scanner & Digitizer, Total Station Instrument and A3/A4 Photocopy / Printer for WDC PMU Staff by Water Development Commission.	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Bids	Open	Single Stage - One Envelope		0.00	Under Implementation				2020-05-07	2020-06-26		2020-05-12								2020-06-11	2020-08-26	2020-07-11	2020-09-21	2020-08-08		2020-09-22
ET-WDC-165209-CO-RFB / Procurement of supply and installation of Water Resource Management Software packages (data base management system, data migration and Training) and addition background software for the data base for Basin Development Authority by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2020-05-05			2020-05-10								2020-06-09		2020-07-09		2020-08-13		2020-12-11
ET-WDC-170088-CO-RFQ / Procurement of Multi Water Megger Tester, Clamp Meter, Pressure gauge, electrical toolbox, digital tachometer, Dial gauge alignment and Voltage detector for WDC PMU Staff by Water Development Commission	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2020-05-13	2020-05-20											2020-06-17		2020-07-01
ET-WDC-170089-CO-RFQ / Procurement of Desk top Computer for Database, Power Bank, Tablet, External Hard Disk, LCD Projector, UPS Battery, Portable SSD type - 1 & scanner for WDC PMU Staff by Water Development Commission	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2020-05-12												2020-06-16		2020-06-30
ET-WDC-172500-CO-RFB / Procurement of vehicles (lot 1, #64 units of Double Cabin Diesel 4 WD & cylinders Pick up with spare parts and field kits and lot #2 units of station wagons 4 WD (having 6 cylinders with field kits and spare parts) for Regional Bureaus and WDC by WDC	IDA / 64450	Institutional Strengthening and Project Management	Prior	UN Agencies (Direct)	Direct	Single Stage - One Envelope		2,753,868.36	Signed					2020-08-31	2020-10-28		2020-09-07	2021-05-24									2020-10-19	2021-09-09		2021-02-16
ET-WDC-172502-CO-RFB / Procurement of 508 units of Motor Bikes with field kits and spare parts for Regional Water Bureaus and Woredas by WDC	IDA / 64450	Institutional Strengthening and Project Management	Prior	UN Agencies (Direct)	Direct	Single Stage - One Envelope		1,960,882.60	Signed					2020-08-31	2020-10-28		2020-09-07	2021-05-19									2020-10-19	2021-09-09		2021-02-16
ET-WDC-215572-CO-RFQ / Procurement of office equipment's (#43 Laptop Computer and # 20. Desk Top computer) for WDC PMU staff implemented by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																		2021-04-20		2021-05-11	

ET-WDC-21954-GO-RFB / Procurement of IT Equipment's (computers, network, power backup) for HQ and Regional Offices of National Metrological Agency by WDC.	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Pending Implementation						2021-03-15	2021-03-20						2021-04-19	2021-05-19		2021-06-23	2021-09-21	
ET-WDC-231713-GO-DIR / Procurement of Climate Data base with #2 potential servers including Oracle license from Czech Republic. Meteorological and Hydrological Institute for National Metrological Agency by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Direct Selection	Direct				0.00	Pending Implementation						2021-05-05	2021-05-10								2021-06-14	2021-12-11		
ET-WDC-242608-GO-RFB / Procurement of Drafting and Surveying Equipment (#1Plotter, #2 Total Station Instrument with full accessories, #2 RTK GPS, and #6 Way Radio with GPS Navigator) for WDC PMU Staff by Water Development Commission.	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Pending Implementation						2021-07-22	2021-07-27								2021-08-26	2021-09-25	2021-10-30	2022-03-29
ET-WDC-241358-GO-RFQ / procurement of Electro-mechanical measuring instrument & maintenance tools such as Multi meter (professional & standard) Megger tester, clamp meter, Heavy Duty mechanical tool box, Digital Tachometer, Electrical Tool box and others, for PMU staff by WDC.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Quotations	Limited	Single Stage - One Envelope			0.00	Pending Implementation							2021-09-20								2021-10-13	2021-11-12		
ET-WDC-231712-GO-DIR / Procurement of model climate data for MMA (Ethiopia weather and climate forecast and research) from European Centre for Medium-Range Weather Forecasts (including license) by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Direct Selection	Direct				0.00	Pending Implementation						2021-09-20	2021-09-25								2021-10-30	2022-10-30		
ET-WDC-261188-GO-DIR / Procurement of 6 hard top vehicles for Water Development Commission PMU implemented by WDC.	IDA / 64450	Institutional Strengthening and Project Management	Post	Direct Selection	Direct				0.00	Pending Implementation						2021-10-20	2021-10-25								2021-11-29	2022-05-28		
ET-WDC-261680-GO-RFB / Procurement of Geophysical, Geotechnical, Hydrogeology Equipments such as (Lot-1)Auger /Geotechnical Investigation equipment (Lot-2) Hand Held GPS (with better accuracy), (Lot-3) Hand Held Walkie-Talkie - Waterproof, by Ministry of Water & Energy	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope			0.00	Pending Implementation						2021-11-30	2021-12-05							2022-01-04	2022-01-19	2022-02-23	2022-06-23	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-WDC-231238-NC-RFQ / For Printing Service of Operation and Maintenance Manuals for all Regions, Zones and Woredas on Rural Water Supply.	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation								2021-05-02								2021-06-27	2021-09-25	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-WDC-154074-CS-QCBS / consultancy service for Feasibility Study and Detail Design of Climate Resilient Water Supply, Sanitation and Hygiene (Climate Resilient WASH) in SNRP region of Tembaro Woreda (Tembaro Multi Village WSP) and in Zala Woreda (Zala Multi Village WSP) by Water Development Commission.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2020-02-27	2020-08-31	2020-03-19		2020-04-30	2021-06-25			2020-05-30		2020-06-20		2020-07-25		2020-08-29		2021-02-25	
ET-WDC-154134-CS-QCBS / Consultancy service for Strategy Development in Gender Equity and Disability Inclusive for WASH Sector in Ethiopia by Water Development Commission	IDA / 64450	Institutional Strengthening and Project Management	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2020-02-25	2020-04-06	2020-03-17		2020-04-30			2020-02-25		2020-05-28		2020-06-27		2020-08-01		2020-09-05		2021-03-04

ET-WDC-154063-CS-QCBS / Selection and Employment of Independent procurement Audit service for three years procurement Audit (2020-2022 years) For Ethiopia - P167394 - One WASH-Consolidated Water Supply, Sanitation, and Hygiene Account Project by Water Development Commission	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Prior	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-04-15	2020-09-30	2020-05-06	2021-01-11	2020-06-25						2020-07-25	2020-08-24	2020-09-28			2020-11-02	2023-11-02
ET-WDC-165217-CS-QCBS / Selection and employment of consultants for development of concept of operation/service strategy for Basin Development Authority by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-04-15	2020-05-15	2020-05-06		2020-06-19						2020-07-17	2020-08-16	2020-09-20			2020-10-25	2021-02-22
ET-WDC-154085-CS-QCBS / Consultancy service for Feasibility Study and Detail Design of climate Resilient Water Supply Sanitation and Hygiene in SNRP Region of Siraro Woreda (Siraro Multi Village WSP and Hawassa Zuria Woreda Multi Village WSP) by Water Development Commission	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-05-15	2020-08-31	2020-06-05	2021-07-21	2020-07-10	2021-06-25					2020-08-09	2020-08-30	2020-10-04			2020-11-08	2021-05-07
ET-WDC-154091-CS-QCBS / Consultancy service for Feasibility Study and Detail Design of Climate Resilient Water Supply Sanitation and Hygiene in Small Region of Adale Woreda (Adale Town WSP & Danana Woreda (Danana Multi- Village WSP) by Water Development Commission.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-05-15	2020-08-31	2020-06-05	2021-04-09	2020-07-17	2021-06-18					2020-08-16	2020-09-06	2020-10-11			2020-11-15	2021-05-14
ET-WDC-154100-CS-QCBS / Consultancy service for Feasibility Study and Detail Design of CR Water Supply Sanitation and Hygiene in Small Region of Danot Woreda (Danot Multi- Village WSP) and Danaro Woreda (Danaro Multi- Village WSP) by Water Development Commission	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-05-15	2020-08-31	2020-06-05	2021-03-30	2020-07-10	2021-06-18					2020-08-09	2020-08-30	2020-10-04			2020-11-08	2021-05-07
ET-WDC-202184-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Salhad and Duhan Woredas in Somali Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-11-02	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202186-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Burji and Conko Woredas in SNNPR Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-11-21	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202187-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Mirab Abaya Woredas in SNNPR Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-11-21	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202188-CS-QCBS / Consultancy service for Study and Design of Multi Village Water Supply System in Meika Sida, Buhe-Hora and Aga Waya Woredas in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202189-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Meda Wolabu and Honkolo Wabe Woredas in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202192-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Kumbi Woredas in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202194-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Siisiga Woredas in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-231722-CS-QCBS / support for operationalization of existing NMA, numerical weather prediction system with ECMWF data stream by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Pending Implementation	2021-05-12		2021-06-02		2021-07-16						2021-08-13	2021-09-12	2021-10-17			2021-11-21	2023-11-11

ET-WDC-252531-CS-CQS / Selection & Employment of Consulting Firm for Consultancy Service for preparation of Florida Mitigation 10 years strategy by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-09-23		2021-10-07	2021-11-01									2021-11-06	2021-11-18	2022-04-17
---	-------------	--	------	------------------------------------	-----------------	--	------	------------------------	------------	--	------------	------------	--	--	--	--	--	--	--	--	------------	------------	------------

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion						
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
ET-WDC-165216-CS-INDV / Selection and Employment IC for data rescue for historical observational data (inventory, scanning, arranging and etc of surface and ground water data set) for Basin Development Authority by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Direct		0.00	Pending Implementation	2020-05-15		2020-05-25		2020-06-15		2020-07-20		2020-11-17						
ET-WDC-179854-CS-INDV / Selection and Employment of one (1) Individual Procurement Consultant for WDC by WDC	IDA / 64450	Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2020-06-22	2020-10-28	2020-07-26		2020-08-16		2020-09-20		2021-09-20						
ET-WDC-155145-CS-INDV / Selection and Employment of Senior Procurement Management Specialist for WDC by Water Development Commission	IDA / 64450	Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		0.00	Canceled	2020-04-22		2020-05-27		2020-06-06		2020-07-07		2023-07-07						
ET-WDC-155144-CS-INDV / Selection and Employment of Senior Procurement Management Specialist for WDC by Water Development Commission	IDA / 64450	Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		0.00	Canceled	2020-04-23		2020-05-28		2020-06-07		2020-07-08		2023-07-08						
ET-WDC-155142-CS-INDV / Selection and Employment of Senior Procurement Management Specialist for WDC by Water Development Commission	IDA / 64450	Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		0.00	Canceled	2020-04-23		2020-05-26		2020-06-10		2020-06-30		2023-06-30						
ET-WDC-155133-CS-INDV / Selection and Employment of Senior Procurement Management Specialist for WDC by Water Development Commission	IDA / 64450	Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		0.00	Canceled	2020-04-23		2020-05-28		2020-06-07		2020-07-08		2023-07-08						
ET-WDC-199282-CS-INDV / Selection and employment of 3 procurement specialist for WDC PIU	IDA / 64450	Institutional Strengthening and Project Management	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2020-11-10	2020-11-17	2020-12-29		2021-01-19		2021-02-23		2024-02-23						
ET-WDC-219558-CS-INDV / Constancy service to identify user needs for hydro-met services and product focused on the WASH and Water Resource Sector for NMA by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-03-15		2021-05-03		2021-05-24		2021-06-28		2022-06-28						
ET-WDC-219572-CS-INDV / Technical advisory service on climate science research, focusing on down scaling climate models for providing local impact assessments for NMA by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-03-10		2021-04-28		2021-05-19		2021-06-23		2023-06-23						
ET-WDC-231724-CS-CQS / Selection and employment of 2 (two) experts (#1 Meteorologist and climate modeling expert # climate change and atmospheric science experts) for NMA by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-09-20		2021-11-08		2021-11-29		2022-01-03		2022-07-02						