PROCUREMENT PLAN

(Mandatory Requirements)

Project information: [Bangladesh] [WESTERN ECONOMIC CORRIDOR AND REGIONAL ENHANCEMENT PROGRAM PHASE | PROJECT] [P169880]

Project Implementation agency: Roads and Highways Department (RHD)

Local Government Engineering Department (LGED)

Period covered by this Procurement Plan: Entire Project Period

Preamble

In accordance with paragraph 5.9 of the World Bank Procurement Regulations for IPF Borrowers, July 2016 [Revised in November, 2017 and August 2018] ("Procurement Regulations"), the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to record all procurement actions for the Project, including preparing, updating and clearing its Procurement Plan, and seeking and receiving the Bank's review and No-objection to procurement actions as required.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: The Bank's Standard Procurement Documents (SPDs) shall be used for goods, works and non-consulting services where international competition is required and for all consulting services, including their respective forms of contract.

National Procurement Arrangements: In accordance with paragraph 5.3 of the World Bank Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan, the country's own procurement procedures may be used. These procurement procedures shall be consistent with the Bank's Core Procurement Principles and ensure that the Bank's Anti-Corruption Guidelines and Sanctions Framework and contractual remedies set out in its Legal Agreement apply.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Public Procurement Act 2006 and the Public Procurement Rules 2008, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions: 1)Lottery in award of contracts shall not be allowed;

- 2)Bidders' qualification[s]/experience requirement[s] shall be mandatory;
- 3)Bids shall not be rejected based on percentage above or below the estimated cost;
- 4) Model Bidding Documents agreed with the Bank shall be used for all national open competitive procurement;
- 5) The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations;
- 6) The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- 7) Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts

When the Borrower uses other national procurement arrangements (other than national open competitive procurement), such as limited/restricted competitive bidding, request for quotations/shopping, direct contracting), such arrangements shall be consistent with the above requirements.

As per paragraph 5.4 of the Procurement Regulations, the "Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework" as attached to this document shall form part of the Model Bidding Documents.

Leased Assets: Not Applicable.

Procurement of Second Hand Goods: Not Applicable.

Domestic preference: as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works) as follows:

Goods: Applicable;

Works: Not applicable.

Hands-on Expanded Implementation Support (HEIS): Not Applicable.

Bank's Procurement Prior Review Thresholds: contracts at or above the thresholds set out in table 1 below are subject to the Bank's procurement prior review.

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consulting services: firms	0.5	1	2	4
Consulting services: Individual	0.2	0.3	0.4	0.5

Table 1: Procurement Prior Review Thresholds (US\$ millions)

Notes:

- 1. These thresholds apply to all procurement activities regardless of their procurement/selection methods. There is no automatic requirement to undertake prior review for direct selection for value less than these thresholds. Consultant services covers a range of services that are of an advisory or professional nature.
- In addition to the provisions of Table 1 above, and irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - (a) procurement processes involving contract negotiations, as described in Section VI, paragraphs 6.34-36, of the Procurement Regulations;
 - (b) competitive dialogue;
 - (c) sustainable procurement;
 - (d) selection of probity assurance providers, as described in Section III, paragraph 3.3 of the Procurement Regulations; and
 - (e) best and final offer.

3. The determination of whether a contract meets the procurement prior review threshold is based on the estimated value of the contract or the package -when the selection document contains more than one lot/slice-, including all taxes and duties payable under the contract.

Bid/ Proposal Evaluation Committee: [as per PPSD]

Arrangement for CDD: [as per PPSD]

Fraud and Corruption (F&C) Checklist: Fraud and Corruption (F&C) checklist, as developed and provided by the Bank, shall be properly filled in during the evaluation and be attached with the evaluation report in case of contracts following national competitive procurement and request for quotations.

Attachment 1

Letter of Acceptance of the World Bank's Anticorruption Guidelines and Sanctions Framework¹

Date: _____

¹[<u>Drafting note</u>: This document shall be signed by bidders/proposers/consultants and submitted as part of their bids/proposals. In addition, this document shall be signed by the winning bidder/consultant and incorporated as part of the contract.]

	Invitation of Bids/Proposals
No	

To:

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines² in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-Corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;³ (ii) to be a

²Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

³ For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification or initial selection), expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant,

nominated⁴ sub-contractor, sub-consultant, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁵ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

⁴A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the bidding document) is one which has been: (i) included by the bidder in its pre-qualification or initial selection application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁵Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Proposer/Consultant:_____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Proposer/ Consultant:

Title of the person signing the Letter: _____

PROCUREMENT PLAN Bangladesh : Western Economic Corridor and Regional Enhancement Program General Information

General Inform	ation		
Country:	Bangladesh	Bank's Approval Date of the Original Procurem	ent Pla: 2020-09-17
		Revised Plan Date(s): (comma delineated, leav	e blank 2022-09-25
Project ID:	P169880	GPN Date:	2020-07-21
Project Name:	Western Economic Co	rridor and Regional Enhancement Program	

Loan / Credit No: IDA / 66840 Executing Agency(i Roads and Highways Department

WORKS								 																				4
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)		Estimated Amount (U S\$)			Draft Pre-o Docu	ualification ments		ation Evalu Report	Draft Bidd ent / Jus		Specific Pro Notice / In		Bidding Do s Iss		Proposal S Opening		and Recom	tion Report mendation ward		ontract	Contract o
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
WP-01 (LOT-1,LOT-2 & LOT-) / Construction and Improve ment of Ihenaidah-Jashore H ighway (N-7) Lot-2: Ihenaidah Bus Stand tu Kaliganj Bazar (15.90 km) Lot-2: Kaliganj Bazar to Mara dgor Bazar (15.80 km) Lot-3: Murádgor Bazar to Jasa hore Chaerra Mor (15.78 km)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Prior	Request for Bids	Open - Internationa I	Single Stage - One E nvelope		Request for Bids - Works (without pr equalification) SP D	281,357,270. 00	0.00	Pending Imp lementation					2022-09-10		2022-09-25				2022-11-20		2023-02-18		2023-05-01		2025-10-1 7

GOODS																												
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docu		Prequalifica ation F		Draft Bidd ent / Just		Specific Pro Notice / I	ocurement nvitation	Bidding Do s Iss		Proposal Si Opening	Jbmission /	Bid Evaluat and Recom for A	mendation	Signed	Contract	Contract C	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GP-10 / Procurement of Tele ohone Equipment for PIU offi ce	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		3,655.66	0.00	Pending Impl ementation							2021-02-21								2021-03-28		2021-09-24	
GB-07 / Procurement of Com outer and Accessories	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Request for Bids	Open - National	Single Stage - One E nvelope		52,360.21	50,264.61	Signed					2021-03-18	2021-03-25	2021-03-26	2021-03-25			2021-04-09	2021-04-13	2021-04-24	2021-05-11	2021-05-22	2021-06-03	2021-11-18	
GP-08 / Procurement of Offic e Equipment	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Request for Bids	Open - National	Single Stage - One E nvelope		9,187.76	7,755.67	Signed					2021-03-18	2021-03-25	2021-03-26	2021-03-25			2021-04-09	2021-04-13	2021-04-24	2021-05-11	2021-05-22	2021-06-03	2021-11-18	
GP-09 / Procurement of Furn ture for the PIU office	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Request for Bids	Open - National	Single Stage - One E nvelope		12,751.03	11,720.49	Signed					2021-03-18	2021-03-25	2021-03-26				2021-04-09	2021-05-18	2021-04-24	2021-05-25	2021-05-22	2021-06-01	2021-11-18	
GP-08B / Procurement of Offi ce Equipment	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Request for Bids	Open - National	Single Stage - One E nvelope		64,838.14	0.00	Pending Impl ementation					2021-08-19		2021-08-27				2021-09-10		2021-09-25		2021-10-23		2022-04-21	
GP-09B / Procurement of Fur hiture.	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Request for Bids	Open - National	Single Stage - One E nvelope		29,947.02	0.00	Pending Impl ementation					2021-08-19		2021-08-27				2021-09-10		2021-09-25		2021-10-23		2022-04-21	
GP-07B / Procurement of Co nputer and Accessories	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Request for Bids	Open - National	Single Stage - One E nvelope		56,420.00	0.00	Under Imple mentation					2022-01-10	2022-01-26	2022-01-18				2022-02-01		2022-02-16		2022-03-16		2022-09-12	

 NON CONSULTING S	SERVICES																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-qu Docur		Prequalific ation I			ng Docum ification				ocuments a sued	Proposal Si Opening		Bid Evaluat and Recom for A	tion Report mendation ward	Signed	Contract	Contract C	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method Market Approac Contract Ty		Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference		of Interest		and Draft R r Proposals	Request for as Iss		Opening o Proposals			n of Technic oposal	Report an		Signed	Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SP07 / Consultancy Services for Design Review of Phase - 1, 2 and Feasibility Study, De tail Design of Phase - 3	IDA / 66840	Project Implementation Sup port and Sustainability	Prior	Quality And Cost- Based Selection	Open - Internationa I		3,350,000.00	3,874,336.96	Signed	2020-09-20	2020-09-27	2020-10-11	2020-10-12	2020-11-24	2021-05-06			2020-12-22	2021-06-28	2021-01-21	2021-09-23	2021-02-25	2021-11-16	2021-04-01	2022-02-03	2022-04-01	
SP06 / Consultancy Services for Environmental and Social Management	IDA / 66840	Project Implementation Sup port and Sustainability	Post	Quality And Cost- Based Selection	Open - Internationa I		1,671,600.00	2,244,206.98	Signed	2020-09-27	2020-10-23	2020-10-18	2020-11-04	2020-12-01	2021-05-17			2020-12-29	2021-06-29	2021-01-28	2021-08-31	2021-03-04	2021-10-21	2021-04-08	2021-12-22	2022-04-08	
SP05 / Consultancy Service f or iNGO		Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Quality And Cost- Based Selection	Open - Internationa I		634,490.87	464,906.40	Signed	2021-03-01	2021-02-28	2021-03-22	2021-03-04	2021-06-05	2021-06-20			2021-06-26	2021-09-22	2021-08-10	2021-10-24	2021-09-07	2021-10-24	2021-10-12	2022-01-19	2023-12-31	
SP02 / Consultancy Services for Design of ITS and OFC Sy stem		Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Prior	Quality And Cost- Based Selection	Open - Internationa I		1,564,767.51	1,900,755.46	Signed	2021-03-04	2021-03-31	2021-04-03	2021-04-11	2021-06-16	2021-10-11			2021-07-31	2021-12-14	2021-08-30	2022-02-12	2021-10-04	2022-04-13	2021-11-08	2022-05-24	2022-11-08	
SP04 / Consultancy Services to Assess Progress within Res ult Monitoring Framework an d Conduct Road User Satisfac tion Survey	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Quality And Cost- Based Selection	Open - Internationa I		520,000.00	394,598.77	Signed	2021-03-31	2021-03-29	2021-05-15	2021-05-02	2021-07-19	2021-09-20			2021-09-02	2021-11-02	2021-10-17	2021-11-18	2021-11-21	2022-01-13	2021-12-26	2022-02-27	2023-12-31	
SP01 / Construction Supervis ion and Project Implementati on Services.	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Prior	Quality And Cost- Based Selection	Open - Internationa I		7,730,000.00	0.00	Under Implement ation	2021-03-30	2021-07-30	2021-05-14	2021-08-11	2021-08-03	2022-02-06			2021-09-22	2022-04-25	2021-11-21	2022-08-21	2021-12-26		2022-01-30		2023-12-31	
SP08 / Consultancy Services for Internal Audit	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Quality And Cost- Based Selection	Open - Internationa I		260,000.00	0.00	Under Implement ation	2021-04-07	2021-09-15	2021-05-22	2021-10-19	2021-07-12	2022-01-23			2021-08-26	2022-03-07	2021-08-29		2021-10-03		2021-11-07		2023-12-31	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference	Invitation d/Selected	to Identifie Consultant	Draft Nego ra	tiated Cont ct	Signed (Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SP03A / Consultancy Service for Procurement Specialist (N ational)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Prior	Individual Consult ant Selection	Open		107,169.81	0.00	Canceled	2021-02-03	2021-02-20	2021-03-02		2021-03-23		2021-04-20		2023-12-31	
SP03B / Consultancy Service s for Financial Management S pecialist (National)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		107,169.81	0.00	Under Implement ation	2021-02-03	2021-02-09	2021-03-02		2021-03-23		2021-04-20		2023-12-31	
SP03C / Consultancy Service s for LA and Resettlement S pecialist (National)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		137,311.32	120,636.39	Signed	2021-02-03	2021-02-09	2021-03-02	2021-06-17	2021-03-23	2021-08-03	2021-04-20	2021-10-12	2023-12-31	
SP03D / Consultancy Service s for Environmental Specialis t (National)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		107,169.81	120,383.85	Signed	2021-02-03	2021-02-09	2021-03-02	2021-06-22	2021-03-23	2021-06-22	2021-04-20	2021-10-12	2023-12-31	
SP03 / Consultancy Services for Social Development and P ublic Relation Specialist	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		105,944.67	109,122.65	Signed	2021-03-04	2021-02-28	2021-04-16	2021-06-17	2021-05-16	2021-06-22	2021-06-02	2021-10-12	2023-12-31	
SP03K / Health, Safety and L abor Specialist	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		123,425.50	0.00	Canceled	2021-06-21	2021-08-19	2021-08-09		2021-08-30		2021-10-04		2023-12-31	
SP03L / Gender/GBV Speciali st	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		102,854.60	0.00	Under Implement ation	2021-08-18	2021-08-19	2021-10-13		2021-11-03		2021-12-08		2024-02-17	
SP-03A / Consultancy Servic e for Individual Procurement Specialist (National)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Prior	Individual Consult ant Selection	Limited		107,169.81	117,039.86	Signed	2021-10-05	2021-10-12	2021-10-10	2021-10-13	2021-10-31	2021-12-22	2021-12-05	2022-01-31	2023-12-31	
SP-03G / Individual Consulta ntr ITS Specialist (Internation al)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		70,866.00	0.00	Under Implement ation	2022-02-07	2022-03-28	2022-03-06		2022-03-27		2022-04-24		2022-10-21	
SP-03P / Covid 19 Response Specialist (National)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		61,475.00	0.00	Under Implement ation	2022-03-20	2022-04-12	2022-04-16		2022-05-07		2022-06-04		2023-06-04	
SP-03K / Procurement for Ind ividual Consultancy Service o f Health, Safety and Labor Sp ecialist (National)	IDA / 66840	Upgrading National Highway Corridor and Enhancing Digit al Connectivity	Post	Individual Consult ant Selection	Open		123,426.00	0.00	Under Implement ation	2022-04-13	2022-04-18	2022-06-01		2022-06-22		2022-07-27		2023-12-31	
SP11 / Engagement of 'Pro curement Expert' for Fiduciar y Advisory Consultant Panel(FACP) (National)	IDA / 66840	Project Implementation Sup port and Sustainability	Post	Individual Consult ant Selection	Direct		27,690.00	0.00	Under Implement ation	2022-06-15	2022-08-10	2022-06-29	2022-08-31	2022-07-13		2022-08-10		2025-07-25	
SP12 / Engagement of 'Finan cial Management Expert' for Fiduciary Advisory Consultan t Panel(FACP) (National)	IDA / 66840	Project Implementation Sup port and Sustainability	Post	Individual Consult ant Selection	Direct		22,000.00	0.00	Under Implement ation	2022-06-15	2022-08-10	2022-06-29	2022-08-31	2022-07-13		2022-08-10		2025-07-25	