#### **18-MONTH PROCUREMENT PLAN**

Project information: Nigeria Rural Access And Agricultural Marketing Project (RAAMP) - P163353

Project Implementation Agencies: Federal Ministry of Agriculture and Rural Development and State Project Implementation Units (SPIUs)

Date of the Procurement Plan: September 18, 2019

Period covered by this Procurement Plan: February 2019 to July 2020

#### **Preamble**

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank's Standard Procurement Documents**: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements**: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the **Nigeria Public Procurement Act 2007,** such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable** 

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables. **Not Applicable** 

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: [15% is applicable for those contracts identified in the Procurement Plan tables];

Works: [7.5% is applicable for those contracts identified in the Procurement Plan tables]

### I. Threshold for Prior Review - Goods, Works, Non-Consulting Services and Consulting Services

Prio	r-revie	w Thresh	nolds			Th	reshold	s for Pro	cureme	nt Metho	ods	
Procurement Type	High Risk (\$'000)	Substanti al Risk (\$'000)	Moderate Risk (\$'000)	Low Risk (\$'000)		Works		Goods, I	Γ & Non-Co Services	onsulting		of National ultants
Works	5,000	10,0 00	15,0 00	20,0 00	Open Internatio nal or ICB (\$'000)	Open National or NCB (\$'000)	Request for Quotatio n or National Shopping (\$'000)	Open internatio nal or ICB (\$'000)	Open National or NCB (\$'000)	Request for Quotatio n or National Shopping (\$'000)	Consultin g Services (\$'000)	Engineering & Constructio n Supervision (\$'000)
Goods, IT & Non- Consulting Services	1,500	2,0 00	4,0 00	6,0 00	<b>≧</b>	<	≦	≧	<	≦	<	≦
Consultants (Firms)	500	1,0 00	2,0 00	4,0 00	20,0 00	20,0 00	200	5,0 00	5,0 00	00	00 3	5 00

Post Review: All contracts not subject to prior review shall be subject to post review.

## Summary of the procurement packages for Goods, Works and Non-Consulting Services (Planned for the first 18 months after project effectiveness):

Sr. No	Contract Description	Review by Bank (Prior/ Post)	Estimat ed Cost (US\$)	Market Approa ch (Open- Nation al/ Limited etc.)	Selecti on Metho d (RFP, RFB, RFQ, DS etc.)	Evaluation Options (Most Advantageou s Bid, BAFO, Rated Criteria etc.)	Prequal- ification (Yes/ No)	Domestic Preferenc e (Yes/No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
1	Procurement of Air Conditioners 2 Horse power (Split Unit) (Goods)	Post	24,600	Limited	RFQ	Lowest Evaluated Cost	No	No	Feb. 2020	March. 2020
2	Procurement of Steel File cabinets, Spiral Binding Machines and Consumables (Goods)	Post	12,600	Limited	RFQ	Lowest Evaluated Cost	No	No	Feb. 2020	March. 2020
3	Procurement of External hard disk + software packages (licensed MS Office, Autocads, Antivirus, Converter etc) (Goods)	Post	12,300	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	April. 2020
4	Procurement of Laptops and Tablets (Goods)	Post	100,000	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	May. 2020
5	Procurement of	Post	22,400	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	April. 2020

	Photocopying Machines (Goods)									
6	Medium Sized Refrigerators (Goods)	Post	10,800	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	April. 2020
7	Procurement of Safety Equipment (Boots, Helmets, Reflective Jackets etc.) (Goods)	Post	39,000	Limited	RFQ	Lowest Evaluated Cost	No	No	June. 2020	July, 2020
8	Construction Measuring Manual Wheel (Surveyor's Wheel) (Goods)	Post	6,500	Limited	RFQ	Lowest Evaluated Cost	No	No	July 2020	August. 2020
9	Roads Maintenance Equipment for Community based road maintenance (30 Nos tipping tricycles and other equipment such roads signs and; cutlasses, wheelbarrows, hand rammer, digger, helmet, watering cans, reflective jacket, long	Post	1,235,0 00	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	Sept. 2020	Dec. 2020

	shovel, nose cover, boots etc) (Goods)									
10	Procurement of Office Equipment, Printers, Digital Cameras & Sundry Communicatio n devices (Goods)	Post	420,000	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	June. 2020	August. 2020
11	Purchase of Project Vehicles (Goods)	Prior	2,940,0 00	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	March. 2020	May. 2020
	Server, Network System and other equipment & accessories for NiRTIMS and CosMos (Goods)	Post	150,000	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	Feb. 2020	May. 2020
	Design and Construction of 200km of Rural Roads (13 Contracts of US\$10.3 Million each) (Works)	Prior	134,000 ,000.00	Open- Interna tional	RFP	Rated Criteria and Cost	No	No	Jun. 2020	Dec. 2020
	Construction/E stablishment of Agro- Logistics centers/hubs at strategic	Post	2,000,0	Open – Nationa I	RFB	Lowest Evaluated Cost	No	No	March. 2021	July. 2021

(Mi	ations ultiple ntracts) orks)									
Cor /Re of 3 Rur & L culv <b>0.6</b>	nstruction habilitation lo Nos. ral Bridges arge verts (US\$ M each ckage) orks)	Post	8,000,0 00	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	March. 2021	July. 2022
Gro and ent ma of p (Mi Con 13 US:	mmunity oup (LCG) d micro- terprises intenance pilot roads ultiple ntracts in States -	Post	14,000, 000	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	April. 2020	June.2020

# II. Summary of the procurement packages for Consulting Services -Planned for the first 18 months after project effectiveness):

Sr. No	Contract Description	Review by Bank (Prior/ Post)	Estimate d Cost (US\$)	Market Approach (Open - International / National/ etc.)	Selection Method (QCBS, FBS, LCBS, QBS, CQS, DS etc.)	Shortlisti ng (Yes/ No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
1	Offshore & Onshore training and Workshops for the 13 states (Multiple contracts not to exceed US\$ 0.1 M) (Consultancy)	Post	5,200,000	Open- National	CQS	No	March. 2020	May. 2020
2	Consultancy Services for Detailed assessment, preliminary engineering design, ESIA, Procurement Support for Rural roads and Bridges; Road and Bridge Supervision Consultancy; Assessment of project security risk and mitigation (Multiple contracts spread in different locations) (Consultancy)	Prior	25,390,00 0	Open- International	QCBS	Yes	June. 2020	Nov. 2020
3	Consultancy Services for design, procurement and supervision for Agrologistics centers (Multiple contracts spread in different locations) (Consultancy)	Post	6,500,000	Open- International	QCBS	Yes	Sep. 2020	Dec. 2020
4	Consultancy Services for the establishment of state road fund, and establishment of state rural access roads	Post	5,665,000	Open- National	QCBS	Yes	March. 2020	August. 2020

	administration (Multiple contracts at 13 states) (Consultancy)							
5	Consultancy services on the development and operationalization of the Nigeria Rural Transport Infrastructure Management System (NiRTIMS) for sustainable road asset; Planning and implementation of the routine maintenance system, spot improvement, periodic maintenance for rural roads. (Multiple contracts at 13 states) (Consultancy)	Post	5,860,000	Open- National	QCBS	Yes	Feb. 2020	July. 2020
6	Technical assistance consultancy services for the provision of technical advice (TA) to enhance the performance of agrologistics centers (to ensure effective utilization of the facilities at the agrologistics centers); provision of TA and implements to farm level post-harvest agro-logistics activities and enhance the engagement of women and unemployed youth. (Multiple contracts at 13 states) (Consultancy)	Post	4,975,000	Open- National	QCBS	Yes	March. 2020	July. 2020
7	Consultancy services support for coordination of project implementation at Federal and State Levels	Post	2,442,000	Open- National	CQS	No	Feb. 2020	April. 2020

	(Multiple contracts at 13 states) (Consultancy)							
8	Consultancy services on Impact Evaluation, Baseline Data Collection, Comprehensive Technical Audit, Consultancy support for the development and operationalization of the smartphone-based construction site monitoring system (CoSMoS) (Multiple contracts at 13 states) (Consultancy)	Post	5,325,000	Open- National	QCBS	Yes	March. 2020	July.2020
9	Consultancy support for the development and monitoring of Grievance Redress Mechanism and Gender-Based Violence; Development of road safety manual and training at the state level; establishment/strengthening the state traffic management agencies; road safety audit.  (Multiple contracts at 13 states) (Consultancy)	Post	1,843,000	Open- National	CQS	No	April.2020	June. 2020

### **Appendix 1**

# Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework Date: \_\_\_\_ Invitation of Bids/Proposals No. \_\_\_\_ To: \_\_\_ We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines<sup>1</sup> in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of [Insert name of Employer as per bidding document] or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a

<sup>&</sup>lt;sup>1</sup>Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;<sup>2</sup> (ii) to be a nominated<sup>3</sup> sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect<sup>4</sup> all accounts, records,

<sup>&</sup>lt;sup>2</sup> For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

<sup>&</sup>lt;sup>3</sup> A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

<sup>&</sup>lt;sup>4</sup> Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not

and to have them audited by auditors appointed by the Bank. We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format related to the procurement and execution of the contract.
Name of the Bidder/Consultant:
Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:
Title of the person signing the Letter:

and other documents relating to the procurement process and/or contract execution (in the case of award),

limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PLAN General Informat	-	igeria Rural Acce			J .,.			1																					
	Nigeria		Bank's Approv																										
	IDA / 65190	Access and Agricultur	Revised Plan I GPN Date: al Marketing Pro		ıma delineate	d, leave blank	2022-05-16																						
WORKS																													1
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	High SEA/SH R	Procurement D ocument Type		Actual Am ount (US\$			ualification ments		ation Evalu Report	Draft Bidd ent / Just			ocurement nvitation		ocuments a sued	Proposal Su Opening /		Bid Evaluat and Recom	mendation	Signed	Contract	Contra
										34)	,		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned		Planned	Actual	Planne
NG-SOKOTO RAAMP-280419- CW-RFB / physical improvem ent of about 2 nos Agro logist c Centers (ALCs)		Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope process)		0.00	Pending Imp lementation					2022-09-28		2022-10-03				2022-11-14		2022-12-14		2023-01-18		2024-06
NG-SOKOTO RAAMP-230696- CW-RFB / Spot Improvement of about 225 km Rural Roads	IDA / 65190	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope process)	5,000,000.00	0.00	Pending Imp lementation					2022-08-23		2022-08-30				2022-10-11		2022-11-10		2022-12-15		2024-03 9
NG-SOKOTO RAAMP-230824- EW-RFB / Construction of 100 m Rural cross drainage struct ures (culvert/bridges)	) IDA ( CE 100	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope process)	900,000.00	0.00	Pending Imp lementation					2022-09-29		2022-10-04				2022-11-15		2022-12-15		2023-01-19		2023-12 9
NG-SOKOTO RAAMP-230698- EW-RFB / Backlog Maintenan te PLUS Rehabilitation of 100 cm Rural Roads		Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope process)	2,500,000.00	0.00	Pending Imp lementation					2022-09-05		2022-09-10				2022-10-22		2022-11-21		2022-12-19		2024-03-
NG-SOKOTO RAAMP-280399- CW-RFB / Upgrading/construc- tion of 22.5 km pilot rural roa ( (Alasan-faga-bagasakka-ba caya-romo road Tambuwal L SA Sokoto State)	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope process)		0.00	Pending Imp lementation					2022-05-08		2022-05-13				2022-06-24		2022-07-24		2022-08-28		2023-08-
NG-SOKOTO RAAMP-280391- EW-RFB / Rural Roads Upgra ding of about 40km	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce	2,000,000.00	0.00	Pending Imp					2022-09-19		2022-09-25				2022-11-06		2022-12-06		2023-01-10		2024-03

GOODS																												
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docur		Prequalification F		Draft Bidd ent / Just		Specific Pr Notice / I		Bidding Do s Iss		Proposal Su Opening /		Bid Evaluat and Recom for A	mendation	Signed C	Contract	Contract Co	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-SOKOTO RAAMP-230105- GO-RFB / Purchase of 2nos. o f operating project vehicles	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		150,000.00	0.00	Pending Impl ementation							2022-05-20								2022-06-21		2022-09-19	
NG-SOKOTO RAAMP-230158- GO-RFQ / purchase of 1no 30 kva generator	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		33,000.00	0.00	Pending Impl ementation							2022-05-19								2022-06-19		2022-09-18	
NG-SOKOTO RAAMP-230152- GO-RFQ / Purchase of office f umiture and equipment	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		25,000.00	0.00	Pending Impl ementation							2022-05-13								2022-06-10		2022-09-08	
NG-SOKOTO RAAMP-230174- GO-RFQ / purchase of promot ional materials ( flip chart, m emo etc, )	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		50,000.00	0.00	Pending Impl ementation							2022-05-16								2022-07-11		2022-10-09	
NG-SOKOTO RAAMP-230166- GO-RFQ / purchase of safegu ard equipment (PPEs) first ai d kits environmental monitori ng equipment including insit u air quality kits, noice mete r, PH meter, caution tape, me asuring tapes, camera, GPS e	,	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		80,000.00	0.00	Pending Impl ementation							2022-05-16								2022-07-11		2022-10-09	
NG-SOKOTO RAAMP-230156- GO-RFQ / Purchase of 15nos 1 aptops, 10nos desktop, 10no s Printers/fax, 2nos Heavy Du ty photocopiers, 10nos scann ers, 1no. projector, internet i nstallation, Air conditioners a nd Consumables	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		80,000.00	0.00	Pending Impl ementation							2022-05-13								2022-06-10		2022-09-08	
NG-SOKOTO RAAMP-230164- GO-RFQ / purchase of softwa- re and hardware for nirtims a nd cosmos	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		300,000.00	0.00	Pending Impl ementation							2022-05-17								2022-07-14		2022-10-13	

Activity Reference No. / Description o. Component Review Type Method Market Approac Procurement Pro cess (Y/N) atus Documents Documents One (US\$) (US\$) Documents Documents Documents Actual Amount Process St Draft Pre-qualification Procurement Pro attorney Documents Documents Documents Actual Amount (US\$) (US\$) Documents Documents Documents Actual Amount Process St Draft Pre-qualification Procurement Pro attorney Documents	District Decrees						
	s Issued	s Issued	Opening / Minu	nutes and Recommer	mendation vard	Signed Contract	Contract Completion
Planned Actual Planned Actual Planned Actual Planned Actual Planned Actual Planned Actual	Planned Actual	Planned Actua	al Planned Act	ctual Planned A	Actual	Planned Actua	I Planned Actual

C	CONSULTING FIRMS																											
1	Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of F	eference	Expression Noti		Short List a equest for		Request for as Is:		Opening of Proposals			of Technic	Combined Report and otiated (	Draft Neg	Signed (	Contract	Contract C	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
s n re-l	NG-SOKOTO RAAMP-280411- S-CQS / Consutancy service for design review and surpe vision of 22.5 km pilot rural oad (Alasan-faga-bagasakka bakaya-romo road Tambuwa LGA Sokoto State)	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Consultant Qualifi cation Selection	Open - National		145,000.00	0.00	Under Implement ation	2022-03-06	2022-03-07	2022-03-27		2022-05-10								2022-06-09		2022-07-14		2023-07-09	

NG-SOKOTO RAAMP-280498- CS-QCBS / Consultancy Servi ces for Design and Supervisi on of 160 km Rural Road Upg rading (Design & Build; Non- Design & Build contracts)	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Quality And Cost- Based Selection	Open - Internationa I	430,000.00	0.00	Under Implement ation	2022-03-01	2022-03-07	2022-03-22	2022-05-05		2022-06-02	2022-07-02	2022-08-06	2022-09-10	2024-12-31
NG-SOKOTO RAAMP-280499- CS-QCBS / Consultancy Servi ces for Design and Supervisi on of physical improvement of 5 to 6 nos. Agro-logistics C enters (ALCs)	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Quality And Cost- Based Selection	Open - Internationa I	395,000.00	0.00	Under Review	2022-03-01	2022-04-20	2022-03-22	2022-05-05		2022-06-02	2022-07-02	2022-08-06	2022-09-10	2024-12-31
NG-SOKOTO RAAMP-280367- CS-CQS / Consultancy service s for Design and supervision of Backlog Maintenance/Reh abilitation 125km Rural Roa ds	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Consultant Qualifi cation Selection	Open - National	180,000.00	0.00	Under Implement ation	2022-03-14	2022-03-08	2022-04-04	2022-05-18				2022-06-17	2022-07-22	2023-06-30
NG-SOKOTO RAAMP-282553- CS-CQS / Consultancy Servic es for Design and supervisio n of spot improvement of 30 0 km and construction of 50 linear cross drainage structur es (bridges and culverts)	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Consultant Qualifi cation Selection	Open - National	200,000.00	0.00	Under Implement ation	2022-03-14	2022-03-07	2022-04-04	2022-05-18				2022-06-17	2022-07-22	2023-06-30
NG-SOKOTO RAAMP-230175- CS-CQS / Consultancy Servic es for Design and Supervisio n of physical Improvement of 5 to6 nos. Agro-Logistics Cen ters (ALCS) in Sokoto State	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Consultant Qualifi cation Selection	Open - National	395,000.00	0.00	Canceled	2022-03-28	2022-03-07	2022-04-04	2022-05-11				2022-05-25	2022-06-22	2025-01-07
NG-SOKOTO RAAMP-230442- CS-CQS / Consultancy service s for Design and Supervision of 160 km rural road upgadi ng (Design and Build.non De sign and Build Contracts in S okoto State	IDA / 65190	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Consultant Qualifi cation Selection	Open - National	430,000.00	0.00	Canceled	2022-03-14		2022-03-21	2022-04-27				2022-05-11	2022-06-08	2024-10-25
NG-SOKOTO RAAMP-294442- CS-CQS / Consultancy service s for design review and super vision of 22.5 km pilot rural r oad (Alasan-faga-bagasakka- bakaya-romo road Tambuwal LGA Sokoto, Stata)	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Consultant Qualifi cation Selection	Limited	145,000.00	0.00	Pending Impleme ntation	2022-05-12			2022-05-26				2022-06-25	2022-07-11	2023-11-03

Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status			d/Selected Consultant		ract		Signed Contract		Contract Complet	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-SOKOTO RAAMP-280383- CS-INDV / Consultancy servic es for the engagement of Tec hnical Assistance on Security	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited		30,000.00	0.00	Under Implement ation	2022-03-14	2022-04-12	2022-03-19		2022-04-09		2022-04-25		2023-04-20	
NG-SOKOTO RAAMP-230540- CS-INDV / Consultancy Servic es for Technical Assistance (T A) on Procurement	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited		30,000.00	0.00	Pending Impleme ntation	2022-05-09		2022-05-14		2022-06-04		2022-06-20		2023-06-15	
NG-SOKOTO RAAMP-230544- CS-INDV / Consultancy Servic es for Technical Assistance (T A) on Infrastructure	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited		30,000.00	0.00	Pending Impleme ntation	2022-05-09		2022-05-14		2022-06-04		2022-06-20		2023-06-15	
NG-SOKOTO RAAMP-230470- CS-INDV / Consultancy Servic es for the Engagement of Tec hnical Assistance (TA) on GB Vu	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited		40,000.00	0.00	Pending Impleme ntation	2022-05-10		2022-05-15		2022-06-05		2022-06-21		2023-06-16	
NG-SOKOTO RAAMP-230506- CS-INDV / Consultancy Servic es for the Engagement of Tec hnical Assistance (TA) on Soc ial Safeguard. ü	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited		30,000.00	0.00	Pending Impleme ntation	2022-05-10		2022-05-15		2022-06-05		2022-06-21		2023-06-16	
NG-SOKOTO RAAMP-230531- CS-INDV / Consultancy Servic es for the Engagement of Tec hnical Assistance (TA) on Env ironmental Safeguard.	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited		30,000.00	0.00	Pending Impleme ntation	2022-05-09		2022-05-14		2022-06-04		2022-06-20		2023-06-15	