

# PROCUREMENT PLAN

## Project information:

*country:* The People's Republic of China

*Project name:* Zhejiang Qiandao Lake and Xin'an River Basin Water Resources and Ecological Environment Protection Project

*P-number:* P159870

**Project Implementation agency:** *Zhejiang Urban Environment Project Leading Group Office; Chun'an Qiandao Lake Construction Group; Jiande Xinshui Construction Co. Ltd.*

**Date of the Procurement Plan:** *July 18, 2022*

**Period covered by this Procurement Plan:** *[July 2022-December 2022]*

## Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, Revised November 2017 and August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**A. The Bank's Standard Procurement Documents (SPDs):** The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**B. National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures (Tendering and Bidding Law of the Peoples' Republic of China, i.e. TBL promulgated by its Order No. 21 dated August 30, 1999 and the Implementation Regulations of the TBL promulgated by its State Council Order No. 613 dated November 30, 2011 and any amendments thereof) may be used with the following conditions to meet the requirements

for open competitive procurement of paragraph 5.4 of the Procurement Regulations:

a. All procurement notices shall be published in a national newspaper of wide circulation, or on a widely-used website / electronic portal with free access.

b. A minimum of twenty (20) business days shall be given to Bidders between the date of such advertisement (or the date of availability of procurement documents, whichever is later and the deadline for the submission of bids). The advertisement and procurement documents shall specify the deadline for the submission of bids. Potential Bidders shall be allowed to inspect and purchase procurement documents at any time prior to the deadline for the submission of bids.

c. Any Bidder/Consultant should be eligible to participate in a procurement process and to be awarded a Bank-financed contract as defined in paragraphs 3.21, 3.22 and 3.23 of the Procurement Regulations.

d. Bidders/Consultants shall be allowed to submit bids/proposals by mail or in person. Bidders/consultants shall not be mandatory required to be present at the bid/proposal opening session.

e. Bidders should not be required to register as a condition for inspecting or purchasing procurement documents, submitting its bid or receiving contract award. A winner Bidder, shall be given reasonable opportunity of registering (if required) before contract signing without any let or hindrance. Bidding shall not be restricted to any class of contractors.

f. The winning bidder shall not be required, as a condition of award, to reduce its bid price. No contract negotiation shall be permitted unless agreed in the procurement plan.

g. No bid may be rejected solely on the basis that the bid price exceeds any cost estimate. Rejection of all bids or re-bidding shall not be allowed solely because the number of bids is less than three (3). Re-bidding shall not take place without any sound justification.

h. The Bank's procurement documents for approaching the national market or any procurement document acceptable to the Bank shall be used. All procurement documents must require that bidders/consultants present a signed acceptance at the time of bidding or submitting a proposal, to be incorporated in any resulting contract, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

i. The procurement documents shall disclose the newspaper and / or the electronic means in which the information on contract award shall be published.

j. The contract award notification shall identify: (a) name and address of the Borrower's Project Implementing Unit, (b) name and reference number of the contract being awarded and the selection method used (c) names of all Bidders/Consultants that submitted bids/proposals and their prices as read out at the bid opening meeting and as evaluated (d) names of all Bidders/ Consultants whose bids/proposals were rejected either as nonresponsive or as not meeting qualification criteria or were not evaluated, with the reasons therefor and (e) the name of the successful Bidder/Consultant, the final contract price, the contract duration and a summary of its scope.

k. The Borrower shall implement an effective complaint mechanism allowing bidders or consultants to complain, and have their complaints handled and responded in a timely manner. Procurement documents should indicate the complaint mechanism procedure and provide the professional title and address of the officials to whom such protests should be sent.

l. The Bank shall be allowed to review procurement documentation and activities related to the activities included in the procurement plan.

**C. *Other national procurement arrangements:*** When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**A. *Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Leasing is not applicable for those contracts identified in the Procurement Plan tables.

**B. *Procurement of Second Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations is not applicable.

**C. *Domestic Preference*** as specified under paragraph 5.51 of the Procurement Regulations:

**Goods:** Domestic Preference is not applicable for those contracts identified in the Procurement Plan tables.

**Works:** Domestic Preference is not applicable.

G. Other Relevant Procurement Information:

**The first batch of Goods, Works and Non-Consulting Services need to be procured:**

**Prior Review Threshold:** The thresholds of procurement methods and the requirements for the Bank's prior review are shown in Table1 according to the Procurement Regulations (dated July 2016, revised November 2017 and August 2018).

**Table1.Thresholds for Procurement Methods and Prior Review**

<b>Expenditure Category</b>	<b>Contract Value Threshold (US\$)</b>	<b>Procurement Method</b>	<b>Prior Review Threshold (US\$)</b>
1. Civil works	≥40,000,000	International Open Competitive Procurement (International + Open)	All contracts
	≥ 500k to <40,000,000	National Open Competitive Procurement (National + Open)	All contracts ≥15 million
	<500,000	Request for Quotations	N/A
	Any value	Direct Selection	All contracts ≥15 million
2. Goods/Non-consulting services	≥10,000,000	International Open Competitive Procurement (International + Open)	All contracts
	≥ 500k to <10,000,000	National Open Competitive Procurement (National + Open)	All contracts ≥4 million
	<500,000	Request for Quotations	N/A
	Any value	Direct Selection	All contracts ≥4 million

Currency Unit = Chinese Yuan(CNY)

US\$1.00 = CNY 6.70

**Procurement Packages with Methods and Time Schedule:**

Ref. No.	Contract Name	Description	Estimated Cost (CNY: 10 thousand )	Estimated Cost (USD: 10 thousand d)	Procurement Category	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior/ Post)	Expected Bid-Opening Date	Contract Period (Month )	Remarks
<b>Component1: Landscape Management Improvement</b>												
<b>CLCP6 0</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 2829 mu	626.75	93.54	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	
<b>CLCP6 1</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 3056 mu	356.19	53.16	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	
<b>CLCP6 2</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 1909 mu	325.67	48.61	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	
<b>CLCP6 3</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 5546 mu	606.89	90.58	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	

Ref. No.	Contract Name	Description	Estimated Cost (CNY: 10 thousand )	Estimated Cost (USD: 10 thousand d)	Procurement Category	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior/Post)	Expected Bid-Opening Date	Contract Period (Month )	Remarks
<b>CLCP6 4</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 4313 mu	786.81	117.43	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	
<b>CLCP6 5</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 3913 mu	520.63	77.71	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	
<b>CLCP6 6</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 2888 mu	668.55	99.78	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	
<b>CLCP6 7</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 2963mu	350.51	52.31	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	
<b>CLCP6 8</b>	Chun'an Forest Ecological Rehabilitation Project	Broad leaved tree renovation of 3125 mu	362.32	54.08	Works	RFB / Open / National / C.W.	No	No	Post	2022.07.30	12	



---

**The first batch of Consulting Services need to be procured during 2018-2019:**

**Prior Review Threshold:** The thresholds of procurement methods and the requirements for the Bank's prior review are shown in Table2 according to the Procurement Regulations (dated July 2016, revised November 2017 and August 201).

**Table2.Thresholds for Procurement Methods and Prior Review**

<b>Expenditure Category</b>	<b>Contract Value Threshold (US\$)</b>	<b>Procurement Method</b>	<b>Prior Review Threshold (US\$)</b>
Consultant services	≥300,000	QCBS/QBS/LCS/FBS	All contracts ≥2 million
	<300,000	FBS, LCS, CQS	
		Direct Selection for firms	All contracts ≥2 million
		Selection of Individual Consultant	All contracts ≥400,000
		Direct Selection for individuals	All contacts ≥ 400,000

---

**Notes:** QCBS: Quality- and Cost-Based Selection DS: Direct Selection  
QBS: Quality-Based Selection IC: Individual Consultant selection  
FBS: Fixed Budget Selection N/A: Not Applicable  
LCS: Least Cost Selection  
CQS: Consultants' Qualifications-based Selection

Currency Unit = Chinese Yuan(CNY)

US\$1.00 = CNY 6.70

**Procurement Packages with Methods and Time Schedule:**



Ref. No.	Contract Name	Description	Estimated Cost (CNY: 10 thousand)	Estimated Cost (USD: 10 thousand)	Procurement Category	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Contract Period (Month)	Remarks
<b>Component 3: Institutional Capacity Building, Monitoring and Project Management</b>												
CLJY3	Study on biological control of pine wood nematode disease and resource utilization technology of epidemic wood	Study on pine wood nematode disease and its vector longicorn insecticide control technology, Study on the key technology of artificially attracting beneficial birds such as woodpeckers to prevent and control longicorn beetles, Cultivation of Poria cocos and Pleurotus ostreatus with pine pestilence wood stumps and rods and establishment of demonstration bases, modelling and evaluation, Compile the world bank report	180	26.87	CQS	CQS / National / Consulting Service	No	No	Post	2022.8.1	21	

**PROCUREMENT PLAN** China : Zhejiang Qiandao Lake and Xin'an River Basin Water Resources and Ecological Environment Protection Project

**General Information**  
**Country:** China **Bank's Approval Date of the Original Procurement Plan:** 2018-12-17  
**Project ID:** P159870 **Revised Plan Date(s):** (comma delineated, leave blank) 2023-01-18  
**Project Name:** Zhejiang Qiandao Lake and Xin'an River Basin Water Resources and Ecological Environment Protection Project  
**Loan / Credit No.:** IBRD / 88560 **GPN Date:** 2018-09-20  
**Executing Agency:** Qiandao Lake PMO

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
CLCP1 / No.1 contract section of Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 356mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				648,200.00	460,516.56	Signed					2018-12-20	2019-02-01	2018-12-25					2019-02-05	2019-03-06	2019-03-07	2019-04-01	2019-04-11	2019-06-11	2021-10-27
CLCP2 / No.2 contract section of Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 356mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				707,500.00	464,781.22	Signed					2018-12-20	2019-02-01	2018-12-25					2019-02-05	2019-03-07	2019-03-07	2019-04-02	2019-04-11	2019-06-11	2021-10-27
CLCP3 / No.3 contract section of Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 356mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				786,200.00	533,808.04	Signed					2018-12-20	2019-02-01	2018-12-25					2019-02-05	2019-03-08	2019-03-07	2019-04-01	2019-04-11	2019-06-11	2021-10-27
CLCP4 / No.4 contract section of Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2243mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				733,600.00	476,936.78	Signed					2018-12-20	2019-02-01	2018-12-25					2019-02-05	2019-03-12	2019-03-07	2019-04-01	2019-04-11	2019-06-11	2021-10-27
CLCP5 / No.6 contract section of Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1127mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				765,800.00	446,281.59	Signed					2018-12-20	2019-02-01	2018-12-25					2019-02-05	2019-03-14	2019-03-07	2019-05-21	2019-04-11	2019-06-11	2021-10-27
CLCP7 / No.7 contract section of Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1798mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				458,500.00	276,650.66	Signed								2018-12-25							2019-02-19	2019-06-11	2021-09-06	
CWGB1 / Wangfu Water Plant WTP 2200m3/d and water supply pipe	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,913,900.00	0.00	Canceled					2019-01-15							2019-03-03						2020-07-30
CGFS2 / Fengshuling Water Plant WTP 5000m3/d and water supply pipe	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,848,100.00	7,088,245.67	Signed					2019-01-15	2019-06-10	2019-01-20					2019-03-03	2019-07-12	2019-04-02	2019-09-09	2019-05-07	2019-10-18	2020-07-30
CCYJ11 / Yella Water Plant WTP 1400m3/d and water supply pipe	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,607,200.00	1,676,901.92	Signed					2019-01-15	2019-07-01	2019-01-20					2019-03-03	2019-08-09	2019-04-02	2019-10-14	2019-05-07	2019-11-29	2020-07-30
JSDT4 / Qingtan River in Datong Town (Panshan Section): river dredging 1.1km, ecological embankment 2.2km	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				400,600.00	315,759.74	Signed															2019-03-12	2019-06-26	2019-12-07	
JSH14 / Wulong River in Hangzhou Town (Jingjia Section): river dredging 1.1km, ecological embankment 2.3km	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				471,300.00	329,678.78	Signed															2019-03-12	2019-06-26	2019-12-07	
JSH15 / Wulong River in Hangzhou Town: new construction and rehabilitation of 9 dams	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				300,400.00	277,402.44	Signed															2019-03-12	2019-07-22	2019-12-07	
JSH16 / Shimuling River in Hangzhou Town: river dredging 2.3km, ecological embankment 4.6km, 1 dam	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				951,600.00	637,750.93	Signed					2019-01-10	2019-04-16	2019-01-15					2019-02-26	2019-05-21	2019-03-28	2019-06-27	2019-05-02	2019-08-06	2020-03-27
CWGB1-1 / Wangfu WS: WTP 2200m3/d and water supply pipe	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,647,700.00	2,221,867.53	Signed					2019-05-15	2019-03-26	2019-05-20					2019-07-01	2019-05-10	2019-07-31	2019-06-16	2019-09-04	2019-08-02	2020-10-28
JSDT5 / Qingtan River in Datong Town (Xikou Section): river dredging 0.79km, ecological embankment 1.37km	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				143,700.00	0.00	Canceled															2019-03-12		2019-12-07	
JSDT1 / Datong River in Datong Town: ecological embankment 9.3km	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				220,700.00	0.00	Canceled															2019-03-12		2019-12-07	
JSDT1-5 / Datong River & Qingtan River (Xikou Section) in Datong Town: ecological embankment 9.3km, river dredging 0.79km, ecological embankment 1.37km	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				364,500.00	286,326.47	Signed															2019-10-05	2019-11-18	2020-07-01	
JLDT1 / No.1 contract section of Datong Town Forest Greening and Renovation Project: forest greening and renovation of 3834 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,607,900.00	1,104,134.94	Signed					2019-08-05	2019-08-29	2019-08-10					2019-09-21	2019-10-12	2019-10-21	2019-10-31	2019-11-25	2019-11-28	2022-12-09
JLDT2 / No.2 contract section of Datong Town Forest Greening and Renovation Project: forest greening and renovation of 4488 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,910,800.00	1,077,204.01	Signed					2019-08-05	2019-08-29	2019-08-10					2019-09-21	2019-10-12	2019-10-21	2019-11-01	2019-11-25	2019-11-28	2022-12-09
JLDT3 / No.3 contract section of Datong Town Forest Greening and Renovation Project: forest greening and renovation of 2920 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,490,600.00	1,102,447.01	Signed					2019-08-05	2019-08-29	2019-08-10					2019-09-21	2019-10-14	2019-10-21	2019-11-06	2019-11-25	2019-12-23	2022-12-09

JLSC4 / Shouchang Town Forest Greening and Renovation Project: forest greening and renovation of 1671 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		432,900.00	342,283.69	Signed															2019-10-05	2019-11-21	2022-10-19					
JLHT5 / Hangzhou Town Forest Greening and Renovation Project: forest greening and renovation of 5839 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,511,500.00	983,362.36	Signed								2019-08-05	2019-08-29	2019-08-10						2019-09-21	2019-09-29	2019-10-21	2019-10-23	2019-11-25	2019-11-21	2022-12-09
JLLC6 / Shouchang Forest Farm & Xin'anjiang Forest Farm Forest Greening and Renovation Project: Shouchang Forest Farm: forest greening and renovation of 3382 mu; Xin'anjiang forest farm: forest greening and renovation of 1801 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,076,300.00	1,121,777.22	Signed								2019-08-05	2019-08-29	2019-08-10						2019-09-21	2019-10-15	2019-10-21	2019-12-11	2019-11-25	2020-01-14	2022-12-09
CLCP8 / CLCP8: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 3376 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		800,000.00	486,499.33	Signed								2019-08-05	2019-08-14	2019-08-10						2019-09-21	2019-09-16	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP9 / CLCP9: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2664 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		680,000.00	441,230.91	Signed								2019-08-05	2019-08-14	2019-08-10						2019-09-21	2019-09-16	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP10 / CLCP10: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2251 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		650,000.00	403,362.30	Signed								2019-08-05	2019-08-14	2019-08-10						2019-09-21	2019-09-17	2019-10-21	2019-12-13	2019-11-25	2019-12-24	2020-05-23
CLCP11 / CLCP11: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 4106 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		790,000.00	495,355.48	Signed								2019-08-05	2019-08-14	2019-08-10						2019-09-21	2019-09-17	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP12 / CLCP12: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 3453 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		780,000.00	478,471.53	Signed								2019-08-05	2019-08-14	2019-08-10						2019-09-21	2019-09-18	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP13 / CLCP13: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2048 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		780,000.00	476,424.74	Signed								2019-08-05	2019-08-14	2019-08-10						2019-09-21	2019-09-18	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP14 / CLCP14: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1297 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		810,000.00	493,997.41	Signed								2019-08-05	2019-08-15	2019-08-10						2019-09-21	2019-09-23	2019-10-21	2019-09-23	2019-11-25	2019-12-24	2020-05-23
CLCP15 / CLCP15: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1172 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		790,000.00	486,566.57	Signed								2019-08-05	2019-08-15	2019-08-10						2019-09-21	2019-09-23	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP16 / CLCP16: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2218 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		730,000.00	411,140.65	Signed								2019-08-05	2019-08-15	2019-08-10						2019-09-21	2019-09-24	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP17 / CLCP17: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2258 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		730,000.00	460,355.12	Signed								2019-08-05	2019-08-15	2019-08-10						2019-09-21	2019-09-24	2019-10-21	2019-12-10	2019-11-25	2020-01-09	2020-05-23
CLCP18 / CLCP18: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2709 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		790,000.00	441,234.49	Signed								2019-08-05	2019-08-15	2019-08-10						2019-09-21	2019-09-25	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP19 / CLCP19: Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 3393 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		820,000.00	471,887.60	Signed								2019-08-05	2019-08-15	2019-08-10						2019-09-21	2019-09-25	2019-10-21	2019-11-13	2019-11-25	2019-12-24	2020-05-23
CLCP5 / No.5 contract section of Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1237mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		640,800.00	423,598.19	Signed								2019-08-02	2019-03-01	2019-08-07						2019-09-18	2019-03-13	2019-10-18	2019-04-01	2019-11-22	2019-06-11	2022-06-09
JSHT12 / Hangchuan section of Shouchang River in Hangzhou Town: river dredging 3.5km, ecological embankment 3.5km, 3 dams	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,258,200.00	893,255.41	Signed								2019-08-02	2019-05-16	2019-08-07						2019-09-18	2019-06-24	2019-10-18	2019-06-28	2019-11-22	2019-07-25	2020-10-19
CGLC12 / Langchuan Water Supply Extension Networks water supply pipe and related facilities	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		831,343.28	556,508.26	Signed								2019-08-20	2019-08-29	2019-08-25	2019-10-17					2019-10-06	2019-10-09	2019-11-05	2019-10-15	2019-12-10	2019-11-28	2021-03-04
CGPM3 / Chuan'an Rural Water Supply: Pingmen WS: WTP 800m3/d and water supply pipe	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,923,253.73	2,372,373.52	Signed								2020-04-15	2020-05-19	2020-04-20						2020-06-01	2020-06-19	2020-07-01	2020-06-28	2020-08-05	2020-08-12	2021-10-29
CGPS4 / Chuan'an Rural Water Supply: Pingshan WS: water supply pipe and related facilities	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		3,613,029.85	2,186,429.02	Signed								2020-04-15	2020-03-29	2020-04-19						2020-05-31	2020-04-29	2020-06-30	2020-05-12	2020-08-04	2020-07-09	2021-10-28
CGQB6 / Chuan'an Rural Water Supply: Qiaobei WS: water supply pipe and related facilities	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		846,925.37	579,918.97	Signed								2020-04-15	2020-03-29	2020-04-20						2020-06-01	2020-04-29	2020-07-01	2020-05-12	2020-08-05	2020-06-20	2021-10-29
CGLO8 / Chuan'an Rural Water Supply: Linai WS: water supply pipe and related facilities	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,380,537.31	1,372,880.04	Signed								2020-04-15	2020-04-10	2020-04-20						2020-06-01	2020-05-11	2020-07-01	2020-06-10	2020-08-05	2020-07-24	2021-10-29
CGQ59 / Chuan'an Rural Water Supply: Jieshou WS: water supply pipe and related facilities	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,234,805.97	1,103,381.42	Signed								2020-04-15	2020-04-23	2020-04-20						2020-06-01	2020-05-26	2020-07-01	2020-06-15	2020-08-05	2020-07-22	2021-10-29

CGD010 / Chuan'an Rural Water Supply: Qianshuo WS: water supply pipe and related facilities	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							1,552,925.37	1,040,943.17	Signed				2020-04-15	2020-03-29	2020-04-20				2020-06-01	2020-04-30	2020-07-01	2020-05-15	2020-08-05	2020-06-19	2021-10-29
CGX513 / Chuan'an Rural Water Supply: Xiashan WS: WTP 2100m <sup>3</sup> /d and water supply pipe	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							3,224,686.57	2,116,260.70	Signed				2020-04-15	2020-05-19	2020-04-20				2020-06-01	2020-06-19	2020-07-01	2020-06-30	2020-08-05	2020-08-12	2021-10-29
CGJ15 / Chuan'an Rural Water Supply: Jianglia WS: water supply pipe and related facilities	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							3,040,477.61	1,772,679.47	Signed				2020-04-15	2020-04-23	2020-04-20				2020-06-01	2020-05-26	2020-07-01	2020-06-15	2020-08-05	2020-07-22	2021-10-29
JJHT3 / Forest emergency road of 9km in Hanglou Town, width 2.5m	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							667,230.00	467,646.65	Signed				2020-02-09	2020-03-29	2020-02-14				2020-03-27	2020-06-04	2020-04-26	2020-06-08	2020-05-31	2020-07-14	2021-02-25
JJXA4 / Forest emergency road of 13.13km in Xin'anjang Street Office, width 6.0m	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							3,638,773.00	1,897,384.33	Signed				2020-02-09	2020-03-30	2020-02-14				2020-03-27	2020-05-18	2020-04-26	2020-06-02	2020-05-31	2020-07-03	2021-08-24
JJHT / Construction of well and in Hangtou Town. 16247.2m <sup>2</sup>	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							735,007.00	503,107.59	Signed				2020-06-05	2020-06-11	2020-06-10				2020-07-22	2020-07-14	2020-08-21	2020-07-17	2020-09-25	2020-08-20	2021-09-20
JSDT3 / Zhenyuan River in Datong Town: Zhenyuan Section: river dredging 0.14km, ecological embankment 3.37km; Fufang Section: river dredging 0.8km, ecological embankment 1.6km; Songzi Section: river dredging 0.93km, ecological embankment 1.4km; rehabilitation of 10 dams	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							1,934,578.21	1,563,015.66	Signed				2020-06-09	2020-06-24	2020-06-14				2020-07-26	2020-07-28	2020-08-25	2020-08-19	2020-09-29	2020-09-21	2022-03-23
JSDT5 / Fenglia River in Datong Town: river dredging 3.04 km, ecological embankment 5.04km	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							857,074.33	683,147.42	Signed				2020-06-09	2020-06-24	2020-06-14				2020-07-26	2020-07-28	2020-08-25	2020-08-19	2020-09-29	2020-09-21	2021-09-24
JSDT7 / Qingtan River in Datong Town: Chanyang Section: river dredging 4.7km, ecological embankment 8.0km; Qingtan Section: river dredging 1.53km, ecological embankment 3.13km; new construction and rehabilitation of 13 dams	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							2,264,355.53	1,725,333.78	Signed				2020-06-09	2020-06-24	2020-06-14				2020-07-26	2020-07-27	2020-08-25	2020-08-19	2020-09-29	2020-09-21	2022-03-23
CLCP20 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1990 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							660,040.45	500,629.37	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-09	2020-11-06	2020-10-14	2020-12-11	2020-11-03	2021-12-11
CLCP22 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2074 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							929,354.93	705,160.88	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-09	2020-11-06	2020-10-14	2020-12-11	2020-11-03	2021-12-11
CLCP23 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2180 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							858,844.33	656,958.04	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-10	2020-11-06	2020-10-21	2020-12-11	2020-11-23	2021-12-11
CLCP24 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 3552 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							820,368.81	585,371.37	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-10	2020-11-06	2020-10-19	2020-12-11	2020-11-23	2021-12-11
CLCP25 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 4420 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							918,081.04	631,126.56	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-12	2020-11-06	2020-10-14	2020-12-11	2020-11-03	2021-12-11
CLCP26 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2395 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							822,906.72	576,451.72	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-13	2020-11-06	2020-10-20	2020-12-11	2020-11-23	2021-12-11
CLCP27 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1409 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							899,270.15	617,461.79	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-13	2020-11-06	2020-10-20	2020-12-11	2020-11-23	2021-12-11
CLCP28 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 688 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							827,330.45	565,139.95	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-14	2020-11-06	2020-10-20	2020-12-11	2020-11-23	2021-12-11
CLCP29 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1032 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							877,186.57	584,524.79	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-15	2020-11-06	2020-10-21	2020-12-11	2020-11-23	2021-12-11
CLCP30 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 983 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							848,068.51	547,782.53	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-15	2020-11-06	2020-10-21	2020-12-11	2020-11-23	2021-12-11
CLCP33 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 953mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope							848,462.39	548,053.98	Signed				2020-08-21	2020-09-08	2020-08-26				2020-10-07	2020-10-16	2020-11-06	2020-10-19	2020-12-11	2020-11-23	2021-12-11

CLCP34 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 3098 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		750,528.06	489,913.52	Signed			2020-08-21	2020-09-08	2020-08-26			2020-10-07	2020-10-15	2020-11-06	2020-10-21	2020-12-11	2020-11-23	2021-12-11
CLCP35 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1748 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		756,140.15	486,065.32	Signed			2020-08-21	2020-09-08	2020-08-26			2020-10-07	2020-10-19	2020-11-06	2020-10-20	2020-12-11	2020-11-23	2021-12-11
CLCP37 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 359.7mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		800,711.34	519,513.88	Signed			2020-08-21	2020-09-08	2020-08-26			2020-10-07	2020-10-20	2020-11-06	2020-10-27	2020-12-11	2020-11-23	2021-12-11
CLCP36 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 4021 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		695,193.73	446,225.56	Signed			2020-08-21	2020-09-08	2020-08-26			2020-10-07	2020-10-20	2020-11-06	2020-10-27	2020-12-11	2020-11-23	2021-12-11
CW9P5 / Chuan'an Rural Water Supply/Wirrig WS: water supply pipe and related facilities	IBRD / 85560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		4,876,131.04	3,841,703.83	Signed			2020-09-04	2020-09-25	2020-09-09			2020-10-21	2020-10-27	2020-11-20	2020-12-07	2020-12-25	2021-01-14	2022-03-20
CGFK14 / Chuan'an Rural Water Supply/Wirrig WS: water supply pipe and related facilities	IBRD / 85560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		5,347,981.79	5,418,540.65	Signed			2020-09-04	2020-09-25	2020-09-09			2020-10-21	2020-10-27	2020-11-20	2020-12-07	2020-12-25	2021-01-15	2022-03-20
JUDT1 / Bridge rehabilitation in Datong Town: 12 bridges along Qingtan River and Zhenyuan River, with rehabilitation area of 1237.5m2	IBRD / 85560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		906,241.00	0.00	Canceled			2020-02-16		2020-02-21			2020-04-03		2020-05-03		2020-06-07		2021-06-02
JUDT1-1 / Bridge rehabilitation in Datong Town: 12 bridges along Qingtan River and Zhenyuan River, with rehabilitation area of 1237.5m2	IBRD / 85560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		906,241.00	800,288.17	Signed			2020-12-27	2021-01-15	2021-01-01			2021-02-12	2021-03-02	2021-03-14	2021-03-05	2021-04-18	2021-04-14	2022-04-13
JLFH8 / Forest fire pool/building 20 forest fire pools in project area	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		166,900.00	0.00	Canceled					2019-08-10						2019-10-05			2020-04-20
CLCP21 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1531 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		799,567.16	572,649.23	Signed			2021-01-08	2021-01-06	2021-01-13			2021-02-24	2021-02-04	2021-03-26	2021-02-19	2021-04-30	2021-03-08	2023-10-31
CLCP31 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1014 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		841,970.15	542,314.76	Signed			2021-01-08	2021-01-06	2021-01-13			2021-02-24	2021-02-05	2021-03-26	2021-02-19	2021-04-30	2021-03-08	2023-10-31
CLCP32 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1035 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		846,417.91	522,625.83	Signed			2021-01-08	2021-01-06	2021-01-13			2021-02-24	2021-02-05	2021-03-26	2021-02-19	2021-04-30	2021-03-08	2023-10-31
CGBM7 / Chuan'an Rural Water Supply: Baima WS: WTP 6 Qm3/d and water supply pipe	IBRD / 85560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,102,345.67	2,096,339.82	Signed			2021-08-23	2021-08-25	2021-08-28			2021-10-09	2021-09-28	2021-11-08	2021-10-25	2021-12-13	2021-11-30	2023-03-08
CGZT16 / Chuan'an Rural Water Supply: Zitong No.2 WS: WTP 200m3/d and water supply pipe	IBRD / 85560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	4,931,122.54	4,557,563.04	Signed			2021-08-23	2021-08-25	2021-08-28			2021-10-09	2021-09-27	2021-11-08	2021-11-03	2021-12-13	2021-11-24	2023-03-08
CLCP38 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 3424 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	843,611.94	715,316.64	Signed			2021-09-10	2021-09-07	2021-09-15			2021-10-27	2021-10-08	2021-11-26	2021-10-18	2021-12-31	2021-12-01	2024-05-10
CLCP39 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1348 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	930,880.60	822,784.42	Signed			2021-09-10	2021-09-08	2021-09-15			2021-10-27	2021-10-08	2021-11-26	2021-10-18	2021-12-31	2021-12-01	2024-05-10
CLCP40 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2168 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	612,447.76	528,414.20	Signed			2021-09-10	2021-09-08	2021-09-15			2021-10-27	2021-10-09	2021-11-26	2021-10-18	2021-12-31	2021-12-01	2024-05-10
CLCP41 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1888 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	811,223.88	772,026.24	Signed			2021-09-10	2021-09-08	2021-09-15			2021-10-27	2021-10-09	2021-11-26	2021-10-18	2021-12-31	2021-12-01	2024-05-10
CLCP42 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2330 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	751,701.49	641,693.63	Signed			2021-09-10	2021-09-08	2021-09-15			2021-10-27	2021-10-10	2021-11-26	2021-10-12	2021-12-31	2021-12-01	2024-05-10
CLCP43 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1898 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	798,940.30	691,054.67	Signed			2021-09-10	2021-09-09	2021-09-15			2021-10-27	2021-10-11	2021-11-26	2021-10-13	2021-12-31	2021-12-01	2024-05-10
CLCP44 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 1560 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	739,447.76	657,677.86	Signed			2021-09-10	2021-09-07	2021-09-15			2021-10-27	2021-10-12	2021-11-26	2021-12-02	2021-12-31	2021-12-18	2024-05-10
CLCP45 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2774 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,057,716.42	872,045.18	Signed			2021-09-10	2021-09-07	2021-09-15			2021-10-27	2021-10-12	2021-11-26	2021-10-27	2021-12-31	2021-12-01	2024-05-10
CLCP46 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 2874 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	651,761.19	659,390.51	Signed			2021-09-10	2021-09-07	2021-09-15			2021-10-27	2021-10-13	2021-11-26	2021-12-02	2021-12-31	2021-12-20	2024-05-10
CLCP47 / Chun'an Forest Ecological Rehabilitation Project: Forest greening and renovation of 795 mu	IBRD / 85560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)	780,611.94	722,394.71	Signed			2021-09-10	2021-09-09	2021-09-15			2021-10-27	2021-10-13	2021-11-26	2021-10-27	2021-12-31	2021-12-01	2024-05-10



JLZT3 / No.3 contract section of Jiande Newly Added Forest Greening and Renovation Project Per the Mid-term Review: forest greening and renovation of 3031 mu	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,233,916.12	0.00	Under Implementation				2022-11-01	2022-11-10	2022-11-06	2022-11-10			2022-12-18	2022-12-13	2023-01-17	2023-01-03	2023-02-21	2024-06-15
JJXX1 / Phase II of West-line Water Supply Project/Pipeline from Xinjiang No. 2 Water Treatment Plant to West-line Pumping Station and connection pipe)	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	10,638,737.19	0.00	Pending Implementation				2023-02-03		2023-02-08			2023-03-22		2023-04-21		2023-05-26	2023-12-22	
JJXX2 / Phase II of West-line Water Supply Project/Pipeline from West-line Pumping Station to Dacuyan Market Town)	IBRD / 88560	Component 2: Water Resources Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	10,362,044.78	0.00	Pending Implementation				2023-02-03		2023-02-08			2023-03-22		2023-04-21		2023-05-26	2023-12-22	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
JNZZ1 / Surface pollution control for planting industry (equipments including solar insecticidal light and insect sticky board)	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		647,500.00	423,659.47	Signed					2019-01-10	2019-03-20	2019-01-15					2019-02-26	2019-04-28	2019-03-28	2020-05-22	2019-05-02	2020-09-27	2024-04-05
JLFH7 / Procuring of forest fire prevention GIS monitoring and early warning system and other equipments	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		579,300.00	0.00	Canceled					2019-01-10	2019-11-27	2019-01-15					2019-02-26		2019-03-28		2019-05-02		2019-10-29
JLFH7 / Procuring of forest fire prevention GIS monitoring and early warning system and other equipments	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		382,300.00	399,449.64	Signed							2019-08-10								2019-10-05	2020-03-25	2020-04-02	
CNSB1 / PROCUREMENT OF AGRICULTURAL DEVICES, LIKE Fields/Area Measure device filing cabinet, etc.	IBRD / 88560	Component 1: Landscape Management Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,970.15	5,691.64	Completed															2020-06-10	2020-08-13	2020-12-07	2020-09-11
CHJC1-2 / Construction of automatic hydrological and water quality observation stations and monitoring information platform for the Shangwu watershed. Construction and maintenance of two automatic hydrological and water quality observation stations; dev	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		552,238.81	540,648.62	Signed					2022-01-30	2022-04-06	2022-02-04	2022-04-21				2022-03-18	2022-05-06	2022-04-17	2022-07-19	2022-05-22	2022-08-15	2024-05-31
JHJC1-3 / Supporting Instruments and Equipment for the 5 headwaters River Basin Water Ecological Monitoring System	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,535,820.90	1,373,135.62	Signed					2022-02-11	2022-05-17	2022-02-16	2022-05-17				2022-03-30	2022-07-26	2022-04-29	2022-07-29	2022-06-03	2022-08-30	2024-05-31

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CAIY2 / Chun'an County: External Environment Monitoring External environment monitoring, preparation of environment monitoring report	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Consultant Qualification Selection	Open - National		144,700.00	129,490.81	Signed	2018-12-20	2019-08-18	2019-01-10		2019-02-23	2019-11-04							2019-03-25	2019-12-20	2019-04-29	2019-12-24	2024-06-21	
JOY2 / Jiande City: External Environment Monitoring External environment monitoring, preparation of environment monitoring report	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Consultant Qualification Selection	Open - National		35,800.00	33,811.49	Signed	2018-12-20	2019-08-19	2019-01-10		2019-02-23	2020-01-08							2019-03-25	2020-03-23	2019-04-29	2020-03-23	2024-06-21	
ZJY1-6 / Project Management Consulting Services: project management (support for bidding and deal with the contract, contract variation management, construction management and payment review), preparation of the Progress Report for WB.	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Quality And Cost-Based Selection	Open - International		500,000.00	504,000.00	Signed	2018-12-30	2019-03-18	2019-01-20	2019-04-29	2019-03-05	2019-08-26			2019-04-02	2019-10-15	2019-05-02	2019-10-15	2019-06-06	2019-12-04	2019-07-11	2020-01-15	2024-06-30	
CHJC2 / Chun'an and Jiande Environment Monitoring Project (Result monitoring) Resurvey monitoring for water conservancy project, forest project and agriculture project of Chun'an County and Jiande City	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Quality And Cost-Based Selection	Open - International		840,000.00	694,061.44	Signed	2019-06-30	2019-11-22	2019-07-21		2019-08-18	2020-01-14			2019-09-15	2020-04-08	2019-09-22	2020-04-10	2019-10-13	2020-05-06	2019-11-17	2020-06-09	2024-07-13	
JJY1 / Study on Three Forestry Issues	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Consultant Qualification Selection	Open - National		238,224.00	189,176.93	Signed	2020-02-09	2020-03-03	2020-03-01		2020-04-14	2020-12-22							2020-05-14	2021-01-28	2020-06-18	2021-01-28	2023-12-31	
CHJC1-1 / Chun'an Environment Monitoring Project: Monitoring top-level design, monitoring, data management, evaluation and consultation service in Shangwu watershed.	IBRD / 88560	Component 3: Institutional Capacity Building, Monitoring and Project Management	Post	Quality And Cost-Based Selection	Open - International		373,134.33	378,884.54	Signed	2020-12-10	2021-02-23	2020-12-31	2021-04-26	2021-02-04	2021-05-26			2021-03-06	2021-07-13	2021-03-13	2021-07-19	2021-04-03	2021-08-06	2021-05-08	2021-08-31	2024-06-30	

CLY1 / Chun'an Forest Ecological Rehabilitation Project: Study on Effect of Forest Ecosystem Restoration, Study on Ecological Afforestation Techniques in Mann Mountain	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection	Open - National	49,253.73	50,892.58	Signed	2021-01-30	2021-03-01	2021-02-20									2021-05-05	2021-04-27	2021-06-09	2021-05-27	2023-12-31	
JHJC1-1 / Shouchang River Basin Water Ecological Monitoring System Overall Design and Whole Process Consultation Service	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection	Open - National	268,656.72	264,100.24	Signed	2021-03-30	2021-03-29	2021-04-20									2021-07-03	2021-05-30	2021-08-07	2021-06-18	2024-06-30	
ZJY2 / Study on Practice of WB Projects and Integrated River Basin Management in Zhejiang Province	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection	Open - National	200,000.00	198,927.81	Signed	2021-11-18	2021-10-12	2021-12-09									2022-02-21	2021-12-01	2022-03-28	2021-12-20	2023-03-28	
CHJC1-3 / Water quality monitoring of the Shangwu Watershed: Monthly water quality monitoring at twenty-nine sites from the Shangwu watershed; Collecting monthly hydrological and water quality parameters	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection	Open - National	149,253.73	119,483.23	Signed	2022-01-30	2022-03-29	2022-02-20	2022-04-20	2022-04-05	2022-05-17						2022-05-05	2022-06-06	2022-06-09	2022-06-24	2024-05-31	
CHJC1-4 / Runoff observation and field experiments in typical plots from the Shangwu watershed: Constructing six standard runoff plots; Collecting basic data; Carrying out nitrogen and phosphorus loss experiments	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection	Open - National	268,656.72	256,252.63	Signed	2022-01-30	2022-03-29	2022-02-20	2022-04-20	2022-04-05	2022-06-30						2022-05-05	2022-07-18	2022-06-09	2022-08-02	2024-05-31	
JHJC1-2 / Develop a water ecological monitoring system platform in the Shouchang River Basin.	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Quality And Cost-Based Selection	Open - International	970,149.25	973,051.54	Signed	2022-02-11	2022-05-10	2022-03-04	2022-05-25	2022-04-17	2022-06-23			2022-05-15	2022-08-05	2022-06-14	2022-08-10	2022-07-19	2022-08-26	2022-08-23	2022-09-29	2024-05-31
JHJC1-4 / Shouchang River Basin Water Ecological Manual Sampling and Monitoring Service	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection		253,731.34	235,394.68	Signed	2022-02-11	2022-05-11	2022-03-04	2022-05-25	2022-04-17	2022-06-22						2022-05-17	2022-08-04	2022-06-21	2022-08-24	2024-05-31	
CLY3 / Study on pine wood nematode disease and its vector longicorn insecticide control technology. Study on the key technology of artificially attracting beneficial birds such as woodpeckers to prevent and control longicorn beetles. Cultivation of Poria cocos	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection	Open - National	268,656.72	247,123.88	Signed	2022-08-01	2022-07-21	2022-08-22	2022-07-27	2022-10-05	2022-08-19						2022-11-04	2022-09-08	2022-12-09	2022-09-26	2024-04-30	
JLY2 / Integrated Prevention and Control Experiment for Pine Wood Nematode Disease in Jiande County	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Consultant Qualification Selection	Open - National	125,253.73	0.00	Pending Implementation	2023-02-03		2023-02-24		2023-04-09							2023-05-09		2023-06-13		2023-12-30	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify / Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CA/Y1 / Chun'an County: External Resettlement Monitoring - External resettlement and land acquisition monitoring, preparation of resettlement report	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Individual Consultant Selection	Limited		143,300.00	80,130.50	Signed	2018-12-20	2019-08-27	2018-12-25	2019-12-04	2019-01-15	2020-01-06	2019-02-19	2020-01-06	2024-06-22	
JLY1 / Jiande City: External Resettlement Monitoring - External resettlement and land acquisition monitoring, preparation of resettlement report	IBRD / 88560	Component 3: Institutional Capacity Building, Monthly and Project Management	Post	Individual Consultant Selection	Limited		35,800.00	60,091.00	Signed	2018-12-20	2019-05-06	2018-12-25	2019-12-20	2019-01-15	2020-01-14	2019-02-19	2020-01-14	2024-06-22	