

Summarized Procurement Plan

I. General

1. **Project Name:** Integrated Cities and Urban Development Project (ICUD)
2. **Period covered by this procurement plan:** First 18 months

II. Goods and Non-consulting Services

1. **Procurement Methods and Prior Review Thresholds:** Procurement Decisions subject to Prior Review by

the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Category	Method of Procurement	Threshold (US\$ Equivalent)	Prior Review Threshold (US\$ Equivalent)
Goods	ICB	No threshold	All contracts above \$1,000,000
	NCB	<500,000	None
	Shopping	<100,000	None
	Direct Contracting	No threshold	All contracts
Non-consulting services	ICB	No threshold	All contracts above \$1,000,000
	NCB	<1,000,000	None
	Shopping	<100,000	None
	Direct Contracting	No threshold	All contracts

III. Selection of Consultants

1. **Selection Methods and Prior Review Thresholds:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Category	Selection Method	Threshold (US\$ Equivalent)	Prior Review Threshold (US\$ Equivalent)
Consulting Services Firms	QCBS/QBS	No threshold	All contracts above \$500,000
	FBS/CQS/LCS	<200,000	None
	Sole Source	No threshold	All contracts
Individuals	IC	No threshold	All contracts above \$200,000
	Sole Source	No threshold	All contracts

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **All Terms of Reference shall be subject to the World Bank's clearance.**

PROCUREMENT PLAN West Bank and Gaza : GZ-Integrated Cities and Urban Development Project

General Information

Country: West Bank and Gaza Bank's Approval Date of the Original Procurement Plan: 2016-08-17
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-24
 Project ID: P150991 GPN Date: 2016-08-17
 Project Name: GZ-Integrated Cities and Urban Development Project
 Loan / Credit No: / , TF / A2846
 Executing Agency(ies) Municipal Development and Lending Fund

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GZ-MDLF-246049-CW-RFQ / Construction of cardboard and paper sorting facility - Bethlehem Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	86,450.00	Terminated							2021-08-27	2021-08-26							2021-10-22	2021-09-26	2022-01-20	
GZ-MDLF-271214-CW-RFQ / Rehabilitation of Pedestrian - Friendly Street in Kamallah and Al-Bireh Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Other (with field for explanation)	0.00	Pending Implementation							2022-01-26								2022-02-15		2022-05-16	
GZ-MDLF-271210-CW-RFQ / Rehabilitation of Internal Roads and Traffic Lights in Hebron Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Other (with field for explanation)	0.00	Pending Implementation							2022-01-26								2022-02-15		2022-05-16	
GZ-MDLF-271208-CW-RFQ / Rehabilitation of Gaza City Central Park	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Other (with field for explanation)	0.00	Pending Implementation							2022-01-30								2022-02-19		2022-05-20	
GZ-MDLF-271215-CW-RFQ / Construction of Bus-Stops in Nablus Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Other (with field for explanation)	0.00	Pending Implementation							2022-01-30								2022-02-19		2022-05-20	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GZ-MDLF-841-GO-RFQ / Supply of Office Furniture.	/	Component No. 2: Project Implementation Support and Management Cost	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,109.96	Completed							2016-10-06	2017-03-16							2016-12-01	2017-03-30	2017-05-30	2017-04-12
GZ-MDLF-840-GO-RFQ / Supply of Hardware	/	Component No. 2: Project Implementation Support and Management Cost	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,518.00	Completed							2016-10-05	2017-03-01							2016-11-30	2017-03-20	2017-05-29	2017-05-03
GZ-MDLF-2666-GO-RFQ / Supply of Hardware for the Technical Supervisor.	/	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,767.00	Completed							2016-10-23	2016-10-25							2016-12-18	2016-11-03	2017-06-16	2016-11-08
GZ-MDLF-5595-GO-RFQ / Provision of Adobe Design Package and GIS software for the project.	TF / A2846	Component No. 2: Project Implementation Support and Management Cost	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled							2017-03-06								2017-05-01		2017-10-28	
GZ-MDLF-33859-GO-RFQ / Supply of Total Station for Gaza Municipality	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Terminated							2017-11-10	2017-12-03							2018-01-05	2017-12-26	2018-07-04	
GZ-MDLF-41088-GO-RFQ / Supply of Hardware for the Technical Coordinator at MOLG	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,487.00	Completed							2018-01-01	2018-01-30							2018-02-19	2018-02-12	2018-03-21	2018-03-06
GZ-MDLF-842-GO-RFQ / Supply of Hardware for Gaza	/	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled							2016-10-05								2016-11-30		2017-05-29	
GZ-MDLF-57568-GO-RFQ / Supply of hardware to support development of integrated GIS database/Hebron Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope		29,991.00	Completed							2018-06-06	2018-06-24							2018-08-01	2018-08-08	2018-09-30	2018-10-31
GZ-MDLF-57569-GO-RFQ / Supply of Hardware to support Integrated Planning in Gaza Municipality	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope		13,990.00	Completed							2018-04-25	2018-07-23							2018-06-20	2018-08-28	2018-08-19	2019-01-13
GZ-MDLF-67743-GO-RFQ / Supply of Tow Total Stations for Gaza Municipality	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Direct Selection	Direct			37,324.00	Completed					2018-06-25	2018-07-15	2018-06-30	2018-07-17							2018-08-04	2018-07-24	2019-01-31	2018-08-02
GZ-MDLF-185208-GO-RFQ / Supply of a Central Cardboard Baler Machine for Bethlehem Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2021-02-20								2021-04-17		2021-08-15	
GZ-MDLF-164011-GO-DIR / Supply of Software for Traffic Modelling	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Direct Selection	Direct			87,472.10	Completed					2020-09-01	2020-04-19	2020-09-06	2020-11-23							2020-10-11	2020-12-20	2021-04-09	2021-04-29
GZ-MDLF-201708-GO-RFQ / Supply of hardware for the ICDU team	TF / A2846	Component No. 2: Project Implementation Support and Management Cost	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,575.00	Completed							2020-11-09	2020-11-30							2021-01-04	2021-02-02	2021-02-03	2021-03-30
GZ-MDLF-222287-GO-RFQ / Acquisition of an aerial photo for Gaza city	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Request for Quotations	Limited	Single Stage - One Envelope		58,800.00	Signed							2021-03-15	2021-03-24							2021-05-10	2021-06-16	2021-09-07	

GZ-MDLF-105921-CS-QCBS / Prepare a Comprehensive Public Transportation Plan for Ramallah and Al Bireh Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	238,480.00	Completed	2019-03-31	2019-06-10	2019-04-21	2019-06-16	2019-06-04	2019-07-15			2019-07-02	2019-09-09	2019-08-01	2019-09-19	2019-09-05	2019-09-25	2019-10-10	2019-11-05	2020-10-09	2021-06-16
GZ-MDLF-105935-CS-CQS / Extension of the Traffic and Transportation Plan for Ramallah, Al-Bireh, and Betunia to include Surda-Abu Qash	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	29,998.00	Completed	2019-03-31	2019-04-30	2019-04-21		2019-06-04	2019-06-10							2019-07-04	2019-07-01	2019-08-08	2019-07-10	2019-12-06	2019-11-10
GZ-MDLF-105937-CS-QCBS / Strategic Environmental and Social Assessment for the five targeted urban areas in West Bank & Gaza	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	214,704.00	Completed	2019-03-31	2019-06-26	2019-04-21	2019-07-08	2019-06-04	2019-08-26			2019-07-02	2019-10-21	2019-08-01	2019-11-19	2019-09-05	2019-11-14	2019-10-10	2019-12-15	2020-06-06	2021-08-25
GZ-MDLF-106015-CS-CQS / Development Plan for the Water Front for Gaza City	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2020-09-01	2020-09-22		2020-11-05									2020-12-05		2021-01-26		2021-05-26	
GZ-MDLF-153610-CS-QCBS / Developing a Sustainable Tourism Development Plan for Bethlehem Urban area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	382,730.44	Signed	2020-06-01	2020-07-29	2020-06-22		2020-08-05	2020-09-09			2020-09-02	2020-11-01	2020-10-02	2020-11-24	2020-11-06	2020-12-24	2020-12-11	2021-02-09	2021-08-08	
GZ-MDLF-164003-CS-CQS / Local Technical consultant for Pilot Project for Cardboard and Paper Sorting- Bethlehem Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	19,923.00	Signed	2020-10-01	2020-12-17	2020-10-22		2020-12-05	2021-02-03							2021-01-04	2021-03-23	2021-02-08	2021-03-29	2022-02-07	
GZ-MDLF-201725-CS-CQS / Assessment of IT-GIS Environment for the ICUD Targeted Urban Areas	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	17,400.00	Completed	2020-11-04	2020-11-12	2020-11-25		2021-01-08	2020-12-07							2021-02-07	2021-01-10	2021-03-14	2021-01-10	2021-09-10	2021-08-15
GZ-MDLF-210299-CS-CQS / Public Awareness Campaign Cardboard and paper sorting-Bethlehem Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	21,450.00	Signed	2020-12-20	2020-12-27	2021-01-10		2021-02-23	2021-02-02							2021-03-25	2021-05-12	2021-04-29	2021-05-24	2021-07-28	
GZ-MDLF-164006-CS-QCBS / LTC for Sustainable Urban Growth Pilot Projects: Gaza, Hebron, Ramallah-Al-Bireh, and Nablus Urban Areas	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	68,998.59	Signed	2020-05-01	2021-01-21	2020-05-22		2020-07-05	2021-03-04			2020-08-02	2021-04-11	2020-09-01	2021-04-26	2020-10-06	2021-04-28	2020-11-10	2021-05-20	2021-07-08	
GZ-MDLF-222297-CS-CQS / Providing Capacity Building Training for ICUD Targeted Urban Areas	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2021-03-10		2021-03-31		2021-05-14								2021-06-13		2021-07-18		2022-01-14	
GZ-MDLF-222299-CS-QCBS / City center development plan for Gaza	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - National	42,970.00	Signed	2021-03-25	2021-09-12	2021-04-15		2021-05-29	2021-10-06			2021-06-26	2021-11-03	2021-07-26	2021-11-14	2021-08-30	2021-11-17	2021-10-04	2021-12-06	2022-10-04	
GZ-MDLF-222301-CS-QCBS / Joint strategic spatial & investment plan for the targeted urban areas	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2021-03-31		2021-04-21		2021-06-04				2021-07-02		2021-08-01		2021-09-05		2021-10-10		2022-10-10	
GZ-MDLF-163991-CS-QCBS / Joint Spatial Framework with Capital Investment Plans for the targeted Urban areas	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2020-10-01		2020-10-22		2020-12-05				2021-01-02		2021-02-01		2021-03-08		2021-04-12		2022-01-07	
GZ-MDLF-242981-CS-CQS / Joint strategic spatial & investment plan for the targeted urban areas	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	290,000.00	Signed	2021-07-15	2021-08-05	2021-08-05		2021-09-18	2021-09-01							2021-10-18	2021-09-30	2021-11-22	2021-10-05	2022-06-20	
GZ-MDLF-246036-CS-CQS / Developing a computerized system for the maintenance and operation of water / waste-water stations in Gaza city	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2021-09-01		2021-09-22		2021-11-05								2021-12-05		2022-01-09		2022-08-07	
GZ-MDLF-246050-CS-CQS / Design and development of shared urban Geo database for the targeted four urban areas	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Consultant Qualification Selection	Open - National	125,000.00	Signed	2021-08-15	2021-09-01	2021-09-05		2021-10-19	2021-10-05							2021-11-18	2021-11-01	2021-12-23	2021-11-08	2022-08-20	

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GZ-MDLF-851-CS-INDV / Hiring of Technical GIS Data Storage Specialist	/	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open - National		145,848.00	Signed	2017-01-01	2017-01-01	2017-02-19	2017-01-26	2017-03-12	2017-01-31	2017-04-16	2017-03-01	2017-10-13		
GZ-MDLF-225-CS-INDV / Technical Supervisor within MOLG.	/	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open - National		32,000.00	Terminated	2016-06-29	2016-06-22	2016-08-16	2016-10-09	2016-09-06	2016-10-10	2016-10-11	2016-10-15	2017-04-09		
GZ-MDLF-844-CS-INDV / Hiring of Local Coordinator-Bethlehem Urban Area	/	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open - National		32,775.00	Terminated	2016-11-29	2016-11-17	2017-01-17	2017-02-20	2017-02-07	2017-02-22	2017-03-14	2017-03-01	2017-09-10		
GZ-MDLF-845-CS-INDV / Hiring of Local Coordinator - Hebron Urban Area	/	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open - National		139,245.00	Signed	2016-11-29	2016-11-17	2017-01-17	2017-01-30	2017-02-07	2017-01-30	2017-03-14	2017-03-01	2017-09-10		

GZ-MDLF-848-CS-INDV / Hiring of Local Coordinator - Nablus Urban Area	/	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open - National		126,000.00	Signed	2016-11-29	2016-11-17	2017-01-17	2017-01-19	2017-02-07	2017-01-26	2017-03-14	2017-02-01	2017-09-10	
GZ-MDLF-15955-CS-INDV / Institutional Assessment of RAB Joint Cooperation Unit	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open		3,782.00	Terminated	2017-05-25	2017-07-12	2017-07-13	2017-09-14	2017-08-03	2017-09-14	2017-09-07	2017-09-20	2018-03-06	
GZ-MDLF-31862-CS-INDV / Hiring of Local Coordinator at MQLG	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open		51,527.00	Terminated	2017-11-05	2017-12-03	2017-12-24	2017-12-03	2018-01-14	2017-12-04	2018-02-18	2017-12-14	2019-02-18	
GZ-MDLF-24713-CS-INDV / ICUD Technical Supervisor	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open		0.00	Canceled	2017-08-13		2017-09-17		2017-09-22		2017-10-01		2018-10-01	
GZ-MDLF-57570-CS-INDV / Prepare the TOR for a Comprehensive Public Transportation Plan for Ramallah and Al Bireh Urban Area and Expand the RAB Mobility Plan to include Surda Abu Qash Town	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		4,200.00	Completed	2018-05-15	2018-05-28	2018-05-20	2018-05-19	2018-05-27	2018-06-11	2018-06-17	2018-07-11	2018-07-17	2018-08-10
GZ-MDLF-63644-CS-INDV / Hiring of Local Coordinator - Bethlehem Urban Area	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open		80,988.00	Signed	2018-05-25	2018-05-29	2018-06-23	2018-06-28	2018-07-14	2018-08-01	2018-08-18	2018-08-01	2019-03-16	
GZ-MDLF-69297-CS-INDV / Prepare a conceptual Spatial Framework for the urban areas targeted with ICUD project	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		7,680.00	Completed	2018-07-19	2018-07-15	2018-07-24	2018-07-18	2018-08-14	2018-07-22	2018-09-18	2018-07-22	2018-10-18	2018-10-07
GZ-MDLF-78343-CS-INDV / Personnel Skills & Team Building Training	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		1,600.00	Completed	2018-12-01	2019-05-22	2018-12-06	2019-05-29	2018-12-27	2019-07-10	2019-01-31	2019-07-25	2019-03-02	2019-09-24
GZ-MDLF-82654-CS-CDS / Introductory Training Course in Transportation Planning	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Direct Selection	Direct		11,645.00	Completed	2018-11-01	2018-10-16	2018-11-11				2019-01-15	2018-11-01	2019-03-12	2018-12-20
GZ-MDLF-82673-CS-CDS / Introductory Training Course in Urban Planning	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Direct Selection	Direct		16,440.00	Completed	2018-11-01	2018-10-16	2018-11-11				2019-01-15	2018-11-01	2019-03-12	2018-12-20
GZ-MDLF-153582-CS-CDS / Institutional Development Adviser	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Direct		40,800.00	Completed	2020-02-02	2020-01-22	2020-02-12	2020-01-27	2020-03-04	2020-02-11	2020-04-08	2020-02-15	2020-10-05	2020-12-15
GZ-MDLF-163998-CS-CDS / Senior Urban Adviser	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Direct		56,920.00	Signed	2020-05-01	2020-05-27	2020-05-11	2020-06-02	2020-06-01	2020-06-02	2020-07-06	2020-06-15	2021-01-02	
GZ-MDLF-185235-CS-INDV / Hiring of Local Coordinator at MQLG	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		15,200.00	Signed	2020-08-01	2020-07-29	2020-08-06	2020-09-02	2020-08-27	2020-08-30	2020-10-01	2020-09-06	2021-06-28	
GZ-MDLF-185236-CS-INDV / Communication and Public Relation Specialist	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open		5,535.00	Completed	2020-08-01	2020-07-29	2020-09-19	2020-11-05	2020-10-10	2020-11-19	2020-11-14	2020-11-22	2021-08-11	2021-11-08
GZ-MDLF-164008-CS-QCBS / Prepare the Spatial development Framework for Gaza City	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-10-01		2020-11-19		2020-12-10		2021-01-14		2021-09-11	
GZ-MDLF-201721-CS-INDV / Junior Urban Planner @ MQLG	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		11,550.00	Completed	2020-11-04	2020-11-12	2020-11-09	2020-11-30	2020-11-30	2020-11-30	2021-01-04	2020-12-01	2021-07-03	2021-07-05
GZ-MDLF-222304-CS-INDV / Practical Training on Market-Oriented Urban Planning	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Direct		17,325.00	Completed	2021-03-15	2021-03-24	2021-03-25	2021-03-31	2021-04-15	2021-03-29	2021-05-20	2021-04-06	2021-11-16	2021-08-31
GZ-MDLF-233801-CS-INDV / Technical Support and Capacity Building for the Pilot Project "Installation of Solar Photovoltaic Systems for Targeted Urban Areas in West Bank"	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		31,200.00	Signed	2021-06-01	2021-05-27	2021-06-06	2021-06-10	2021-06-27	2021-06-14	2021-08-01	2021-06-25	2022-04-28	
GZ-MDLF-233803-CS-INDV / Technical Support and Capacity Building for the Pilot Project "Installation of Solar Photovoltaic Systems for Gaza Urban Area"	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		7,000.00	Signed	2021-06-01	2021-05-27	2021-06-06	2021-05-21	2021-06-27	2021-07-11	2021-08-01	2021-07-25	2022-01-28	
GZ-MDLF-246031-CS-INDV / Institutional Development Consultant	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		9,000.00	Terminated	2021-08-01	2021-08-16	2021-08-06	2021-08-17	2021-08-27	2021-09-15	2021-10-01	2021-09-21	2022-02-28	
GZ-MDLF-246045-CS-INDV / Regional Urban Development Adviser-Gaza City Development Plan	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		0.00	Canceled	2021-09-08		2021-09-13		2021-10-04		2021-11-08		2022-06-06	
GZ-MDLF-246048-CS-INDV / Urban Development Expert - Gaza City Development Plan	TF / A2846	Component No. 1: Planning for Sustainable Urban Growth	Post	Individual Consultant Selection	Limited		10,500.00	Signed	2021-09-01	2021-10-14	2021-09-06	2021-10-17	2021-09-27	2021-10-26	2021-11-01	2021-11-01	2022-05-30	