

HP State Roads Tr Program Procurement Eighteen m

1. **Procurement for the project will be carried out in accordance with the World Bank’s Procurement Regulations for IPF Borrowers, July 2016, Revised November 2017 and August 2018 and applicable to Investment Project Financing (IPF).** The project will be subject to the World Bank’s Anticorruption Guidelines, dated October 15, 2006, as revised in January 2011 and July 2016.
2. **A Project Procurement Strategy for Development (PPSD) has been prepared for the project.** Extensive market analysis has been carried out for different packages of procurement. Decisions on packages and lots are made to ensure adequate participation of bidders. Consultancy contracts are framed based on market research and packaging decided in terms of scope of services and period. Based on the needs assessment, the project has decided to use Government e Marketplace [GeM] for procurement of Goods up to US\$ 100,000 and as mentioned under National Procurement Procedures at para 9 below. Based on risk and market analysis, the procurement plan has been prepared to set out the selection methods to be followed by the Borrower during project implementation in the procurement of Works, Goods, IT system procurement, non-consulting and consulting services financed by the World Bank.
3. **The table below describes various procurement methods to be used for activities financed by the loan.** The thresholds (Table 11) indicated in apply to the initial 18-months of implementation period and are based on the procurement performance of the project; these thresholds may be subsequently modified.

Table 1: Procurement Thresholds

Procurement Approaches and Methods	Thresholds (US\$ equivalent)
Open international (Works)	> 40 million
Open national (Works)	> 100,000 and up to 40 million
Open international (goods, IT system, and non-consulting services)	> 3 million
Open national (goods, IT system, and non-consulting services)	> 100,000 and up to 3 million
National request for quotation (goods, IT system, works & non-consulting services)	Up to 100,000
Direct selection	No threshold; For Works; Goods/non-consulting services/IT system: According to paragraphs 6.8–6.10 of the Regulations; For consultants: According to paragraphs 7.13–7.15 of the Regulations

Procurement Approaches and Methods	Thresholds (US\$ equivalent)
Shortlist of national consultants	Up to 800,000

4. **Procurement prior-review thresholds.** The World Bank will prior review the following contracts:
 - (a) Works (including turnkey, supply and installation of plant and equipment and PPP) : All contracts more than US\$ 40 million equivalent
 - (b) Goods and IT system: All contracts more than US\$2 million equivalent
 - (c) Non-consulting services: All contracts more than US\$2 million equivalent
 - (d) Consultants: All contracts >US\$1 million equivalent for firms and >US\$300,000 equivalent for individuals
5. **The above thresholds are for the initial 18-month implementation period; based on the procurement performance of the project, these thresholds may be subsequently modified.** Even for large-value post review cases, the inputs of the World Bank on technical specifications will be obtained by the project. Irrespective of the thresholds, ToRs shall be prior reviewed by Bank. The prior review thresholds will also be indicated in the Procurement Plan. The Procurement Plan will be subsequently updated annually (or at any other time if required) and will reflect any change in the prior review thresholds. The details of National Procurement Procedures are outlined in the Procurement Plan.
6. **Prior review contract.** In the case of contracts subject to prior review, the Implementing Agencies will seek the World Bank’s no objection before granting/agreeing to: (a) an extension of the stipulated time for performance of a contract that either increases the contract price or has an impact on the planned completion of the project; (b) any substantial modification of the scope of Works, goods, IT system; non-consulting services, or consulting services and other significant changes to the terms and conditions of the contract; (c) any variation order or amendment (except in cases of extreme urgency) that, singly or combined with all variation orders or amendments previously issued, increases the original contract amount by more than 15 percent; and (d) the proposed termination of the contract. Complaints received in all prior review cases shall be sent to Bank for review and the response to the complaint in such cases, shall be cleared with the Bank. Complaints with allegations of fraud and corruption, shall be shared with Bank, irrespective of the thresholds.
7. **Disclosure of procurement information.** The following documents shall be disclosed on the project/state websites: (a) Procurement Plan and its updates; (b) an invitation for bids for procurement of Works, Goods, IT system procurement and non-consulting services; (c) request for expression of interest for selection/hiring of consulting services; (d) contract awards of Works, Goods, IT system procurement and non-consulting services procured following international and national procedures; (e) a list of contracts/purchase orders placed following RFQ (Request for Quotation) procedures on a quarterly

basis; (f) a list of contracts following direct contracting (DC) on a quarterly basis; (g) an annual financial and physical progress report of all contracts; and (h) an action taken report on the complaints received on a quarterly basis.

8. **The following details shall be sent to the World Bank for publishing on the United Nations Development Business and the World Bank external website:** (a) Specific Procurement Notice (i.e. invitation for bids) for procurement of Works, Goods , IT system procurement and non-consulting services using open international procedures; (b) Requests for Expression of Interests above USD 800,000; (c) contract award details of all procurement of Works, Goods, IT system procurement and non-consulting services using open international procedure; and(d) a list of contracts/purchase orders placed following DC procedures on a quarterly basis. Further, the implementing agency will also publish on their websites any information required under the provisions of 'suo moto' disclosure as specified by the Right to Information Act.

9. National Procurement Procedures :

National competition for the procurement of Works, Goods, IT system procurement and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3–5.5 of Section V of the Regulations and the following provisions:

- (a) Only the model bidding documents agreed with the World Bank (and as amended from time to time) shall be used for bidding.
- (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely-used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.
- (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
- (d) Extension of bid validity shall not be allowed with reference to contracts subject to the World Bank prior review without the prior concurrence of the World Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the World Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
- (e) Re-bidding shall not be carried out with reference to contracts subject to the World Bank prior review without the prior concurrence of the World Bank.
- (f) The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
- (g) To improve efficiency and transparency of small value purchases in World Bank financed projects, the Bank has agreed to allow use of GeM as follows:

Use of GeM will be allowed in lieu of RFQ as per following details:

- up to INR 50,000 in catalog mode (viz. any available item could be selected by IA without further competition), provided selected Item/Supplier meeting the requisite quality, specification and delivery period.

- up to INR 3 Million from the Supplier having lowest price amongst at least three Suppliers meeting the requisite quality, specification and delivery period. The tools for online bidding and online reverse auction available on GeM may be used by the Purchaser.
- up to INR equivalent of US\$ 100,000 from the Supplier having lowest price and meeting the requisite quality, specification and delivery period after mandatorily obtaining bids from at least three Suppliers, using online bidding or reverse auction tool provided on GeM.

(h) No negotiations are conducted even with the lowest evaluated responsive bidders.

(i) Two or three envelope system will not be used except when using e-procurement system assessed and agreed by the Bank

10.Domestic preference. The provision of domestic preference will be applied in the evaluation of bids in accordance with Annex VI of the Regulations.

For details of Goods, Works, Services and Non-Consulting Services to be procured in the first year, please refer activities cleared in STEP - procurement plan.

PROCUREMENT PLAN India : Himachal Pradesh State Roads Transformation Project

General Information

Country: India **Bank's Approval Date of the Original Procurement Plan:** 2019-10-29
Revised Plan Date(s): (comma delineated, leave blank) 2022-07-26
Project ID: P163328 **GPN Date:** 2020-08-05
Project Name: Himachal Pradesh State Roads Transformation Project
Loan / Credit No.: IBRD / P4900, IBRD / 90660
Executing Agency: HIMACHAL PRADESH ROAD AND OTHER INFRASTRUCTURE CORPORATION

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
IN-HPRIDC-144245-CW-RFB / Upgradation of Baddi - Sal Road from Km 11,600 to Km 26,400 (14.8 km)	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				10,500,000.00	9,887,601.47	Signed					2019-12-02	2019-12-12	2019-12-17	2019-12-18			2020-01-28	2020-02-03	2020-04-23	2020-03-11	2020-05-28	2020-07-10	2022-11-27		
IN-HPRIDC-144270-CW-RFB / Upgradation of Raghunathpur Mandi - Haripur - Bharat Road from km 0/000 to km 2/700 (2.7 km)	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,500,000.00	3,426,065.93	Signed					2019-12-02	2021-09-13	2019-12-17	2021-09-13			2020-01-28	2021-10-21	2020-04-23	2021-12-22	2020-05-28	2022-02-01	2022-05-28		
IN-HPRIDC-144275-CW-RFB / Upgradation of Barotwal - Baddi road from Km 0/000 to Km 1/600 (11.6 km)	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				11,500,000.00	0.00	Pending Implementation					2019-12-12		2019-12-27					2020-02-07		2020-05-03		2020-06-07		2022-12-07	
IN-HPRIDC-144274-CW-RFB / Upgradation of Mandi Rewal - Kalkhar road from Km 12/000 to Km 28/000 (16.7 km)	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				13,500,000.00	15,758,655.32	Signed					2019-12-12	2021-08-06	2019-12-27	2021-09-15			2020-02-07	2021-10-23	2020-05-03	2022-05-10	2020-06-07	2022-07-01	2022-12-07		
IN-HPRIDC-144268-CW-RFB / Upgradation of Dadhol - Ladour road from km 0/000 to km 13/500 (13.5 km)	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				11,000,000.00	9,929,264.94	Signed					2019-12-02	2019-12-11	2019-12-17	2019-12-13			2020-01-28	2020-01-27	2020-04-23	2020-03-12	2020-05-28	2020-07-15	2022-11-27		
IN-HPRIDC-144266-CW-RFB / Upgradation of Baddi - Saranahar road from Km 26/400 to Km 44/700 (18.3 km)	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				13,000,000.00	12,691,008.54	Signed					2019-12-02	2019-12-12	2019-12-17	2019-12-15			2020-01-28	2020-01-30	2020-04-23	2020-03-11	2020-05-28	2020-07-16	2022-11-27		
IN-HPRIDC-144272-CW-RFB / Upgradation of Mandi Rewal - Kalkhar road from Km 0/000 to Km 12/000	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				11,500,000.00	9,283,773.90	Signed					2019-12-12	2021-08-05	2019-12-27	2021-09-15			2020-02-07	2021-10-22	2020-05-03	2022-05-10	2020-06-07	2022-07-11	2022-12-07		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IN-HPRIDC-144358-GO-RFO / Procurement of Axle Weigh Pad for Road Maintenance/condition Surveys under HPSRTP	IBRD / P4900	Enhancing Road Safety	Post	Request for Quotations	Open - National	Single Stage - One Envelope		86,000.00	0.00	Pending Implementation								2020-06-22								2020-08-17		2021-02-13
IN-HPRIDC-143869-CS-QCBS / Selection of a System Integrator for Design, Supply, Install, Integration, Commissioning, Testing, and Maintenance of an Integrated Management Information System (MIS) for HPPWD and HPRIIDC	IBRD / P4900	Building HP's Transport Institutions and Resilience	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		5,714,300.00	0.00	Under Implementation			2019-11-30	2020-04-14	2019-12-15	2020-08-20					2020-01-26	2020-09-05	2020-05-05		2020-06-09		2025-06-08	
IN-HPRIDC-144347-GO-RFB / Procurement of early warning system for Road Safety/5 surveillance/climate resilience under World Bank funded HPSRTP	IBRD / P4900	Enhancing Road Safety	Post	Request for Bids	Open - National	Single Stage - Two Envelope		285,000.00	0.00	Pending Implementation					2020-05-15		2020-05-30				2020-07-11		2020-10-05		2020-11-09		2023-03-09	
IN-HPRIDC-144353-GO-RFB / Procurement of Falling Weight Deflectometer for Road Maintenance/Condition Surveys under World Bank Funded HPSRTP	IBRD / P4900	Enhancing Road Safety	Post	Request for Bids	Open - National	Single Stage - Two Envelope		214,300.00	0.00	Pending Implementation					2020-06-15		2020-06-30				2020-08-11		2020-10-24		2020-11-28		2023-03-28	
IN-HPRIDC-144323-GO-RFB / Procurement of CCTV cameras for Road Safety/Surveillance/climate resilience under World Bank funded HPSRTP	IBRD / P4900	Enhancing Road Safety	Post	Request for Bids	Open - National	Single Stage - Two Envelope		142,900.00	0.00	Pending Implementation					2020-05-15		2020-05-30				2020-07-11		2020-10-05		2020-11-09		2023-03-09	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-HPRIDC-130428-CS-QCBS / Procurement of Project Management Consultants for Implementation of World Bank Funded HPSRTP in Himachal Pradesh	IBRD / P4900	Building HP's Transport Institutions and Resilience	Prior	Quality And Cost-Based Selection	Open - International		6,400,000.00	0.00	Canceled	2019-10-30	2019-11-27	2020-01-17					2020-02-14		2020-03-15		2020-04-19		2020-05-24		2026-05-23			

IN-HPRIDC -277306-CS-QCB S / Consultancy services for Development of Disaster Management policy and plan for the State of Himachal Pradesh under World Bank Funded HPSRTP	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Quality And Cost-Based Selection	Open - International		280,000.00	0.00	Under Implementation	2022-03-02	2022-02-08	2022-03-23	2022-07-21	2022-05-13			2022-06-27	2022-07-27	2022-08-31	2022-10-05	2023-10-05
IN-HPRIDC -278318-CS-QCB S / Consultancy services for Design and Development of early warning and response system under Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Quality And Cost-Based Selection	Open - National		500,000.00	0.00	Pending Implementation	2022-02-27		2022-03-20		2022-05-03			2022-06-17	2022-07-17	2022-08-28	2022-10-02	2023-10-02
IN-HPRIDC -294839-CS-QCB S / Consultancy Services for Procurement of Bio-engineering Solution Manual for the State of Himachal Pradesh under Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Consultant Qualification Selection	Open - National		216,315.00	0.00	Under Review	2022-05-23	2022-07-18	2022-06-22		2022-08-05				2022-09-04		2022-10-09	2023-07-06
IN-HPRIDC -295563-CS-LCS / Procurement of Direct Labour operations Advisory services under Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Least Cost Selection	Open - National		225,000.00	0.00	Canceled	2022-05-27	2022-05-27	2022-06-17		2022-08-15			2022-09-29	2022-10-29	2022-12-10	2023-01-14	2025-07-02
IN-HPRIDC -303043-CS-QCB S / Consultancy services for Design and Development of early warning and response system for the State of Himachal Pradesh under World Bank funded HPSRTP.	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Quality And Cost-Based Selection	Open - National		450,000.00	0.00	Under Review	2022-08-02	2022-07-13	2022-08-23		2022-10-16			2022-11-15	2022-12-15	2023-01-19	2023-02-23	2024-08-26
IN-HPRIDC -305085-CS-QCB S / Procurement of Direct Labour operations Advisory services under Himachal Pradesh State Roads Transformation Project	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Quality And Cost-Based Selection	Open - National		225,000.00	0.00	Pending Implementation	2022-08-05		2022-09-04		2022-10-24			2022-12-03	2023-01-12	2023-02-22	2023-04-05	2025-09-21

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IN-HPRIDC -143837-CS-LCS / Selection of Environmental Specialist for World Bank Funded Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		128,600.00	1,267.44	Signed	2019-11-25	2020-01-09	2020-02-12	2020-07-09	2020-03-11	2020-07-15	2020-05-08	2020-07-15	2023-05-08			
IN-HPRIDC -143836-CS-LCS / Selection of Social Development Specialist for World Bank Funded Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		128,600.00	1,470.85	Terminated	2019-11-25	2019-12-04	2020-02-12	2020-07-09	2020-03-11	2020-07-15	2020-05-08	2020-07-15	2023-05-08			
IN-HPRIDC -152369-CS-INDV / Selection of Bio-engineering Solutions Specialist for World Bank Funded Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		128,000.00	0.00	Under Implementation	2020-01-23	2021-06-11	2020-03-16		2020-04-06			2020-05-11		2023-05-11		
IN-HPRIDC -152371-CS-INDV / Procurement of Bio engineering solutions manual preparation and Environmental and Social Framework preparation in consultancy services for the State of Himachal Pradesh under Himachal Pradesh State Roads Transformation Program	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2020-06-22		2020-08-10		2020-08-31			2020-10-05		2021-10-05		
IN-HPRIDC -152484-CS-INDV / Procurement of Direct Labor Operations Advisory Services for the State of Himachal Pradesh under Himachal Pradesh State Roads Transformation Program	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		72,000.00	0.00	Canceled	2020-05-15	2022-02-09	2020-07-03		2020-07-24			2020-08-28		2021-08-28		
IN-HPRIDC -152555-CS-CDS / e-PMIS Roll Out/Upgradation	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Direct Selection	Direct		360,000.00	0.00	Pending Implementation	2020-03-25		2020-04-08					2020-06-12		2021-06-12		
IN-HPRIDC -152556-CS-CDS / RMS Roll Out/Upgradation	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Direct Selection	Direct		360,000.00	0.00	Pending Implementation	2020-04-15		2020-04-29					2020-07-03		2021-07-03		
IN-HPRIDC -156883-CS-INDV / Selection of Biodiversity/Wildlife Expert for World Bank Funded Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / P4900	Improving select roads stimulating HP's horticultural and overall economic growth	Post	Individual Consultant Selection	Open		30,000.00	32,692.90	Signed	2020-02-05	2020-05-06	2020-03-25	2020-09-18	2020-04-15	2020-09-19	2020-05-20	2020-10-01	2020-11-16			
IN-HPRIDC -189213-CS-CDS / Selection of Social Development Specialist for World Bank Funded Himachal Pradesh State Roads Transformation Program (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Direct Selection	Direct		128,600.00	0.00	Under Implementation	2020-10-26	2020-10-13	2020-11-07					2021-01-11		2023-11-12		
IN-HPRIDC -152482-CS-INDV / Procurement of Road Financing Mechanism study consultancy services for Himachal Pradesh under Himachal Pradesh State Roads Transformation Program	IBRD / P4900	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		40,000.00	0.00	Canceled	2020-06-15	2020-11-13	2020-08-03		2020-08-24			2020-09-28		2021-03-27		
IN-HPRIDC -218302-CS-INDV / IT Specialist to support implementation of IMIS for HPSRTP/IBRD under HP State Road Transformation Project (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Limited		85,000.00	0.00	Canceled	2021-02-15	2021-02-11	2021-02-20	2021-03-16	2021-04-01			2021-05-06		2023-11-12		

IN-HPRIDC -223529-CS-CDS / Selection of an Engineering Institution as Third Party Design, Geotechnical, Safeguards, Road Safety and Work Zone Safety Review Consultant for Implementation of H.P. State Road Transformation Project (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Direct Selection	Direct		700,280.00	934,419.62	Signed	2021-03-24	2021-03-25	2021-04-03	2021-04-08			2021-06-07	2021-07-03	2025-06-06
IN-HPRIDC -246557-CS-INDV / Selection of IT Specialist to support implementation of MIS for HPPW/HPRIDC under HP State Road Transformation Project (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		85,000.00	2,148.68	Signed	2021-08-09	2021-10-08	2021-09-27	2022-03-11	2021-10-18	2022-03-15	2021-11-22	2022-04-08	2024-05-30
IN-HPRIDC -298577-CS-INDV / Selection of Senior Bio-Engineering Expert for World Bank Funded Himachal Pradesh State Road Transformation Program (HPSRTP)	IBRD / 90660	Building HP's Transport Institutions and Resilience	Post	Individual Consultant Selection	Open		38,834.00	0.00	Under Implementation	2022-06-15	2022-07-18	2022-08-03		2022-08-24		2022-09-28		2025-11-27