

Sample Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** *Original: February 24, 2017*
2. **Date of General Procurement Notice:** *To Be Published*
3. **Period covered by this procurement plan:** *August 2017 to February 2019*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	Prior Review Threshold (>=US million)
<i>Works (including turnkey, supply and installation of plant and equipment, and Public Private Partnership (PPP)</i>	<i>5</i>
<i>Goods, information technology and non-consulting services</i>	<i>1.5</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** *Not Applicable.*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual Issued by the Ministry of Water, Irrigation and Electricity, August 2017.*
5. **Any Other Special Procurement Arrangements:** Not Applicable.

Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1	2	3	4	5	6	7

July 9, 2010

Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
1	Summary of the ICB (Works)	32	2	To be Determined	Prior	
2	Summary of the ICB (Goods)	10.2	6	To be Determined	Prior	
3	Summary of the NCB (Works)	19.4	5	No	Post	
4	Summary of the NCB (Goods)	0.28	1	No	Post	

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

2.

Type of Procurement	Prior Review Threshold (>=US million)
<i>Consultants: firms</i>	0.5
<i>Consultants: Individuals</i>	0.2

2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Any Other Special Selection Arrangements: Not Applicable.

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of	3.5	3	Prior	

July 9, 2010

	contracts that will be let under QCBS				
2	Summary of number of contracts that will be let under QCBS	<i>11.8</i>	<i>14</i>	<i>Post</i>	
3	Summary of number of contracts that will be let under other methods	<i>10.1</i>	<i>31</i>	<i>Post</i>	<i>CQS/IC</i>

ET-MWSE-17229-CW-892	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Quotation	Linked	Single Stage - One Envelope		73,970.00	0.00	Pending implementation		2020-05-25							2020-07-20	2020-10-18			
ET-MWSE-17225-CW-892	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Quotation	Linked	Single Stage - One Envelope		96,640.00	0.00	Pending implementation		2020-05-25								2020-07-20	2020-10-18		
ET-MWSE-17228-CW-892	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Quotation	Linked	Single Stage - One Envelope		71,260.00	0.00	Pending implementation		2020-05-25								2020-07-20	2020-10-18		
ET-MWSE-17226-CW-892	DA / 68080	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Quotation	Linked	Single Stage - One Envelope		71,860.00	29,163.03	Completed		2020-05-25	2020-04-18							2020-07-20	2020-04-18		
ET-MWSE-17220-CW-892	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Quotation	Linked	Single Stage - One Envelope		75,800.00	16,029.63	Signed		2020-05-25	2020-04-09							2020-07-20	2020-04-27		
ET-MWSE-17204-CW-899	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Proposal	Open - International	Single Stage - Two Envelope		21,641,000.00	0	Under implementation	2020-06-02	2020-06-21	2020-08-21	2021-01-07	2020-08-21	2021-06-18	2020-06-18	2020-06-08	2020-10-20	2021-01-12	2021-02-18	2022-08-19	
ET-MWSE-20463-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		488,000.00	0.00	Pending implementation		2020-12-25	2020-12-20							2021-01-29	2021-03-13	2021-03-20	2021-09-16
ET-MWSE-20472-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		816,000.00	0.00	Pending implementation		2020-12-15	2020-12-10							2021-01-14	2021-02-03	2021-03-02	2021-08-20
ET-MWSE-20477-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		303,000.00	12,415.84	Signed		2020-12-22	2021-06-16	2020-12-27						2021-01-26	2021-04-10	2021-06-14	2021-08-17
ET-MWSE-20728-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		509,670.00	0.00	Pending implementation		2021-04-20	2021-05-10							2021-06-09	2021-04-29	2021-07-20	2022-01-16
ET-MWSE-14193-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		1,600,000.00	0	Pending implementation		2021-04-20	2021-04-15							2021-05-25	2021-06-24	2021-07-29	2022-07-29
ET-MWSE-21047-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		1,900,000.00	0	Pending implementation		2021-09-20	2021-09-15							2021-10-14	2021-10-26	2021-12-04	2022-10-10
ET-MWSE-21045-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		2,120,000.00	0.00	Pending implementation		2021-09-15	2021-10-20							2021-10-15	2021-11-04	2021-12-05	2022-11-24
ET-MWSE-21043-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		2,220,000.00	0.00	Pending implementation		2021-09-15	2021-09-20							2021-11-19	2021-12-19	2021-12-24	2022-06-22
ET-MWSE-21410-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		305,000.00	0.00	Pending implementation		2021-10-14	2021-11-11							2022-01-21	2022-01-12	2022-02-18	2022-06-16
ET-MWSE-21463-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		1,318,000.00	0.00	Pending implementation		2021-12-15	2021-12-10							2022-01-24	2022-02-18	2022-03-25	2022-09-21
ET-MWSE-20447-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		400,000.00	0.00	Pending implementation		2021-12-15	2021-12-10							2022-01-24	2022-02-09	2022-03-05	2022-09-21
ET-MWSE-20445-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		244,000.00	0.00	Pending implementation		2021-12-15	2021-12-20							2022-01-29	2022-02-09	2022-03-16	2022-09-17
ET-MWSE-20470-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		277,000.00	0.00	Pending implementation		2021-12-15	2021-12-10							2022-01-29	2022-02-09	2022-03-16	2022-08-13
ET-MWSE-20447-CW-898	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Bids	Open - National	Single Stage - One Envelope		670,000.00	0.00	Pending implementation		2021-12-15	2021-12-10							2022-01-29	2022-02-09	2022-03-16	2022-09-12
ET-MWSE-20479-CW-892	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Request for Quotation	Linked	Single Stage - One Envelope		54,300.00	0.00	Pending implementation		2021-12-15	2021-12-10							2022-02-14			2022-06-14

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (USD)	Actual Amount (USD)	Process Status	E2E Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Notification	Specific Procurement Notice / Invitation		Bidding Documents are Issued		Proposals Submitted / Opening / Minutes		Bid Evaluation Report and Recommendation by Agency		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
ET-MWSE-1104-02-08	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Final	Direct Selection	Direct			1,897,466.00	0.00	Under implementation					2018-01-12	2018-01-17									2018-02-24	2018-03-25		
ET-MWSE-1109-02-07	DA / 68070	Component 2: Project management & institutional strengthening	Final	Request for Quotation	Linked	Single Stage - One Envelope		10,000.00	0.00	Pending implementation					2018-05-29										2018-05-17	2018-06-16		

ET-MCME-4333-GD-RFQ	Procurement of office equipment for Abbe City	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation								2018-03-29			2018-05-10	2018-06-26		
ET-MCME-4547-GD-08	Component 3: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 3: Sanitation and water supply services improvement in secondary cities	Fast	Direct Selection	Direct		413,013.00	0.00	Cancelled			2018-02-28	2018-04-05								2018-04-06	2018-07-31	
ET-MCME-5187-GD-RFQ	Component 3: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 3: Sanitation and water supply services improvement in secondary cities	Fast	Request for Bids	Open - International	Single Stage - One Envelope	210,000.00	0.00	Pending Implementation			2018-06-20	2018-08-23		2018-07-25			2018-06-24			2018-09-28	2018-12-27	
ET-MCME-7163-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7169-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7165-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7168-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7167-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7164-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7163-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7166-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-7164-GD-RFQ	Procurement of office equipment printers, desk top computers, scanners photocopiers machines and software licenses for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,000.00	0.00	Pending Implementation									2018-09-15			2018-11-10	2018-12-10	
ET-MCME-4811-GD-RFQ	Procurement of 44 Double Cab vehicles for 22 Secondary Cities, Regional Water Boards (RWB) and Municipalities	DA / 68080	Component 3: Project management & institutional strengthening	Fast	Request for Bids	Open - International	Single Stage - One Envelope	1,800,000.00	1,412,303.01	Completed			2018-11-15	2019-02-02	2018-11-20	2018-02-27		2019-01-01	2019-04-15	2019-01-31	2019-07-10	2019-09-07	2019-09-05	2020-06-29
ET-MCME-4817-GD-RFQ	Supply and installation equipment for Water Quality Control and Testing Center for Middle East Water Supply Project by Middle East Water Supply Office	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Bids	Open - International	Single Stage - One Envelope	1,000,000.00	0.00	Pending Implementation			2019-03-14	2019-03-19				2019-04-30	2019-05-30			2019-07-04	2019-11-01	
ET-MCME-14321-GD-RFQ	Component 2: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Bids	Open - International	Single Stage - One Envelope	5,500,000.00	0.00	Under Implementation			2019-11-29	2020-06-19	2019-11-30	2020-06-02		2020-01-14	2020-11-22	2020-02-13	2021-04-13	2020-03-19	2020-09-12	
ET-MCME-15851-GD-RFQ	Component 2: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Bids	Open - National	Single Stage - One Envelope	180,000.00	0.00	Cancelled			2020-02-12	2020-07-07	2020-03-13			2020-04-12	2020-07-23	2020-05-21	2020-12-01	2020-06-16	2020-12-31	
ET-MCME-16040-GD-08	Procurement of IT equipment - Oracle 10g in hardware, software, installation, training and Oracle 10g license for Ankara Region Water Board and Energy Development Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Direct Selection	Direct		3,000.00	0.00	Pending Implementation			2020-03-10						2020-04-04			2020-05-09	2020-06-14	
ET-MCME-16443-GD-RFQ	Procurement of 7000000 Liters of Fuel Oil for the construction and installation of 7000000 Liters and will be implemented by WDC	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Linked	Single Stage - One Envelope	10,937.50	0.00	Pending Implementation									2020-04-04			2020-05-10	2020-07-29	
ET-MCME-16830-GD-RFQ	Component 2: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Bids	Open - International	Single Stage - One Envelope	997,000.00	0.00	Under Implementation			2020-04-30	2020-01-29	2020-05-05			2020-06-04	2021-02-03	2020-07-04	2021-04-29	2020-08-08	2020-12-08	
ET-MCME-17231-GD-RFQ	Component 2: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Linked	Single Stage - One Envelope	71,800.00	63,208.11	Signed			2020-05-20	2020-07-06					2020-05-20			2020-07-15	2020-08-14	
ET-MCME-17235-GD-RFQ	Component 2: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Linked	Single Stage - One Envelope	71,700.00	61,772.81	Signed			2020-05-20	2020-06-29					2020-05-20			2020-07-15	2020-08-14	
ET-MCME-22222-GD-RFQ	Component 2: Sanitation and water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending Implementation									2020-05-20			2020-07-15	2020-08-14	

ET-MWNE-17223-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation										2020-05-20	2020-08-14		
ET-MWNE-17223-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,700.00	0.00	Pending implementation											2020-05-20	2020-08-14	
ET-MWNE-17224-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	18,718.87	Signed			2020-05-21	2020-01-20						2020-07-15	2020-08-17		
ET-MWNE-17224-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-07-15	2020-08-14	
ET-MWNE-17224-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-05-21	2020-08-16	
ET-MWNE-17224-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	74,860.00	0.00	Pending implementation											2020-05-21	2020-08-16	
ET-MWNE-17225-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-05-21	2020-09-18	
ET-MWNE-17225-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-05-20	2020-09-18	
ET-MWNE-17225-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-05-20	2020-10-13	
ET-MWNE-17262-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-05-25	2020-09-18	
ET-MWNE-17263-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	1,000.00	0.00	Pending implementation											2020-05-25	2020-08-19	
ET-MWNE-17265-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	68,500.00	0.00	Pending implementation											2020-05-25	2020-09-18	
ET-MWNE-17275-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	72,500.00	0.00	Pending implementation											2020-05-11	2020-09-24	
ET-MWNE-17293-00-862	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-05-10	2020-09-23	
ET-MWNE-17454-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Bids	Open - International	Single Stage - One Envelope	1,561,000.00	0.00	Under implementation			2020-05-18	2021-01-16	2020-06-02					2020-07-02	2020-08-01	2020-09-01	2021-01-01
ET-MWNE-17454-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	46,154.00	0.00	Cancelled											2020-05-11	2020-07-19	
ET-MWNE-17454-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	71,800.00	0.00	Pending implementation											2020-06-10	2020-08-14	
ET-MWNE-18103-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	1,800,000.00	0.00	Cancelled			2018-06-20		2018-06-25						2018-07-10	2018-11-27	
ET-MWNE-18103-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Bids	Open - International	Single Stage - One Envelope	173,766.00	0.00	Under implementation			2020-07-06	2020-09-04	2020-07-11	2020-09-08				2020-08-01	2020-08-15	2020-09-01	2020-12-04
ET-MWNE-18103-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	110,760.00	0.00	Cancelled											2020-07-11	2020-08-28	
ET-MWNE-18103-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Quotations	Linked	Single Stage - One Envelope	2,700.00	0.00	Pending implementation											2020-07-11	2020-09-24	
ET-MWNE-18105-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Bids	Open - International	Single Stage - One Envelope	4,118,510.00	0.00	Under implementation			2020-07-08	2020-09-04	2020-07-13	2020-09-08				2020-08-03	2020-08-21	2020-08-17	2020-12-06
ET-MWNE-18119-00-098	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Direct Selection	Direct		46,154.00	0.00	Pending implementation			2020-07-15		2020-07-20						2020-08-10	2020-09-09	
ET-MWNE-181679-00-862	DA / 68070	Component 3: Project management & institutional strengthening	Feas	Request for Quotations	Linked	Single Stage - One Envelope	50,000.00	0.00	Pending implementation											2020-08-10	2020-10-21	
ET-MWNE-181679-00-869	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Request for Bids	Open - National	Single Stage - One Envelope	132,000.00	0.00	Pending implementation			2020-12-21		2020-12-26					2021-01-25	2021-02-09	2021-03-07	2021-05-01

E1-MCWC-201676-CO-802	Procurement of pipes and fittings for expansion of water supply system for secondary area by Alameda West WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	65,000.00	0.00	Pending implementation									2021-01-01	2021-03-31
E1-MCWC-201678-CO-809	Procurement of pipes and fittings for expansion of water supply system for secondary area by Alameda West WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - National	Single Stage - One Envelope	112,000.00	0.00	Pending implementation	2020-12-21	2020-12-26		2021-01-25					2021-01-02	2021-04-01
E1-MCWC-201679-CO-819	Procurement of pipes and fittings for expansion of water supply system for secondary area by Alameda West WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - National	Single Stage - One Envelope	112,000.00	0.00	Pending implementation	2020-12-22	2020-12-27		2021-01-26					2021-01-03	2021-04-02
E1-MCWC-201679-CO-819	Procurement of pipes and fittings for expansion of water supply system for secondary area by Alameda West WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - National	Single Stage - One Envelope	112,000.00	0.00	Pending implementation	2020-12-22	2020-12-27		2021-01-26					2021-01-03	2021-04-02
E1-MCWC-201679-CO-819	Procurement of pipes and fittings for expansion of water supply system for secondary area by Alameda West WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - National	Single Stage - One Envelope	112,000.00	0.00	Pending implementation	2020-12-22	2020-12-27		2021-01-26					2021-01-03	2021-04-02
E1-MCWC-201674-CO-802	Procurement of pipes and fittings for expansion of water supply system for secondary area by Alameda West WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	78,000.00	0.00	Pending implementation				2021-01-28					2021-02-21	2021-03-21
E1-MCWC-201711-CO-816	Procurement of electrical service improvement for Water Meters, 10 9 kw electrical equipment, 20 water meters, and 200 22 liter water supply projects by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - International	Single Stage - One Envelope	8,900,000.00	0.00	Under implementation	2021-03-10	2021-04-30	2021-05-10	2021-06-10					2021-06-10	2021-11-27
E1-MCWC-201715-CO-819	Procurement of 22 water supply projects operational efficiency improvement by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - International	Single Stage - One Envelope	2,800,000.00	0.00	Under implementation	2021-03-10	2021-04-04	2021-03-15	2021-04-15					2021-04-10	2021-11-27
E1-MCWC-221281-CO-008	Procurement of Water Treatment Chemicals and Reagents for Ditch 18 Development - Block Plant to areas with active water supply projects by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Direct Selection	Direct		116,769.00	0.00	Pending implementation	2021-03-01			2021-03-04					2021-04-10	2021-06-30
E1-MCWC-221971-CO-008	Procurement of Aluminum sulfate for chemical treatment in Gilbert Health Department and areas with active water supply projects by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Direct Selection	Direct		46,154.00	0.00	Pending implementation	2021-03-01			2021-03-06					2021-04-10	2021-06-30
E1-MCWC-221971-CO-008	Procurement of Electromechanical Equipment for pumps 60 11 and 12 surface pumps and 12 turbine pump-13 intervention in water supply projects by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	DA Approval (Direct)	Direct		1,500,000.00	795,559.00	Signal	2021-03-02	2021-04-17	2021-03-07	2021-04-17					2021-04-11	2021-07-10
E1-MCWC-221928-CO-816	Procurement of 44 Interventions for 22 water supply projects & operational efficiency improvement by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - National	Single Stage - One Envelope	150,000.00	0.00	Pending implementation	2021-04-10			2021-05-05					2021-07-14	2021-11-21
E1-MCWC-221948-CO-008	Procurement of Electromechanical Equipment for 10 water pumps, 45 surface pumps, 47 turbines pumps, 4 4 of 22 intervention in the Gilbert Health Dept for chemical and reagents used water utility emergency response by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Direct Selection	Direct		1,178,000.00	0.00	Pending implementation	2021-05-25			2021-05-30					2021-07-04	2021-10-02
E1-MCWC-221959-CO-802	Procurement of water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	78,000.00	0.00	Pending implementation				2021-06-15					2021-06-10	2021-08-25
E1-MCWC-221959-CO-802	Procurement of water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	78,000.00	0.00	Pending implementation				2021-06-17					2021-07-17	2021-08-11
E1-MCWC-221961-CO-802	Procurement of Office equipment for Alameda West water utility by Tropic Supply Water Sales	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	28,000.00	0.00	Pending implementation				2021-05-25					2021-07-20	2021-09-18
E1-MCWC-221971-CO-802	Procurement of 42 Interventions for Gilbert Health Department by Alameda West water utility	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	1,000.00	0.00	Pending implementation				2021-05-26					2021-07-21	2021-08-05
E1-MCWC-221969-CO-802	Procurement of Office equipment for Alameda West water utility by WSC	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	141,000.00	0.00	Pending implementation				2021-06-20					2021-08-15	2021-09-14
E1-MCWC-201548-CO-802	Procurement of water supply services improvement in secondary cities	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	32,000.00	0.00	Pending implementation				2021-13-20					2022-03-14	2022-04-15
E1-MCWC-201550-CO-802	Procurement of Water supply project Gilbert Health Department and areas with active water supply projects by Alameda West water utility	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	54,300.00	0.00	Pending implementation				2021-13-20					2022-03-14	2022-04-15
E1-MCWC-201551-CO-802	Procurement of Water supply project Gilbert Health Department and areas with active water supply projects by Alameda West water utility	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	50,000.00	0.00	Pending implementation				2021-12-25					2022-02-18	2022-04-20
E1-MCWC-201551-CO-802	Procurement of Water supply project Gilbert Health Department and areas with active water supply projects by Alameda West water utility	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	54,300.00	0.00	Pending implementation				2021-12-20					2022-03-14	2022-04-15
E1-MCWC-201551-CO-816	Procurement of Water supply project Gilbert Health Department and areas with active water supply projects by Alameda West water utility	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Bids	Open - National	Single Stage - One Envelope	109,000.00	0.00	Pending implementation	2021-12-10			2022-01-04					2022-03-21	2022-07-20
E1-MCWC-201551-CO-802	Procurement of Water supply project Gilbert Health Department and areas with active water supply projects by Alameda West water utility	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Request for Quotations	Linked	Single Stage - One Envelope	54,300.00	0.00	Pending implementation				2022-01-04					2022-03-01	2022-04-20

ET-MCWE-26162-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	14,300,000	0.00	Pending Implementation														2023-04-01	2023-04-30	
ET-MCWE-26161-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	14,300,000	0.00	Pending Implementation															2022-02-14	2022-04-12
ET-MCWE-26168-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	14,300,000	0.00	Pending Implementation															2023-03-14	2023-04-15
ET-MCWE-26166-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	14,300,000	0.00	Pending Implementation															2022-03-14	2022-04-12
ET-MCWE-26169-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	10,000,000	0.00	Pending Implementation															2022-02-14	2022-04-12
ET-MCWE-261570-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	14,300,000	0.00	Pending Implementation															2022-02-14	2022-04-12
ET-MCWE-261571-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	10,000,000	0.00	Pending Implementation															2022-02-14	2022-04-12
ET-MCWE-26163-CO-00	DA / 68070	Component 3: Project management & institutional strengthening	Fast	Request for Quotation	Limited	Single Stage - One Envelope	8,500,000	0.00	Pending Implementation															2022-01-04	2022-03-31
ET-MCWE-26166-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	1,400,000	0.00	Pending Implementation															2022-02-14	2022-03-16
ET-MCWE-26168-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	11,000,000	0.00	Pending Implementation															2022-02-14	2022-03-16
ET-MCWE-261679-CO-00	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope	11,000,000	0.00	Pending Implementation															2022-02-14	2022-03-16

NON CONSULTING SERVICES

Activity / Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	DRA Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-MCWE-17470-MC-00 / Procurement of comprehensive services of maintenance and repair for mine town by their town BSR/MS/000	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Request for Quotation	Limited	Single Stage - One Envelope		30,769,000	0.00	Pending Implementation								2020-05-11								2020-07-01	2020-07-31	

CONSULTING FIRMS

Activity / Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposal		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
ET-MCWE-43144-CI-0285 / Consultancy services for development of an Integrated CWS Rehabilitation plan and Detailed Design of Waste Water Management System for Mine town by their town BSR/MS/000 and its branches	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Quality And Cost Based Selection	Open - National		250,000.00	214,650.00	Signed	2018-04-20	2018-07-17	2018-05-11	2018-07-01	2018-05-03			2018-07-20	2018-12-11	2018-09-27	2018-01-12	2018-04-08	2018-04-27	2018-12-06	2018-07-04	2018-09-14		
ET-MCWE-43159-CI-0285 / Consultancy services for development of an Integrated CWS Rehabilitation plan and Detailed Design of Waste Water Management System for Mine town by their town BSR/MS/000 and its branches	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Quality And Cost Based Selection	Open - National		200,000.00	0.00	Under Implementation	2018-06-20		2018-07-20		2018-06-02			2018-09-30	2018-10-30	2018-12-04			2018-01-08		2018-01-08	2018-01-08		
ET-MCWE-43180-CI-0285 / Consultancy services for development of an Integrated CWS Rehabilitation plan and Detailed Design of Waste Water Management System for Mine town by their town BSR/MS/000 and its branches	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Quality And Cost Based Selection	Open - International		600,000.00	993,841.88	Signed	2018-06-20	2018-06-10	2018-07-11	2018-08-03	2018-06-24	2018-06-27		2018-09-21	2018-09-30	2018-10-21	2018-11-12	2018-11-25	2018-05-03	2018-10-30	2018-10-01	2018-09-26		
ET-MCWE-43122-CI-0285 / Consultancy services for development of an Integrated CWS Rehabilitation plan and Detailed Design of Waste Water Management System for Mine town by their town BSR/MS/000 and its branches	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Quality And Cost Based Selection	Open - National		250,000.00	0.00	Cancelled	2018-04-20		2018-05-11		2018-07-01			2018-07-20	2018-09-27	2018-11-08			2018-12-06		2018-09-06			
ET-MCWE-43100-CI-0285 / Consultancy services for development of an Integrated CWS Rehabilitation plan and Detailed Design of Waste Water Management System for Mine town by their town BSR/MS/000 and its branches	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Quality And Cost Based Selection	Open - National		500,000.00	0.00	Under Implementation	2018-03-20		2018-04-10		2018-05-11			2018-06-20	2018-08-27	2018-10-08			2018-11-10		2018-08-16			
ET-MCWE-43106-CI-0285 / Consultancy services for development of an Integrated CWS Rehabilitation plan and Detailed Design of Waste Water Management System for Mine town by their town BSR/MS/000 and its branches	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Quality And Cost Based Selection	Open - National		250,000.00	0.00	Cancelled	2018-03-20		2018-04-10		2018-05-11			2018-06-20	2018-08-27	2018-10-03			2018-11-12		2018-08-09			
ET-MCWE-43124-CI-0285 / Consultancy services for development of an Integrated CWS Rehabilitation plan and Detailed Design of Waste Water Management System for Mine town by their town BSR/MS/000 and its branches	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Fast	Quality And Cost Based Selection	Open - National		250,000.00	217,261.63	Signed	2018-04-20	2018-06-01	2018-05-11	2018-06-01	2018-07-01	2018-06-01		2018-07-20	2018-09-09	2018-09-27	2018-11-08	2018-08-01	2018-12-06	2018-09-27	2018-09-26			

ET-MOWE-4323-CL-Q236	/	Consultancy services for Development of an Integrated Team Sanitation plan for Adams town by GEMA Water Supply and sewerage service	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-03-20	2018-04-10	2018-05-11	2018-06-28	2018-08-27	2018-10-03	2018-11-12	2018-08-09							
ET-MOWE-4324-CL-Q235	/	Consultancy services for Development of an Integrated Team Sanitation plan for Mmabatho town by GEMA Water supply and sewerage service	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-03-20	2018-04-10	2018-05-11	2018-06-28	2018-08-27	2018-10-03	2018-11-12	2018-08-09							
ET-MOWE-4327-CL-Q235	/	Consultancy services for Development of an Integrated Team Sanitation plan for Mmabatho town by GEMA Water supply and sewerage service	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-03-20	2018-04-10	2018-05-11	2018-06-28	2018-08-27	2018-10-08	2018-11-18	2018-08-16							
ET-MOWE-4322-CL-Q236	/	Consultancy services for Development of an Integrated Team Sanitation plan for Mmabatho town by GEMA Water supply and sewerage service	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	200,000.00	0.00	Cancelled	2018-04-20	2018-05-11	2018-07-01	2018-07-29	2018-08-28	2018-10-08	2018-11-20	2018-08-17							
ET-MOWE-7174-CL-Q236	/	Consultancy services for preparation of business plan for JMA, Mmabatho and Mmabatho Town Water Supply Project in Orange River, Mineral and Energy Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-16	2018-11-01	2018-11-29	2018-12-28	2019-01-04	2019-04-08	2019-03-05							
ET-MOWE-71929-CL-Q236	/	Selection and appointment of consultant for operational assessment of water reduction and management interventions for Sphingur, Mmabatho and Sphingur towns by Sontek Water Services	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-16	2018-12-01	2018-12-29	2019-01-28	2019-03-04	2019-04-08	2019-08-06							
ET-MOWE-71924-CL-Q236	/	Selection and appointment of consultant for operational assessment of water reduction and management interventions for Sphingur, Mmabatho and Sphingur towns by Sontek Water Services	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-16	2018-12-01	2018-12-29	2019-01-28	2019-03-04	2019-04-08	2019-10-05							
ET-MOWE-7772-CL-Q236	/	Consultancy services for preparation of business plan for Mmabatho town Water supply and sewerage services by Tlopi Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-16	2018-12-01	2018-12-29	2019-01-28	2019-03-04	2019-04-08	2019-08-06							
ET-MOWE-71935-CL-Q236	/	Selection and appointment of consultant for operational assessment of water reduction and management interventions for Mmabatho town - Mmabatho and Mmabatho towns	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	50,000.00	0.00	Cancelled	2018-10-03	2018-10-23	2018-12-06	2019-01-05	2019-02-28	2019-03-08	2019-04-13	2019-07-12							
ET-MOWE-7185-CL-Q236	/	Consultancy Services for Orange River Water Supply Project for Orange River, Mineral and Energy Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-10-01	2018-10-26	2018-12-06	2019-01-05	2019-02-28	2019-03-12	2019-04-16	2019-08-14							
ET-MOWE-71930-CL-Q236	/	Selection and appointment of consultant for preparation of business plan for Mmabatho town Water supply and sewerage services by Sontek Water Services	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	130,000.00	0.00	Pending implementation	2018-11-15	2018-12-06	2019-01-19	2019-02-18	2019-03-18	2019-04-24	2019-05-27	2019-09-24							
ET-MOWE-71927-CL-Q236	/	Selection and appointment of consultant for operational assessment of water reduction and management interventions for Sphingur, Mmabatho and Sphingur towns by Sontek Water Services	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	110,000.00	0.00	Cancelled	2018-09-27	2018-10-16	2018-12-01	2018-12-29	2019-01-28	2019-03-04	2019-04-08	2019-10-05							
ET-MOWE-4640-CL-Q236	/	Consultancy Services for Preparation of Urban Water Supply Study and Design	DA / 68080	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - International	540,000.00	899,550.78	Signed	2018-11-30	2018-12-05	2019-01-21	2019-02-14	2019-03-03	2019-11-27	2019-03-03	2019-04-03	2019-06-02	2019-06-09	2019-06-07	2019-06-07	2019-06-11	2019-06-08	2019-06-10
ET-MOWE-7188-CL-Q236	/	Consultancy Services for Development of Business Plan for Dina Dina town by Sontek Water supply and sewerage service	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary sites	Final	Quality And Cost Based Selection	Open - National	50,000.00	0.00	Under implementation	2018-11-20	2019-09-04	2018-12-11	2019-01-24	2019-02-21	2019-03-23	2019-04-27	2019-06-01	2019-09-29						
ET-MOWE-71896-CL-Q236	/	Selection and appointment of consultant for development of Billing and Accounting System, Customer Care, CRM, Financial Management and and Capacity Building for Sphingur and Sphingur towns by Sontek Water Services	DA / 68070	Component 3: Project management & institutional strengthening	Final	Quality And Cost Based Selection	Open - National	11,000.00	0.00	Cancelled	2018-11-15	2018-12-06	2019-01-19	2019-02-18	2019-03-18	2019-04-22	2019-05-27	2019-11-23							
ET-MOWE-71900-CL-Q236	/	Selection and appointment of consultant for development of Billing and Accounting System, Customer Care, CRM, Financial Management and and Capacity Building for Sphingur and Sphingur towns by Sontek Water Services	DA / 68070	Component 3: Project management & institutional strengthening	Final	Quality And Cost Based Selection	Open - National	11,000.00	0.00	Cancelled	2018-11-15	2018-12-06	2019-01-19	2019-02-18	2019-03-18	2019-04-22	2019-05-27	2019-11-23							
ET-MOWE-71896-CL-Q236	/	Selection and appointment of consultant for development of Billing and Accounting System, Customer Care, CRM, Financial Management and and Capacity Building for Sphingur and Sphingur towns by Sontek Water Services	DA / 68070	Component 3: Project management & institutional strengthening	Final	Quality And Cost Based Selection	Open - National	70,000.00	0.00	Cancelled	2018-11-15	2018-12-06	2019-01-19	2019-02-18	2019-03-18	2019-04-22	2019-05-27	2019-11-23							
ET-MOWE-71897-CL-Q236	/	Selection and appointment of consultant for development of Billing and Accounting System, Customer Care, CRM, Financial Management and and Capacity Building for Sphingur and Sphingur towns by Sontek Water Services	DA / 68070	Component 3: Project management & institutional strengthening	Final	Quality And Cost Based Selection	Open - National	70,000.00	0.00	Cancelled	2018-11-15	2018-12-06	2019-01-19	2019-02-18	2019-03-18	2019-04-22	2019-05-27	2019-11-23							
ET-MOWE-71892-CL-Q236	/	Selection and appointment of consultant for development of Billing and Accounting System, Customer Care, CRM, Financial Management and and Capacity Building for Sphingur and Sphingur towns by Sontek Water Services	DA / 68070	Component 3: Project management & institutional strengthening	Final	Quality And Cost Based Selection	Open - National	70,000.00	0.00	Cancelled	2018-11-15	2018-12-06	2019-01-19	2019-02-18	2019-03-18	2019-04-22	2019-05-27	2019-11-23							
ET-MOWE-71893-CL-Q236	/	Selection and appointment of consultant for development of Billing and Accounting System, Customer Care, CRM, Financial Management and and Capacity Building for Sphingur and Sphingur towns by Sontek Water Services	DA / 68070	Component 3: Project management & institutional strengthening	Final	Quality And Cost Based Selection	Open - National	70,000.00	0.00	Cancelled	2018-11-14	2018-12-05	2019-01-18	2019-02-15	2019-03-17	2019-04-21	2019-05-26	2019-11-22							

ET-MOWC-7188B-C5-MOW / Selection and Employment of Consultant for Development of Billing and Accounting Software Improvement Network Management and Capacity Building for Akshay, Ashok, Bahubali and Shaktiwater towns in Orissa (MWS)	DA / 68070	Component 3: Project management & institutional strengthening	Plan	Quality And Cost Based Selection	Open - National	76,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-19					2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-11-21			
ET-MOWC-7188C-C5-Q255 / Consultant for Development of Billing and Accounting Software Improvement Network Management and Capacity Building for Akshay, Ashok, Bahubali and Shaktiwater towns in Orissa (MWS)	DA / 68070	Component 3: Project management & institutional strengthening	Plan	Quality And Cost Based Selection	Open - National	75,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-19					2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-06-21			
ET-MOWC-7190C-C5-Q256 / Consultant for Development of Billing and Accounting Software Improvement Network Management and Capacity Building for Akshay, Ashok, Bahubali and Shaktiwater towns in Orissa (MWS)	DA / 68070	Component 3: Project management & institutional strengthening	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-11	2018-12-06	2019-01-19					2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-08-25			
ET-MOWC-7190E-C5-Q258 / Consultant for Development of Billing and Accounting Software Improvement Network Management and Capacity Building for Akshay, Ashok, Bahubali and Shaktiwater towns in Orissa (MWS)	DA / 68070	Component 3: Project management & institutional strengthening	Plan	Quality And Cost Based Selection	Open - National	4,047,243.00	0.00	Under Implementation	2019-08-20	2019-09-16	2019-09-30	2019-11-07	2019-10-24	2019-09-07		2019-12-05	2020-06-08	2020-01-04	2017-11-18	2020-02-08	2020-03-14	2021-09-05	
ET-MOWC-7191A-C5-Q259 / Consultant for Development of Billing and Accounting Software Improvement Network Management and Capacity Building for Akshay, Ashok, Bahubali and Shaktiwater towns in Orissa (MWS)	DA / 68070	Component 3: Project management & institutional strengthening	Plan	Quality And Cost Based Selection	Open - National	1,400,000.00	0.00	Under Review	2019-11-21	2020-06-12	2019-12-17	2020-07-18	2020-01-21	2021-04-27		2020-02-24	2020-06-04	2020-03-21	2020-04-28	2020-06-01	2022-01-24		
ET-MOWC-7193A-C5-Q261 / Selection and Employment of Independent Consultant for the purpose of providing support for Urban Water Utilities in Orissa. By Government of Orissa	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	300,000.00	214,328.10	Signed	2019-12-21	2020-01-01	2020-01-06	2020-01-27	2020-01-08	2020-05-12		2020-04-07	2020-07-14	2020-05-07	2020-11-09	2020-06-11	2021-04-21	2021-06-18	2023-02-06
ET-MOWC-7197E-C5-Q262 / Selection and Employment of Independent Consultant for the purpose of providing support for Urban Water Utilities in Orissa. By Government of Orissa	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	1,105,582.00	0.00	Under Implementation	2020-01-21	2020-03-11	2020-02-19	2020-05-08	2020-03-28			2020-04-25	2020-07-25	2020-05-28	2020-06-28	2020-06-01	2022-01-26		
ET-MOWC-7197F-C5-Q263 / Selection and Employment of Independent Consultant for the purpose of providing support for Urban Water Utilities in Orissa. By Government of Orissa	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	2,512,791.00	0.00	Under Implementation	2020-01-21	2020-03-11	2020-02-19	2020-05-08	2020-03-28			2020-04-25	2020-07-25	2020-05-28	2020-06-28	2020-06-01	2021-11-26		
ET-MOWC-7198E-C5-Q264 / Selection and Employment of Independent Consultant for the purpose of providing support for Urban Water Utilities in Orissa. By Government of Orissa	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	2,258,170.00	0.00	Under Implementation	2020-01-21	2021-03-26	2020-03-18	2021-04-07	2020-03-28			2020-04-25	2020-07-25	2020-05-28	2020-06-28	2020-06-01	2021-09-27		
ET-MOWC-7173E-C5-Q236 / Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-11	2019-04-04	2018-12-06	2019-01-18				2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-09-24	2019-09-24		
ET-MOWC-7173F-C5-Q235 / Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-14	2019-04-04	2018-12-06	2019-01-18				2019-02-16	2019-03-17	2019-04-23	2019-05-26	2019-09-23	2019-09-23		
ET-MOWC-7193C-C5-Q238 / Selection and Employment of Consultant for Development of Billing and Accounting Software Improvement Network Management and Capacity Building for Akshay, Ashok, Bahubali and Shaktiwater towns in Orissa (MWS)	DA / 68070	Component 3: Project management & institutional strengthening	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-10	2019-04-04	2018-12-21	2019-01-01				2019-03-01	2019-04-02	2019-03-07	2019-06-11	2019-10-09	2019-10-09		
ET-MOWC-7193D-C5-Q239 / Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-24	2019-04-04	2018-12-20	2019-01-02				2019-03-02	2019-04-01	2019-03-06	2019-05-06	2019-06-10	2019-10-08		
ET-MOWC-10704-C5-Q254 / Selection and Employment of Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	200,000.00	0.00	Cancelled	2019-04-10	2019-08-04	2019-05-01	2019-06-14				2019-07-12	2019-08-11	2019-08-15	2019-10-20	2020-04-17	2020-04-17		
ET-MOWC-7192D-C5-Q234 / Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-21	2018-12-13	2019-01-20					2019-02-23	2019-03-21	2019-04-28	2019-06-01	2019-11-18	2019-11-18		
ET-MOWC-7192E-C5-Q235 / Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	60,000.00	0.00	Cancelled	2018-11-10	2019-04-04	2018-12-21	2019-01-01				2019-03-01	2019-04-02	2019-03-07	2019-06-11	2019-10-09	2019-10-09		
ET-MOWC-7193B-C5-Q236 / Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 3: Project management & institutional strengthening	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-10	2018-12-21	2019-01-01					2019-03-01	2019-04-02	2019-03-07	2019-06-11	2019-11-08	2019-11-08		
ET-MOWC-7193E-C5-Q236 / Consultant services for preparation of business plans and implementation of water supply and sewerage projects in the State of Odisha	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Plan	Quality And Cost Based Selection	Open - National	100,000.00	0.00	Cancelled	2018-11-11	2019-04-04	2018-12-06	2019-01-19				2019-02-16	2019-03-18	2019-04-22	2019-05-27	2019-09-24	2019-09-24		

E1-MWMC-112768-C5-SC2B / Community services for preparation of business plan and NRE reduction strategy 2019 and equipment strategy and equipment loans Water supply and sewerage authority by Central Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - International	1,555,580.00	0.00	Under Implementation	2020-02-18	2020-07-13	2020-03-15	2020-04-24		2020-05-22	2020-06-21	2020-07-28	2020-08-06	2021-08-26
E1-MWMC-112558-C5-SC2B / Community services for preparation of business plan and NRE reduction strategy 2019 and equipment strategy and equipment loans Water supply and sewerage authority by SNNPR Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - International	1,700,000.00	0.00	Under Implementation	2020-02-20	2020-03-16	2020-03-12	2020-04-25		2020-05-23	2020-06-22	2020-07-27	2020-08-11	2021-09-25
E1-MWMC-112583-C5-SC2B / Community services for preparation of business plan and NRE reduction strategy 2019 and equipment strategy and equipment loans Water supply and sewerage authority by Tigrai Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - International	1,500,000.00	0.00	Under Implementation	2020-02-20	2020-07-11	2020-03-12	2020-04-25		2020-05-23	2020-06-22	2020-07-27	2020-08-11	2021-08-11
E1-MWMC-112768-C5-SC2B / Community services for preparation of business plan and NRE reduction strategy 2019 and equipment strategy and equipment loans Water supply and sewerage authority by Harar Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - International	1,500,000.00	0.00	Under Implementation	2020-02-20	2020-04-15	2020-03-12	2020-04-25		2020-05-23	2020-06-22	2020-07-27	2020-08-11	2021-08-11
E1-MWMC-14022-C5-Q85 / Selection and Deployment of Environmental and Social Impact Assessment for the Much & Wolaita Siltation Water Development	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Consultant Qualification Selection	Open - National	25,100.00	0.00	Completed	2020-01-14		2020-02-04	2020-01-19				2020-04-18	2020-05-23	2020-11-19
E1-MWMC-140223-C5-Q85 / Selection and Deployment of Environmental and Social Impact Assessment for Godea, Debele, Debele, Debele, Debele and Debele by new Development	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Consultant Qualification Selection	Open - National	60,000.00	0.00	Under Implementation	2020-02-28	2020-04-01	2020-03-13	2020-05-02			2020-06-03		2020-07-06	2020-13-03
E1-MWMC-140224-C5-Q85 / Selection and Deployment of Environmental and Social Impact Assessment for the Much & Wolaita Siltation Water Development	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Consultant Qualification Selection	Open - National	91,300.00	0.00	Under Implementation	2020-02-28	2020-04-01	2020-03-11	2020-05-02			2020-06-03		2020-07-06	2020-12-03
E1-MWMC-140224-C5-Q85 / Selection and Deployment of Environmental and Social Impact Assessment for the Much & Wolaita Siltation Water Development	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Consultant Qualification Selection	Open - National	52,200.00	0.00	Under Implementation	2020-02-28	2020-04-01	2020-03-12	2020-05-02	2021-02-21		2020-06-03		2020-07-06	2020-12-03
E1-MWMC-20122-C5-SC2B / Community services for preparation of business plan and NRE reduction strategy 2019 and equipment strategy and equipment loans Water supply and sewerage authority by Bore	DA / 68080	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - International	1,700,000.00	0.00	Under Implementation	2020-11-21		2020-12-16	2021-01-29		2021-02-26	2021-03-28	2021-05-02	2021-06-16	2022-11-28
E1-MWMC-24168-C5-SC2B / Preparation of community services in preparation of final design documents for the water supply	DA / 68080	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - International	2,000,000.00	0.00	Pending Implementation	2021-10-20	2021-11-30	2021-10-24	2021-01-24		2021-02-23	2021-03-23	2021-04-27	2021-06-01	2023-06-01
E1-MWMC-24168-C5-SC2B / Preparation of community services in preparation of final design documents for the water supply	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - National	350,000.00	0.00	Pending Implementation	2021-11-30	2021-12-14	2021-12-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-17	2023-05-17
E1-MWMC-24164-C5-SC2B / Supervision and management of the construction of the sewerage treatment plant in the Harar Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - National	300,000.00	0.00	Pending Implementation	2021-11-30	2021-12-21	2021-12-21	2022-01-25		2022-02-22	2022-03-15	2022-04-19	2022-05-24	2023-05-24
E1-MWMC-24164-C5-SC2B / Supervision and management of the construction of the sewerage treatment plant in the Harar Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - National	450,000.00	0.00	Pending Implementation	2021-11-30	2021-12-14	2021-12-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-17	2023-05-17
E1-MWMC-24164-C5-SC2B / Supervision and management of the construction of the sewerage treatment plant in the Harar Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - National	250,000.00	0.00	Pending Implementation	2021-11-30	2021-12-14	2021-12-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-17	2023-05-17
E1-MWMC-24164-C5-SC2B / Supervision and management of the construction of the sewerage treatment plant in the Harar Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - National	450,000.00	0.00	Pending Implementation	2021-11-30	2021-12-14	2021-12-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-17	2023-05-17
E1-MWMC-24164-C5-SC2B / Supervision and management of the construction of the sewerage treatment plant in the Harar Region Water Bureau	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Feas	Quality And Cost Based Selection	Open - National	300,000.00	0.00	Pending Implementation	2021-11-30	2021-12-14	2021-12-14	2022-01-18		2022-02-15	2022-03-08	2022-04-12	2022-05-17	2023-05-17

INDIVIDUAL CONSULTANTS

Activity Reference No. Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
E1-MWMC-112442-C5-INDV / Selection and Deployment of Procurement Specialist for the Much & Wolaita Siltation Water Utility	DA / 68070	Component 2: Project management & institutional strengthening	Feas	Individual Consultant Selection	Open		54,000.00	0.00	Pending Implementation	2018-06-18	2018-07-27	2018-07-27	2018-08-17	2018-09-16	2018-09-16	2018-09-16	2018-09-16	2018-09-16	2018-09-16
E1-MWMC-10909-C5-INDV / Selection and Deployment of Technical Specialist for the Much & Wolaita Siltation Water Utility	DA / 68080	Component 2: Project management & institutional strengthening	Feas	Individual Consultant Selection	Open		1,185,000	1,008,811	Signed	2018-06-14	2020-06-15	2018-07-15	2018-07-27	2018-07-27	2018-08-17	2018-08-26	2018-08-26	2018-08-26	2018-08-26
E1-MWMC-10909-C5-INDV / Selection and Deployment of Technical Specialist for the Much & Wolaita Siltation Water Utility	DA / 68070	Component 2: Project management & institutional strengthening	Feas	Individual Consultant Selection	Open		7,500.00	6,474.06	Signed	2018-08-07	2018-12-01	2018-09-05	2018-09-05	2018-09-15	2018-09-15	2018-09-15	2018-09-15	2018-09-15	2018-09-15
E1-MWMC-10909-C5-INDV / Selection and Deployment of Technical Specialist for the Much & Wolaita Siltation Water Utility	DA / 68070	Component 2: Project management & institutional strengthening	Feas	Individual Consultant Selection	Open		7,500.00	0.00	Pending Implementation	2018-08-07		2018-09-05		2018-09-15		2018-10-11		2018-10-11	
E1-MWMC-10909-C5-INDV / Selection and Deployment of Technical Specialist for the Much & Wolaita Siltation Water Utility	DA / 68070	Component 2: Project management & institutional strengthening	Feas	Individual Consultant Selection	Open		7,500.00	6,474.06	Signed	2018-08-07	2018-12-01	2018-09-05	2018-09-05	2018-09-15	2018-09-15	2018-09-15	2018-09-15	2018-09-15	2018-09-15
E1-MWMC-10909-C5-INDV / Selection and Deployment of Technical Specialist for the Much & Wolaita Siltation Water Utility	DA / 68070	Component 2: Project management & institutional strengthening	Feas	Individual Consultant Selection	Open		7,500.00	0.00	Pending Implementation	2018-08-07		2018-09-05		2018-09-15		2018-10-24		2018-10-24	
E1-MWMC-10909-C5-INDV / Selection and Deployment of Technical Specialist for the Much & Wolaita Siltation Water Utility	DA / 68070	Component 2: Project management & institutional strengthening	Feas	Individual Consultant Selection	Open		7,500.00	1,366.75	Signed	2018-08-07	2019-02-18	2018-09-05	2020-06-12	2018-09-15	2018-09-15	2018-09-15	2018-09-15	2018-10-24	2018-10-24

ET-MCME-19103-CL-NDV / Selection and Enhancement of Technical Specialist for SOPRE Region Water Supply and Sewerage Service by SOPRE Water Supply Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-01	2018-09- 05	2018-09- 19	2018-10- 24	2018-10- 24		
ET-MCME-19104-CL-NDV / Selection and Enhancement of Technical Specialist for Shoosha Sema Region Water Supply by Shoosha Sema Region Water Resource Development Service	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-01	2018-09- 05	2018-09- 19	2018-10- 24	2018-10- 24		
ET-MCME-19107-CL-NDV / Selection and Enhancement of Technical Specialist for Mushkaghayegh Region Water Supply and Sewerage Service by Mushkaghayegh Region Water Bureau	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Pending Implementation	2018-08-01	2018-09- 05	2018-09- 19	2018-10- 24	2018-10- 24		
ET-MCME-19108-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska Town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	1,556.51	Signed	2018-08-06	2018-12- 07	2018-09- 06	2018-12- 28	2018-08- 28	2018-11- 02	
ET-MCME-19111-CL-NDV / Selection and enhancement of Financial Specialist for Makha Town Water supply and sewerage service by Makha town water supply and sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	0.00	Pending Implementation	2018-08-04	2018-09- 06	2018-09- 13	2018-10- 18	2018-10- 18		
ET-MCME-19113-CL-NDV / Selection and Enhancement of Financial Specialist for Hovnan Town Water Supply and Sewerage Service	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	1,644.91	Signed	2018-08-11	2018-11- 06	2018-09- 19	2018-03- 18	2018-01- 03	2018-03- 19	2018-11- 02
ET-MCME-19125-CL-NDV / Selection and enhancement of Financial Specialist for Hovnan Town Water supply and sewerage service by Hovnan town water supply and sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	0.00	Pending Implementation	2018-08-11	2018-09- 13	2018-09- 27	2018-11- 01	2018-11- 01		
ET-MCME-19129-CL-NDV / Selection and Enhancement of Financial Specialist for Kalyan town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	6,059.16	Signed	2018-08-06	2018-07- 15	2018-09- 04	2018-10- 18	2018-10- 21	2018-10- 21	
ET-MCME-19130-CL-NDV / Selection and Enhancement of Financial Specialist for Chalchalen town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	6,144.68	Signed	2018-08-11	2018-12- 01	2018-09- 19	2018-12- 28	2018-06- 08	2018-11- 02	2018-11- 02
ET-MCME-19137-CL-NDV / Selection and Enhancement of Project Coordinator for Mehran town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	7,803.14	Signed	2018-08-10	2018-06- 17	2018-09- 06	2018-08- 03	2018-10- 27	2018-08- 01	2018-10- 27
ET-MCME-19138-CL-NDV / Selection and Enhancement of Project Coordinator for Aghajari town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	1,539.78	Signed	2018-08-11	2018-07- 01	2018-09- 13	2018-09- 27	2018-09- 11	2018-09- 11	2018-11- 01
ET-MCME-19139-CL-NDV / Selection and Enhancement of Financial Specialist for Candab town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-08-11	2018-09- 11	2018-09- 25	2018-10- 30	2018-10- 30		
ET-MCME-19134-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	0.00	Pending Implementation	2018-08-14	2018-09- 12	2018-09- 26	2018-10- 31	2018-10- 31		
ET-MCME-19135-CL-NDV / Selection and enhancement of project coordinator for Alaska town Water Supply and sewerage service	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	8,800.00	0.00	Under Implementation	2018-08-01	2018-12- 06	2018-09- 05	2018-12- 28	2018-01- 12	2018-10- 24	2018-10- 24
ET-MCME-19131-CL-NDV / Selection and Enhancement of Procurement Specialist for Alaska town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,921.00	0.00	Pending Implementation	2018-08-11	2018-09- 13	2018-09- 27	2018-10- 30	2018-10- 30		
ET-MCME-19134-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	0.00	Pending Implementation	2018-08-11	2018-09- 13	2018-09- 27	2018-10- 30	2018-10- 30		
ET-MCME-19138-CL-NDV / Selection and Enhancement of Procurement Specialist for Alaska town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,921.00	0.00	Pending Implementation	2018-08-11	2018-09- 13	2018-09- 27	2018-11- 01	2018-11- 01		
ET-MCME-19109-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	0.00	Under Implementation	2018-08-11	2018-09- 13	2018-09- 27	2018-11- 01	2018-11- 01		
ET-MCME-19100-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska town Water Supply and Sewerage Authority	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	0.00	Pending Implementation	2018-08-11	2018-09- 13	2018-09- 27	2018-10- 18	2018-10- 18		
ET-MCME-19116-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska town Water Supply and Sewerage Authority by Alaska Town	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	4,713.49	Signed	2018-09-14	2018-11- 10	2018-11- 07	2018-12- 21	2018-03- 12	2018-03- 16	2018-12- 28
ET-MCME-19122-CL-NDV / Financial Specialist for Candab town Water Supply and Sewerage Authority by Candab Town	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	4,884.75	Signed	2018-09-11	2018-05- 01	2018-11- 01	2018-05- 01	2018-12- 27	2018-05- 01	2018-12- 27
ET-MCME-19120-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska town Water Supply and Sewerage Authority by Alaska Town	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	4,716.23	Signed	2018-09-14	2018-09- 07	2018-11- 07	2018-04- 06	2018-12- 28	2018-04- 28	2018-12- 28
ET-MCME-19118-CL-NDV / Selection and Enhancement of Financial Specialist for Alaska town Water Supply and Sewerage Authority by Alaska Town	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	4,375.98	Signed	2018-09-14	2018-09- 17	2018-11- 18	2018-12- 21	2018-12- 18	2018-12- 28	
ET-MCME-19118-CL-NDV / Selection and Enhancement of Financial Specialist for Candab town Water Supply and Sewerage Authority by Candab Town	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	0.00	Pending Implementation	2018-09-14	2018-11- 02	2018-12- 21	2018-12- 28	2018-12- 28		
ET-MCME-19116-CL-NDV / Financial Specialist for Alaska town Water Supply and Sewerage Authority by Alaska Town	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	6,600.00	0.00	Pending Implementation	2018-09-14	2018-11- 07	2018-11- 21	2018-12- 28	2018-12- 28		

ET-MOWE-10704-C5-RD/ J Selection and Employment of Individual Consultant/Specialist for Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	100,000.00	0.00	Under Implementation	2019-04-01	2019-06-09	2019-01-05	2020-02-27	2019-05-26	2020-05-06	2019-06-30	2021-06-29
ET-MOWE-10705-C5-RD/ J Selection and Employment of Individual Consultant/Specialist by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	100,000.00	0.00	Pending Implementation	2019-04-01		2019-01-04		2019-05-18		2019-06-22	2021-04-27
ET-MOWE-10702-C5-RD/ J Selection and Employment of Consultant Management Specialist for Water Development Commission Urban WSP & Water Development	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	100,000.00	22,848.29	Signed	2019-04-01	2019-04-30	2019-01-04	2019-09-28	2019-05-21	2019-11-05	2019-06-28	2021-07-08
ET-MOWE-10706-C5-RD/ J Selection and Employment of Individual Consultant/Specialist for Urban WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	100,000.00	14,407.63	Signed	2019-04-01	2019-04-30	2019-01-04	2019-10-11	2019-05-21	2019-11-05	2019-06-29	2021-07-08
ET-MOWE-11084-C5-RD/ J Selection and Employment of Social Safeguards Specialist	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	50,000.00	0.00	Under Implementation	2019-04-30		2019-06-02		2019-06-29		2019-06-30	2022-12-21
ET-MOWE-10707-C5-RD/ J Selection and Employment of Social Safeguards Specialist for review of 3 towns (Adama, Dire Dawa, Harar) social design by Water Development Commission	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Proc	Individual Consultant Selection	Open	12,000.00	0.00	Pending Implementation	2019-06-20		2019-07-24		2019-06-14		2019-09-07	2019-11-08
ET-MOWE-11038-C5-RD/ J Selection and Employment of Social Safeguards Specialist for review of 3 towns (Hawassa and Bahir Dar) social design by Water Development Commission	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Proc	Individual Consultant Selection	Open	15,000.00	0.00	Pending Implementation	2019-06-20		2019-08-08		2019-08-29		2019-10-01	2019-12-02
ET-MOWE-14302-C5-RD/ J Selection and Employment of Sanitation Specialist for WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	25,000.00	21,813.30	Signed	2019-11-11	2019-11-20	2020-01-03	2020-04-03	2020-01-23	2020-06-23	2020-08-28	2020-05-28
ET-MOWE-14305-C5-RD/ J Selection and Employment of Sanitation Specialist for WSP by Water Development Commission	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Proc	Individual Consultant Selection	Open	30,000.00	1,536.05	Signed	2019-11-28	2019-07-21	2020-01-16	2019-02-28	2020-02-22	2020-02-12	2019-01-28	2021-03-12
ET-MOWE-14303-C5-RD/ J Selection and Employment of Sanitation Specialist for WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	30,000.00	0.00	Under Implementation	2019-11-11		2020-01-03		2020-01-24		2020-02-28	2020-06-27
ET-MOWE-14302-C5-RD/ J Selection and Employment of Environmental Specialist for WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	31,000.00	20,751.86	Signed	2019-11-11	2019-04-30	2020-01-03	2020-04-03	2020-01-24	2020-06-23	2020-06-23	2020-07-27
ET-MOWE-14304-C5-RD/ J Selection and Employment of Legal Specialist for WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	40,000.00	21,241.44	Signed	2019-11-28	2019-11-19	2020-01-16	2020-04-06	2020-01-23	2020-06-12	2020-08-12	2020-08-09
ET-MOWE-14305-C5-RD/ J Selection and Employment of Sanitation Specialist for WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	15,000.00	11,218.65	Signed	2019-11-11	2019-11-18	2020-01-03	2020-04-03	2020-01-24	2020-06-23	2020-06-23	2020-07-27
ET-MOWE-14302-C5-RD/ J Selection and Employment of Sanitation Specialist for WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	30,000.00	26,520.21	Signed	2019-11-11	2019-11-20	2020-01-03	2020-04-03	2020-01-24	2020-06-23	2020-06-23	2020-07-27
ET-MOWE-14302-C5-RD/ J Selection and Employment of Sanitation Specialist for WSP by Water Development Commission	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	50,000.00	48,149.24	Signed	2019-11-22	2019-11-20	2020-01-03	2020-04-03	2020-01-24	2020-06-23	2020-06-23	2020-09-02
ET-MOWE-14302-C5-RD/ J Selection and Employment of Sanitation Specialist for WSP by Water Development Commission	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Proc	Individual Consultant Selection	Open	30,000.00	0.00	Pending Implementation	2019-11-28		2020-01-16		2020-01-06		2020-01-12	2021-03-12
ET-MOWE-18188-C5-RD/ J Selection and Employment of Procurement Specialist for WSP by WSP	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	7,500.00	0.00	Under Implementation	2019-11-11		2019-01-03		2019-01-24		2019-01-28	2020-02-28
ET-MOWE-181047-C5-RD/ J Selection and Employment of one Additional Technical Consultant for Water Development Commission Institutional WSP	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	30,000.00	0.00	Under Implementation	2020-07-08	2020-10-28	2020-04-06		2020-09-16		2020-10-21	2021-10-21
ET-MOWE-180015-C5-RD/ J Selection and Employment of Individual Consultant for the purpose of conduct an impact assessment of introduction of 5 towns WSP	DA / 68070	Component 3: Project management & institutional strengthening	Proc	Individual Consultant Selection	Open	75,000.00	0.00	Pending Implementation	2020-09-11		2020-11-01		2020-11-24		2020-11-29	2021-11-29
ET-MOWE-22742-C5-RD/ J Individual consultant for Assessment Action Plan (AAP) Preparation for	DA / 68070	Component 2: Sanitation and water supply services improvement in secondary cities	Proc	Individual Consultant Selection	Open	14,034.00	0.00	Under Implementation	2021-04-15	2021-04-22	2021-04-13		2021-07-04		2021-04-08	2021-11-08