

PROCUREMENT PLAN_V3.0

I. General

Project information:	Turkey - Energy Efficiency in Public Buildings (P162762)
Project Implementation Agency:	MoEU's General Directorate of Construction Affairs (GDCA)
Date of the Procurement Plan:	16 December 2021
Period covered by this Procurement Plan:	16 December 2021 - 31 December 2026
Date of General Procurement Notice:	25 July 2019
Applicable Procurement Documents	"World Bank Procurement Regulations for IPF Borrowers" (July 2016 and revised August 2018) ("Procurement Regulations")

II. PREAMBLE

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016 and revised August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project. Any procurement activity under the Project shall not be initiated before it is approved by the Bank through STEP.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

Mandatory provisions for Procurement under Bank-financed Contracts subject to National Procurement Procedures:

The procedures to be followed for National Open Competitive Bidding shall be those set forth in the Public Procurement Law (Law No. 4734) of the Borrower as amended from time to time with the latest amendment dated December 07, 2019 notwithstanding anything to the contrary in the Borrower's Law on Public Procurement Contracts (Law No. 4735) as amended from time to time with the latest amendment dated February 14, 2020, and subject to the following provisions:

Eligibility

The eligibility of the bidders shall be defined under Section III of the World Bank Procurement Regulations for IPF Borrowers accordingly no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations. No restrictions of any kind shall be applied to foreign bidders who wish to submit a bid.

Bidding shall not be restricted to pre-registered firms, and foreign bidders shall not be required registered with local authorities as a prerequisite for submitting bids.

Participation shall be allowed from joint ventures on the condition that such joint venture partners will be jointly and severally liable under the contract. Procuring entities shall use bidding documents agreed by the Bank, and included in the Project Operational Manual.

Fraud and Corruption

The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding to be incorporated in any resulting contracts, confirming application of, and compliance with the Bank’s Anti-Corruption Guidelines and Sanctions Framework, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights.

Debarment

The Bank may recognise if requested by the Borrower exclusion from participation as a result of debarment under the national system, provided that debarment is for offenses involving fraud and corruption and further provided that the Bank confirms that the particular debarment procedure afforded due process and the debarment decision is final.

Procurement of Second Hand Goods: Not Applicable

Domestic preference: as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works). Not applicable

III. Selection of Consultants

1. Prior Review Thresholds: Selection decisions subject to Prior Review by the Bank as stated in Annex II to the Procurement Regulations

Selection Method	Selection Method Threshold	Prior Review Threshold
Quality and Cost Based Selection (QCBS)	Default Method (No selection method threshold)	Contract valued \geq USD 2M
Selection Based on Consultants Qualification (CQS)	Contracts valued < USD300,000	No prior review
Least Cost Selection (LCS)	No selection Method threshold	Contract valued \geq USD 2M
Direct Selection (DIR)	No selection method threshold	Contract valued \geq USD 2M

		Justification is required at the PP approval
Individual Consultants (INDV)	No selection method threshold	Contracts valued \geq USD400,000

2. **Short-list comprising entirely of national consultants:** Short list of consultants for services estimated to cost less than US\$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with provisions of paragraph 7.25 of the Procurement Regulations.
3. The terms of references of any audit, procurement or legal consultants financed by the project shall be sent to the Bank for its comments.

IV. Goods, Works and Non-Consulting Services

1. **Prior Review Thresholds:** Procurement decisions subject to Prior Review by the Bank as stated in Annex II to the Procurement Regulations

Procurement Method	Procurement Method Threshold	Prior Review Threshold
RFB (International Open Competition)	Default Method for Good, Works and Non-consulting Services (No selection method threshold)	Contract valued > USD 15M Works and > USD 4M for Goods and Non-Consulting Services
RFB (National Open Competition)	Contracts valued < USD 30M for Works and < USD 2M for Goods and Non-Consulting Services	Contracts valued > USD 15M for Works and > USD 4M for Goods and Non-Consulting Services
RFQ	Works Contracts valued < USD200,000 – Goods and Non-consulting Services Contracts valued < USD100,000 Works	No prior review

V. Any Other Special Procurement Arrangements

None

VI. Procurement Packages with Methods and Time Schedule

The estimated cost in the Procurement Plan will include VAT

PROCUREMENT PLAN **Turkiye : Turkey Energy Efficiency in Public Buildings**

General Information

Country: Turkiye **Bank's Approval Date of the Original Procurement Plan:** 2019-10-22
Revised Plan Date(s): (comma delineated, leave blank) 2022-07-22
Project ID: P162762 **GPN Date:** 2019-07-25
Project Name: Turkey Energy Efficiency in Public Buildings
Loan / Credit No: IBRD / 90150, TF / B0853, TF / B0782
Executing Agency: Ministry of Environment and Urbanization GDSCS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
EEPB/WB/MOE/UREN-WORKS #01 / Construction Works for Renovation of public buildings by IBRD in Ankara and Karabük	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,634,459.72	Signed						2020-09-01	2021-01-22	2020-09-06	2021-01-29			2020-10-18	2021-03-05	2020-11-17	2021-04-05	2020-12-22	2021-05-03	2022-08-14	
EEPB/WB/MOE/UREN-EPC-WORKS-01 / Energy Performance Contract (ESCO) (Design and Build) for 1 school building (Bursa Anatolian Girls High School) in Bursa	TF / B0782	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled						2020-06-01	2020-10-19	2020-06-06				2020-07-18		2020-08-17		2020-09-21		2022-04-14	
EEPB/WB/MOE/UREN-WORKS #02 / Construction Works for Renovation of public buildings by IBRD in Bursa (Sevket Yılmaz Hospital)	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,889,921.99	Signed						2020-09-01	2021-02-01	2020-09-06	2021-02-03			2020-10-18	2021-03-16	2020-11-17	2021-04-14	2020-12-22	2021-05-04	2022-10-13	
EEPB/WB/MOE/UCT-REN-WORKS-P01 / Construction Works for deep Renovation of public buildings by CTF Loan in Bursa Atatürk Vocational High School	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2020-09-01	2021-02-01	2020-09-06	2021-02-03			2020-10-18	2021-03-16	2020-11-17	2021-06-07	2020-12-22		2022-10-13	
EEPB/WB/MOE/UREN-WORKS #03 / Construction Works for Renovation of public buildings in Istanbul	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				15,301,077.13	Signed						2020-09-01	2021-02-10	2020-09-06	2021-02-22			2020-10-18	2021-04-06	2020-11-17	2021-05-18	2020-12-22	2021-06-22	2022-12-12	
EEPB/WB/MOE/UREN-WORKS #01 / Energy Performance Contract (EPC) for 1 school building (Bursa Anatolian Girls High School) in Bursa	TF / B0782	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				682,158.18	Signed						2020-06-05	2020-10-01	2020-10-23				2020-12-07	2020-12-22	2020-12-27	2021-02-11	2021-01-10	2021-03-18	2021-12-06	
EEPB/WB/MOE/UREN-WORKS #04 / Construction Works for Renovation of public building in Karaman	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2021-07-01		2021-07-06				2021-08-17		2021-09-16		2021-10-21		2023-08-12	
EEPB/WB/MOE/UREN-WORKS #06 / Construction Works for Renovation of public building in Kocaeli	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-07-01		2022-07-06				2022-08-17		2022-09-16		2022-10-21		2024-08-11	
EEPB/WB/MOE/UREN-WORKS #05 / Construction Works for Renovation of public buildings in Antalya	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-07-04		2022-07-09				2022-08-20		2022-09-19		2022-10-24		2024-08-14	
EEPB/WB/MOE/UREN-WORKS #07 / Construction Works for Renovation of public building in Zonguldak Karadeniz Ereğli	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-07-24		2022-07-29				2022-09-09		2022-10-09		2022-11-13		2023-05-12	
EEPB/WB/MOE/UREN-WORKS #08 / Construction Works for Renovation of public buildings in Denizli	IBRD / 90150	1. Energy efficiency investments in central government buildings	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-07-31		2022-08-05				2022-09-16		2022-10-16		2022-11-20		2023-05-19	
EEPB/WB/MOE/UREN-WORKS #09 / Construction Works for Renovation of public building in Sakarya	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-07-24		2022-07-29				2022-09-09		2022-10-09		2022-11-13		2023-05-12	
EEPB/WB/MOE/UREN-WORKS #10 / Construction Works for Renovation of public buildings in Izmir	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-08-07		2022-08-12				2022-09-23		2022-10-23		2022-11-27		2023-05-26	
EEPB/WB/MOE/UCT-REN-WORKS-P01 / Construction Works for deep Renovation of public buildings by CTF Loan in Bursa Atatürk Vocational High School	TF / B0782	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-08-15		2022-08-20				2022-10-01		2022-10-31		2022-12-05		2024-09-25	
EEPB/WB/MOE/UCT-REN-WORKS-P02 / Construction Works for deep Renovation of public buildings by CTF Loan in Karacisik Hospital	TF / B0782	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-08-22		2022-08-27				2022-10-08		2022-11-07		2022-12-12		2024-10-22	
EEPB/WB/MOE/UCT-REN-WORKS-P03 / Construction Works for deep Renovation of public buildings by CTF Loan in Izmir Bakırçay University Hospital	TF / B0782	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-08-09		2022-08-14				2022-09-25		2022-10-25		2022-11-29		2024-09-19	
EEPB/WB/MOE/UREN-EPC-WORKS-03 / Energy Performance Contract (EPC) for Kocic Training & Research Hospital and Karabük Governorship	TF / B0782	1. Energy efficiency investments in central government buildings	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)					2022-09-19		2023-02-06				2023-03-23		2023-04-12		2023-04-26		2024-03-21	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

EEPB/WB/MOEU/QCBS-DE56-SUP-099 / Recruitment of Firm for energy audit, detailed designs and technical specifications/bills of quantity, construction supervision and issuance of a final building energy performance certificate of public buildings in various cities in central government buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2021-01-04	2021-01-25	2021-03-10	2021-04-07	2021-05-07	2021-06-11	2021-07-16	2024-03-02							
EEPB/WB/MOEU/QCBS-DE56-SUP-077 / Recruitment of Firm for energy audit, detailed designs and technical specifications/bills of quantity, construction supervision and issuance of a final building energy performance certificate of public buildings in various cities in central government buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2021-01-04	2021-06-08	2021-01-25	2021-03-10	2021-04-07	2021-05-07	2021-06-11	2021-07-16	2024-03-02						
EEPB/WB/MOEU/QCBS-DE56-SUP-078 / Consultancy Services for Energy Audit, Design and Construction Supervision Services for Energy Efficiency Renovations in Public Buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Prior	Quality And Cost-Based Selection	Open - International	777,600.00	Signed	2021-06-20	2021-06-22	2021-07-11	2021-07-08	2021-08-24	2021-09-20	2021-09-21	2021-11-05	2021-10-21	2022-01-05	2021-11-25	2022-02-04	2021-12-30	2023-04	2024-08-16
EEPB/WB/MOEU/QCBS-DE56-SUP-088 / Consultancy Services for Energy Audit, Design and Construction Supervision Services for Energy Efficiency Renovations in Public Buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Prior	Quality And Cost-Based Selection	Open - International	750,000.00	Signed	2021-08-22	2021-07-15	2021-09-12	2021-08-25	2021-10-26	2021-12-01	2021-11-23	2022-01-17	2021-12-23	2022-03-15	2022-01-27	2022-04-22	2022-03-03	2022-05-17	2024-10-18
EEPB/WB/MOEU/QCBS-DE56-SUP-09 / Consultancy Services for Energy Audit, Design and Construction Supervision Services for Energy Efficiency Renovations in Public Buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-09-22	2021-10-22	2021-10-13	2021-11-05	2021-11-26	2022-02-18	2021-12-24	2022-04-04	2022-01-23	2022-05-25	2022-02-27	2022-07-07	2022-04-03		2024-11-18
EEPB/WB/MOEU/QCBS-DE56-SUP-10 / Consultancy Services for Energy Audit, Design and Construction Supervision Services for Energy Efficiency Renovations in Public Buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2022-03-15	2022-04-19	2022-04-05	2022-04-22	2022-05-19	2022-07-07	2022-06-16		2022-07-16		2022-08-20		2022-09-24		2024-12-12
EEPB/WB/MOEU/QCBS-DE56-SUP-11 / Consultancy Services for Energy Audit, Design and Construction Supervision Services for Energy Efficiency Renovations in Public Buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2022-04-15	2022-05-18	2022-05-06	2022-05-25	2022-06-19		2022-07-17		2022-08-16		2022-09-20		2022-10-25		2025-01-12
EEPB/WB/MOEU/QCBS-DE56-SUP-12 / Consultancy Services for Energy Audit, Design and Construction Supervision Services for Energy Efficiency Renovations in Public Buildings	IBRD / 90150	1. Energy efficiency investments in central government buildings	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2022-05-15	2022-06-20	2022-06-05	2022-06-28	2022-07-19		2022-08-16		2022-09-15		2022-10-20		2022-11-24		2025-02-11

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
EEPB/WB/MOEU/PIU-IND-01A / Recruitment of Procurement Expert	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	47,651.76	Terminated	2019-09-05	2019-09-04	2019-10-24	2019-10-15	2019-11-14	2020-02-17	2019-12-19	2020-02-17	2020-06-16		
EEPB/WB/MOEU/PIU-IND-01B / Recruitment of Financial Management	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	70,256.77	Signed	2020-01-02	2019-09-04	2020-02-20	2020-04-02	2020-03-12	2020-04-07	2020-06-01	2020-06-01	2020-12-31		
EEPB/WB/MOEU/PIU-IND-01D / Recruitment of Energy Efficiency Building Expert	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-01-02		2020-02-20		2020-03-12		2020-04-16		2020-12-31		
EEPB/WB/MOEU/PIU-IND-01F / Recruitment of Team Assistance	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	10,856.40	Terminated	2019-09-05	2019-09-04	2019-10-24	2019-10-15	2019-11-14		2019-12-19	2020-01-31	2020-06-16		
EEPB/WB/MOEU/TR-IND-02 / Recruitment of individual consultants training on energy modelling, energy savings monitoring including participation in certification programs.	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-08-02		2020-09-20		2020-10-11		2020-11-15		2021-05-14		
EEPB/WB/MOEU/TR-IND-03 / Recruitment of individual consultants training on Building Information Modeling.	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-06-30		2020-08-18		2020-09-08		2020-10-13		2021-04-11		
EEPB/WB/MOEU/PIU-IND-01E / Recruitment of Environment and Social Specialist	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	60,773.82	Signed	2020-01-02	2020-07-24	2020-02-20	2020-09-02	2020-03-12		2020-04-16	2020-10-05	2020-10-13		
EEPB/WB/MOEU/PIU-IND-PA-01 / Recruitment of Team Assistance	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	35,271.55	Signed	2020-10-30	2020-11-02	2020-12-16	2020-12-22	2020-12-21	2020-12-24	2020-12-31	2021-01-05	2021-12-31		
EEPB/WB/MOEU/PIU-IND-PE-01 / Recruitment of Procurement Expert	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	96,195.13	Signed	2020-10-30	2020-11-03	2020-12-21	2020-12-22	2020-12-26	2020-12-24	2021-01-05	2021-01-05	2021-12-31		
EEPB/WB/MOEU/PIU-IND-CE-01 / Recruitment of Civil Engineer for strengthening works.	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	30,406.01	Signed	2020-11-08	2021-06-02	2020-12-30	2021-10-05	2021-01-04	2021-10-06	2021-01-14	2021-10-07	2022-01-14		
EEPB/WB/MOEU/PIU-IND-ME-01 / Recruitment of Mechanical Engineer	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	36,847.99	Signed	2021-06-10	2021-06-10	2021-07-20	2021-10-05	2021-08-19	2021-10-06	2021-09-23	2021-10-07	2022-03-22		
EEPB/WB/MOEU/PIU-IND-EE-01 / Recruitment of Electrical Engineer	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	34,640.65	Signed	2021-06-10	2021-06-10	2021-07-29	2021-09-07	2021-08-19	2021-09-07	2021-09-23	2021-09-07	2022-03-22		
EEPB/WB/MOEU/PIU-IND-CE-02 / Recruitment of Civil Engineer	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open	31,737.11	Signed	2021-10-05	2021-06-02	2021-11-23	2021-10-07	2021-12-14	2021-10-07	2022-01-18	2021-10-07	2022-12-31		

EEP/WB/MOE/PIU-IND-ME-02 / Recruitment of Mechanical Engineer	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		27,353.85	Signed	2021-10-05	2021-06-10	2021-11-23	2021-10-06	2021-12-14	2021-10-07	2022-01-18	2021-11-22	2022-12-31
EEP/WB/MOE/PIU-IND-EE-02 / Recruitment of Electrical Engineer	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-10-05		2021-11-23		2021-12-14		2022-01-18		2022-12-31
EEP/WB/MOE/PIU-IND-FA-01 / Recruitment of Finance Assistant	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2022-03-22	2022-05-05	2022-05-13		2022-05-18		2022-05-28		2023-05-23
EEP/WB/MOE/PIU-IND-PE-02 / Recruitment of Procurement Expert	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2022-05-05	2022-05-05	2022-06-26		2022-07-01		2022-07-11		2023-07-06
EEP/WB/MOE/PIU-IND-CE-03 / Recruitment of Civil Engineer	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2022-06-27		2022-08-15		2022-09-05		2022-10-10		2025-12-31
EEP/WB/MOE/PIU-IND-ME-03 / Recruitment of Mechanical Engineer	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2022-06-27		2022-08-15		2022-09-05		2022-10-10		2025-12-31
EEP/WB/MOE/PIU-IND-AR-01 / Recruitment of Architect	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2022-06-27		2022-08-15		2022-09-05		2022-10-10		2025-12-31
EEP/WB/MOE/PIU-IND-CS-01 / Recruitment of Communication Specialist	TF / B0853	2. Technical assistance and implementation support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2022-08-01		2022-09-19		2022-10-10		2022-11-14		2026-02-04