

Procurement Plan
Project information: Republic of the Marshall Islands, RMI Maritime Investment Project (P161382)
Project Implementation agency: Ministry of Transport and Communications
Date of the Procurement Plan: February 12, 2018
Period covered by this Procurement Plan: February 1, 2018 to July 31, 2019
Preamble
In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.
The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:
<ol style="list-style-type: none"> 1. The procurement is open to all eligible firms from any country; 2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights; 3. Publication of contract award information; 4. Rights for the Bank to review procurement documentation and activities; and 5. An effective complaints mechanism.
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.
Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Work**)

Goods: **is not applicable;**

Works: **is not applicable.**

PROCUREMENT PLAN Marshall Islands : Marshall Islands Maritime Investment Project

General Information

Country: Marshall Islands Bank's Approval Date of the Original Procurement Plan: 2018-03-13
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-04-08
 Project ID: P161382 GPN Date: 2018-03-12
 Project Name: Marshall Islands Maritime Investment Project
 Loan / Credit No: IDA / V1660, IDA / D4520
 Executing Agency(ies) Republic of Marshall Islands Ports Authority

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
MH-RMIPA-249632-CW-DIR / Buoy No. 2 emergency work to temporarily secure the Majuro harbor entrance aid to navigation. As observed during the Needs Assessment inspections a storm could wash this important buoy away.	IDA / D4520	Maritime Safety and Security	Post	Direct Selection	Direct				Request for Quotations (Non Bank-SPD)	16,640.00	2,935.50	Signed						2021-08-23	2021-07-01	2021-08-28	2021-07-26							2021-10-02	2022-01-20	2022-03-31

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MH-RMIPA-274141-CO-RFQ / PIU Project Office Equipment and Furniture	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,000.00	0.00	Pending implementation								2022-02-09								2022-04-06		2022-10-03
MH-RMIPA-275226-CO-RFQ / Supply and Delivery of Search and Rescue (SAR) Equipment for SAR Prevention in the 5 Ports, Majuro, Republic of Marshall Islands.	IDA / D4520	Maritime Safety and Security	Post	Request for Quotations	Open - International	Single Stage - One Envelope		215,000.00	0.00	Under implementation								2022-02-02	2022-02-10							2022-03-30		2022-09-26

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MH-DIDA-53298-CS-INDV / Strategic Study of Maritime Operations at Majuro	IDA / V1660		Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Canceled	2018-08-31	2018-09-21	2018-11-04									2018-12-04		2019-01-08		2019-07-07				
MH-DIDA-53310-CS-CQS / Institutional and Regulatory Arrangements to Improve Port Safety, Security and Access	IDA / V1660		Post	Consultant Qualification Selection	Open - International		315,000.00	0.00	Canceled	2018-11-30	2019-09-16	2018-12-21	2019-02-03									2019-03-05		2019-04-09		2019-10-06			
MH-DIDA-71524-CS-CQS / Needs Assessment for component 1 (Maritime Infrastructure) and component 2 (Maritime safety and security) activities.	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Consultant Qualification Selection	Open - International		500,000.00	481,421.54	Signed	2019-08-08	2019-09-22	2019-08-29	2019-10-11	2019-10-12	2020-06-18							2019-11-11	2020-11-11	2019-12-16	2020-12-07	2020-06-13			
MH-DIDA-91307-CS-CQBS / RMI Ports strategic plan.	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Quality And Cost-Based Selection	Open - International		550,000.00	0.00	Under implementation	2018-12-17	2019-09-22	2019-01-07	2019-10-12	2019-02-20	2021-01-31			2019-03-20	2021-03-05	2019-04-19	2021-12-13	2019-05-24		2019-06-28		2020-06-27			
MH-RMIPA-257564-CS-CQBS / Consultancy for the Design and Supervision of Safe, Efficient and Climate Resilient Maritime Infrastructure in RMI.	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Quality And Cost-Based Selection	Open - International		1,856,000.00	0.00	Under implementation	2021-11-03	2021-11-15	2021-11-24	2021-11-28	2022-01-07					2022-02-04		2022-03-06		2022-04-10		2022-05-15		2023-05-15		

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MH-DIDA-53297-CS-INDV / MMIP Project Manager	IDA / V1660		Prior	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2018-03-12	2018-06-01	2018-04-30		2018-05-21		2018-06-25		2018-12-22
MH-DIDA-72131-CS-INDV / MMIP Project Manager	IDA / V1660		Prior	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2018-08-01	2018-08-01	2018-09-19		2018-10-10		2018-11-14		2019-05-13
MH-DIDA-118219-CS-INDV / MMIP Project Manager	IDA / V1660	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2019-06-14		2019-08-02		2019-08-23		2019-09-27		2020-03-25
MH-RMIPA-126519-CS-INDV / MMIP Project Manager	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open		600,000.00	470,000.00	Signed	2019-08-30	2019-09-20	2019-10-18	2020-04-29	2019-11-08	2020-05-08	2019-12-13	2020-06-03	2020-06-10

MH-RMPA-182180-CS-INDV / Institutional and regulatory assessment of how the RMI maritime sector is governed and identification of measures to improve and streamline port management.	IDA / V1660	Maritime Safety and Security	Post	Individual Consultant Selection	Open	150,000.00	56,950.00	Signed	2020-06-27	2020-12-29	2020-08-15	2021-07-07	2020-09-05	2021-07-14	2020-10-10	2021-08-09	2021-04-08
MH-RMPA-188255-CS-INDV / Project Officer	IDA / D4520	Technical Assistance for Port Planning and Project Management	Post	Individual Consultant Selection	Open	60,000.00	66,900.00	Signed	2020-08-31	2020-10-16	2020-10-19	2021-05-25	2020-11-09	2021-05-25	2020-12-14	2021-06-22	2021-06-12
MH-RMPA-214317-CS-INDV / Local lawyer Institutional and Governance Review, Maritime Sector. This RMI based individual consultant is to support the work of the International Individual Consultant on the Institutional and Governance Review Component.	IDA / V1660	Maritime Safety and Security	Post	Individual Consultant Selection	Open	24,000.00	10,704.00	Signed	2021-03-26	2021-03-02	2021-05-14	2021-08-26	2021-06-04	2021-09-06	2021-07-09	2021-10-13	2022-01-05
MH-RMPA-253233-CS-INDV / Development of Environmental and Health and Safety Management procedures for RMI Ports Authority assessment for the World Bank-funded Marshall Islands Maritime Investment Project.	IDA / D4520	Maritime Safety and Security	Post	Individual Consultant Selection	Open	80,000.00	0.00	Canceled	2021-09-23	2021-10-06	2021-11-11	2021-12-13	2021-12-02		2022-01-06		2022-07-05
MH-RMPA-279248-CS-INDV / MMIP Project Manager 2022	IDA / D4520	Technical Assistance for Port Planning and Project Management	Prior	Individual Consultant Selection	Open	460,000.00	0.00	Under Review	2022-04-04		2022-05-23		2022-06-13		2022-07-18		2023-01-14
MH-RMPA-287653-CS-INDV / Development of Environmental and Health and Safety Management procedures for RMI Ports Authority assessment for the World Bank-funded Marshall Islands Maritime Investment Project.	IDA / D4520	Maritime Safety and Security	Post	Individual Consultant Selection	Open	80,000.00	0.00	Pending Implementation	2022-04-04		2022-05-23		2022-06-13		2022-07-18		2023-01-14