PROCUREMENT PLAN (Textual Part)

Project information: Uganda ,Energy Access scale up Project(P166685)

Project Implementation agency: Ministry of Energy and Mineral Development (MEMD)

Date of the Procurement Plan: TBD

Period covered by this Procurement Plan: December 2021-December 2022

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **PPDA** such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **NA**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables NA

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works). Specify for each

Goods: is applicable for those contracts identified in the Procurement Plan tables

Works: is not applicable

Hands-on Expanded Implementation Support (HEIS) NA Other Relevant Procurement Information. NA

PROCUREMENT
PLAN

General Information
Country: Uganda Bank's Approval Date of Country: Uganda Bank's Approval Date of the Original Procurement Plan: 2021–12–10
Project ID: P.166685 GPN Date:
Project Name: Electricity Access Scale-up Project (EASP)
Loan / Credit No: / , IDA / 70750
Executing Agency(ies Ministry of Energy and Mineral Development

ĺ	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur	ualification nents	Prequal Evaluation	ification on Report	Draft E Docun Justifie						Proposal Sul Opening /	bmission / Minutes		mendation vard	Signed Co	ontract	Contra Comple
														Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

u	v	D:	•	
	+i.	itu	ъ	a f

	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)					Draft B Docum Justific	nent /							and Recom		Signed C			mpletion
- 1											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
[

NON CONSULTING SERVICES

	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)																		mpletion
- 1											Planned	Actual																

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression No		Short List Request fo		Request fo as Is	r Proposals sued	Opening of Proposals	f Technical / Minutes	Evalua Technica	tion of	Combined Report a Negotiated	nd Draft I Contract	_		Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UG-MEMD-267599-CS-QCBS / Consultancy services for the Preparation of Engineering Designs, Procurement suppor and Construction supervision of the proposed EASP grid electrification program	·	Grid Expansion and Connectivity	Prior	Quality And Cost- Based Selection	Open – International		2,000,000.00	0.00	Under Implementation	2021-12-10	2021-12-16	2022-01-09	2021-12-17	2022-02-06				2022-03-08		2022-03-22		2022-04-19		2022-06-01		2027-05-31	
UG-MEMD-289366-CS-QCBS / Consultancy Services for Independent Verification of Electricity Connections under the Electricity Access Scale-up Project		Grid Expansion and Connectivity	Prior	Quality And Cost- Based Selection	Open – International		2,000,000.00	0.00	Pending Implementation	2022-04-29		2022-05-20		2022-07-03				2022-07-31		2022-08-30		2022-10-04		2022-11-08		2024-11-07	

INDIVIDITAL	CONSULTANT

INDIVIDUAL CONSUL	IANIS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference	Invitat Identified Const	/Selected	Draft Ne Cont		Signed (Contract	Contract C	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual