

PROCUREMENT PLAN (Textual Part)

Project information: Mozambique - P171449 - Maputo Urban Transformation Project

Project Implementation agency: Maputo Municipal Council

Date of the Procurement Plan: January 2020

Period covered by this Procurement Plan: January - June 2020

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Regulamento 5/2016 of March 8, 2016**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***): **Not Applicable**

PROCUREMENT PLAN Mozambique : Maputo Urban Transformation Project

General Information
 Country: Mozambique Bank's Approval Date of the Original Procurement Plan: 2020-01-09
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-11-29
 Project ID: P171449 GPN Date: 2021-04-08
 Project Name: Maputo Urban Transformation Project
 Loan / Credit No: IDA / V3130, IDA / D7490
 Executing Agency(ies) Maputo Municipal Council

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
MZ-CMM-187003-CW-RFB / Drainage, sanitation, mobility, public spaces and urban equipment works	IDA / V3130	Informal Settlement Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	38,000,000.00	0.00	Pending Implementation					2022-09-15		2022-09-20					2022-11-01		2022-12-01		2023-01-05	2024-12-24		
MZ-CMM-186992-CW-RFB / Land demarcation works, Network and Urban Infrastructure Systems and Basic Urbanization in KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	24,000,000.00	0.00	Pending Implementation					2022-10-14		2022-10-19					2022-11-30		2022-12-30		2023-02-03	2025-01-28		
MZ-CMM-264889-CW-RFB / Construction and Rehabilitation of Public Toilets in Markets and main Public Transport Terminals	IDA / D7490	Informal Settlement Upgrade	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	329,000.00	0.00	Pending Implementation					2021-12-06		2021-12-11					2022-01-22		2022-02-21		2022-03-28	2022-09-24		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MZ-CMM-168529-CO-RFQ / Supply of Office Furniture	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	29,743.59	Signed							2020-05-12	2020-06-10							2020-07-07	2020-10-02	2020-09-05	
MZ-CMM-186679-CO-RFB / Pickup Double Cab Vehicles	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	187,062.50	Signed			2020-08-10	2020-09-02	2020-08-15	2020-09-03			2020-09-26	2020-09-22	2020-10-26	2020-10-30	2020-11-30	2020-11-20	2020-11-20	2021-05-29		
MZ-CMM-167802-CO-RFP / Acquisition of office equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Canceled							2020-05-12	2020-06-10							2020-07-07		2021-01-03	
MZ-CMM-200807-CO-RFB / 200 Hand Wash Systems	IDA / V3130	Informal Settlement Upgrade	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	354,971.72	Signed			2020-11-03	2021-02-10	2020-11-08	2021-02-12			2020-12-20	2021-02-25	2021-01-19	2021-04-08	2021-02-23	2021-04-26	2021-08-22			
MZ-CMM-194418-CO-RFQ / IT Equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Canceled							2020-09-23								2020-11-09		2021-05-08	
MZ-CMM-213554-CO-RFB / IT Equipment and Software	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	125,354.11	Signed			2021-01-22	2021-01-18	2021-01-27	2021-01-27			2021-03-10	2021-02-25	2021-03-25	2021-06-28	2021-04-22	2021-07-30	2021-10-19			
MZ-CMM-215207-CO-RFQ / Financial management Software	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	57,378.01	Signed							2021-01-30	2021-02-02							2021-03-22	2021-05-21	2021-09-18	
MZ-CMM-200806-CO-RFQ / Protection Equipment to Prevent Covid-19	IDA / V3130	Informal Settlement Upgrade	Post	Request for Quotations	Limited	Single Stage - One Envelope		230,000.00	115,076.21	Signed							2020-11-08	2021-02-10							2021-01-03	2021-04-27	2021-07-02	
MZ-CMM-218125-CO-RFB / Acquisition of Materials for Production of Cloth Masks to Prevent Cov-19	IDA / V3130	Contingent Emergency Response	Post	Request for Bids	Open - National	Single Stage - One Envelope		220,000.00	269,208.49	Signed			2021-02-11	2021-02-10	2021-02-16	2021-02-12			2021-03-18	2021-02-25	2021-04-02	2021-04-08	2021-04-22	2021-04-23	2022-04-22			
MZ-CMM-224227-CO-RFQ / Videoconference Equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		38,000.00	0.00	Under Implementation							2021-03-20	2021-09-14							2021-05-15		2021-11-11	
MZ-CMM-264275-CO-RFQ / Motorized Tricycle with Canopy	IDA / D7490	Project Implementation and Institutional Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,000.00	0.00	Pending Implementation							2021-12-02								2022-01-13		2022-03-14	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MZ-CMM-187000-NC-RFB / Implementation of the Land Regularization	IDA / V3130	Informal Settlement Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,500,000.00	0.00	Under Implementation					2021-04-23	2021-08-31	2021-04-28	2021-08-31					2021-06-09	2021-10-14	2021-07-09		2021-08-13	2024-08-22	
MZ-CMM-186990-NC-RFB / Implementation of Reform to the construction licenses and the issuance of DUATS	IDA / V3130	Sustainable Urban Growth	Post	Request for Bids				500,000.00	0.00	Pending Implementation					2021-02-12		2021-02-17						2021-03-31			2021-07-18		2022-01-14	
MZ-CMM-223242-NC-RFQ / Services for Management of Community Post within the Scope of the Control and Prevention of Covid-19 Maputo City	IDA / V3130	Contingent Emergency Response	Post	Request for Quotations	Limited	Single Stage - One Envelope		75,000.00	166,593.73	Signed							2021-03-17	2021-04-06							2021-05-12	2021-07-30	2022-05-12		

MZ-CMM-186554-CS-QCBS / Works Supervision at KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open – International	720,000.00	0.00	Pending Implementation	2022-06-06	2022-06-27	2022-08-10			2022-09-07	2022-10-07	2022-11-11	2022-12-16	2023-12-16			
MZ-CMM-200797-CS-LCS / External Auditing	IDA / V3130	Project Implementation and Institutional Support	Post	Least Cost Selection	Open – National	300,000.00	0.00	Under Implementation	2020-11-06	2020-10-24	2020-11-27	2020-10-27	2021-01-10	2021-04-14	2021-02-07	2021-03-09	2021-04-13	2021-05-18	2021-11-14		
MZ-CMM-200798-CS-QBS / PBC's Verification Agent	IDA / V3130	Project Implementation and Institutional Support	Post	Quality Based Selection	Open – International	150,000.00	0.00	Under Implementation	2020-11-06	2020-11-10	2020-11-27	2020-11-16	2021-01-10		2021-02-07	2021-03-09	2021-04-08	2021-05-13	2022-05-13		
MZ-CMM-213646-CS-QCBS / Consulting Services for Conception, Development and Implementation of an Integrated Information Management System for Maputo Urban Transformation Project	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open – National	100,000.00	0.00	Under Implementation	2021-01-18	2021-01-19	2021-01-25	2021-01-27	2021-03-01	2021-05-05	2021-03-29	2021-04-28	2021-06-07	2021-07-12	2022-12-04		
MZ-CMM-216360-CS-QCBS / Elaboration of Participatory Plans for Social Inclusion, Gender Equality and for Combating GBV for the Neighbourhoods in Informal Settlements	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open – International	600,000.00	0.00	Under Implementation	2021-01-29	2021-01-28	2021-02-19	2021-01-28	2021-04-04	2021-05-07	2021-05-02	2021-07-05	2021-06-01	2021-10-28	2021-07-06	2021-08-10	2022-08-10
MZ-CMM-186629-CS-QCS / Consulting Services to support the implementation of the Modernization of Administrative Processes	IDA / V3130	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open – International	170,000.00	0.00	Pending Implementation	2021-12-03		2021-12-24							2022-03-08	2022-04-12	2025-03-24	
MZ-CMM-186481-CS-QCBS / Preparation of technical studies and projects for the improvement of public spaces and urban facilities	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International	1,000,000.00	0.00	Canceled	2020-08-27		2020-09-17		2020-10-31			2020-11-28	2020-12-28	2021-02-01	2021-03-08	2022-03-08	
MZ-CMM-186540-CS-QCBS / Technical Studies and Executive Project for Infrastructures Development in KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open – International	1,000,000.00	0.00	Canceled	2021-07-07		2021-07-28		2021-09-10			2021-10-08	2021-11-07	2021-12-12	2022-01-16	2023-01-16	
MZ-CMM-168539-CS-QCBS / Consultancy Services for drainage studies and projects for Baixa da Cidade	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International	500,000.00	0.00	Canceled	2020-06-10	2020-04-24	2020-07-01		2020-08-14			2020-09-11	2020-10-11	2020-11-15	2020-12-20	2022-08-12	
MZ-CMM-168537-CS-QCBS / Consultancy Services to prepare studies and projects for the sustainable development of Katembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open – International	750,000.00	0.00	Canceled	2020-06-29		2020-07-20		2020-09-02			2020-09-30	2020-10-30	2020-12-04	2021-01-08	2022-01-08	
MZ-CMM-200796-CS-QCBS / Environmental and Social Impact Assessment for Components 1, 2 and 3	IDA / V3130	Informal Settlement Upgrade	Post	Quality And Cost-Based Selection	Open – International	500,000.00	0.00	Under Implementation	2021-05-14	2021-05-14	2021-06-04	2021-05-17	2021-07-18	2021-10-06	2021-08-15	2021-09-14	2021-10-19	2021-11-23	2022-11-23		
MZ-CMM-168535-CS-QCBS / Consultancy Services to develop unified social Municipal cadaster.	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open – International	100,000.00	0.00	Canceled	2020-05-20	2020-08-12	2020-06-10		2020-07-24			2020-08-21	2020-09-20	2020-10-25	2020-11-29	2021-11-29	
MZ-CMM-227454-CS-QCBS / Development of Unique Municipal Social Registry	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open – National	100,000.00	0.00	Under Implementation	2021-04-09	2021-04-08	2021-04-30		2021-06-13			2021-07-11	2021-08-10	2021-09-14	2021-10-19	2022-10-19	
MZ-CMM-169356-CS-QCBS / Consulting services for public spaces and urban equipment studies and project for Baixa da Cidade	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International	500,000.00	0.00	Canceled	2020-04-27		2020-05-18		2020-07-01			2020-07-29	2020-08-28	2020-10-02	2020-11-06	2021-11-06	
MZ-CMM-229289-CS-QCBS / Preparation of Studies, Plans and Detailed Project for the Implementation of the KaTembe Landfill and Closure of the Hulene Dump	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open – International	1,500,000.00	0.00	Under Implementation	2021-04-25	2021-09-20	2021-05-16	2021-09-21	2021-06-29			2021-07-27	2021-08-26	2021-09-30	2021-11-04	2022-11-04	
MZ-CMM-237534-CS-CQS / Project Team Capacity Building	IDA / V3130	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open – National	15,000.00	0.00	Under Implementation	2021-06-07	2021-06-02	2021-06-21	2021-06-03	2021-07-19					2021-07-24	2021-08-14	2021-11-12	
MZ-CMM-264263-CS-QCBS / Institutional Diagnosis of the municipal Department of Territorial Planning, Environment and Urbanization – VOTAU	IDA / D7490	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open – National	200,000.00	0.00	Pending Implementation	2021-12-02		2021-12-23					2022-02-24	2022-03-24	2022-04-28	2022-06-02	2022-11-29	
MZ-CMM-168536-CS-QCBS / Consultancy Services for addressing, preparing, updating and expanding the physical and fiscal registration	IDA / D7490	Project Implementation and Institutional Support	Prior	Quality And Cost-Based Selection	Open – International	500,000.00	0.00	Pending Implementation	2020-06-22		2020-07-13		2020-08-26			2020-09-23	2020-10-23	2020-11-27	2021-01-01	2022-01-01	
MZ-CMM-186410-CS-QCBS / Works Supervision in informal settlements	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open – International	1,900,000.00	0.00	Pending Implementation	2022-02-01		2022-02-22		2022-04-07			2022-05-05	2022-06-04	2022-07-09	2022-08-13	2025-08-12	
MZ-CMM-186501-CS-QCBS / Works Supervision	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International	2,250,000.00	0.00	Pending Implementation	2022-07-04		2022-07-25		2022-09-07			2022-10-05	2022-11-04	2022-12-09	2023-01-13	2025-09-29	

MZ-CMM-200803-CS-INDV / Solid Waste Management Senior Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Under Implementation	2020-11-06	2021-04-19	2020-12-25		2021-01-15		2021-02-19		2021-08-18
MZ-CMM-200805-CS-INDV / Solid Waste Management Junior Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-11-06	2021-04-19	2020-12-25		2021-01-15		2021-02-19		2021-08-18
MZ-CMM-200799-CS-INDV / Environmental and Social Safeguards Assistant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	61,959.33	Signed	2020-11-02	2020-11-10	2020-12-21	2021-04-30	2021-01-11	2021-05-11	2021-02-15	2021-05-31	2022-02-15
MZ-CMM-227393-CS-INDV / Financial Management Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct		60,000.00	79,187.75	Signed	2021-03-31	2021-04-08	2021-04-07	2021-04-21	2021-04-09	2021-04-22	2021-04-16	2021-04-23	2022-04-16
MZ-CMM-227397-CS-INDV / Social Safeguards Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct		60,000.00	83,507.08	Signed	2021-03-31	2021-04-08	2021-04-03	2021-04-15	2021-04-05	2021-04-20	2021-04-08	2021-04-23	2022-04-08
MZ-CMM-227399-CS-INDV / Environmental Safeguards Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Direct		60,000.00	83,507.08	Signed	2021-03-31	2021-04-08	2021-04-05	2021-04-15	2021-04-07	2021-04-20	2021-04-12	2021-04-23	2022-04-12
MZ-CMM-174529-CS-INDV / Individual consultancy for the elaboration of the methodology for updating the physical tax register, the generic figures map and the IPRA calculation	IDA / V3130	Sustainable Urban Growth	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-05-25	2020-05-21	2020-07-13		2020-08-03		2020-09-07		2021-03-06
MZ-CMM-186617-CS-INDV / Senior Social Inclusion Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Canceled	2020-08-19		2020-10-07		2020-10-28		2020-12-02		2022-12-01
MZ-CMM-167546-CS-INDV / Senior Governance Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-06-03		2020-07-22		2020-08-12		2020-09-16		2021-09-16
MZ-CMM-167545-CS-INDV / Senior Urban Planning Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-04-16	2020-04-21	2020-06-04		2020-06-25		2020-07-30		2021-07-30
MZ-CMM-175992-CS-INDV / Junior Technician of Mobility and Roads of the project's Technical Team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection			30,000.00	0.00	Canceled	2020-06-02	2020-06-04	2020-07-21		2020-08-11		2020-09-15		2020-12-14
MZ-CMM-200802-CS-INDV / Senior Technician for Urban Mobility	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	98,000.00	Signed	2021-05-14	2021-04-08	2021-07-02	2021-07-29	2021-07-23	2021-08-30	2021-08-27	2021-09-30	2022-08-27
MZ-CMM-200804-CS-INDV / Junior Technician for Urban Mobility	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	30,110.12	Signed	2021-05-21	2021-04-08	2021-07-09	2021-07-30	2021-07-30	2021-08-03	2021-09-03	2021-08-06	2022-09-01
MZ-CMM-171156-CS-INDV / Urban Mobility Consultant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-05-11	2020-04-30	2020-06-29		2020-07-20		2020-08-24		2021-02-20
MZ-CMM-186611-CS-INDV / Municipal Governance Senior Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Canceled	2020-08-19	2020-10-09	2020-10-07		2020-10-28		2020-12-02		2022-11-22
MZ-CMM-228447-CS-INDV / Municipal Governance Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	95,505.75	Signed	2021-04-12	2021-04-13	2021-05-31	2021-08-24	2021-06-21	2021-11-03	2021-07-26	2021-09-30	2023-07-26
MZ-CMM-229298-CS-INDV / Communication and Media Junior Specialist	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2021-04-20	2021-04-15	2021-06-08		2021-06-29		2021-08-03		2022-08-03
MZ-CMM-229296-CS-INDV / Website Development for MUTP	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		10,000.00	0.00	Under Implementation	2021-04-20	2021-04-15	2021-06-08		2021-06-29		2021-08-03		2022-01-30
MZ-CMM-200800-CS-INDV / Procurement Assistant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		36,000.00	0.00	Canceled	2020-10-30	2020-10-27	2020-12-18	2021-05-03	2021-01-08		2021-02-12		2021-08-11
MZ-CMM-248743-CS-INDV / Team Leader for the Technical Team	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		84,000.00	0.00	Under Implementation	2021-08-31	2021-08-29	2021-10-19		2021-11-09		2021-12-14		2022-12-14
MZ-CMM-248739-CS-INDV / Monitoring & Evaluation Specialist	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Limited		84,000.00	0.00	Under Implementation	2021-08-20	2021-08-20	2021-08-23	2021-08-23	2021-08-25		2021-08-30		2022-08-30
MZ-CMM-264267-CS-INDV / Consultancy services for development of the Unique Social Registry Concept	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2021-11-30		2021-12-27		2022-01-10		2022-02-07		2022-08-06
MZ-CMM-264268-CS-INDV / Consultancy for Strengthening Social Participation and Transparency	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2021-12-13		2022-01-29		2022-02-11		2022-03-18		2022-09-14
MZ-CMM-264269-CS-INDV / Consultancy for Strengthening Decentralization for municipal districts	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		70,000.00	0.00	Pending Implementation	2021-12-08		2022-01-26		2022-02-16		2022-03-23		2022-09-19

MZ-CMM-264271-CS-INDV / Consultancy to support the CMM in the Preparation of the Concept Note for the Green Climate Fund	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		105,000.00	0.00	Under Implementation	2021-12-08	2021-11-24	2022-01-26		2022-02-16		2022-03-23		2022-09-19
MZ-CMM-264273-CS-INDV / Procurement Assistant	IDA / D7490	Project Implementation and Institutional Support	Prior	Individual Consultant Selection	Open		30,000.00	0.00	Under Review	2021-11-30		2022-01-18		2022-02-08		2022-03-15		2023-03-10
MZ-CMM-248733-CS-INDV / Procurement Specialist II	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		84,000.00	0.00	Canceled	2021-08-20	2021-08-20	2021-09-15		2021-09-22		2021-10-06		2022-10-01
MZ-CMM-264276-CS-INDV / Procurement Officer	IDA / D7490	Project Implementation and Institutional Support	Prior	Individual Consultant Selection	Open		60,000.00	0.00	Under Review	2021-12-06		2022-01-24		2022-02-14		2022-03-14		2023-03-09
MZ-CMM-264318-CS-INDV / Development of municipal Real Estate Taxation Subsystem	IDA / D7490	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		180,000.00	0.00	Under Review	2021-11-30	2021-11-24	2022-01-18		2022-02-08		2022-03-15		2022-11-30