

## PROCUREMENT PLAN (Textual Part)

**Project information: Saint Lucia Renewable Sector Development Project P161316**

**Project Implementation agency: Department of Infrastructure, Ports and Transport**

**Date of the Procurement Plan: June 7, 2021**

**Period covered by this Procurement Plan: June 7, 2021- June 7 2025**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** NA.

***Leased Assets*** *Not Applicable*

***Procurement of Second Hand Goods*** *Not Applicable*

***Domestic preference*** *as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).* NA

**Other Relevant Procurement Information: Not applicable**

**PROCUREMENT PLAN** St. Lucia : Renewable Energy Sector Development Project

**General Information**  
 Country: St. Lucia Bank's Approval Date of the Original Procurement Plan: 2022-01-06  
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-20  
 Project ID: P161316 GPN Date:  
 Project Name: Renewable Energy Sector Development Project  
 Loan / Credit No: IDA / 69710  
 Executing Agency(ies) Ministry of Infrastructure, Ports, Physical Development and Urban Renewal

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
LC-MIPPOUR-255364-CW-RFB / Integrated Drilling Services Contract (drilling of 3 exploratory wells, including mob/demob)	IDA / 69710	1. Geothermal Exploration Drilling Program	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	8,400,000.00	0.00	Pending Implementation						2022-06-01		2022-06-06					2022-07-18		2022-08-17		2022-09-21		2023-03-20

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
LC-MIPPOUR-255363-CS-QCBS / EMC and ancillary services (including well testing & geoscientific services)	IDA / 69710	1. Geothermal Exploration Drilling Program	Prior	Quality And Cost-Based Selection	Open - International		3,500,000.00	0.00	Pending Implementation	2021-11-01	2021-11-22	2022-01-05					2022-02-02		2022-03-04		2022-04-08		2022-05-13		2023-05-13		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LC-MIPPOUR-270028-CS-INDV / Procurement and Contract Management PIU	IDA / 69710	2. Capacity Building, Technical Assistance and Market Engagement	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2021-12-20	2022-02-07	2022-02-28		2022-04-04		2022-10-01		
LC-MIPPOUR-270031-CS-INDV / Financial management Officer PIU	IDA / 69710	2. Capacity Building, Technical Assistance and Market Engagement	Post	Individual Consultant Selection	Open		200,000.00	0.00	Pending Implementation	2021-12-20	2022-02-07	2022-02-28		2022-04-04		2022-10-01		
LC-MIPPOUR-270059-CS-INDV / Social Safeguards Officer PIU	IDA / 69710	2. Capacity Building, Technical Assistance and Market Engagement	Post	Individual Consultant Selection	Open		175,000.00	0.00	Under Implementation	2021-12-20	2022-02-07	2022-02-28		2022-04-04		2022-10-01		
LC-MIPPOUR-270084-CS-INDV / Environmental Safeguards Officer PIU	IDA / 69710	2. Capacity Building, Technical Assistance and Market Engagement	Post	Individual Consultant Selection	Open		175,000.00	0.00	Pending Implementation	2021-12-20	2022-02-07	2022-02-28		2022-04-04		2022-10-01		
LC-MIPPOUR-270085-CS-INDV / Geothermal Technical Coordinator PIU	IDA / 69710	2. Capacity Building, Technical Assistance and Market Engagement	Post	Individual Consultant Selection	Direct		200,000.00	0.00	Under Review	2021-12-20	2022-01-18	2021-12-30	2022-01-20	2022-02-24		2022-08-23		
LC-MIPPOUR-272613-CS-INDV / Project manager	IDA / 69710	2. Capacity Building, Technical Assistance and Market Engagement	Prior	Individual Consultant Selection	Open		600,000.00	0.00	Pending Implementation	2022-01-11	2022-03-01	2022-03-22		2022-04-26		2022-10-23		