

# Procurement Plan for Project of Integrated Urban and Tourism Development

## I. General

1. **Bank's approval Date of the procurement Plan** [Original: July 15,2016]: Revision 1 of Updated Procurement Plan, May 2017
2. **Date of General Procurement Notice:** April 26, 2017
3. **Period covered by this procurement plan:** The procurement period of project covered from year May 2017 to October 2018

## II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Expenditure Category	Contract Value	Procurement Method	Bank Prior Review
Civil Works	$\geq$ 5,000,000	ICB	All $\geq$ US\$10 million contracts
	$<$ 5,000,000	NCB	First contract
	$<$ 200,000	Shopping	First contract
	NA	DC	US\$60,000
Goods	$\geq$ 1,000,000	ICB	All $\geq$ US\$1million contracts
	$<$ 1,000,000	NCB	First contract
	$<$ 100,000	Shopping	First contract
	NA	DC	US\$60,000

4. **Reference to (if any) Project Operational/Procurement Manual:**  
Project Operational Manual for World Bank Loan Project P155875  
*PIUDT issued by Albanian Development Fund on 24.04.2017*
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

1	2	3	4	5	6
Ref. No.	Description	Packages	Domestic Preference (yes/no)	Review by Bank (Prior/Post)	Comments
	Summary of the ICB (Works)	2	No		

AL-ADF15547-CW-RFB	Berat Town of integrated Urban upgrading			Prior	
C1W-S3	Saranda tourism gateway integrated urban upgrading		No	Prior	
	<b>Summary of the NCB (Works)</b>	14	No	Post	
AL-ADF15534-CW-RFB	Saranda staircase rehabilitation Project		No	Post	
AL-ADF15536-CW-RFB	Urban Regeneration of the existing promenade "Naim Frasheri" in Saranda		No	Post	
AL-ADF15538-CW-RFB	Ali Pasha historic trail and slopes stabilization - Gjirokastra		No	Post	
AL-ADF15539-CW-RFB	Street lightening historic center - Gjirokstra		No	Post	
AL-ADF15540-CW-RFB	Bazaar cobble stone roads rehabilitation		No	Post	
AL-ADF15541-CW-RFB	Gjirokastra museum city integrated urban upgrading		No	Post	
AL-ADF15536-CW-RFB	Upgrading the renovation of systems of museums		No	Post	
AL-ADF28554-CW-RFB	Rehabilitation of Cobblestone road "Mihal Komneno", Berat castle		No	Prior	
AL-ADF15545-CW-RFB	Upgrading to vehicle access road "Muzak		No	Post	

	Topia", Berat Castle				
AL-ADF15542-CW-RFB	Visual upgrading of selected heritage landscape		No	Post	
AL-ADF15548-CW-RFB	Street lightening - Permet		No	Post	
AL-ADF15549-CW-RFB	Permet integrated urban upgrading		No	Post	
AL-ADF15550-CW-RFB	Integrated upgrading of selected touristic area		No	Post	
AL-ADF15551-CW-RFB	Tourism Product development in 4 municipalities		No	Post	
	<b>Summary of the NCB (Goods)</b>	6	No	Post	
AL-ADF-15581-GO-RFB	Solid waste equipment for Himara transfer station		No	Prior	
AL-ADF-15582-GO-RFB	Solid W collection equipment(Gjirokastra/other as needed		No	Post	
AL-ADF-15583-GO-RFB	Financial Management Equipment for 4 municipalities		No	Post	
AL-ADF-15609-GO-RFB	Asset Management Equipment for 4 municipalities		No	Post	
AL-ADF-15584-GO-RFB	GIS equipment and licenses for 4 municipalities		No	Post	
AL-ADF-15586-GO-RFB	Equipment for tourism information management and statistic improvement		No	Post	

	<b>Summary of the SH (Goods)</b>	4	No	Post	
AL-ADF-15585-GO-RFB	Equipment for local destination management entities		No	Prior	
AL-ADF-15588-GO-RFB	Office equipment and licenses for project implementation		No	Post	
AL-ADF-44382-GO-RFB	Purchase of additional accessories for smart board of ADF		No	Post	
AL-ADF-44382-GO-RFB	Vehicles		No	Post	

### **III. Selection of Consultants**

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Consultant Services	NA	QCBS, QBS, FBS, LCS and CQS*	<b>&gt;/= USD 500,000 ; &gt;=US\$200,000 for IC and &gt;/=US\$5,000 for SSS</b>
	NA	SSS	
	NA	IC	

- Consultancy Assignments with Selection Methods and Time Schedule**

<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>
<b>Ref. No.</b>	<b>Description of Assignment</b>	<b>Packages</b>	<b>Review by Bank (Prior/ Post)</b>	<b>Comments</b>
	<b>Summary of QCBS</b>	8		
AL-ADF-44317-CS-QCBS	Concept, Design and Supervision of Saranda Urban Upgrading (line 3)		Post	
AL-ADF-39736-CS-QCBS	Concept, Design and Supervision Urban Upgrading Gjirokastra (line 7)		Post	
AL-ADF-31055-CS-QCBS	Concept, Design and Supervision of the Berat and Permet Integrated Urban Upgrading (line 12 and 14)		Post	

AL-ADF-15563-CS-QCBS	Site Management, Detailed design and construction supervision for Infrastructure of IUTS		Prior	
AL-ADF-15567-CS-QCBS	Market Research & Development Strategy for the South of Albania & four municipalities		Post	
AL-ADF-15568-CS-QCBS	Market Development for the South of Albania (Tourism products promotion, line 16 and component 2 works)		Prior	
AL-ADF-15570-CS-QCBS	Tourism Product and value chain development in selected municipalities (line 16)		Prior	
AL-ADF-44317-CS-QCBS	Guesthouse branding and market delivery		Prior	
	<b>Summary of CQS</b>	9	Post	
AL-ADF-15556-CS-CQS	Design and Supervision Gjirokastra system of museums (line 8)		Post	
AL-ADF-37871-CS-CQS	Supervision of fast truck subproject Berat & Permet		Post	
AL-ADF-37532-CS-CQS	Supervision of fast truck subproject Gjirokastra & Saranda		Post	
AL-ADF-15562-CS-CQS	Detailed design and construction supervision for Infrastructure for Viewpoints along the touristic circuit		Post	
AL-ADF-15565-CS-CQS	Asset Management system - assessment and technical specification for goods (line 43)		Post	
AL-ADF-15566-CS-CQS	Geographic Information Systems - assessment and technical specification for goods (line 44)		Post	
AL-ADF-15574-CS-CQS	Tourism Information Management system and Statistics Improvement - assessment and technical specification of goods (line 46)		Post	
AL-ADF-15580-CS-INDV	Results Assessment (M&E)		Post	
AL-ADF-15557-CS-CQS	Design and urban regeneration of the existing promenade "Naim Frasheri", Sarande		Post	
	<b>Summary of IC</b>	7	Post	
AL-ADF-15559-CS-INDV	International expert on conservation and structural restoration of monuments and historic buildings. (line 4)		Post	
AL-ADF-15566-CS-INDV	Financial Management Systems - assessment and technical specifications for goods. (line 42)		Post	

AL-ADF-15576-CS-INDV	Project Coordinator - Urban Specialist PCU		Prior	
AL-ADF-15576-CS-INDV	Tourism Specialist - PCU		Prior	
AL-ADF-15577-CS-INDV	Architect - PCU		Prior	
AL-ADF-15578-CS-INDV	Cultural Heritage Consultant		Post	
AL-ADF-15579-CS-INDV	Site Management Consultant		Post	

**PROCUREMENT PLAN** Albania : Project for Integrated Urban and Tourism Development (PIUTD)

**General Information**

Country: Albania Bank's Approval Date of the Original Procurement Plan: 2017-05-22  
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-02-22  
 Project ID: P155875 GPN Date: 2017-05-23  
 Project Name: Project for Integrated Urban and Tourism Development (PIUTD)  
 Loan / Credit No: IBRD / 86560  
 Executing Agency(ies) Albanian Development Fund

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AL-ADF-15534-CW-RFB / Saranda Staircase Rehabilitation Project	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				894,776.70	Signed					2017-05-19	2017-07-17	2017-05-24					2017-07-05	2017-08-30	2017-08-04		2017-09-08	2017-12-15	2018-02-08
AL-ADF-15543-CW-RFB / Rehabilitation of Cobblestone Road "Mihal Kommeno" to Berat castle	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2017-05-18		2017-05-23					2017-07-04		2017-08-03		2017-09-07		2018-02-07
AL-ADF-16753-CW-RFB / Rehabilitation of Cobblestone Road "Mihal Kommeno" to Berat castle	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2017-06-02	2017-06-28	2017-06-07					2017-07-19		2017-08-18		2017-09-22		2018-03-21
AL-ADF-28554-CW-RFB / Rehabilitimi i rrugës hyrëse "Mihal Kommeno" për në Kallë dhe Tabja	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2017-09-14	2017-09-21	2017-09-19	2017-09-25				2017-10-31	2017-11-10	2017-11-30		2018-01-04		2018-07-03
AL-ADF-15545-CW-RFB / Upgrading of vehicle access road "Musak Topis" to Berat castle	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,685,893.13	Signed					2018-03-01		2018-03-06					2018-04-17	2018-05-25	2018-05-17	2018-06-20	2018-06-21	2018-11-14	2019-01-19
AL-ADF-15540-CW-RFB / Bazaar cobble stone roads rehabilitation	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-02-28		2018-03-05					2018-04-16	2018-03-05	2018-05-16		2018-06-20		2019-05-20
AL-ADF-15548-CW-RFB / Street lighting - Permet	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-03-29		2018-04-03					2018-05-15		2018-06-14		2018-07-19		2018-10-18
AL-ADF-15550-CW-RFB / Integrated upgrading of selected touristic sites.	IBRD / 86560	Component 2: Touristic Sites Upgrading	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2019-04-16		2019-04-21					2019-06-02		2019-07-02		2019-08-06		2021-02-02
AL-ADF-62551-CW-RFB / Bazaar cobblestone roads rehabilitation	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2018-05-15		2018-05-20					2018-07-01	2018-06-18	2018-07-31		2018-09-04		2019-03-03
AL-ADF-63100-CW-RFB / Street lighting - Permet	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				41,757.91	Signed							2018-06-04	2018-06-18							2018-07-30	2018-07-16		2019-01-26
AL-ADF-15541-CW-RFB / Gjirokastra Museum City Integrated Urban Upgrading	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-01-06		2020-01-11					2020-02-22		2020-03-23		2020-04-27		2021-12-26
AL-ADF-15539-CW-RFB / Street lighting historic center - Gjirokastra	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2019-05-30		2019-06-04					2019-07-16		2019-08-15		2019-09-19		2020-02-19
AL-ADF-15542-CW-RFB / Upgrading and renovation of system of museums	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,279,964.67	Signed					2019-09-16	2020-11-09	2019-09-21	2021-01-08				2019-11-02	2020-12-10	2019-12-02	2020-12-23	2020-01-06	2021-01-18	2021-05-07
AL-ADF-15546-CW-RFB / Visual Upgrading of selected heritage landscape	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2019-09-09		2019-09-14					2019-10-26		2019-11-25		2019-12-30		2020-04-30
AL-ADF-15549-CW-RFB / Permet integrated urban upgraded	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,882,016.82	Signed					2019-10-07	2020-11-05	2019-10-12	2021-01-08				2019-11-23	2020-12-11	2019-12-23	2021-01-11	2020-01-27	2021-02-26	2021-05-28
AL-ADF-15551-CW-RFB / Tourism Product development in 4 municipalities	IBRD / 86560	Component 3: Tourism Market and Product Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-01-06		2020-01-11					2020-02-22		2020-03-23		2020-04-27		2021-12-18
AL-ADF-51671-CW-RFB / Construction of viewpoints	IBRD / 86560	Component 2: Touristic Sites Upgrading	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-01-15		2020-01-20					2020-03-02		2020-04-01		2020-05-06		2020-11-02
AL-ADF-15537-CW-RFB / Saranda Tourism Gateway Integrated Urban Upgrading.	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Pending Implementation					2020-01-15		2020-01-20					2020-03-02		2020-05-15		2020-06-19		2022-02-17
AL-ADF-15547-CW-RFB / Berat Town of Integrated Urban Upgrading	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Under Implementation					2019-09-16	2021-02-17	2019-09-21					2019-11-02		2020-01-15		2020-02-19		2021-09-19
AL-ADF-15536-CW-RFB / Urban Regeneration of the Existing Promenade "Naim Frasheri" in Saranda.	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,016,039.76	Signed					2019-05-28	2019-05-27	2019-06-02	2019-05-28				2019-07-14	2019-07-10	2019-08-13	2019-07-10	2019-09-17	2019-09-16	2020-03-15





Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AL-ADF-15552-CS-QCBS / Concept, Design and Supervision of Saranda Urban Upgrading (line 3)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-05-30		2017-06-20		2017-08-03					2017-08-31		2017-09-30		2017-11-04		2017-12-09		2020-07-09
AL-ADF-15557-CS-CQS / Design of Urban Regeneration of the Existing Promenade "Naim Frasheri" in Saranda. (line 2)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Consultant Qualification Selection	Open - National		211,251.73	Signed	2017-07-11	2017-05-25	2017-08-01		2017-09-14	2017-06-28								2017-10-14	2017-06-28	2017-11-18	2017-09-10	2018-05-20
AL-ADF-15562-CS-CQS / Detailed design and construction supervision for Infrastructure for Viewpoints along the touristic circuit	IBRD / 86560	Component 2: Touristic Sites Upgrading	Post	Consultant Qualification Selection	Open - International		103,802.40	Signed	2017-05-29	2017-09-28	2017-06-19	2017-09-28	2017-08-02	2018-03-26								2017-09-01	2018-03-19	2017-10-06	2018-03-30	2019-05-06
AL-ADF-15567-CS-QCBS / Market Research & Development Strategy for the South of Albania & four municipalities	IBRD / 86560	Component 3: Tourism Market and Product Development	Post	Quality And Cost-Based Selection	Open - International		306,336.24	Signed	2017-05-26		2017-06-16	2017-06-15	2017-07-30	2017-10-17				2017-08-27	2017-11-17	2017-09-26	2018-01-15	2017-10-31	2018-02-08	2017-12-05	2018-04-04	2018-07-05
AL-ADF-15580-CS-INDV / Results Assessment (M&E)	IBRD / 86560	Component 4: Implementation Support	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-03-12		2019-03-26											2019-05-21		2019-06-25		2022-06-25
AL-ADF-15561-CS-CQS / Supervision of fast truck subproject ( line 1,2,4,5,6,8,10,13)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2017-05-31		2017-06-21		2017-08-04									2017-09-03		2017-10-08		2019-02-08
AL-ADF-15555-CS-QCBS / Concept, Design and Supervision of the Berat and Permet Integrated Urban Upgrading ( line 12 and14)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-05-31	2017-09-26	2017-06-21		2017-08-04					2017-09-01		2017-10-01		2017-11-05		2017-12-10		2020-06-09
AL-ADF-31055-CS-QCBS / Concept, Detail Designs and supervision for Integrated Urban Upgrading Municipalities of Berat and Permet	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Quality And Cost-Based Selection	Open - International		1,119,945.08	Signed	2017-10-04		2017-10-25	2017-10-04	2017-12-08	2018-01-30				2018-01-05	2018-03-01	2018-02-04		2018-03-11		2018-04-15	2018-05-31	2019-04-15
AL-ADF-21339-CS-QBS / Supervision of fast truck sub-project (Saranda and Gjirokastra)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Quality Based Selection	Open - National		0.00	Canceled	2017-07-20		2017-08-10		2017-09-23					2017-10-21		2017-11-20		2017-12-20		2018-01-24		2019-01-24
AL-ADF-37532-CS-CQS / Supervision of fast truck subproject (Saranda and Gjirokastra)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-11-20		2017-12-11		2018-01-24									2018-02-23		2018-03-30		2018-09-26
AL-ADF-21342-CS-QBS / Supervision of fast truck sub-project (Berat and Permet)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Quality Based Selection	Open - National		0.00	Canceled	2017-07-21		2017-08-11		2017-09-24					2017-10-22		2017-11-21		2017-12-21		2018-01-25		2019-01-25
AL-ADF-37871-CS-CQS / Supervision services for fast-truck sub-project in urban upgrading and infrastructure improvement (Berat and Permet)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-11-22		2017-12-13		2018-01-26									2018-02-25		2018-04-01		2018-09-28
AL-ADF-15553-CS-QCBS / Concept, Design and Supervision Urban Upgrading Gjirokastra (line 7)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-06-30		2017-07-21		2017-09-03					2017-10-01		2017-10-31		2017-12-05		2018-01-09		2020-07-09
AL-ADF-44317-CS-QCBS / Municipality of Saranda - Detailed Designs and Construction Supervision for Saranda Tourism Gateway Integrated Urban Upgrading	IBRD / 86560	Component 2: Touristic Sites Upgrading	Post	Quality And Cost-Based Selection	Open - International		785,770.71	Signed	2018-01-17	2018-01-17	2018-02-07		2018-03-23	2018-04-10				2018-04-20	2018-05-17	2018-05-20	2018-07-17	2018-06-24		2018-07-29	2018-11-16	2019-07-29
AL-ADF-39736-CS-QCBS / Concept, Design and Supervision Urban Upgrading Gjirokastra (line 7)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Quality And Cost-Based Selection	Open - International		458,168.07	Signed	2017-12-07	2017-12-07	2017-12-28		2018-02-28	2018-03-13				2018-03-28	2018-04-17	2018-04-27	2018-06-14	2018-06-01		2018-07-06	2018-09-20	2019-07-06
AL-ADF-15556-CS-CQS / Design and Supervision Gjirokastra system of museums (line 8)	IBRD / 86560	Component 1: Urban Upgrading and Infrastructure Improvement	Post	Consultant Qualification Selection	Open - National		242,675.38	Signed	2018-03-15		2018-04-05		2018-05-19	2018-10-29								2018-06-18	2018-12-21	2018-07-23	2018-12-24	2020-08-21
AL-ADF-62578-CS-CQS / Primary Data Collection, Development of Mid-Term and End Follow up Surveys, Assessment of PDO findings achievement in the framework of PIUTD	IBRD / 86560	Component 4: Implementation Support	Post	Consultant Qualification Selection	Open - National		94,515.12	Signed	2018-05-14	2018-05-30	2018-05-16		2018-06-29	2018-06-14								2018-07-29	2018-07-13	2018-09-02	2018-07-23	2019-03-01
AL-ADF-15563-CS-QCBS / Site Management, Detailed design and construction supervision for Infrastructure of IUTS	IBRD / 86560	Component 2: Touristic Sites Upgrading	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2018-03-30	2020-11-02	2018-04-20		2018-06-03					2018-07-01		2018-07-31		2018-09-04		2018-10-09		2020-06-07
AL-ADF-67670-CS-CQS / Site management, interpretive and visitor experience plans for Zverec - Narta & Benja thermal waters touristic sites	IBRD / 86560	Component 2: Touristic Sites Upgrading	Post	Consultant Qualification Selection	Open - International		105,612.88	Signed	2018-09-10	2018-06-27	2018-10-01		2018-11-14	2018-08-20								2018-12-14	2018-09-26	2019-01-18	2018-10-24	2019-07-17



AL-ADF-15576-CS-INDV / Tourism Specialist – PCU	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2017-05-18	2017-05-25	2017-07-06	2017-04-03	2017-07-27		2017-08-31		2022-10-01	
AL-ADF-15577-CS-INDV / Architect – PCU	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2017-05-18	2017-05-25	2017-07-06	2017-03-31	2017-07-27	2017-05-05	2017-08-31		2022-10-01	
AL-ADF-15559-CS-INDV / International expert on conservation and structural restoration of monuments and historic buildings. (line 4)	IBRD / 86560	Component 3: Urban Upgrading and Infrastructure Improvement	Post	Individual Consultant Selection	Open	25,348.68	Signed	2017-05-29	2017-11-01	2017-07-17	2017-12-01	2017-08-07	2018-03-05	2018-03-07	2018-03-07	2018-04-06	
AL-ADF-67092-CS-INDV / Individual Consultant for Preparation of a Property Evaluation Report of Project Affected Persons due to the planned implementation of subproject "Upgrading of the vehicle road segment Muzak Topia to Berat Cause"	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Open	5,358.00	Signed	2018-06-29	2018-06-19	2018-08-17	2018-06-22	2018-09-07	2018-06-26	2018-10-12	2018-06-29	2019-04-10	
AL-ADF-95814-CS-INDV / Assessment of social impact of proposed Blue Eye touristic site Project for Integrated Tourism Development	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Limited	3,971.16	Signed	2019-01-22		2019-01-27	2019-01-29	2019-02-17	2019-01-27	2019-03-24	2019-01-29	2019-04-13	
AL-ADF-15564-CS-INDV / Financial Management Systems – assessment and technical specifications for goods. (line 42)	IBRD / 86560	Component 3: Tourism Market and Product Development	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2019-09-18		2019-11-06		2019-11-27		2020-01-01		2020-05-31	
AL-ADF-15578-CS-INDV / Cultural Heritage Consultant	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Open	51,395.04	Signed	2019-09-10	2020-07-15	2019-10-29	2020-09-08	2019-11-19	2020-09-08	2019-12-24	2020-09-29	2024-11-23	
AL-ADF-15579-CS-INDV / Site Management Consultant	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2019-12-16		2020-02-03		2020-02-24		2020-03-30		2025-02-28	
AL-ADF-217478-CS-INDV / Project coordinator	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Limited	35,975.63	Signed	2021-02-08	2021-02-05	2021-02-13	2021-02-08	2021-03-06	2021-05-06	2021-04-10	2021-05-11	2021-10-07	
AL-ADF-234570-CS-INDV / Senior Architect Expert	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Limited	27,160.07	Signed	2021-05-18	2021-05-19	2021-05-23	2021-05-20	2021-06-13	2021-07-26	2021-07-18	2021-07-30	2022-01-14	
AL-ADF-254593-CS-INDV / Establishment of Tourism Destination Partnerships to Accelerate Tourism Recovery Planning in Four Municipalities in Southern Albania/Berat	IBRD / 86560	Component 3: Tourism Market and Product Development	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2021-09-22	2021-10-07	2021-11-10		2021-12-01		2022-01-05		2022-07-04	
AL-ADF-255193-CS-INDV / Establishment of Tourism Destination Partnerships to Accelerate Tourism Recovery Planning in Four Municipalities in Southern Albania/Permet	IBRD / 86560	Component 3: Tourism Market and Product Development	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2021-09-28	2021-10-07	2021-11-16		2021-12-07		2022-01-11		2022-07-10	
AL-ADF-255195-CS-INDV / Establishment of Tourism Destination Partnerships to Accelerate Tourism Recovery Planning in Four Municipalities in Southern Albania/Cjrokastër	IBRD / 86560	Component 3: Tourism Market and Product Development	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2021-09-28	2021-10-07	2021-11-16		2021-12-07		2022-01-11		2022-07-10	
AL-ADF-255194-CS-INDV / Establishment of Tourism Destination Partnerships to Accelerate Tourism Recovery Planning in Four Municipalities in Southern Albania/Sarandë	IBRD / 86560	Component 3: Tourism Market and Product Development	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2021-09-28	2021-10-07	2021-11-16		2021-12-07		2022-01-11		2022-07-10	
AL-ADF-280297-CS-INDV / Environmental Consultancy Services for PLUTD	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-02-28		2022-04-18		2022-05-09		2022-06-13		2022-12-10	
AL-ADF-280298-CS-INDV / Social Consultancy Services for PLUTD	IBRD / 86560	Component 4: Implementation Support	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2022-02-28		2022-04-18		2022-05-09		2022-06-13		2022-12-10	