

PROCUREMENT PLAN (Textual Part)

Project information: Jordan- Municipal Services & Social Resilience (P147689)

Project Implementation agency: MOMA and CVDB

Date of the Procurement Plan: 08-Aug-2018

Period covered by this Procurement Plan: From January 2018

Template last revised on: 1 October 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **By-laws No 71 (1986) and No 32 (1993)**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable.

Other Relevant Procurement Information.

Prior Review thresholds (USD)

Procurement Type	Threshold (USD)	Additional Threshold Criteria (if any)
CVDB		
Goods	\$ 4,000,000	
Works	\$ 15,000,000	
Consulting Firms	\$ 2,000,000	
Individual Consultants	\$ 400,000	
Municipality		
Goods	\$ 300,000	\$500,000 to Irbid, \$250,000 for others
Works	\$ 300,000	\$500,000 to Irbid, \$250,000 for others

Max. Contract Values for Procurement Methods Below International competitive bidding and QCBS (USD)

Procurement Method	Goods	Works	Consultants services	
			Firms	Individual
International Market	No threshold			
National Market	< \$ 1,000,000	No threshold		
Shopping	< \$ 200,000	< \$ 300,000		
DS				
QCBS			No threshold	
LCS/FBS			\$ 300,000	
CQS			\$ 300,000	No threshold
SSS			No threshold	No threshold

Shortlist comprised of entirely national consultants (USD)

300,000

PROCUREMENT PLAN Jordan : Jordan - Municipal Services and Social Resilience

General Information
 Country: Jordan Bank's Approval Date of the Original Procurement Plan: 2018-04-24
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-02-28)
 Project ID: P147689 GPN Date:
 Project Name: Jordan- Municipal Services and Social Resilience
 Loan / Credit No: TF / 15776, TF / A5128, TF / B2993
 Executing Agency(ies) Cities and Villages Development Bank

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contr. Complete	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
JO-MSSRP-CW-NL-01/2018 / Alzatairy & Almansheah-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				381,355.93	463,830.01	Completed					2018-09-11	2018-09-11	2018-09-16					2018-10-16	2018-10-16	2018-10-26	2018-10-21	2018-11-14	2018-12-11	2019-03-14
JO-MSSRP-CW-NL-02/2018 / Malfra-Opening New Roads and Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				514,124.29	800,514.81	Completed					2018-09-20	2018-09-20	2018-09-25					2018-10-23	2018-10-24	2018-11-02	2018-10-30	2018-11-17	2018-12-08	2019-03-17
JO-MSSRP-CW-MUN-03/2018 / Serhan-Opening New Roads	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				159,604.52	169,538.13	Completed					2018-08-30	2018-08-30	2018-09-04					2018-09-18	2018-09-18	2018-09-28	2018-09-19	2018-10-13	2018-10-08	2019-02-10
JO-MSSRP-CW-MUN-04/2018 / Serhan-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				187,851.11	227,542.86	Completed					2018-09-13	2018-09-13	2018-09-18					2018-10-02	2018-10-03	2018-10-12	2018-10-17	2018-10-27	2018-11-28	2019-02-24
JO-MSSRP-CW-MUN-05/2018 / Serhan-Roads Curbs and Sidewalks	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				28,248.59	28,265.34	Completed					2018-10-10	2018-09-28	2018-10-15					2018-10-29	2018-10-17	2018-11-08	2018-10-17	2018-11-23	2018-10-31	2019-03-23
JO-MSSRP-CW-NL-06/2018 / Irbid-Storm Water Drainage	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				706,214.69	0.00	Canceled					2018-10-15	2018-12-10	2018-10-22					2018-11-21	2019-01-22	2018-11-28		2018-12-13		2019-04-12
JO-MSSRP-CW-NL-07/2018 / Irbid-Opening New Roads	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				918,079.10	916,944.62	Completed					2018-10-04	2018-09-16	2018-10-09					2018-11-06	2018-10-23	2018-11-16	2018-11-04	2018-12-01	2018-12-18	2019-03-31
JO-MSSRP-CW-NL-08/2018 / Irbid-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				776,836.16	989,868.25	Completed					2018-10-10	2018-09-27	2018-10-15					2018-11-12	2018-10-28	2018-11-22	2018-11-04	2018-12-07	2018-12-18	2019-06-05
JO-MSSRP-CW-NL-09/2018 / Sabha & Deffaneh-MultiPurpose Sport Hall	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				494,350.28	452,957.05	Signed					2018-10-15	2018-12-10	2018-10-20					2018-11-19	2019-01-16	2018-11-29	2019-02-20	2018-12-14	2019-04-16	2019-07-12
JO-MSSRP-CW-NL-10/2018 / Sahab-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				607,344.63	998,124.67	Completed					2018-09-06	2018-09-06	2018-09-11					2018-10-10	2018-10-10	2018-10-20	2018-10-15	2018-11-04	2018-11-13	2018-05-03
JO-MSSRP-CW-NL-11/2018 / Dhail-Rain Water Drainage	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				423,728.81	364,040.09	Completed					2018-10-01	2018-11-20	2018-10-06					2018-11-17	2018-12-23	2018-12-17	2019-01-15	2019-01-21	2019-03-13	2019-07-20
JO-MSSRP-CW-NL-12/2018 / Malan-Opening New Roads with Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				369,227.40	413,704.59	Completed					2018-09-09	2018-09-09	2018-09-14					2018-10-14	2018-10-14	2018-10-24	2018-10-18	2018-11-08	2018-12-01	2018-03-08
JO-MSSRP-CW-NL-13/2018 / Madaba-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				461,864.41	481,781.17	Completed					2018-10-10	2018-09-17	2018-10-15					2018-11-12	2018-10-22	2018-11-22	2018-10-28	2018-12-07	2018-12-27	2019-04-06
JO-MSSRP-CW-NL-14/2018 / Ajlun-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				305,084.75	317,488.89	Completed					2018-09-12	2018-09-12	2018-09-17					2018-10-17	2018-10-17	2018-10-27	2018-10-21	2018-11-11	2018-12-13	2019-04-10
JO-MSSRP-CW-NL-18/2018 / Um Ajlmal-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				282,485.88	287,693.60	Completed					2018-09-16	2018-09-16	2018-09-20					2018-10-18	2018-10-18	2018-10-28	2018-10-21	2018-11-12	2018-11-25	2019-03-12
JO-MSSRP-CW-MUN-20/2018 / Um Ajlmal-Opening New Roads	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				211,864.41	207,151.63	Completed					2018-10-10	2018-09-06	2018-10-15					2018-10-29	2018-09-30	2018-11-08	2018-09-30	2018-11-23	2018-11-29	2019-01-23
JO-MSSRP-CW-NL-16/2018 / Jamed-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				495,762.71	551,029.62	Completed					2018-10-15	2018-10-01	2018-10-20					2018-11-17	2018-11-05	2018-11-27	2018-11-07	2018-12-12	2019-03-06	2019-04-11
JO-MSSRP-CW-NL-17/2018 / Garb Irbid-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				790,960.45	831,629.63	Signed					2018-09-06	2018-09-06	2018-09-11					2018-10-09	2018-10-11	2018-10-19	2018-10-14	2018-11-03	2018-11-13	2018-03-03
JO-MSSRP-CW-MUN-16/2018 / Dair Abi Sa'id-Roads Curbs and Sidewalks	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				225,988.70	224,033.32	Completed					2018-10-15	2018-10-10	2018-10-20					2018-11-03	2018-10-28	2018-11-13	2018-10-31	2018-11-28	2018-12-09	2019-03-28
JO-MSSRP-CW-MUN-17/2018 / Dair Abi Sa'id-Roads Hot Mix asphalt Pavements	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				210,451.98	196,035.27	Completed					2018-10-10	2018-09-13	2018-10-15					2018-10-29	2018-09-30	2018-11-08	2018-09-30	2018-11-23	2018-11-24	2019-03-23
JO-MSSRP-CW-NL-04/2018 / Ramtha-Commercial Building complex for government offices	TF / A5128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,270,000.00	4,137,195.70	Signed					2018-10-31	2019-06-25	2018-11-05					2018-12-05	2019-08-07	2018-12-19	2019-08-29	2019-01-07	2019-10-15	2020-01-07

JO-MSSRP-CS-MUN-02/2018 / Dar Abi Sa'ad-Design of Rehabilitation of circles and Rehabilitation of Parks	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		4,200.00	0.00	Canceled	2018-09-10	2018-09-16	2018-10-07		2018-10-14	2018-10-21	2018-11-04	2018-11-19	2019-02-17							
JO-MSSRP-CS-04/2018 / Film Production	TF / AS128	Institutional Development and Project Management	Post	Quality And Cost-Based Selection	Open - National		8,400.00	8,321.58	Completed	2018-06-01	2018-08-15	2018-06-22	2018-08-05	2018-10-12		2018-09-02	2018-10-20	2018-10-02	2018-10-20	2018-11-06	2018-10-22	2018-12-10	2018-12-10	2019-02-08	2019-12-31
JO-MSSRP-CS-06/2019 / Feasibility study	TF / AS128	Institutional Development and Project Management	Post	Quality And Cost-Based Selection	Open - National		70,000.00	88,857.55	Completed	2019-06-25	2019-04-01	2019-07-09	2019-08-06	2019-06-05		2019-08-20	2019-08-05	2019-09-03	2019-08-05	2019-09-24	2019-09-10	2019-10-15	2019-10-13	2019-12-14	2020-02-29
JO-MSSRP-CS-08/2019 / Safeguards consulting firm	TF / AS128	Institutional Development and Project Management	Post	Quality And Cost-Based Selection	Open - National		70,000.00	182,651.62	Signed	2019-08-01	2019-08-15	2019-08-22	2019-09-19	2020-06-28		2019-09-26	2020-07-26	2019-10-13	2020-09-27	2019-11-03	2020-11-24	2019-12-01	2021-05-23	2020-11-30	
JO-MSSRP-CS-IF-01/2020 / Alzahrh & Almansheeh-Desing of Sustainable agriculture area	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		11,300.00	0.00	Under implementation	2020-06-22	2020-11-25	2020-06-29	2020-12-13	2020-07-27		2020-08-24		2020-09-14		2020-10-12		2020-11-05		2020-12-20	
JO-MSSRP-CS-IF-03/2020 / Houaha-Desing of Hanger for sewing clothes by women	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		21,186.00	6,967.56	Signed	2020-06-22	2020-12-17	2020-06-29		2020-08-03	2020-12-20		2020-08-31	2021-01-18	2020-09-14	2021-01-31	2020-10-19	2021-02-14	2020-11-05	2021-03-10	2020-12-20
JO-MSSRP-CS-IF-04/2020 / Al Sarhan- Desing of Entertainment village	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		18,362.00	30,356.51	Signed	2020-06-22	2020-07-01	2020-06-29	2020-08-03	2020-08-04		2020-08-31	2020-10-04	2020-09-14	2020-10-04	2020-10-19	2020-10-20	2020-11-05	2020-11-03	2020-12-20	
JO-MSSRP-CS-IF-05/2020 / Mar'an- Desing of Educational Entertainment Park	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		8,475.00	22,590.89	Signed	2020-06-22	2020-06-15	2020-06-29	2020-08-03	2020-07-05		2020-08-31	2020-07-20	2020-09-14	2020-07-20	2020-10-19	2020-08-05	2020-11-05	2020-09-05	2020-12-20	
JO-MSSRP-CS-IF-06/2020 / Jarash- Desing of Rehabilitation of a valley with a running water stream into a Touristic site	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		11,300.00	0.00	Canceled	2020-06-22		2020-06-29	2020-07-15			2020-08-12		2020-09-11		2020-10-09		2020-10-26		2020-12-10	
JO-MSSRP-CS-IF-07/2020 / Madaha-Desing of Linear Park	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		18,362.00	26,177.72	Signed	2020-06-22	2020-07-01	2020-06-29	2020-08-03	2020-07-11		2020-08-31	2020-09-06	2020-09-14	2020-09-06	2020-10-19	2020-10-12	2020-11-05	2020-11-05	2020-12-20	
JO-MSSRP-CS-IF-09/2020 / Garb Irbid- Design of Touristic Park	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		22,599.00	16,583.92	Signed	2020-06-22	2020-05-31	2020-06-29	2020-08-03	2020-07-02		2020-08-31	2020-07-06	2020-09-14	2020-07-07	2020-10-19	2020-07-22	2020-11-05	2020-09-21	2020-12-20	
JO-MSSRP-CS-IF-08/2020 / Aljoun-Design of Touristic Market	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		18,362.00	22,567.00	Signed	2020-06-22	2020-06-15	2020-06-29	2020-08-03	2020-06-21		2020-08-31	2020-07-09	2020-09-14	2020-07-26	2020-10-19	2020-09-24	2020-11-05	2020-11-02	2020-12-20	
JO-MSSRP-CS-IF-02/2020 / Al Karak - Design of Bazar for women and youth entrepreneurs	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		21,186.00	26,093.09	Signed	2020-06-22	2020-06-30	2020-06-29	2020-08-03	2020-07-09		2020-08-24	2020-07-29	2020-09-07	2020-08-25	2020-10-12	2020-09-22	2020-10-29	2020-10-04	2020-12-13	
JO-MSSRP-CS-09/2021 / Gender-Based Violence (GBV) managing Services	TF / AS128	Institutional Development and Project Management	Post	Least Cost Selection	Open - National		60,000.00	0.00	Under implementation	2021-05-26	2021-05-31	2021-06-02	2021-06-23			2021-07-07		2021-07-21		2021-08-18		2021-09-08		2022-03-07	

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
JO-CVDB-70777/1 / M & E Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		50,900.00	132,054.90	Signed	2018-08-02	2018-08-02	2018-09-06	2018-11-28	2018-09-27	2018-11-29	2018-11-01	2018-12-02		2019-04-30
JO-CVDB-70774/1 / Field Engineer Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,500.00	8,462.63	Completed	2018-08-02	2018-07-31	2018-09-13	2017-08-15	2018-10-04	2017-08-30	2018-11-08	2017-09-01	2019-05-07	2017-12-31
JO-CVDB-70778/1 / Financial Support Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,500.00	16,925.25	Terminated	2018-08-02	2018-07-31	2018-09-06	2017-08-30	2018-09-27	2017-08-31	2018-11-01	2018-03-01		2019-04-30
JO-CVDB-70776/1 / Innovation Fund Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		50,900.00	50,743.53	Terminated	2018-08-02	2018-07-31	2018-09-06		2018-09-27	2017-08-28	2018-11-01	2018-12-10		2019-04-30
JO-CVDB-70767/1 / Community Outreach and Citizen Engagement Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,400.00	0.00	Canceled	2018-08-02	2018-08-02	2019-01-14		2019-02-04		2019-03-11			2019-09-07
JO-MSSRP-CS-05/2019 / Website	TF / AS128	Institutional Development and Project Management	Post	Direct Selection	Direct		5,000.00	0.00	Pending Implementation	2019-06-01		2019-06-11				2019-08-15			2020-02-11
MSSRP-B-19 / Team Assistant	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,500.00	35,940.48	Signed	2019-04-01	2019-01-10	2019-05-06	2019-09-10	2019-05-13	2019-09-29	2019-06-01	2020-03-15		2020-05-31
ESSRP-B-12 / Public Awareness and Communication Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		8,100.00	61,636.11	Terminated	2017-07-01	2017-08-31	2017-08-05	2017-08-30	2017-08-26	2017-08-31	2017-10-01	2018-03-01		2017-12-31
ESSRP-B-13 / Inclusion and Gender Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		5,100.00	58,392.10	Terminated	2017-08-01	2017-08-31	2017-09-05	2017-08-31	2017-09-26	2017-08-31	2017-11-01	2018-03-01		2017-12-31
ESSRP-B-14-B / Project Field Supervision Engineer 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		8,500.00	98,527.94	Signed	2017-06-01	2018-02-12	2017-07-06	2017-08-30	2017-07-27	2017-08-31	2017-09-01	2018-03-01		2017-12-31

ESSRP-B-22-B / Procurement Engineer 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		11,100.00	128,016.93	Signed	2017-06-01	2018-07-25	2017-07-06	2017-04-02	2017-07-27	2018-03-01	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-22-A / Procurement Engineer 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		9,900.00	56,770.10	Terminated	2017-06-01	2017-08-31	2017-07-06	2017-08-30	2017-07-27	2017-08-31	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-16-A / Project planning specialist 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		8,300.00	130,313.18	Signed	2017-07-01	2017-09-03	2017-08-05	2017-08-28	2017-08-26	2017-08-28	2017-10-01	2018-03-01	2017-12-31	
ESSRP-B-16-B / Project planning specialist 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		7,700.00	115,883.97	Signed	2017-07-01	2017-09-03	2017-08-05	2017-08-28	2017-08-26	2017-08-28	2017-10-01	2018-03-01	2017-12-31	
ESSRP-B-20 / Community Outreach and Citizen Engagement Specialist 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		10,200.00	116,210.37	Signed	2017-06-01	2017-08-15	2017-07-06	2017-08-20	2017-07-27	2017-08-30	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-03 / Financial Management Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		35,400.00	166,828.49	Signed	2014-12-01	2017-08-15	2015-01-05	2014-12-25	2015-01-26	2014-12-25	2015-01-01	2018-03-01	2016-02-29	
ESSRP-B-18-A / Field Based Financial Management Specialist 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		6,800.00	38,928.07	Terminated	2017-06-01	2017-08-31	2017-07-06	2017-08-30	2017-07-27	2017-08-31	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-02 / Project Advisor / Coordinator	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		52,200.00	221,293.38	Signed	2013-10-01	2017-08-15	2013-11-05	2013-12-26	2013-11-26	2013-12-29	2014-01-01	2018-03-01	2014-12-31	
MSSRP.B.18 / Safeguard specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	105,184.83	Signed	2019-06-25	2020-01-27	2019-07-21	2020-02-25	2019-08-04	2020-03-08	2019-09-01	2020-03-11	2019-12-31	
MSSRP.B.21 / Project Field Supervision Engineer	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	43,510.58	Signed	2019-06-25	2017-08-15	2019-07-21	2019-09-09	2019-08-04	2019-12-29	2019-09-01	2020-03-01	2019-12-31	
MSSRP.B.23 / Inclusion and Gender Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	107,820.17	Signed	2019-06-25	2020-01-21	2019-07-21	2019-09-09	2019-08-04	2019-12-22	2019-09-01	2020-03-15	2019-12-31	
MSSRP.B.24 / Procurement Engineer	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	70,286.32	Signed	2019-07-01	2017-08-15	2019-08-12	2019-09-19	2019-08-19	2019-09-29	2019-09-02	2020-03-01	2019-12-31	
MSSRP.B.26 / Innovation Fund Specialist 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	36,657.26	Terminated	2019-09-10	2018-01-10	2019-10-15	2019-09-23	2019-10-18	2019-12-29	2019-11-01	2020-03-01	2019-12-31	
MSSRP.B.27 / Public Awareness and Communication Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		33,000.00	28,688.29	Completed	2019-10-01	2017-08-15	2019-11-19	2020-02-11	2019-12-10	2020-02-17	2020-01-14	2020-03-01	2021-01-13	2020-09-01
MSSRP.B.28 / Field Based Financial Management Specialist 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		6,800.00	13,387.87	Signed	2020-06-29	2018-07-25	2020-08-03	2021-01-26	2020-08-17	2021-01-31	2020-08-31	2021-04-27	2020-12-31	
MSSRP.B.20 / Economist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	0.00	Canceled	2019-06-25		2019-07-21		2019-08-04		2019-09-01		2019-12-31	
MSSRP.B.22 / IT specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	0.00	Canceled	2019-06-25	2018-11-27	2019-07-21		2019-08-04		2019-09-01		2019-12-31	
MSSRP.B.25 / Project Field Supervision Engineer	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		12,700.00	0.00	Canceled	2019-07-01	2017-08-15	2019-08-12	2019-09-05	2019-08-19	2019-12-29	2019-09-02		2019-12-31	
MSSRP.B.29 / Public Awareness and Communication Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		16,000.00	0.00	Canceled	2020-08-05	2018-07-25	2020-09-16	2021-01-26	2020-10-07	2021-01-28	2020-11-04		2021-04-03	
MSSRP.B.29/2 / Public Awareness and Communication Specialist- Second tendering	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		36,000.00	13,921.02	Signed	2021-05-01	2021-05-01	2021-06-19	2021-05-30	2021-06-26	2021-06-02	2021-07-10	2021-06-07	2022-01-06	
MSSRP.B.30 / Innovation Fund Coordinator 3	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		36,000.00	21,156.56	Signed	2021-05-01	2021-05-01	2021-06-19	2021-04-29	2021-06-26	2021-05-04	2021-07-10	2021-06-01	2022-01-06	
MSSRP.B.31 / PMU Functional review	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2021-05-01	2021-05-22	2021-05-15	2021-05-24	2021-05-29		2021-06-19		2021-07-04	
MSSRP.B.32 / Project Director	TF / B2993	Institutional Development and Project Management	Post	Individual Consultant Selection	Direct		115,200.00	0.00	Under Implementation	2021-12-22	2021-12-26	2021-12-26		2021-12-28		2022-01-01		2022-12-31	
MSSRP.B.34 / Gender and Social Inclusion specialist	TF / B2993	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		42,400.00	0.00	Pending Implementation	2022-03-01		2022-03-31		2022-04-14		2022-05-01		2022-11-30	
MSSRP.B.33 / Field Based Financial Management Specialist	TF / B2993	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		13,600.00	0.00	Pending Implementation	2022-03-01		2022-04-01		2022-04-11		2022-05-01		2022-11-30	