

## PROCUREMENT PLAN (Textual Part)

**Project information: Ethiopia, One WASH- Consolidated WASH Account (CWA) Project “Phase II”, P167794**

**Project Implementation agency: Water Development Commission (WDC) of the Ministry of Water, Irrigation and Energy (MoWIE)**

**Date of the Procurement Plan: August 28, 2019**

**Period covered by this Procurement Plan: September 2019 to August 2020.**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Section 33(1)(a) from 35-48 of the Proclamation Number 649/2009 of the Ethiopian Federal Government Procurement and Property Administration Proclamation**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- **Open Advertising of the procurement opportunity at the national level;**

- ***The procurement is open to eligible firms from any country;***
- ***The request for bids/Proposal documents shall require that bidders/proposers submitting Bids/Proposal present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the bank's right to sanction and the Bank's inspection and audit right;***
- ***Contracts with an appropriate allocation of responsibilities, risks and liabilities;***
- ***Application of Standstill period and Publication of contract award information;***
- ***Maintenance of records of the procurement process; and***
- ***The Bank has the right to review procurement documentation and activities.***

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets as specified under paragraph 5.10*** of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

***Procurement of Second-Hand Goods as specified under paragraph 5.11*** of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables ***“Not Applicable”***

***Domestic preference as specified under paragraph 5.51*** of the Procurement Regulations ***(Goods and Works)***.

Goods: Is applicable for those contracts identified in the Procurement Plan;

Works: Is applicable for those contracts identified in the Procurement Plan.

**Other Relevant Procurement Information. None**

**PROCUREMENT PLAN** Ethiopia : One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)

**General Information**

Country: Ethiopia Bank's Approval Date of the Original Procurement Plan: 2020-03-11  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-11-22  
 Project ID: P167794 GPN Date: 2019-12-06  
 Project Name: One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)  
 Loan / Credit No: IDA / 64450  
 Executing Agency(ies) Water Development Commission

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-WDC-165778-CW-RFB / Procurement Civil Work Construction with supply and installation of pipes and fittings and supply and installation of Electromechanical Equipment for Asaita Afambo Multi Village Water Supply Project in Afar Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-05-15	2020-05-28	2020-05-20	2020-05-29			2020-06-19	2020-08-18	2020-07-19	2020-10-20	2020-08-23			2021-08-23		
ET-WDC-179853-CW-RFB / Procurement Civil Work Construction with supply and installation of pipes and fittings and supply and installation of Electromechanical Equipment for Sankara Multi Village Water Supply Project in SNNPR by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,701,713.19	Signed			2020-06-30	2020-10-01	2020-07-05			2020-08-04	2020-11-03	2020-09-03	2021-01-15	2020-10-08	2021-03-10			2021-10-08		
ET-WDC-192686-CW-RFB / Drilling and Construction of Three Deep Water Wells for Daro-shab CROWASH Multi Village Water Supply Project by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-09-20		2020-09-25			2020-10-25		2020-11-24		2020-12-29				2021-02-27		
ET-WDC-192681-CW-RFB / 14 Deep Water Well Drilling and Well Completion Works of Bena-Hamer Woreda CR-WASH Rural Multi-Kebelle and Urban Water Supply & Sanitation Projects, Shaba Cluster and Hammer Woreda Pressure Zone-2 implements by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-09-23		2020-10-24			2020-11-23		2020-12-23		2021-01-27				2021-03-28		
ET-WDC-204085-CW-RFB / Procurement of four water well drilling & construction (lot-1 one well drilling for Billa Kebelle, Lot-2 low well drilling for Fatuhul Kebelle & Lot-3 one well drilling for Uridata Kebelle) in Erer Woreda of Somali Region implemented by WDC.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-12-10		2020-12-15			2021-01-26		2021-02-25		2021-04-01				2021-09-28		
ET-WDC-205227-CW-RFB / Procurement of Civil Works Construction, Supply & Installation of Pipes & Fittings and Supply and Installation of Electro-Mechanical Equipment for Oropo & Uluw Multi Village WSP in Gambella Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation			2021-01-12	2021-02-05	2021-01-17			2021-02-28	2021-03-09	2021-03-30	2021-06-24	2021-05-04				2021-10-31		
ET-WDC-205219-CW-RFB / Procurement of Civil Works Construction, Supply & Installation of Pipes & Fittings and Supply and Installation of Electro-Mechanical Equipment for Auuu Multivillage WSP in Somali Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation			2020-12-10	2021-05-25	2020-12-15	2021-07-08			2021-01-26	2021-07-27	2021-02-25	2021-11-03	2021-04-01			2022-09-23		
ET-WDC-213650-CW-RFB-REBID / Civil Work Construction with Supply and Installation of Pipes and Fittings and Supply and Installation of Electro-Mechanical Equipment for Ayyasaya-Afambo Multi-Village Water Supply Project in Afar Region by WDC (Re-bid)	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation			2021-02-10	2021-04-03	2021-02-15	2021-04-06			2021-03-29	2021-05-18	2021-04-28	2021-06-23	2021-06-02			2022-11-24		
ET-WDC-192670-CW-RFB / Civil Work Construction with Supply and Installation of Pipes and Fittings and Supply and Installation of Electro-Mechanical Equipment for the Jhamusit Multi Village Water Supply Project by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-11-03	2020-11-20	2020-11-08	2020-11-26			2020-12-20	2021-01-12	2021-01-19	2021-02-04	2021-02-23			2022-08-17		
ET-WDC-192697-CW-RFB / Civil Work Construction with Supply and Installation of Pipes and Fitting and Electromechanical Equipment for Guredhamole Multi Village Water Supply Project in Somali Region by WDC.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-09-21	2020-11-11	2020-09-26			2020-10-26	2020-12-21	2020-11-25		2020-12-30				2021-12-30		





ET-WDC-154063-CS-QCBS / Selection and Employment of Independent procurement Audit service for three years procurement Audit (2020-2022 years ) for Ethiopia - P167394 - One WASH-Consolidated Water Supply, Sanitation, and Hygiene Account Project by Water Development Commission	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Prior	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-04-15	2020-09-30	2020-05-06	2021-01-11	2020-06-25						2020-07-25	2020-08-24	2020-09-28			2020-11-02	2023-11-02
ET-WDC-165217-CS-QCBS / Selection and employment of consultants for development of concept of operation/service strategy for Basin Development Authority by WDC	IDA / 64450	Institutional Strengthening and Project Management	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-04-15	2020-05-15	2020-05-06		2020-06-19						2020-07-17	2020-08-16	2020-09-20			2020-10-25	2021-02-22
ET-WDC-154085-CS-QCBS / Consultancy service for Feasibility Study and Detail Design of climate Resilient Water Supply Sanitation and Hygiene in SNRP Region of Siraro Woreda (Siraro Multi Village WSP and Hawassa Zuria Woreda Multi Village WSP ) by Water Development Commission	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-05-15	2020-08-31	2020-06-05	2021-07-21	2020-07-10	2021-06-25					2020-08-09	2020-08-30	2020-10-04			2020-11-08	2021-05-07
ET-WDC-154091-CS-QCBS / Consultancy service for Feasibility Study and Detail Design of Climate Resilient Water Supply Sanitation and Hygiene in Small Region of Adale Woreda (Adale Town WSP & Danana Woreda (Danana Multi-Village WSP ) by Water Development Commission.	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-05-15	2020-08-31	2020-06-05	2021-04-09	2020-07-17	2021-06-18					2020-08-16	2020-09-06	2020-10-11			2020-11-15	2021-05-14
ET-WDC-154100-CS-QCBS / Consultancy service for Feasibility Study and Detail Design of CR Water Supply Sanitation and Hygiene in Small Region of Danot Woreda ( Danot Multi-Village WSP ) and Dararo Woreda ( Dararo Multi Village WSP ) by Water Development Commission	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-05-15	2020-08-31	2020-06-05	2021-03-30	2020-07-10	2021-06-18					2020-08-09	2020-08-30	2020-10-04			2020-11-08	2021-05-07
ET-WDC-202184-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Salhad and Duhan Woredas in Somali Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-11-02	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202186-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Burji and Conko Woredas in SNNPR Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-11-21	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202187-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Mirab Abaya Woredas in SNNPR Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-11-21	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202188-CS-QCBS / Consultancy service for Study and Design of Multi Village Water Supply System in Meika Sida, Bulke-Hora and Aga Waya Woredas in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202189-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Meda Wolabu and Honkolo Wabe Woredas in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202192-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Kumbi Woreda in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-202194-CS-QCBS / Consultancy Service for Study and Design of Multi Village Water Supply System in Siisiga Woreda in Oromia Region by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-10	2020-12-03	2020-12-01		2021-01-14						2021-02-11	2021-03-13	2021-04-17			2021-05-22	2022-05-22
ET-WDC-231722-CS-QCBS / support for operationalization of existing NMA, numerical weather prediction system with ECMWF data stream by WDC	IDA / 64450	Climate Resilient Water Supply, Sanitation, and Hygiene (Climate Resilient WASH)	Post	Quality And Cost-Based Selection	Open - National	0.00	Pending Implementation	2021-05-12		2021-06-02		2021-07-16						2021-08-13	2021-09-12	2021-10-17			2021-11-21	2023-11-11

