

Procurement Plan for Punjab RWSS (P150520)

I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014]
3. **Period covered by this procurement plan:** January 2020 onwards

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as per the Procurement Risk Rating of the Project:
- 2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	<i>Above US\$ 2M</i>
2.	NCB (Goods)	<i>Above US\$ 1M</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Above US\$ 1M</i>

2. **Prequalification** for Bidders *Not applicable*
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** NA
4. **Reference to (if any) Project Operational/Procurement Manual:**
Project Implementation Manual for World Bank Loan Project P150520
5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 1M
2.	Single Source (Firms)	Above US\$ 500,000
3.	Individual	Above US\$ 300,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN India : Punjab Rural Water and Sanitation Sector Improvement Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2018-12-06
Revised Plan Date(s): (comma delineated, leave blank if non 2021-11-30)
Project ID: P150520 **GPN Date:**
Project Name: Punjab Rural Water and Sanitation Sector Improvement Project
Loan / Credit No: IBRD / 84870
Executing Agency(ies): Division Fazilka

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
PRWS-5-DIV45-5787-1 / Renovation of rooms for new JE Sections (S374 to S384) under Jurisdiction of Division Fazilka, Ferozpur including White washing repair of room fixing electric fans & Lights e.t.c under component 4A of PRWSIP	IBRD / 84870	Strengthening Institutions and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				2,710.00	0.00	Canceled							2019-07-20										2019-12-28
PRWS-W-DIV45-8363-1 / WSS Village Dina Sikandri Urf Nawas Mouzam Block & Distt. Fazilka Augmentation of Water Supply Scheme	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				46,500.00	57,920.17	Signed							2020-12-29	2021-01-19									2021-01-18
DWSS-W-DIV45-6389-1 / WSS Village Behak Hasta Uttar Block Jalalabad & Distt Fazilka Providing Improved Access to water through household connection in existing Water Supply Scheme	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				13,500.00	0.00	Canceled							2020-12-28	2021-01-19									2022-03-23
PRWS-W-DIV45-8176-1 / WSS Village Mohar Jansher Block & Distt. Fazilka Tubewell Work, Distribution Pipe Line, Mansonry Work, RCC Work & Other Works (UNDER PRWSIP Lamin / NRDWSP Project)	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				31,930.00	26,754.57	Signed							2020-12-29	2020-12-03									2022-02-03
DWSS-W-DIV45-8177-1 / WSS Village Akhun Block & Distt. Fazilka Providing Improved Access to water through household connections in Existing scheme. Installation of Sign Board, Pumping Machinery, Distribution Pipe Line and other works (UNDER PRWSIP 240).	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				17,650.00	15,102.05	Signed							2020-12-28										2021-11-04
DWSS-W-DIV45-9080-1 / WSS Vill Kani Kheta of Block & Distt. Fazilka Detailed Scheme Report (D.S.R) For Providing Improved Access To Water through household connections in existing water supply scheme	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				32,000.00	32,544.07	Signed							2021-01-21	2021-01-27									2021-06-02
DWSS-W-DIV45-9313-1 / WSS Village Dhani Natha Singh Block Jalalabad Distt. Fazilka Tubewell, OHSR, Distribution Pipe Line, Site Development Pump Chamber etc (UNDER PRWSIP Lamin/JIM)	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				63,600.00	60,789.73	Signed							2021-04-23	2021-04-23									2022-03-27
DWSS-W-DIV45-9482-1 / WSS Village CH TALIM WALA Block Jalalabad Distt. Fazilka Providing improved access to water through household connections in existing water supply scheme	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				29,000.00	27,455.00	Signed							2021-05-09	2021-05-12									2021-12-23
DWSS-W-DIV45-9483-1 / WSS Village SUKHERA BODLA Block Jalalabad Distt. Fazilka Providing improved access to water through household connections in existing water supply scheme	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				22,000.00	20,718.15	Signed							2021-05-09	2021-05-11									2021-12-23
DWSS-W-DIV45-9481-1 / WSS Village BHANGA WATTU UTTAR Block Jalalabad Distt. Fazilka Providing improved access to water through household connections in existing water supply scheme	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				12,500.00	12,114.56	Signed							2021-05-09	2021-05-12									2021-12-23
DWSS-W-DIV45-9480-1 / WSS Village BADHA Block Fazilka Distt. Fazilka Providing improved access to water through household connections in existing water supply scheme	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				14,000.00	13,297.72	Signed							2021-05-09	2021-05-12									2021-12-23

