

**Procurement Plan
(For Contracts not yet initiated - to be entered in STEP)**

I. General

1. Project Information

Country: Malawi

Project Name: Shire Valley Transformation Program - 1

Project ID: P158805

2. Project Implementation Agency: Ministry of Agriculture, Irrigation and Water

Development

3. Date of the Procurement Plan: 1st July,2017

4. Period Covered by this procurement plan: 1st July, 2017 to 31st December,2018

II. Thresholds for Prior Review, Procurement Approaches and Methods

A. Goods, Works and Non-Consulting Services				
Category	Prior Review (US\$ millions)	Procurement Approaches and Methods (US\$ millions)		
		Open International	Open National	Request for Quotation (RfQ)
Works	≥ 7	≥ 7.0	< 7	≤ 0.2
Goods, IT, and non-consulting services	≥ 1	≥ 1	< 1	≤ 0.2
B. Consulting Services				
Category	Prior Review (US\$ millions)	Short List of National Consultants (US\$ million)		
		Consulting Services	Engineering and Construction Supervision	
Consultants (Firms)	≥ 2	≤ 0.2	≤ 0.3	
Individual Consultants	≥ 0.1	NA.	NA.	

[Overall Project Procurement Risk is SUBSTANTIAL]

Notes:

Terms of Reference: Terms of Reference for all contracts shall be cleared by the Bank, regardless of whether the assignment is for prior or post review.

Advertisement: Consultancy Service for Contracts estimated to cost US\$ 300,000 equivalent and above per contract shall be advertised in UNDB online in addition to advertising in National News Paper(s) of wide circulation and/or Regional News Paper(s).

III. Packages for Goods, Works and Non-Consulting Services

Sr./ No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/ International Limited etc.)	Selection Method (RFP, RFB, RFQ, DS etc.)	Evaluation Options (BAFO, Rated Criteria etc.)	Procurement Process: (Single/Multiple Stages; One/Two Envelopes etc)	Prequalification (Yes/ No)	Domestic Preference (Yes/No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
Goods											
1	Survey Equipment (Land Based)	527000	Post	Open-National	RFB		One Envelope	No	No	2018/02/20	2018/04/02
2	IT and Communication Equipment	40000	Post	Limited	RFQ		One Envelope	No	No	2018/02/23	2018/04/05
3	Procurement of Motor Vehicles	350000	Post	Open-National	RFB		One Envelope	No	No	2018/02/23	2018/04/05
4	Communication Materials	100000	Post	Limited	RFQ		One Envelope	No	No	2018/02/23	2018/04/05
5	NRM Equipment for wildlife management	70000	Post	Limited	RFQ		One Envelope	No	No	2018/02/20	2018/04/02
6	Vehicles under GEF	150000	Post	Open-National	RFB		One Envelope	No	No	2018/02/23	2018/04/05
7	Office equipment	150000	Post	Limited	RFQ		One Envelope	No	No	2018/02/23	2018/04/05
Works											
1	Construction of Intake, MC1, MC2 including Office at Chikwawa and Residences	43734000	Prior	Open-International	RFB		One Envelope	Yes	No	2018/03/30	2018/04/20
2	Construction of Secondary canals, Drainages, access roads, Night storage and flood protection	38142680	Prior	Open-International	RFB		One Envelope	Yes	No	2018/11/10	2019/01/15
3	Upgrading Park Infrastructure Mwabvi, Lengwe and Majete	675000	Post	Open-National	RFB		One Envelope	No	No	2018/11/10	2019/01/15
4	Upgrading Park Fencing Mwabvi and Lengwe	250000	Post	Open-National	RFB		One Envelope	No	No	2018/11/10	2019/01/15
5	Office Refurbishment and extension in Chikwawa and Blantyre	200000	Post	Limited	RFQ		One Envelope	No	No	2018/06/12	2018/08/23
6	Department of Lands Registry Office Construction, Chikwawa	200000	Post	Open-National	RFB		One Envelope	No	No	2018/06/12	2018/08/23
Non-Consulting Services											

1	Vehicle maintenance	350000	Post	Limited	RFQ		One Envelope	No	No	NA.	NA.
---	---------------------	--------	------	---------	-----	--	--------------	----	----	-----	-----

IV. Packages for Consulting Services

Sr. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/International Limited etc.)	Selection Method (QCBS, FBBS, LCBS, QBS, CQS, DS etc.)	Shortlisting (Yes/ No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
1	Detailed Design of MC3, Secondary canals on farm works and Construction Supervision of Intake, Main canals, Secondary canals and on farm works	7500000	Prior	Open-International	QCBS	Yes	2017/11/27	2018/02/20
2	Land governance for Securing land tenure and Resettlement Action Plan	7100000	Prior	Open-International	QCBS	Yes	2017/11/27	2018/02/20
3	Agriculture Specialist Consultancy on production, marketing and value chain development	6569000	Prior	Open-International	QCBS	Yes	2018/02/18	2018/04/25
4	Consultancy for Environmental and Social Impact Assessment and RAP for Shire Valley Transformation Program-2	400,000	Prior	Open-International	QCBS	Yes	2018/11/27	2019/02/20
5	Detailed design and preparation of Tender Documents for Phase 2	2500000	Prior	Open-International	QCBS	Yes	2018/11/27	2019/02/20
6	Consultancy for Design and supervision of works for Mwabvi Lengwe and Majete upgrade works	750000	Prior	Open-International	QCBS	Yes	2018/02/02	2018/04/25
7	Planning and M&E support to PMT	500000	Prior	Open-International	QCBS	Yes	2018/02/02	2018/04/25
8	Research and Documentation on social change and dynamics	400000	Prior	Open-National	QCBS	Yes	2018/07/10	2018/09/28
9	Investment Assistance Panel- Specialist 1	50000	Post	Open-National	INDV	Yes	2019/02/04	2018/04/24
10	Investment Assistance Panel- Specialist 2	50000	Post	Open-National	NDV	Yes	2019/02/04	2018/04/24
11	Investment Assistance Panel- Specialist 3	50000	Post	Open-National	NDV	Yes	2019/02/04	2018/04/24
12	Diagnostic studies on agri-spatial solutions for Phase II	652000	Prior	Open-International	QCBS	Yes	2019/02/04	2019/04/24
13	Consultancy for IT Support	50000	Post	Open-National	NDV	Yes	2018/04/27	2018/07/18
14	Social Safeguards Specialist	180000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
15	Environmental Safeguards Specialist	180000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
16	Agriculture Commercialization Specialist Lead 3	240000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
17	TA on WUA and WUA Federation	200000	Prior	Open-	NDV	Yes	2018/11/27	2019/02/20

	formation, and on farm water management planning			National				
18	TA for PPP	200000	Prior	Open-National	NDV	Yes	2018/04/02	2018/04/25
19	Project Coordinator	300000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
20	Irrigation Engineer Lead 1	240000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
21	Community Development Specialist Lead 2	240000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
22	Financial Procurement Specialist	210000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
23	Procurement Specialist	144000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
24	Executive Assistant	72000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
25	Communications Officer	72000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
26	Senior Procurement Specialist	210000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
27	Monitoring and Evaluation Specialist also responsible for GRM	180000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
28	Assistant Financial Management Specialist	144000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
29	External Audit	250000	Prior	Open-National	NDV	Yes	2018/05/31	2018/08/19
30	Support Staff	360000	Post	Open-National	NDV	Yes	2018/04/13	2018/07/04
31	Agriculture and Commercialization Specialist, Lead 3	240000	Prior	Open-National	NDV	Yes	2017/11/30	2018/02/26
32	Design and construction of office refurbishment and extension in Chikwawa and Blantyre, including Land Registry office	60000	Post	Open-National	QCBS	Yes	2018/02/02	2018/04/25

PROCUREMENT PLAN Malawi : Shire Valley Transformation Program - Phase 1

General Information
 Country: Malawi Bank's Approval Date of the Original Procurement Plan: 2018-01-09
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-02-23
 Project ID: P158805 GPN Date: 2017-09-19
 Project Name: Shire Valley Transformation Program - Phase 1
 Loan / Credit No: IDA / Q9550, IDA / 61470
 Executing Agency(ies) Ministry of Agriculture, Irrigation and Water Development

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
MW-MOA/WD-61737-CW-RFB / Construction of intake, Rest 6 km of Main Canal 1 (MC1)	IDA / 61470	Irrigation Service Provision	Prior	Request for Bids	Open - International	Single Stage - One Envelope				20,067,000.00	31,679,094.92	Signed	2018-05-18	2018-07-09	2018-08-03	2019-01-11	2018-08-03	2019-02-06	2018-05-23	2018-07-13			2018-10-12	2019-04-03	2018-11-11	2019-09-13	2018-12-16	2020-01-10	2020-06-08		
MW-MOA/WD-43001-CW-RFB / Construction of MC1 and MC2	IDA / 61470	Irrigation Service Provision	Prior	Request for Bids	Open - International	Single Stage - One Envelope				71,767,000.00	0.00	Canceled	2018-12-19		2019-03-06		2019-03-06		2018-12-24					2019-05-15		2019-06-14		2019-07-19		2021-01-09	
MW-MOA/WD-87847-CW-RFB / Construction of MC1 and MC2	IDA / 61470	Irrigation Service Provision	Prior	Request for Bids	Open - International	Single Stage - One Envelope				71,767,000.00	0.00	Canceled					2019-05-24		2019-05-29						2019-07-10		2019-08-09		2019-09-13		2020-03-11
MW-MOA/WD-150188-CW-RFB / Construction of Main Canal 1 and Main Canal 2	IDA / 61470	Irrigation Service Provision	Prior	Request for Bids	Open - International	Single Stage - One Envelope				100,000,000.00	78,421,122.08	Signed					2020-01-15	2020-05-22	2020-01-20	2020-07-23			2020-03-02	2020-10-01	2020-04-01	2021-03-24	2020-05-06	2021-06-14		2023-04-21	
MW-MOA/WD-62074-CW-RFB / Construction of Land Registry and Irrigation Offices and Residences at Chilokawa	IDA / 61470	Irrigation Service Provision	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,000,000.00	0.00	Under Implementation					2021-05-31	2021-06-15	2021-06-05	2021-06-15			2021-07-17	2021-07-21	2021-08-16		2021-09-20		2022-03-19		
MW-MOA/WD-42365-CW-RFB / Office Refurbishment and extension in Blantyre	IDA / 61470	Project Management and Coordination	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,000,000.00	0.00	Under Implementation					2021-05-09	2021-06-15	2021-05-14	2021-06-15			2021-06-25	2021-07-21	2021-07-25		2021-08-29		2022-02-25		
MW-MOA/WD-278531-CW-RFB / Construction of Main Canal 3	IDA / 61470	Irrigation Service Provision	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	41,200,000.00	0.00	Pending Implementation					2022-03-31		2022-04-05					2022-05-17		2022-06-16		2022-07-21		2023-01-17	
MW-MOA/WD-280505-CW-RFB / Construction of Secondary Pipelines	IDA / 61470	Irrigation Service Provision	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	49,700,000.00	0.00	Pending Implementation					2022-04-07		2022-04-12					2022-05-24		2022-06-23		2022-07-28		2023-01-24	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MW-MOA/WD-42967-GO-RFQ / Communication Materials	IDA / 61470	Project Management and Coordination	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	23,168.44	Signed							2019-01-05							2019-03-02	2020-02-14	2019-08-29	2020-02-14		
MW-MOA/WD-42380-GO-RFQ / IT and Communication Equipment	IDA / Q9550	Project Management and Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	43,941.95	Signed							2018-12-15							2019-02-09	2018-10-10	2019-08-08			
MW-MOA/WD-42271-GO-RFB / Procurement of Motor Vehicles	IDA / 61470	Project Management and Coordination	Post	Request for Bids	Open - National	Single Stage - One Envelope		350,000.00	429,956.41	Signed			2018-12-03	2019-01-04	2018-12-08						2019-01-19	2019-02-04	2019-02-18	2019-03-04	2019-03-25	2019-06-18	2019-09-21		
MW-MOA/WD-105424-GO-RFQ / Office Equipment	IDA / 61470	Project Management and Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		80,000.00	53,355.18	Signed							2019-03-23	2019-02-01						2019-05-18	2019-08-25	2019-06-17	2019-10-01		
MW-MOA/WD-42969-GO-RFQ / Office Furniture	IDA / 61470	Project Management and Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	16,509.27	Completed							2019-08-07	2018-11-01						2019-10-02	2018-11-14	2020-03-30	2018-12-03		
MW-MOA/WD-134561-GO-RFQ / SVTP Visibility Materials	IDA / 61470	Project Management and Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	33,451.92	Completed							2019-10-09	2019-01-22						2019-12-04	2019-02-08	2020-06-01	2019-03-12		
MW-MOA/WD-143214-GO-RFB / Procurement of Project Launch Materials	IDA / 61470	Project Management and Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	32,651.05	Completed							2019-12-02	2019-01-08						2020-01-27	2019-01-22	2020-07-25	2019-01-29		
MW-MOA/WD-42956-GO-RFB / Survey Equipment (Land Based)	IDA / 61470	Land Tenure and Natural Resources Management Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation					2020-12-15		2020-12-20					2021-01-31		2021-03-02		2021-04-06		2021-10-03	
MW-MOA/WD-167277-GO-RFQ / Procurement of Motor Cycles	IDA / 61470	Land Tenure and Natural Resources Management Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		11,000.00	0.00	Pending Implementation							2020-05-05							2020-06-30		2020-12-27			
MW-MOA/WD-172252-GO-RFQ / Equipment for Management Information System Support	IDA / 61470	Project Management and Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		75,000.00	94,196.70	Signed							2020-05-25	2020-06-10						2020-07-20	2020-06-29	2021-01-16			
MW-MOA/WD-174244-GO-RFQ / Video Conference Equipment (2)	IDA / 61470	Project Management and Coordination	Post	Request for Bids	Limited	Single Stage - One Envelope		160,000.00	64,525.95	Signed					2020-05-27	2020-05-27	2020-06-01	2020-05-27				2020-07-13	2020-06-11	2020-08-12	2020-06-12	2020-09-16	2020-06-22	2021-03-15	
MW-MOA/WD-178241-GO-RFB / Procurement of 2no. 4 Wheel Drive 8 seater vehicles	IDA / 61470	Land Tenure and Natural Resources Management Support	Post	Request for Bids	Limited	Single Stage - One Envelope		200,000.00	171,502.14	Signed					2020-06-30	2020-07-20	2020-07-05	2020-07-20				2020-08-16	2020-08-18	2020-09-15	2020-09-18	2020-10-20	2020-10-14	2021-04-18	

MW-MOAWD-42370-CS-INDV / Project Coordinator	IDA / Q9550	Project Management and Coordination	Prior	Individual Consultant Selection	Open		300,000.00	60,845.32	Completed	2018-02-26	2018-01-29	2018-04-16	2018-08-08	2018-05-07	2018-10-12	2018-06-11	2018-10-19	2019-06-11	2020-08-31
MW-MOAWD-42338-CS-INDV / Assistant Financial Management Specialist	IDA / Q9550	Project Management and Coordination	Prior	Individual Consultant Selection	Open		144,000.00	133,325.02	Signed	2018-02-26	2018-01-29	2018-04-16	2018-08-08	2018-05-07	2018-10-10	2018-06-11	2018-10-19	2019-06-11	
MW-MOAWD-42296-CS-INDV / Executive Assistant	IDA / Q9550	Project Management and Coordination	Post	Individual Consultant Selection	Open		72,000.00	21,425.82	Signed	2018-02-26	2018-01-11	2018-04-16	2018-08-17	2018-05-07	2018-08-17	2018-06-11	2018-10-19	2019-06-11	
MW-MOAWD-43006-CS-INDV / Environmental Safeguards Specialist	IDA / Q9550	Project Management and Coordination	Prior	Individual Consultant Selection	Open		180,000.00	122,704.30	Signed	2018-02-28	2018-04-01	2018-04-18	2019-05-24	2018-05-09	2019-07-09	2018-06-13	2019-07-17	2019-06-13	
MW-MOAWD-42284-CS-INDV / Agriculture and Commercialization Specialist	IDA / Q9550	Project Management and Coordination	Prior	Individual Consultant Selection	Open		240,000.00	182,039.76	Signed	2018-05-10	2018-02-03	2018-06-28	2018-08-08	2018-07-19	2018-10-18	2018-08-23	2018-10-19	2019-08-23	
MW-MOAWD-42996-CS-INDV / Monitoring and Evaluation Specialist also responsible for GRM	IDA / Q9550	Project Management and Coordination	Prior	Individual Consultant Selection	Open		180,000.00	148,006.40	Signed	2018-02-26	2018-02-03	2018-04-16	2018-08-17	2018-05-07	2018-10-10	2018-06-11	2018-10-19	2019-06-11	
MW-MOAWD-43008-CS-INDV / Irrigation Engineer	IDA / Q9550	Project Management and Coordination	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Canceled	2018-02-26	2018-01-29	2018-04-16		2018-05-07		2018-06-11		2019-06-11	
MW-MOAWD-78212-CS-INDV / Irrigation Specialist (PPIC)	IDA / 61470	Project Management and Coordination	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Canceled	2018-09-30	2018-10-10	2018-11-18		2018-12-09		2019-01-13		2019-07-12	
MW-MOAWD-81035-CS-INDV / Irrigation Engineer	IDA / 61470	Project Management and Coordination	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Canceled	2018-10-19	2018-10-19	2018-12-07		2018-12-28		2019-02-01		2019-07-31	
MW-MOAWD-87823-CS-INDV / TA as Irrigation Specialist (PPIC)	IDA / 61470	Irrigation Service Provision	Post	Individual Consultant Selection	Open		240,000.00	48,997.08	Completed	2018-11-29	2018-12-12	2019-01-17	2019-07-23	2019-02-07	2019-08-11	2019-03-14	2019-09-26	2019-09-10	2020-01-31
MW-MOAWD-87825-CS-INDV / Technical Assistance as Irrigation Engineer	IDA / 61470	Project Management and Coordination	Post	Individual Consultant Selection	Open		240,000.00	4,485.23	Signed	2018-11-30	2018-12-12	2019-01-18	2019-09-20	2019-02-08	2019-09-27	2019-03-15	2019-11-27	2019-09-11	
MW-MOAWD-42451-CS-INDV / Consultancy for IT support	IDA / 61470	Project Management and Coordination	Post	Individual Consultant Selection	Open		50,000.00	27,602.82	Signed	2019-01-31	2019-08-19	2019-03-21	2020-06-25	2019-04-11	2020-06-25	2019-05-16	2020-07-01	2019-11-12	
MW-MOAWD-143197-CS-INDV / Technical Assistance as Financial management Specialist	IDA / 61470	Project Management and Coordination	Prior	Individual Consultant Selection	Open		210,000.00	30,746.34	Signed	2019-11-15	2019-11-12	2020-01-03	2020-06-01	2020-01-24	2020-08-05	2020-02-28	2020-08-07	2020-08-26	
MW-MOAWD-42994-CS-INDV / Social Safeguards Specialist	IDA / Q9550	Project Management and Coordination	Prior	Individual Consultant Selection	Open		180,000.00	0.00	Canceled	2018-02-28	2018-04-01	2018-04-18	2018-09-21	2018-05-09	2019-04-11	2018-06-13		2019-06-13	
MW-MOAWD-143328-CS-INDV / Social Safeguards Specialist	IDA / 61470	Project Management and Coordination	Post	Individual Consultant Selection	Limited		180,000.00	45,627.46	Signed	2019-11-20	2018-04-01	2019-11-25	2019-06-13	2019-12-16	2019-07-26	2020-01-20	2019-12-10	2020-07-18	
MW-MOAWD-42444-CS-INDV / TA for PPP	IDA / Q9550	Irrigation Service Provision	Post	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2020-04-28		2020-06-16		2020-07-07		2020-08-11		2021-02-07	
MW-MOAWD-157251-CS-CDS / Gender Based Violence Service Provider	IDA / 61470	Irrigation Service Provision	Post	Direct Selection	Direct		200,000.00	202,324.12	Signed	2020-03-10	2020-02-13	2020-03-20	2020-02-27			2020-05-24	2020-04-21	2020-11-20	
MW-MOAWD-43012-CS-INDV / Investment Assessment Panel- specialist 2	IDA / 61470	Agriculture Development and Commercialization	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2019-03-19		2019-05-07		2019-05-28		2019-07-02		2019-12-29	
MW-MOAWD-170211-CS-INDV / Marketing and Business Development Specialist (MBDS)	IDA / 61470	Project Management and Coordination	Post	Individual Consultant Selection	Open		180,000.00	28,391.47	Signed	2020-05-31	2020-04-27	2020-07-19	2020-10-30	2020-08-09	2020-11-02	2020-09-13	2020-11-12	2021-09-13	
MW-MOAWD-42349-CS-INDV / Investment Assessment Panel- specialist 1	IDA / Q9550	Agriculture Development and Commercialization	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2020-04-15		2020-06-03		2020-06-24		2020-07-29		2021-01-25	
MW-MOAWD-42368-CS-INDV / Investment Assessment Panel- specialist 3	IDA / Q9550	Agriculture Development and Commercialization	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2020-05-15		2020-07-03		2020-07-24		2020-08-28		2021-02-24	
MW-MOAWD-180882-CS-INDV / Field Supervisor for the implementation of parcel demarcation, adjudication and registration (Lands)	IDA / 61470	Land Tenure and Natural Resources Management Support	Post	Individual Consultant Selection	Direct		36,000.00	20,965.00	Signed	2020-07-30	2020-06-21	2020-08-09	2020-08-09	2020-08-30	2020-09-11	2020-10-04	2020-09-14	2021-04-02	
MW-MOAWD-180883-CS-INDV / Data Management Officer to support the implementation of parcel demarcation, adjudication and registration	IDA / 61470	Land Tenure and Natural Resources Management Support	Post	Individual Consultant Selection	Direct		14,500.00	14,458.62	Signed	2020-07-30	2020-06-21	2020-08-09	2020-08-09	2020-08-30	2020-09-11	2020-10-04	2020-09-14	2021-04-02	
MW-MOAWD-180885-CS-INDV / Logistics Officer to support the implementation of parcel demarcation, adjudication and registration	IDA / 61470	Land Tenure and Natural Resources Management Support	Post	Individual Consultant Selection	Direct		14,500.00	7,571.06	Signed	2020-07-30	2020-06-21	2020-08-09	2020-08-09	2020-08-30	2020-09-11	2020-10-04	2020-09-14	2021-04-02	

MW-MOAWD-195858-CS-INDV / Irrigation Specialist-PPPC	IDA / 61470	Irrigation Service Provision	Post	Individual Consultant Selection	Limited		200,000.00	0.00	Under Implementation	2020-10-01	2020-09-25	2020-10-06		2020-10-27		2020-12-01		2021-05-30
MW-MOAWD-42370-CS-INDV/2 / Project Coordinator	IDA / 61470	Project Management and Coordination	Post	Individual Consultant Selection	Open		190,000.00	0.00	Under Implementation	2018-01-29	2018-01-11	2020-10-29		2020-11-19		2020-12-24		2021-06-22
MW-MOAWD-42476-CS-INDV / Support Staff	IDA / 61470	Project Management and Coordination	Prior	Individual Consultant Selection	Open		360,000.00	0.00	Canceled	2019-02-28		2019-04-18		2019-05-09		2019-06-13		2020-06-12
MW-MOAWD-251850-CS-INDV / Monitoring and Evaluation Specialist	IDA / 61470	Project Management and Coordination	Post	Individual Consultant Selection	Limited		100,000.00	0.00	Under Implementation	2021-09-06	2021-09-06	2021-09-11		2021-10-02		2021-11-06		2022-05-05